

(1) Number of pages 16 pages  
(2) Date of repair 5. 8. 82  
(3) Initials of the Referencer long

# TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P. W. D

DEPARTMENT

|         |           |       |
|---------|-----------|-------|
| G.O No  | 2159 (W)  | Press |
| B.P. No |           | Mis.  |
| Dated   | 14 5 1878 | 127   |

~~(12/13)~~ Not to be folded or roughly handled.

GOVERNMENT OF MADRAS.  
PUBLIC WORKS DEPARTMENT.

14th May 1878, No. 2,159 W.

General  
Account.

Read the following paper —

No 162 From Colonel F J. MOBERLY, R E, District Engineer, Bangalore, to the Chief Engineer, Public Works Department, dated Bangalore, 8th April 1878, No. 22.

I HAVE the honor to report for your orders that the landlady of the house occupied as my office having allowed me to carry out certain repairs required to the building, the duty was assigned to Supervisor Willis in memorandum No. 1,078, copy enclosed.

2. His bill for the work done amounted to Rupees 97-0-10 as against Rupees 68 sanctioned. On my calling for a comparative statement he replied that he had never seen the estimate and therefore could not furnish any statement.

3 As there appeared to be habitual disregard of estimates, and as in this case I had no other means of paying the excess, I desired Supervisor Willis to make it good.

4 To this he has protested, and I therefore request your instructions on the subject.

5 I have procured the necessary information and enclose a statement, from which it will be seen that the principal part of the excess is caused by the execution of work for which no provision was made in the estimate.

No. 163. ORDER THEREON, 14th May 1878, No. 2,159 W.

THE Supervisor will be called upon to state why he should not make good the unauthorised excess

(True Extract.)

(Signed) E A. FOORD, Colonel, R E,  
Secretary to Govt, P.W.D.

(True Copy.)

Major, R E,  
Under Secy. to Govt, P.W.D.

To the District Engineer, Bangalore.

Exd E C Shunker.  
Spare Copies



OFFICE  
PUBLIC WORKS

GOVT. OF INDIA

PUBLIC WORKS

1. 12. 1978

1111

Ref 100-100.

N. 1078.

District Engineer's Office  
Bangalore 30 January/78

District Engineer

*Comparative Statement showing the difference between the sanctioned estimate and the work actually executed for "Repairing the District Engineer's Office."*

2157  
3

|                                                                        | Per  | As estimated |      |        | Actually executed |         |          | Increase | Decrease | Remarks                                      |
|------------------------------------------------------------------------|------|--------------|------|--------|-------------------|---------|----------|----------|----------|----------------------------------------------|
|                                                                        |      | Quantity     | Rate | Amount | Quantity          | Rate    | Amount   |          |          |                                              |
| Shifting tiles with 1/2 of new pan & flat tiles and<br>churnam borders | Sgn  | 15.60        | 1..  | 15.10  | 27.60             | 126 1/2 | 24.10    | 6..      | ..       | Out houses were not included in the estimate |
| Junglewood wrought and put up                                          | Left | 2 3/4        | 28.  | 6 1/4  | 2 3/4             | 28.     | 6 1/4    | ..       | ..       |                                              |
| Whitewashing one coat                                                  | Sgn  | 127.55       | 13   | 10..   | 117.55            | 13      | 119.     | 19.      | ..       | Do                                           |
| Do                                                                     |      | 58.83 1/2    | 2.   | 1      | 56 58.83 1/2      | 2.      | 7.56     | ..       | ..       |                                              |
| Do                                                                     |      | 20           | ..   | 3 1/4  | 20                | ..      | 3 1/4    | ..       | ..       |                                              |
| Panels of glass                                                        | N    | 4            | 16   | 6.     | 4                 | 16      | 6.       | ..       | ..       |                                              |
| Iron hooks 8                                                           | B    | 1            | 6    | 6      | 1                 | 6       | 6        | ..       | ..       |                                              |
| Do 2                                                                   |      | 3            | 18.  | 18.    | 3                 | 18.     | 4.8      | ..       | ..       |                                              |
| Iron Pin locks                                                         |      | 1            | 7.   | 7.     | 1                 | 7.      | 7.       | ..       | ..       |                                              |
| Iron bolt 12                                                           |      | 2            | 4.   | 8.     | 2                 | 4.      | 8.       | ..       | ..       |                                              |
| Do 6                                                                   |      | 2            | 2..  | 4..    | 2                 | 2..     | 4..      | ..       | ..       |                                              |
| New Bottom shutter complete                                            |      |              |      | 6..    |                   |         | 5..      | ..       | ..       |                                              |
| Repairs to Doors & windows                                             | Left | 102          | 1.   | 6.6    | 102               | 1.      | 6.6      | ..       | ..       |                                              |
| Repairing Compound wall                                                | Sgn  | ..           | ..   | ..     | 82.11             | 26      | 1213.3   | 1213.3   | ..       | Not provided for in the estimate.            |
| Plastering                                                             |      | ..           | ..   | ..     | 27.60             | 4.      | 6.14.5   | 6.14.5   | ..       | Do                                           |
| Dismantling & removing rubble                                          |      |              |      | 6.15.  |                   |         | 92.38    | 27.48    |          |                                              |
|                                                                        |      |              |      | 1.     |                   |         | 4.13.2   | 1.12.2   |          |                                              |
| Sundries including repairs to Ornamental work                          |      |              |      | 68     |                   |         | 97.10.29 | 10       |          |                                              |
| Amount already sanctioned                                              |      |              |      |        |                   |         | 68       |          |          |                                              |
| Amount to be sanctioned                                                |      |              |      |        |                   |         | 29.10    |          |          |                                              |

N. 1078.

District Engineer's Office  
Bangalore 30 January/78.

From

The District Engineer  
Bangalore

To

Sub Conductor Willio  
Supervisor D. P. W

Sub Conductor Willio is  
desired to carry out the repairs  
(as estimated for in this office)  
to the building occupied as  
District Engineer's Office, the  
landlord having agreed to pay  
up the charges

Signed H. J. Proberty Col R  
District Engineer

"True Copy"

H. Proberty. Colonel R  
District Engineer

N<sup>o</sup> 22.

District Engineer's Office  
Bangalore 8<sup>th</sup> April 1875

From

The District Engineer  
Bangalore.

To

The Chief Engineer  
Public Works Department  
Madras.

Sir,

I have the honor to report,  
for your orders, that the Landlady  
of the house occupied as my office,  
having allowed me to carry out  
certain repairs required to the build-  
ing, the duty was assigned to super-  
visor Willis, in Memo N<sup>o</sup> 1078, Copy  
enclosed.

2 His bill for the work done  
amounted to Rs 97-10 as against  
Rs 68-<sup>00</sup> sanctioned. On my calling  
for a comparative statement he  
replied that he had never seen  
the estimate, and therefore, could  
not furnish any statement.

3. As there appeared to be a  
habitual disregard of estimates, and  
as in this case I had no other  
means of paying the excess, I desired  
Supervisor Wells to make it good.

4. To this he has protested, and  
I therefore request your instruc-  
tions on the subject.

5. I have procured the necessary  
information and enclose a state-  
ment, from which it will be  
seen that the principal part of the  
excess is caused by the execution of  
work for which no provision was  
made in the estimate.

I have the honor to be

Sir

Your most Obedt. Servant

J. M. Smith, Colonel R.E.  
District Engineer

R. H. S.  
95

General or Statelike

From  
The District Engineer,  
Bangalore.

To  
The Chief Engineer  
P. W. Dept.  
Madras.

N<sup>o</sup> 22.

Dated 8<sup>th</sup> May 1878.

Encl: One.

Building occupied  
as District Engineer's Office.

Requests instructions as  
to the expenses over estimated  
for carrying out certain repairs  
to the — which is brought  
to notice within —

To acty 10-5-78

is 13.5.78. Dtd 14-5.78.

11/5

Public Works Department  
No 2159 W & 14 May 78  
Proceedings of the Madras Government.

Read the following.

From the Dist Eng<sup>r</sup> Bangalore (H. B. N<sup>o</sup> 22 dated 8<sup>th</sup> May 1878)

The Supervisor  
will be called upon to  
state why he should  
not make good the  
unauthorised excess.



11/5

As per the order of the  
District Engineer  
to the Chief Engineer

District Engineer Bangalore

23-5-78

Exd. H. B.

M. P.

10-5-78

Party 10-5-78

City 13-5-78 Alt 14-5-78

5283



Gobt. of (1878) Madras.  
PUBLIC WORKS.

To  
J. L. Bangalore

Date

Issued

Recd

Encl

G. O. 16 May 1878, No. 2157

Recd.

Building occupied as D<sup>r</sup>  
Eng<sup>r</sup> Office at Bangalore.

The D<sup>r</sup> Eng<sup>r</sup> requested to  
call upon Mr. Supervisor  
Miller to state why he should  
not have the good the unauthor-  
-ized excess over estimate  
for carrying out certain  
repairs to the ————

Encl. 16/5/78