

(1) Number of pages 22
(2) Date of repair 5.8.86
(3) Initials of the Referencer lcmb

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

PUBLIC WORKS. DEPARTMENT

G.O. No.	2192W	Press.
B.P. No.		Misc.
Dated	17-5-1878	197.

28

Not to be folded or roughly handled

GOVERNMENT OF MADRAS
PUBLIC WORKS DEPARTMENT.

17th May 1878, No 2,192 W.

General.
Account.

Read the following paper—

No 200

PROVINCIAL

PART I—Irregularities with respect to Estimate for the Month of January 1878

Item No	Particulars	Amount of Estimate	Expenditure up to Date	Excess over Estimate	Expenditure during Month	Opinion of the District Engineer with Final Remarks by Examiner	Orders by Local Government
1	<i>Cuddalore.</i> District Jail at Old Town, Cuddalore	..	414	414	298	The District Engineer's reply to a reference made by this office on the 23rd March 1878 is awaited.	No 201 ORDER THEREOF, 17th May 1878, No 2,192 W ALTHOUGH 116 has had been expended by the close of December, this item was not included in the previous statement. The District Engineer will at once report the cause of this unsanctioned outlay
2	<i>Dindigul.</i> New Pulney Ghaut	..	18,899	18,899	2,081	The District Engineer reports that the estimate was submitted to the Chief Engineer for Buildings and Roads for sanction on the 23rd February 1878 with his No 383	2 This estimate is under consideration, early orders will be passed on it
3	<i>Kambam.</i> Constructing Taluq Cutcherry and Subsidary Jail at Kambam	..	14,462	14,462	..	The Government in previous orders on the subject have called upon the District Engineer to report precisely how the case stands, as the information before Government is not sufficiently clear	
4	<i>Madanapalle.</i> New Taluq Cutcherry at Kadri	24,200	27,508	3,308	337	The District Engineer states that the revised estimate has just been received from the Divisional Officer and will be submitted for sanction of Government as soon as it is checked.	3 The estimate is awaited
5	<i>Mangalore.</i> Renewing the roof of the District Jail at Mangalore	13,410	14,340	930	30	The Government in previous orders on the subject state that a revised estimate will have to be submitted by the District Engineer.	4 The District Engineer is directed to explain the delay in submitting the revised estimate

17th May 1878

PART I—Irregularities with respect to Estimate for the Month of January 1878—(Continued)

Item No	Particulars	Amount of Estimate	Expenditure up to Date	Excess over Estimate	Expenditure during Month	Opinion of the District Engineer with Final Remarks by Examiner	Orders by Local Government
6	Nagapattinam Constructing out houses to the Sub Magistrate's Cutcherry at Trintrapundy	RS 1,670	RS 1,908	RS 338	RS	A reply to the reference made by this office has not yet been received. A remainder has been sent.	5 The District Engineer will explain the delay in affording full information to the Examiner.
7	Deputy Tahsildar's Cutcherry and Sub Jail with out houses at Vadiramanam	11,506	13,470	1,919	1,000	Do do do	
8	Custom-house at Valangany	1,590	1,804	214		No reply has yet been received in respect to an extract of the remark made by this office in the statement submitted to Government for December 1877 which was specially forwarded to the District Engineer on the 23rd March 1878 for his remarks.	-----
9	Nagurs Kottaguri Ghaut, storm repairs		2,330	2,330	1,191	The District Engineer reports that the estimate for this work has been submitted to Government for sanction.	6 Vide paragraph 5 of G.O. No. 1,633 W. of 1st April 1878.
10	Constructing drains on the road through Government Gardens, Upper Norwood, at Cotehamand.	730	961	231		The Government in a previous order on the subject have directed the District Engineer to remove the objection as early as possible. An extract of the remark made by this office in the statement for December 1877 was forwarded to the District Engineer for his remarks.	-----
11	Coonor Ghat storm repairs		452	452	452	Reply to the reference made by this office on the 23rd March 1878 is awaited.	7 Two estimates were sanctioned in G.O. No. 1,620 W. dated 22nd April 1878.
12	Government House at Norwood	21,000	1,40,697	1,19,197	15,125	The District Engineer reports that the plans and estimate of quantities are under preparation by the Government Architect's Office, and that Government are aware of this and that he cannot complete the estimate until all plans and quantities are received.	-----
13	Public Works Stores (Presidency) Tools and Plant	16,600	1,01,707	85,107	67,293	The District Engineer states that a separate report on this subject was submitted to Government on the 27th March 1878 in his No. 7,570 Papers 66,773 stated to have been expended on tools on account of famine was transferred to this head from "Imperial".	8 Separate orders have been passed on this subject.
14	Ussur Repairing the Sub-Collector's bungalow at Ussur	1,879	2,108	229	125	The District Engineer's reply to a reference made on the 23rd March 1878 on the subject is awaited.	-----

PART II—Irregularities with respect to Appropriation for the Month of January 1878

Item No	Particulars	Amount of Appropriation	Expenditure of the Year	Excess over Appropriation	Expenditure during Month	Opinion of the District Engineer with Final Remarks by Examiner	Orders by Local Government
1	Madenapalli Cutcherry and Sub-Jail at Kadri	RS 2,000	RS 3,096	RS 1,096	RS 397	The District Engineer reports that an application for funds will be made when the revised estimate is submitted for sanction of Government within the next few days. It appears too late now for the submission of such an application.	
2	Nagurs Government House at Norwood	16,001	67,658	41,657	15,125	A letter has been specially addressed to Government (No. 57 B, dated 22nd March 1878,) in respect to the large amount of expenditure on this work.	9 Vide G.O. No. 1745, of 8th April 1878.
3	Kottaguri Ghaut, storm repairs.	948	2,330	1,382	1,191	The District Engineer reports that application has been made to Government for appropriation of funds for this work.	10 Not received.
4	Metalling the new road from Coty to Coonor		1,727	1,727	1,055	Reply to the reference made by this office is awaited. A remainder has been sent on the 23rd March 1878.	
5	Public Works Stores (Presidency) Tools and Plant	16,600	1,01,707	85,107	67,293	The District Engineer reports that a separate report was submitted to Government on the 27th March 1878 No. 7,370 Papers 66,773 stated to have been expended on tools on account of famine was transferred to this head from "Imperial".	11 File remarks in Part I.

(True Extract)

(Signed) E. A. FOORD, Colonel, R.E.,
Secretary to Govt., P.W.D.

(True Copy).

Major, R.E.,
Under Secy. to Govt., P.W.D.To District Engineers concerned
"Examiner of Public Works AccountsEdw. T. D. Ryan.
Spere Copies

C Eho 1585 of 29 March / 78
 40 " 1066 W - 2 March / 78
 " " 3531 W - 22 Jan / 78
 " " 1965 W - 4 Dec / 77
 " " 1633 W - 4 April / 78

From

The Engineer,

Public Works Accounts,

To

The Secretary to Government,

Public Works Department,

Fort Saint George.

Dated

10 April } 1878.

Recd.

Forwards for the orders of the Local
 Government a Statement of Objectionable
 Items in the Accounts of Executive Officers for
 the month of *January*, 1878,
 under Provincial.

Lionel J. J. J.

Engineer, P. W. Accounts,
 Major.

Ref back to city 15 5 78

Lo city 26-4-78

C. S. 1778 P. L. 8-5-78

with order

Provincial

PART I.—Irregularities with respect to Estimate.

Sl. No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Local Government.	Order by Local Government.
1.	Suddalore						
	District jail at old Suddalore	414	414	414	298	The District Engineer's report is a reference made by this office on the 23rd inst. is awarded.	11/11/1922 The District Engineer's report is a reference made by this office on the 23rd inst. is awarded.
2.	Dindigul						
	New Railway Station	18899	18899	18899	2081	The District Engineer's report is a reference made by this office on the 23rd inst. is awarded.	11/11/1922 The District Engineer's report is a reference made by this office on the 23rd inst. is awarded.
3.	Kambam						
	Constructing Talug Kacheri and subsidiary jail at Kambam	14462	14462	14462		The Government in previous orders on the subject have called upon the District Engineer to report precisely how the case stands as the information before Government is not sufficiently clear.	11/11/1922 The District Engineer's report is a reference made by this office on the 23rd inst. is awarded.
4.	Madanapalle						
	New Talug Kacheri at Madanapalle	24200	27508	3308	397	The District Engineer states that the revised Estimate has just been received from the Divisional Officer and will be submitted for sanction of Government as soon as it is checked.	11/11/1922 The District Engineer's report is a reference made by this office on the 23rd inst. is awarded.

Provincial - Month of January 1878 Sheet No

Item No	Particulars.	Amount of Appropriation	Expenditure of the year	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government
5.	Changanore Repairing the roof of the District Jail at Changanore	13410	14340	930		The Government have estimated the subject, state that a credit of a revised estimate of Rs. 1000 is directed will have to be submitted by the District Engineer.	The Government should be
6	Seppatam Constructing Out-houses to the Sub Magistrate's Quarters at Tirupuruday	1675	1983	308		A reply to the reference made by the District Engineer has not yet been received. A reminder has been sent.	The Government should be

7	Deputy Subordinate's Quarters and Jail with Out-houses at Tacharamam	11556	13475	1919	1050	Do Do Do	Do
8	Dea. Custom House at Valangany	1590	1804	214		To reply has yet been received in respect to the remarks made by this Office in the statement submitted to Government for December 177 which was specially forwarded to the District Engineer on the 23 rd inst for his remarks.	Do

[Provincial MONTH OF *January 1878*. SHEET No]

Item No.	Particulars	Amount of Appropriation <i>Estimated up to date</i>	Expenditure of the year	Excess over Appropriation <i>Estimated</i>	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner	Orders by Local Government
9	<i>Silguri</i> <i>Kollagore Ghat, storm, repairs</i>	2330	2330	2330	1194	<i>The District Engineer reports of G. O. No 1633 that the estimate of Rs. 1000 for this work has been submitted to Government for sanction</i>	<i>Vide para 5- of G. O. No 1633 of 1st April 1878.</i>
10	<i>Lower brickling dry stone drains on the road through Government Gardens, Upper Forward at Calcutta</i>	730	961	231	"	<i>The Government in a previous order on the subject have directed the District Engineer to remove</i>	—
						<i>the objection as early as possible in the Extract of the remark made by this Office in the statement for December 77 was forwarded to the District Engineer for his remarks</i>	
	<i>Koonwor Ghat, storm, repairs</i>	"	452	452	452	<i>Reply to the reference made by this Office on the 23rd March 1878 is awaited</i>	<i>D. Estimates were sanctioned in G. O. No 1926 of 22nd April 1878 (in the Press)</i>

Provincial

MONTH OF January 1878.

Item No	Particulars.	Amount of Appropriation for Annual Estimate	Expenditure of the year up to date	Excess or Deficiency	Expenditure during month	Opinion of the District Engineer, with final remarks by Examiner	Orders by Local Government
12	W. J. G. (S. 1878) Government House at Coleridge	21500	14969	119,197	15125	The District Engineer reports that the first estimate submitted by the Government architect at Madras and that Government are aware of this and that he cannot complete estimate until all plans & drawings are received.	

M. J. G. (Providence)

Tools and Plant.

13

16600

101707

85107

67293

Separate order has been passed on this subject & the District Engineer states that ~~no report~~ a separate report on this subject on the 29th inst. was submitted to Government on the 27th March 1878 in his No 4340. No 66773 stated to have been funded on tools on account of famine was transferred to this head from Imperial.

2192
74

Principal MONTH OF January 1878. SHEET NO]

Item No	Particulars	Amount of Appropriation <i>estimated up to date</i>	Expenditure of the year <i>up to date</i>	Excess over Appropriation <i>estimated</i>	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner	Orders by Local Government
14	<i>Measur</i> <i>Preparing the Sub Collector's Bungalow at Usur</i>	1879 2156	277	195	<i>The District Engineer's reply to a reference made on the 23rd inst. on the subject is as- waited</i>	<i>W. H. S. 2.5.70.</i>	

W. S. 70.
2172

St. 10. 10. 78

2172

W. S. 70.

PART II.—Irregularities with respect to Appropriation. *January 1878*

Provincial.

Item No	Particulars	Amount of Appropriation	Expenditure of the year	Excess over Appropriation	Expenditure during month	Opinion of the District Engineer, with final remarks by Examiner	Orders by Local Government
2	Madanapalle						
1	Salary Kachere and Subudary gaud at Nidhi	2000	2096	1096	397	2 nd District Engineer reports that an application for funds will be made when the revised estimate is submitted for sanction of Government and in the next few days it appears too late for the Government for the sanction of such an application.	

Item No	Particulars	Amount of Application	Expenditure of the year	Excess over Appropriation	Expenditure during month	Opinion of the District Engineer, with final remarks by Examiner	Orders by Local Government
---------	-------------	-----------------------	-------------------------	---------------------------	--------------------------	--	----------------------------

1452

Govt. of (1878) ~~1878~~

PUBLIC WORKS

To The D Escomend

Dated

Issued

Recd.

Encl.

G O, 17th May 1878, No 21927

HCS.

Statement of Objectionable
Items

Orders on the ~~1878~~ ~~1878~~
— in the accounts of
Executive officers for the
month of January 1878
under 'Provincial'.

Ento in 1878