

(1) Number of pages 20
(2) Date of repair 4. 12. 86
(3) Initials of the Referencer long

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P W DEPARTMENT

G.O. No.	3480-W	Press.
B.P. No.		Mis.
Dated	2. 9. 1878	197

D V
Not to be folded or roughly handled

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

2nd September 1878, No. 3,480 W.

General.
Account.

Read the following paper:—

No. 13. IMPERIAL, BUILDINGS AND ROADS.

PART I.—Irregularities with respect to Estimate for the Month of May 1878.

Item No.	Particulars.	Amount of Esti- mate.	Expen- diture up to Date.	Excess over Esti- mate.	Expen- diture during Month.	Opinion of the District Engineer with Final Remarks by Examiner.	Orders by Local Government.
		RS.	RS.	RS.	RS.		
1	Langalore. Repairing mud wall around Arsenal in the Fort.	..	2,113	2,113	..	<i>Find</i> remark in the return for April 1878, in which it was shown that the estimate was under consideration of Government. The first objection to this item was taken in June 1877, and the work was completed in March 1878.	No. 14. ORDER THERE- on, 2nd September 1878, No. 3,480 W. 1. This seems to be a repair work, and as such within the District Engi- neer's own powers of sanction. Immediate steps should be taken for removing it from the objectionable item statement.
2	Repairs to the roof of Cavalry Stables, Agam Barracks.	5,170	5,599	429	..	<i>Find</i> remark in the return for April 1878, on which orders of Government are awaited. It will be seen that there was no outlay against this item during the months of April and May 1878. This objection was first raised in March 1878.	2. The District Engineer will at once sanction a revised estimate for this work and so remove the objection to the outlay.
3	Mount. New Barracks at Poona-mallee.	..	6,703	6,703	11	From the remarks in the return for April 1878 it will be observed that a revised estimate for this work was submitted to the Government of India on the 28th March last. The first objection to this item was in September 1877.	3. The orders of the Government of India on Proceedings, No. 2,317 W. dated 23th May 1878, must be awaited.
4	Re-roofing the Old Hospital at Poona-mallee.	..	3,515	3,515	..	Awaiting sanction to the estimate of Rupees 4,454, sub- mitted to Government with Superintending Engineer's letter, No. 1,445, of 5th April 1878, reviewed in Pro- ceedings of Government, No. 2,316 W. dated 28th May 1878. This objection dates from February 1878.	

GENERAL
ACCOUNT.

Govt. of (1878) Madras.
PUBLIC WORKS.

To

DISTRICT ENGINEERS.

By

By S. S. S. S. S.

By

By

By

G. O. No. 8, dated 1878, P. W. D. W.

SEPTEMBER

Nos. 13-14.

The Public Works Department of the Government of Madras, in the Public Works Department, for May 1878, under Imperial, Buildings and Roads.

No.

From

The Examiner,

Public Works Accounts,

To

The Secretary to Government,

Public Works Department,

Fort Saint George.

Dated

Recd.

1878

No.

Forwards for the orders of the Local Government a Statement of Objectionable Items in the Accounts of Executive Officers for the month of May 1878, under Imperial, Buildings and Roads.

L. M. S. S. S.

Examiner, P. W. Accounts. & M. J. R. C.

With orders

Imperial, Buildings and Roads. PART I.—Irregularities with respect to Estimate.

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
1.	Repairing kind wall around Arsenal in the Fort. Bangalore		2,113	2,113		Vide remarks in the Return for April 98. This seems to be a repair work in which it was shown and as such within that the Estimate the D.E.'s own powers was under Consideration of sanction. Immediate sanction of Government. Steps should be taken. The first Objection for removing it from to this view was that the Objectionable in June 97, and the same Statement work was completed in March 1898.	No 34047/206/98
2.	Repairs to the roof of Cavalry Stables Mysore Barracks	5,170	5,599	429		Vide remarks in the Return for April 98. Engineers will at once sanction a Government and revised estimate. It will be even for this work more was not and to remove but has against the Objection to the item during the month of May 98. This Objection was first raised in March 1898.	
3.	New Barracks at Bommanalla. Mount		6,405	6,405		From the statement the Return for April the Govt of India. It will be shown on P.W.D. 2317 W that a revised estimate of 28 May 1898 must for this work was not be omitted. The statement of the Govt of India on the 20th March 1898. This item was in September 1897.	
4.	Re-roofing the Old Hospital at Bommanalla	3,045	3,545	500		awaiting sanction to the estimate of	80 do

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
----------	--------------	---------------------	-------------------------	-----------------------	---------------------------	---	-----------------------------

	Belgian Constructing Timber bridge over the station - on stream at Wellington.	12,500	6,000	6,500	1911	The question is the question - it was raised in of this bridge is last session when under consideration in which it was said of Government. that a Supplemental Estimate was submitted by the District Engineer for the Government. The question is the question - it was raised in of this bridge is last session when under consideration in which it was said of Government. that a Supplemental Estimate was submitted by the District Engineer for the Government.	to the District Engineer on the 15 May '90. Sanction to which is awarded.
--	--	--------	-------	-------	------	--	--

	Gravelway 8' 6" Repair to the Buildings of the Gun Powder Factory			590	090	for May '90 the District Engineer states that that a Supplemental Estimate for Rs. 4,900 has been submitted to Government for sanction in (no date). It is expected that the District Engineer will return the estimate before next month in which it will disappear and that the District Engineer's return is due. to have an estimate sanctioned for the work. The objection was first passed in February 1890.	8/6-48
--	---	--	--	-----	-----	---	--------

Mem No.	Particulars	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintendent Engineer, with final remarks by Engineer.	Orders by Local Government.
	<i>Presidency</i> 9 Constructing Light House Battery . . .	849	849	849	849	<i>See reply to the Engr. Estimate for 1877. The batteries on the beach at Madras for May on the 15th the beach at Madras July 79, and in which are price have objectionable than sanctioned. Statement for June 1877, dated 20 July 1877, the District Engineer states that a revised estimate is under preparation for the sanction of Government.</i>	

10	Constructing Captain Battery . . .	"	621	621	621	621	621
11	<i>Ussur</i> Repairing the shed at May Grand called - daghery . . .	1494	2,027	543	"	<i>Two estimates were sanctioned by the District Engineer in future returns. A revised estimate for Rs 1044 in August 1877 and another for Rs 400 in April 78. and from the remittance in last month's Return it will be seen that a further estimate is framed photo. This objection Officers since February 1878.</i>	<i>This item should not reappear in future returns.</i> 2 P. 0. 70. 11/1

X⁸ 11/10

Engineering Light House Battery

in which it was Engineer should reported that the appropriate funds District Engineer has from the allotment and report Government at his disposal on the subject of the under repairs existing funds. Military which is upwards of Rs 10,000

In reply to the above. Funds have been granted for a day on the 11th July 98 and in his Objectionable items statement for June 98 dated 20th July 98 the District Engineer states that when submitting the period estimate for the June 98 Government supplies him will be made for allotment of funds. This Officer has specially brought to the notice of Government in letter of 29.8.98 dated 29.8.98 the necessity for approving funds for this work.

Constructing of Paper Battery

In reply to the Objectionable items statement for June 98 dated 20th July 98 the District Engineer states that when submitting the period estimate for the June 98

*2000
9*

119
Govt. of (1878) Madras.

PUBLIC WORKS.

To

Dated

Issued

Recd.

Encl.

G. O., 2 Sept - 1878, No 3480U

No 3514

Directionable Items

Passing orders on the
Statement of — in the Arch.
of Ex Officers for May 78
under Imperial Buildings
Roads.

Swatm Dep.