

(1) Number of pages 14 & 2 statement  
(2) Date of repair 17.10.86  
(3) Initials of the Referencer lower

# TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P.W. DEPARTMENT

|          |            |        |
|----------|------------|--------|
| G.O. No. | A770 W     | Press. |
| B.P. No. |            | Mis.   |
| Dated    | 16.12.1878 | 197.   |

1009.

Not to be folded or roughly handled

177c  
17/1

GOVERNMENT OF MADRAS.  
PUBLIC WORKS DEPARTMENT.

16th December 1878, No. 4,770 W.

Buildings and Roads.  
Civil Works.

Read the following paper :—

No. 174. From Colonel P. O'CONNELL, R.E., Superintending Engineer, Third Circle, to the Chief Engineer, Public Works Department, dated Madras, 5th December 1878, No. 4,569.

I HAVE the honor to forward herewith a comparative statement submitted by the Divisional Officer, Chingleput, showing an excess expenditure of Rupees 2,500 on the estimate of Rupees 3,660 for repairing Taluk Cutcherry at Tiruvallur sanctioned in G.O., No. 2,151, of 13th May 1878. The necessary remarks are entered in the statement against the various items explaining the necessity for the additional outlay required, which, it will be observed, is due chiefly to work rendered necessary since the original estimate was prepared. As the work is in rapid progress, I have the honor to request early sanction to the extra sum of Rupees 2,500 required for the same.

2. You are aware of the exceptional nature of the work, the object of which is to save, if possible, the building which, owing to the treacherous nature of sub-soil on which it is founded, was cracked in many parts.

No. 175. ORDER THEREON, 16th December 1878, No. 4,770 W.

THE revised estimate of Rupees 6,160 for protective works in connection with the Taluk Cutcherry at Tiruvallur is sanctioned.

2. Funds for the work will be found when the revised budgets recently called for come under consideration.

3. This sanction has been registered as Provincial No. 168 B of 1878-79.

(True Extract.)

Colonel, R.E.,  
Secretary to Govt., P.W.D.

To the Superintending Engineer, Third Circle.  
" Examiner of Public Works Accounts.  
" Judicial Department.

J. W. Fischer.  
Spars Copies

BUILDINGS AND ROADS,  
CIVIL WORKS.

Govt. of (1878) Madras.  
PUBLIC WORKS.

To  
THE SUPERINTENDING ENGINEER,  
THIRD CIRCLE,  
&c., &c., &c.

Dated December 1878.

Issued

Recd.

Encl.

G. O., 15th December 1878, No. 4,770 W.

DECEMBER.

Nos. 174-175.

Toluk Outcherry at Tiruvallur, Chingle-  
put District.—Sanctions revised estimate  
for protective works in connection with  
the —

NO. 4569.

From

THE SUPERINTENDING ENGINEER,

CHINGLEPUT. 33 miles.

To

The Chief Engineer  
Public Works Department.

Sir,

Enc 1

I have the honor to forward here-  
with a Comparative Statement sub-  
mitted by the Divisional Officer  
Chingleput, showing an excess expenditure  
of Rs. 2500 — the estimate of Rs. 3660 for  
Repairing Taluk Cutchery at Tiruvallur  
sanctioned in G.O. No. 2154 of 13<sup>th</sup> May  
1878. The necessary remarks are  
entered in the Statement against  
the various items explaining the neces-  
sity for the additional outlay re-  
quired which it will be observed  
is due chiefly to work rendered  
necessary since the original estimate  
was prepared. As the work is in  
rapid progress, I have the honor to  
request early sanction to the entire  
sum of Rs. 2500 required for the same.  
2. You are aware of the exceptional  
nature

measure of the mortar, & of  
which is to save it from the building  
which owing to the treacherous nature  
of subsoil on which it founded, was  
cracked in many places.

I have the honor to be  
Sir

Your most obedient servant

Thos. Smith Colonel 11th

Supr. Engineer B. Co. Arty.

From

The Supt Engineer  
Trinidad

To

The Chief Engineer  
D.P.M.

N<sup>o</sup> 4569

Dated 5<sup>th</sup> Dec 1878  
Recd 6<sup>th</sup> Dec 1878  
Recd 7<sup>th</sup> Dec 1878

Enclosure - 1

Salary Lutcherry at  
Trinidad. — Forwarded  
for early sanction a  
Comparative Statement  
showing an excess expenditure  
of Rs. 2500 on the retainer  
Rs. 3660 for Repairing the

90-13 May 1878. 102152 W  
- 9 Aug 1878 - 567 W.

To  
The Chief Eng

From  
The Supt Eng  
Trinidad

Comparative Statement showing the difference between the Original & Revised Estimate for Repairing the Salub. Butchery at Trivellore. Shinglepatt 2

| Description of Work                                                            | Original Estimate    |          |      | Revised Estimate     |          |      | Total of the original and the revised Estimate | Difference between the original and Revised Estimate | Remarks                                                                                                                                                                                                                     |
|--------------------------------------------------------------------------------|----------------------|----------|------|----------------------|----------|------|------------------------------------------------|------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                | By Date of when done | Quantity | Rate | By Date of when done | Quantity | Rate |                                                |                                                      |                                                                                                                                                                                                                             |
| Brought forward                                                                |                      | 263      |      |                      | 2190     |      | 1572                                           | 3763                                                 |                                                                                                                                                                                                                             |
| Pointing on patches & walls all round the Butchery                             |                      |          |      |                      | 49       |      | 15                                             | 1168                                                 | Provision is not made in the original Est. for this rendered necessary.                                                                                                                                                     |
| Filling Pond with earth including Sundries                                     |                      | 2609     | 4    |                      | 1080     | 4    | 375                                            | 1355                                                 | Proper height was not measured. When in the Pond, after the orig. Estimate had been framed had to be filled with earth. As its position to the Building was considered likely to endanger the stability of the foundations. |
| Removing the granite stone steps from the Pond                                 |                      |          |      |                      |          |      |                                                |                                                      |                                                                                                                                                                                                                             |
| Latent stone steps do - do - do                                                |                      |          |      |                      |          |      |                                                |                                                      |                                                                                                                                                                                                                             |
| Cleaning two wells & constructing a parapet wall for one                       |                      |          |      |                      |          |      |                                                |                                                      |                                                                                                                                                                                                                             |
| Constructing a masonry well 8 ft in diameter                                   |                      |          |      |                      |          |      |                                                |                                                      |                                                                                                                                                                                                                             |
| Masonry Cistern with wooden shutters iron pillars & screw nails                |                      |          |      |                      |          |      |                                                |                                                      |                                                                                                                                                                                                                             |
| Knocking down the partition wall in the clock room                             |                      |          |      |                      |          |      |                                                |                                                      |                                                                                                                                                                                                                             |
| Sundries & Superintendence @ 5% Cent                                           |                      |          |      |                      |          |      |                                                |                                                      |                                                                                                                                                                                                                             |
| Total                                                                          |                      |          |      |                      |          |      |                                                |                                                      |                                                                                                                                                                                                                             |
| Deduct amount of Original Estimate sanctioned by Government on the 13 May 1878 |                      |          |      |                      |          |      |                                                |                                                      |                                                                                                                                                                                                                             |
| Additional amount required to be sanctioned                                    |                      |          |      |                      |          |      |                                                |                                                      |                                                                                                                                                                                                                             |

Sanctioned by office  
12 November 1878  
E. J. M.

Signed by G. Blake Major R. B. J. Paul  
Sr. Engr. Shinglepatt 2  
M. Engr.

P. H. M. Coll R. B.  
Sr. Engr. 2d Circle

Sr. Engr. Shinglepatt 2

Sr. Engr. Shinglepatt 2

December 1878

Salub. Butchery at Trivellore. Forwarded for sanction a comparative statement showing an excess expenditure of Rs 2500 on the estimate of Rs 660 for Repairing the

13th Dec 1878  
N<sup>o</sup> 4770 W Public Works Department.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the 16<sup>th</sup> Dec. 1878

Read the following:—

From the Inspr. Third Circle (H. E. No 4569 of 5<sup>th</sup> Dec 78)

The revised estimate of Rs. 6160 for protective works in connection with the Talug Cutcherry at Tiruvallur is sanctioned.

Funds for the work will be found when the revised budgets recently called for come under consideration.

Wm  
11.12.78  
EAT

This sanction has been registered as Provincial No. 168 B of 1878-79.

I Insp Third Circle  
By Mr. Clerk  
Jno. Dept.  
13<sup>th</sup> Dec 78  
30/12/78

1871

1871

W 13 sub

Act of (1873) No. 13

PUBLIC WORKS.

The Suply. Engr. Third Circle

17-11

Engr.

Engr.

Engr.

Engr.

G. O. 16 Decr 1873, No. 47704

For.

Calcutta at  
Livrallus, Chinglo

Sanctions denied  
Estimate for protective  
works in connection  
with the

187