

(1) Number of pages 8
(2) Date of repair 29-10-86
(3) Initials of the Referencer lens

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU.

P.W DEPARTMENT

G.O. No.	1028 W	Press.
B.P. No.		Mis.
Dated 2 - 4 - 1879-197.		

V. S. M.

Not to be folded or roughly handled

1028

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

2nd April 1879, No. 1,028 W.

Buildings and Roads.
Civil Works.

Read the following papers :—

No. 48. From Major L. CONWAY-GORDON, R.E., Examiner of Public Works Accounts, to the Secretary to Government, Public Works Department, Buildings and Roads Branch, dated Chepauk, 20th March 1879, No. 51 B.

With reference to paragraph 3 of your No. 533 W, of the 20th ultimo, I have the honor to explain that the item in question was not brought to the notice of Government in any of the objectionable item statement as the expenditure on the work (*vide margin*) so far as this office is aware is still within the original sanction.

	RS.	A.	P.
Original estimate sanctioned ...	775	0	0
Expenditure to end of January 1879. ...	732	5	3

No. 48-A. From the Superintending Engineer, Fourth Circle, to the Chief Engineer, Public Works Department, dated Coimbatore, 29th March 1879, No. 917-217.

With reference to your memorandum, No. 1,054, of 24th March 1879, I have the honor to inform you that the improvements to the Yercaud Post Office were completed in October 1878, but the final adjustment of the excess had to be deferred pending the receipt of sanction of the revised estimate, so that it was a mistake in this office endorsement, No. 279-69, dated 31st January 1879, to say that the excess was actually spent.

2. The adjustment has since been made by the Executive Engineer, Salem Division.

No. 49. ORDER THEREON, 2nd April 1879, No. 1,028 W.

ORDERED to be recorded.

(True Extract.)

Major, R.E.,
Ag. Under Secy. to Govt., P.W.D.

To the Superintending Engineer, Fourth Circle.
" Examiner of Public Works Accounts.

Exd. C. Howarth,
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of (1879) Madras.
PUBLIC WORKS.

To

THE SUPERINTENDING ENGINEER,
FOURTH CIRCLE,
&c. &c. &c.

Dated April 2nd.

Issued

Recd.

Encl.

G. O. Dated April 1879, No. 1,028 W.

APRIL

Nos. 48-49.

Post Office at Yercaud, Salem Division.—
Report of completion of the —, recorded.

FROM THE EXAMINER P. W. ACCOUNTS,

MADRAS.

TO THE SECRETARY TO GOVERNMENT,

PUBLIC WORKS DEPARTMENT,

BUILDINGS AND ROADS BRANCH.

NO. 51.B.

CHEPAK, 20 MARCH 1879.

SIR,

WITH REFERENCE TO PARA 3 OF YOUR NO. 503.W. OF THE
20TH. ULTIMO, I HAVE THE HONOR TO EXPLAIN THAT THE ITEM
IN QUESTION WAS NOT BROUGHT TO THE NOTICE OF GOVERNMENT
IN ANY OF THE OBJECTIONABLE ITEM STATEMENT, AS THE EXPENDI-
ORIGINAL ESTIMATE SANCTIONED RS. 775-0-0. TURE ON THE WORK,
EXPENDITURE TO END OF JANU. 1879 732-5-3

VIDE MARGIN :

SO FAR AS THIS OFFICE IS AWARE, IS STILL WITHIN THE ORIGIN-
AL SANCTION.

I HAVE THE HONOR TO BE,

SIR,

YOUR MOST OBEDIENT SERVANT.

Lowry-Jordan

EXAMINER P. W. ACCOUNTS AND MAJOR R. E.

FROM THE EXAMINER P.W. ACCOUNTS,
MADRAS.
TO THE SECRETARY TO GOVERNMENT,
PUBLIC WORKS DEPARTMENT
BUILDINGS & ROADS BRANCH.

NO. 51. B.

DATED 27 MARCH 1879

RECD.

In No of 2-4-79 N. 10207

GIVES REASON FOR THE OMISSION
OF THE ITEM "YERCAUD POST OFFICE"
FROM OBJECTIONABLE ITEM STATEMENT.

No. 217

Supr Engineer's Office Lt Circle
Coimbatore 27 March 1879.

From
The Superintending Engineer
Lt Circle

To. The Chief Engineer
P.W. Department.

Sir,

With reference to your Memorandum
No 1054. of 24th March 1879 I have the
honor to inform you that the improvements
to the Yercaud Post Office were completed
in October 1878, but the final adjust-
ment of the excess had to be deferred
pending the receipt of sanction of the re-
vised Estimate - so that was a mistake
in this Office Indorsement No 219 dated
31st January 1879. to say that the excess
was actually spent.

The adjustment has since been made
by the Executive Engineer, Salem Division.

I have the honor to be

Sir,

Yours most obedient servant.

Allen Appender

for Super Engineer Lt Circle

From
The Suby Engineer
" circle

S. 3. 78 No 1122 W
20. 2. 79 - 533 W
24. 3. - 1054 Ch

No 917
217

Dated 29 March 1879

Improvements to Mercantile
Post office.

Informing that the
were completed on Oct 7/79
and the final adjust-
ment had to be
deferred pending
sanctions of revised
estimate.

No of 2-4-79 No 1028 W

125
IX
No 1028 W Public Works Department.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the

2nd April 79

Read the following:—

From
The Examiner P. W. Accounts (H.C. No 51 B of 20th March 79)
" Supp^r Engrs Fourth Circle } (a - a 917 - a - 29th - a - a)
217

Recorded.

L
r. u.

2.4

S. C. Fourth Circle
Ex. P. W. Accts. 22-4-79
17

Ex. Accts.

C. 2798

Govt. of Madras

PUBLIC WORKS.

To

Dated

Issued

Recd.

Encl.

G. O. 24p in 1879, No. 1578 W

Nos. 48-49

Post Office at Salem.

Salem D. Report of

Completion of the

Work done