

(1) Number of pages 24
(2) Date of repair 12/86
(3) Initials of the Referencer lms

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P.W.D. DEPARTMENT

G.O. No.	2065	Press.
B.P. No.		Mis.
Dated	8-8-1879	197

Not to be folded or roughly handled

A. Mani

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

8th August 1879, No. 2,065 W.

Buildings and Roads.
Civil Works.

Read the following paper :—

No. 50. From Colonel W. S. DREVER, c.s.i., Acting Inspector-General of Police, to the Secretary to Government, Public Works Department, dated Madras, 24th July 1879, No. 3,340.

REFERRING to paragraph 1 of G.O., No. 1,599 W., dated 14th June 1879, Public Works Department, I have the honor to submit a general list of incomplete Police works, amounting to Rupees 17,550, showing all urgent requirements in the districts during 1879-80.

2. It is hoped that funds to the full extent may be made available during the current official year, as completion of buildings can hardly be delayed without much loss to Government.

3. Construction of new buildings being stopped under orders restricting expenditure, except in very special cases to be reported on by Superintending Engineers under paragraphs 4, 5, and 6 of G.O., No. 1,322 A. W., dated 8th May 1879, Public Works Department, an allotment of Rupees 15,952 to supplement the balance (Rupees 1,598) now available in the Police grant (Rupees 60,000) is requested from the *Provincial Reserve* of 1879-80 if practicable, in order that the works in the above list may be continued.

4. No portion of the current year's *Repair* allotment for Police buildings can be surrendered, as buildings already constructed are numerous, and repairs to them are absolutely necessary to keep many of them from serious injury and dilapidation.

Statement showing the Incomplete Police Works (Original) on which Outlay is proposed to be incurred in 1879-80.

District.	Work.	Amount of Estimate.	Sanctioning Authority and Number and Date of Sanction.	Expenditure up to 31st March 1879.	Proposed Expenditure in 1879-80.	Whether by Public Works Officers or by the Police Department.	Remarks.
Madras Town	A. Police Station-house at Padmanabapore.	Rs. 1,140	G.O., No. 23 W., dated 4th January 1878, Public Works Department.	Rs. 66	Rs. 1,074	P.W.D.	
Ganjam	Nine Police huts at Chicacole.	2,072	G.O., No. 4,692 W., dated 5th December 1878, Public Works Department.	1,010	1,062	Do.	* This includes Rs. 304 appropriated by G.O., No. 662 W., dated 5th March 1879, Public Works Department—(Vide G.O., No. 1,322 A.W., dated 8th May 1879, Public Works Department, restricting expenditure).
	Total				2,136		

Statement showing the Incomplete Police Works (Original), &c.—cont.

District.	Work.	Amount of Estimate.	Sanctioning Authority and Number and Date of Sanction.	Expenditure up to 31st March 1879.	Proposed Expenditure in 1879-80.	Whether by Public Works Officers or by the Police Department.	Remarks.
Vizagapatam.	Tiling 26 Police huts of the new lines at Koraput.	Rs. 2,500	G.O., No. 1,444 W., dated 5th November 1877.	Rs. 1,000	Rs. 1,500	Police ..	Vide G.O., No. 1,322 A.W., dated 8th May 1879, Public Works Department, restricting expenditure.
Jeypore ..	Ten Police huts at the old lines. Do. do. ..	250	G.O., No. 1,444 W., dated 5th Nov. 1877, and No. 1,173 W., dated 19th April 1879.	200	50	Do. ..	
	Total ..	..		..	1,550		
Golavari ..		..		..	..	..	
Kistna ..		..		..	..	..	
Nellore ..	A Police Station-house at Naidupet.	640	G.O., No. 1,299, dated 15th April 1877, Public Works Department — (Vide also G.O., No. 2,893 W., dated 16th July 1878, Public Works Department).	487	153	P.W.D.	
	Total ..	..		..	153		
Kurnool ..	A Police Station-house at Singaripully (entered as Singaripully).	480	G.O., No. 115 W., dated 22nd May 1877, Public Works Department.	..	* 259	Do. ..	* The work having been already commenced payment to this extent is proposed for 1879-80.
	Total ..	..		..	259		
Bellary ..	A Police Station-house at Gadiganoor.	975	G.O., No. 23 W., dated 5th May 1877, Public Works Department.	910	† 65	Do. ..	† Money required for adjustment of accounts.
	Total ..	..		..	65		
Cuddapah.	A Police Station-house at Gundloor.	1,780	G.O., No. 1,316, dated 17th April 1877, Public Works Department.	592	1,188	Do. ..	
	Conversion of Govulcheru bungalow into a Police station.	1,955	G.O., No. 164 W., dated 12th January 1878, and G.O., No. 788 W., dated 15th March 1878, Public Works Department.	1,743	212	Do. ..	The Superintendent reports that these works cannot be deferred, being much required.
	Improving and altering the Police Station-house at Prodatur.	900	G.O., No. 1,927 W., dated 4th Dec. 1877, Public Works Department.	415	485	Do. ..	
	Total ..	..		..	1,885		
North Arcot.	A Police Station-house at Kadaladi (reconstruction).	185	G.O., No. 1,541 W., dated 8th Nov. 1877, and No. 489 W., dated 30th Jan. 1878.	92	93	Police.	
	Do. at Pennalur ..	820	G.O., No. 27 W., dated 4th January 1878.	558	262	P.W.D.	
	Do. at Thavalampad.	870	Do. do. ..	195	675	Do.	
	Do. at Suddum ..	700	G.O., No. 2,730 W., dated 11th October 1876.	650	50	Do.	
	Do. at Kullur ..	400	G.O., No. 24 W., dated 5th May 1877.	200	200	Police.	
	Total ..	..		..	1,280		
Chingleput.	Three Police huts at Pernuri.	450	G.O., No. 1,157 W., dated 22nd October 1877.	300	150	Do.	

Statement showing the Incomplete Police Works (Original), &c.—cont.

District.	Work.	Amount of Estimate.	Sanctioning Authority and Number and Date of Sanction.	Expenditure up to 31st March 1879.	Proposed Expenditure in 1879-80.	Whether by Public Works Officers or by the Police Department.	Remarks.
Chingleput.	Three Police huts at Arni.	Rs. 450	G.O., No. 1,157 W., dated 22nd October 1877.	Rs. 300	Rs. 150	Police.	
	Eight Police huts at Madhurantakam.	1,200	Do.	300	900	Do.	
	Total ..	..		..	1,200		
South Arcot.	A Police Station-house at Kalkuneri, Tindivanam Taluk.	1,057	G.O., No. 2,639 W., dated 10th December 1877, Public Works Department.	403	601	P.W.D. ..	* This includes an excess of Rs. 50. A revised estimate will be submitted by the Public Works Department for sanction.
	Do. Mutthoor, Villupuram Taluk.	1,017		1,019	* 133		
	Four Police huts at Pinnaloor, Chidambaram Taluk.	1,440		742	698		
	Total ..	..		..	1,432		
Tanjore ..	A 2nd-class Police Station-house and four Constables' huts at Meenbasil.	2,593	G.O., No. 450 W., dated 14th Feb. 1879, Public Works Department.	1,753	800	Do.	
	Total ..	..		..	800		
Trichinopoly.	A Police Station-house at Srirangam.	2,046	G.O., No. 3,224 W., dated 12th August 1878, Public Works Department.	622	* 1,372	Do. ..	† A sum of Rupees 1,450 was provided in the Public Works Department Budget for 1879-80, but it could not be utilized owing to orders restricting expenditure—Vide G.O., No. 1,332 A.W., dated 8th May 1879, Public Works Department.
	Total ..	..		..	1,372		
Madura ..	A Police Station-house at Cumbum.	925	G.O., No. 997, dated 21st April 1876, Public Works Department.	772	† 279	Do. ..	† The Public Works Department report that the building has been completed but not fully paid for, owing to the restrictive orders of Government. The sum of Rupees 126 included is required to meet the excess expenditure incurred by Overseer L. Iyavon Pillay, not now in the Department. Sanction of Government to the excess is required.
	Eight Police huts at Tripatur.	2,400	G.O., No. 1,328 W., dated 4th Dec. 1877, Public Works Department.	144	2,256	Do. ..	The Assistant Engineer states that starting of this work was delayed, but good progress would have been made if work had not been stopped by Government Order.
	Total ..	..		..	2,535		
Tinnevely.	A Police Station-house at Selinga-nellere.	830	G.O., No. 918 W., dated 8th October 1877, and G.O., No. 1,144 W., dated 20th October 1877, Public Works Department.	528	322	Do. ..	Completed; payment not made for want of funds.
	Four Police huts at Seedarpannallur.	1,240	Do.	205	1,035		
	Total ..	..		..	1,357		

Statement showing the Incomplete Police Works (Original), &c.—*cont.*

District.	Work.	Amount of Est. Rupees.	Sanctioning Authority and Number and Date of Sanction.	Expenditure up to 31st March 1879.	Proposed Expenditure in 1879-80.	Whether by Public Works Officers or by the Police Department.	Remarks.
Silva Coimbatore.	A Police Station-house at Loken-bully.	1,600	Plan and estimate already returned countersigned for submission to Government by the Public Works Department.	..	50	P.W.D.	* This sum is required for adjustment of advance made for cost of hats for hats and station-house.
	Total ..	..			50		
Nilgiris	A Police Station-house at Elitator.	745	G.O., No. 1,964 W., dated 4th Dec. 1877.	394	251	Do.	
Malabar	Latrines for Police Lines at Tellicherry.	460	G.O., No. 1,489 W., dated 6th Nov. 1877.	115	345	Do.	
	Total ..	..		..	500		
Wynad	A Police Station-house at Kulpatty.	1,710	G.O., No. 123 W., dated 24th May 1877.	1,545	165	Do.	
	Do. Terriot	1,700	G.O., No. 1,964 W., dated 4th Dec. 1877.	825	875	Do.	
	Total ..	..		..	1,040		
South Canara.		..		..	..		
	Grand Total ..	..		..	17,550		

MADRAS,
24th July 1879.

(Signed) T. E. GUTHRIE, Major,
Ag. Assistant Inspector-General of Police,
for Ag. Inspector-General of Police.

No. 51. ORDER THEREON, 8th August 1879, No. 2,065 W.

With the foregoing letter the Inspector-General of Police submits the statement of incomplete Police works of 1878-79 requiring funds to complete in 1879-80. The demand amounts to Rupees 17,550 against an available balance of Rupees 1,153 out of the sum of Rupees 4,698 provided for incomplete Police works in the Provincial Budget for 1879-80. The difference, viz., Rupees 16,397, will, as a special case, be provided from the Reserve at the disposal of Government under Provincial.

(True Extract.)

Major, R.E.,
Ag. Under Secy. to Govt., P.W.D.

To the Superintending Engineers.
" Examiner of Public Works Accounts.
" Inspector-General of Police.
" Judicial Department.

Exd. C. Howarth.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of (1879) Madras.

PUBLIC WORKS.

To

THE SUPERINTENDING ENGINEERS,

Secy. Secy. Secy.

Dated August 5th.

Issued

Recd.

Encl.

G. O. 8th August 1879, No. 2,063 W.

AUGUST.

Nos. 50-51.

Incomplete Police Works of 1878-79.—
Funds provided for completing in 1879-80
the —.

29. ~~Account of~~

Police Station Shooat Bedingamallow	850	1877 and G.O. No. 11410 dated 20 th October 1877	W.D.	528	322	Total. Balance not in of funds.
Police Station Shooat Bedingamallow	1240	16 th March 1878	W.D.	203	1035	

Total 1887

Salem Nil

Comblatone Police Station Shooat Bedingamallow 1600

From and to the date of the
returned contribution for
subsidized Gondwanat
by the S. D. W.

* This amount is required for
adjustment of advances made
for cost of site for S. D. W. and
Station House.

Total 60

Keilphurra Nil

Malabar

Police Station Shooat Bedingamallow	745	G.O. No. 1370 dated 16 th March 1878	W.D.	494	251	G.O. No. 1370 dated 16 th March 1878
Station for Police Shooat Bedingamallow	460	G.O. No. 1370 dated 16 th March 1878	W.D.	143	313	

Total 866

Wynnad

Police Station Shooat Bedingamallow	1710	G.O. No. 1370 dated 16 th March 1878	W.D.	1343	163	
do	1760	G.O. No. 1370 dated 16 th March 1878	W.D.	525	933	

Total 1100

South Canara Nil

Grand Total 17550

Chief Officer of the
Inspector General of Police,
Madras 24th July 1879

By *[Signature]*
for Asst. Inspector of Police

~~CONFIDENTIAL~~

Q. 10-2030 dated
10-1-1987 (P.O. 1)

0
0
0
0
0
0
0
0
0

1. This includes one of the
 2. 3. 4. 5. 6. 7. 8. 9. 10. 11. 12. 13. 14. 15. 16. 17. 18. 19. 20. 21. 22. 23. 24. 25. 26. 27. 28. 29. 30. 31. 32. 33. 34. 35. 36. 37. 38. 39. 40. 41. 42. 43. 44. 45. 46. 47. 48. 49. 50. 51. 52. 53. 54. 55. 56. 57. 58. 59. 60. 61. 62. 63. 64. 65. 66. 67. 68. 69. 70. 71. 72. 73. 74. 75. 76. 77. 78. 79. 80. 81. 82. 83. 84. 85. 86. 87. 88. 89. 90. 91. 92. 93. 94. 95. 96. 97. 98. 99. 100. 101. 102. 103. 104. 105. 106. 107. 108. 109. 110. 111. 112. 113. 114. 115. 116. 117. 118. 119. 120. 121. 122. 123. 124. 125. 126. 127. 128. 129. 130. 131. 132. 133. 134. 135. 136. 137. 138. 139. 140. 141. 142. 143. 144. 145. 146. 147. 148. 149. 150. 151. 152. 153. 154. 155. 156. 157. 158. 159. 160. 161. 162. 163. 164. 165. 166. 167. 168. 169. 170. 171. 172. 173. 174. 175. 176. 177. 178. 179. 180. 181. 182. 183. 184. 185. 186. 187. 188. 189. 190. 191. 192. 193. 194. 195. 196. 197. 198. 199. 200. 201. 202. 203. 204. 205. 206. 207. 208. 209. 210. 211. 212. 213. 214. 215. 216. 217. 218. 219. 220. 221. 222. 223. 224. 225. 226. 227. 228. 229. 230. 231. 232. 233. 234. 235. 236. 237. 238. 239. 240. 241. 242. 243. 244. 245. 246. 247. 248. 249. 250. 251. 252. 253. 254. 255. 256. 257. 258. 259. 260. 261. 262. 263. 264. 265. 266. 267. 268. 269. 270. 271. 272. 273. 274. 275. 276. 277. 278. 279. 280. 281. 282. 283. 284. 285. 286. 287. 288. 289. 290. 291. 292. 293. 294. 295. 296. 297. 298. 299. 300. 301. 302. 303. 304. 305. 306. 307. 308. 309. 310. 311. 312. 313. 314. 315. 316. 317. 318. 319. 320. 321. 322. 323. 324. 325. 326. 327. 328. 329. 330. 331. 332. 333. 334. 335. 336. 337. 338. 339. 340. 341. 342. 343. 344. 345. 346. 347. 348. 349. 350. 351. 352. 353. 354. 355. 356. 357. 358. 359. 360. 361. 362. 363. 364. 365. 366. 367. 368. 369. 370. 371. 372. 373. 374. 375. 376. 377. 378. 379. 380. 381. 382. 383. 384. 385. 386. 387. 388. 389. 390. 391. 392. 393. 394. 395. 396. 397. 398. 399. 400. 401. 402. 403. 404. 405. 406. 407. 408. 409. 410. 411. 412. 413. 414. 415. 416. 417. 418. 419. 420. 421. 422. 423. 424. 425. 426. 427. 428. 429. 430. 431. 432. 433. 434. 435. 436. 437. 438. 439. 440. 441. 442. 443. 444. 445. 446. 447. 448. 449. 450. 451. 452. 453. 454. 455. 456. 457. 458. 459. 460. 461. 462. 463. 464. 465. 466. 467. 468. 469. 470. 471. 472. 473. 474. 475. 476. 477. 478. 479. 480. 481. 482. 483. 484. 485. 486. 487. 488. 489. 490. 491. 492. 493. 494. 495. 496. 497. 498. 499. 500. 501. 502. 503. 504. 505. 506. 507. 508. 509. 510. 511. 512. 513. 514. 515. 516. 517. 518. 519. 520. 521. 522. 523. 524. 525. 526. 527. 528. 529. 530. 531. 532. 533. 534. 535. 536. 537. 538. 539. 540. 541. 542. 543. 544. 545. 546. 547. 548. 549. 550. 551. 552. 553. 554. 555. 556. 557. 558. 559. 560. 561. 562. 563. 564. 565. 566. 567. 568. 569. 570. 571. 572. 573. 574. 575. 576. 577. 578. 579. 580. 581. 582. 583. 584. 585. 586. 587. 588. 589. 590. 591. 592. 593. 594. 595. 596. 597. 598. 599. 600. 601. 602. 603. 604. 605. 606. 607. 608. 609. 610. 611. 612. 613. 614. 615. 616. 617. 618. 619. 620. 621. 622. 623. 624. 625. 626. 627. 628. 629. 630. 631. 632. 633. 634. 635. 636. 637. 638. 639. 640. 641. 642. 643. 644. 645. 646. 647. 648. 649. 650. 651. 652. 653. 654. 655. 656. 657. 658. 659. 660. 661. 662. 663. 664. 665. 666. 667. 668. 669. 670. 671. 672. 673. 674. 675. 676. 677. 678. 679. 680. 681. 682. 683. 684. 685. 686. 687. 688. 689. 690. 691. 692. 693. 694. 695. 696. 697. 698. 699. 700. 701. 702. 703. 704. 705. 706. 707. 708. 709. 710. 711. 712. 713. 714. 715. 716. 717. 718. 719. 720. 721. 722. 723. 724. 725. 726. 727. 728. 729. 730. 731. 732. 733. 734. 735. 736. 737. 738. 739. 740. 741. 742. 743. 744. 745. 746. 747. 748. 749. 750. 751. 752. 753. 754. 755. 756. 757. 758. 759. 760. 761. 762. 763. 764. 765. 766. 767. 768. 769. 770. 771. 772. 773. 774. 775. 776. 777. 778. 779. 780. 781. 782. 783. 784. 785. 786. 787. 788. 789. 790. 791. 792. 793. 794. 795. 796. 797. 798. 799. 800. 801. 802. 803. 804. 805. 806. 807. 808. 809. 810. 811. 812. 813. 814. 815. 816. 817. 818. 819. 820. 821. 822. 823. 824. 825. 826. 827. 828. 829. 830. 831. 832. 833. 834. 835. 836. 837. 838.

1-10-11

40

Ex. No. 1450 dated 20/11/57
February 1979 P. W. D.

7000

Febuary 1879 J. W. D.

P. O. No. 27740 dated 19th -
 August 1878 P. M. A. Vide also
 P. O. No. 66210 dated 5 March
 1879 (P. M. 23)

228 + 1372 = 1600

x. 28 June 1877. #420 -- was provided
in the D. S. W. Budget for 1879-80
but it should not be utilized in
answering to existing redistricting expendi-
tures. Wm. S. O. 10/13/92 A.W. date
May 1879 B.W.D.

CS 3 2

E. D. M. 997 dated 24 April
 1976. W. D. (W. D. 11-12-1976)
 M. 2973 w dated 15 July 1978
 (W. D.)

772 279

2. The President has been completely misled but not fairly paid for carrying off the real time and orders of Government. The amount of \$1,260,000 included in the request to meet the necessary pending urgent business of the Government is very unnecessary and unnecessary. The Government has been misled and the success is negative.

89 Alice Malt at Discharge 2400

Q. R. No. 1926 was dated 4 November 1877.
1877 B. W. D. (Vide also Q. D. No. 1927)
No. 1927 was dated 16 March 1878
(B. W. D.)

144 6256

6

offered a residence & again that
that starting of him with
delays but good progress were
made several made it worth find in
some step had by G.

১১১১

Q. No. 23 to Act 14 of 1877
 No. 1577 P. W. D. (vide Act 14 of 1877 P. W. D.)
 No. 2592 dated 16th July 1878 P. W. D.

Police Station at Gadagur 973
 Total 65

Police Station at Gadagur 1780
 Q. No. 1516 dated 17th April 1878 P. W. D. (vide Act 14 of 1877 P. W. D.)
 No. 2592 dated 16th July 1878 P. W. D.

Concession of Gmulekuru Bungalow into a Police Station 1985
 Q. No. 1514 dated 17th January 1878 P. W. D. (vide Act 14 of 1877 P. W. D.)
 No. 2592 dated 16th July 1878 P. W. D.

Improving and altering the Police Station at Gadagur 900
 Q. No. 1927 dated 14th December 1879 P. W. D. (vide Act 14 of 1877 P. W. D.)
 No. 2592 dated 16th July 1878 P. W. D.

Total 1885

The Inspector in Charge has reported that the work cannot be deemed being much required

Police Station at Gadagur 183
 Q. No. 1570 dated 16th March 1878 P. W. D.

General use 820
 Q. No. 1516 dated 17th April 1878 P. W. D.

Police Station at Gadagur 870
 Q. No. 1516 dated 17th April 1878 P. W. D.

Police Station at Gadagur 700
 Q. No. 1516 dated 17th April 1878 P. W. D.

Police Station at Gadagur 400
 Q. No. 1516 dated 17th April 1878 P. W. D.

Police Station at Gadagur 450
 Q. No. 1516 dated 17th April 1878 P. W. D.

Police Station at Gadagur 300
 Q. No. 1516 dated 17th April 1878 P. W. D.

The Inspector in Charge has reported that the work cannot be deemed being much required

Statement showing the completed Police Works (as per bill) on which bill is proposed to be incurred in 1879-80.

District Work.

Amount of Estimate

for carrying out the work and for

Expenditure up to 31st March 1879

Proposed Expenditure in 1879-80.

Whether by Public Works officers or by the Police Department.

Remarks.

Madras Town nil

Changan

Police Station at Gudamalakur

1140

Police Station at Gudamalakur dated 4th January 1879 P.W.D.

66,1074 P.W.D.

Police Station at Chiacite 2072

Police Station at Chiacite dated 10th December 1879 P.W.D.

1010 1062

2136

Police Station at Chiacite dated 10th December 1879 P.W.D. 1010 1062

Wagapattam nil

Jeypore

Police Station at the old lines 2500

Police Station at the old lines dated 19th April 1879 P.W.D.

1000, 1500 Police

Police Station at the old lines dated 19th April 1879 P.W.D.

Police Station at the old lines 2500

250

200

1550

Godavery nil

Kistna nil

Melore

Police Station at Melore Maidupatti

640

Police Station at Melore Maidupatti dated 16th April 1879 P.W.D.

487 1523 P.W.D.

Total

153

153

153

153

Renool

Police Station at Renool Lingampally

460

Police Station at Renool Lingampally dated 5th March 1879 P.W.D.

239

239

239

239

Police Station at Renool Lingampally dated 5th March 1879 P.W.D.

Total

239

239

239

239

239

Police Station at Renool Lingampally dated 5th March 1879 P.W.D.

Building and Building 1879-80.

No. 3340

Chief Office of the Inspector General of Police,

Madras, 24 July 1879.

From

Ag.

The Inspector General of Police,

To

The Secretary to Government
Public Works Department
Fort Saint George.

Sir,

Enclosure One

Referring to Para 1 of G.O. No. 1599
dated 14th June 1879 P.W.D., I have the honor
to submit a general list of incomplete Police
works amounting to Rupees 17,530—showing
all urgent requirements in the Districts during
1879-80.

2. It is hoped that funds to the full
extent may be made available during the
current official year as completion of buildings
can hardly be delayed without much loss to
Government.

3. Construction of new buildings being
stopped under orders restricting expenditure—
except

1879 Septt.

Enclosure

In a letter from the
Ag. Inspector General of Police
dated Madras 24th July 1879
No. 3340.

List of incomplete works for 1879-

except in very special cases to be reported on
by Superintending Engineers under paras 4, 5 and 6
of G.O. No. 1322 A.W. dated 8th May 1879 P.W.D.,
an allotment of Rupees 15,952--- to
supplement the balance (Rupees 15,98---)
now available in the Police grant (Rupees 60,000---),
is requested from the Provincial Reserve of 1879-80
if practicable in order that the works in the
above list may be continued.

4. No portion of the current year's
Repair allotment for Police buildings, can be
surrendered as buildings already constructed, are
numerous and repairs to them are absolutely
necessary to keep many of them from serious
injury and dilapidation.

I have the honor to be,

Sir,

Yours most Obedt. Servt.,

H. P. S. Puttanna Major,

Ag. Assist. Insp. Genl. of Police
for Ag. Inspector General of Police

1178 11-1-78
 1178 11-1-78
 1178 11-1-78
 1178 11-1-78

P.W.D.

28 JUL 79

No. 3340

Submitted for sanction to
 General Secy of Incomplete
 Police works amounting to
 Rupees 17,550 for 1879-80.

Dated 24 July 1879
 No. 3340

For M. L. Govt.

To
 The Secy to Govt.
 P. W. D.

From
 The Inspector General of Police,

1879 DEPT.

No 2065. fr. B. R.
 el works
 Public Works Department.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the 8th Aug: '79
 Read the following:—

From the Inspector Genl.
 of Police ——— (H. E. N. 3340 d/24th July/79)

With the foregoing
 letter the Inspector
 General of Police
 submits the statement
 of Incomplete Police
 works of 1878-79 re-
 quiring funds to
 complete in 1879-80. The
 demand amounts to
 Rupees 17,550 against
 an available balance
 of Rupees 1153 out of the
 sum of Rupees 4,698
 provided for Incomplete
 Police works in the
 Provincial Budget
 for

1178 11-1-78
 1178 11-1-78
 1178 11-1-78
 1178 11-1-78

for 1879-80 - The
difference Viz - Rupees
16397 will, as a
special case, be
provided from the
Reserve at the disposal
of Government under
Provincial -

S

297

Loon

~~Att~~

31/7/79

161
12

Supy Engineer 195
Exp. Mr. Secty
Inspector of Police
Judicial Depty
Dated 20-8-79

~~S~~

31/7/79
16397

C^o 5339

Govt. of (1879) Madras.

PUBLIC WORKS.

To

Dated

Issued

Recd.

Est.

G. O., P. Ampk 1879, No. 20551

Nos. 50-51

Exempted to Police

of 1878-79 Funds

for completing in 1879-80

the