

(1) Number of pages 18
(2) Date of repair 17 II. 86
(3) Initials of the Referencer long

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

PUBLIC WORKS DEPARTMENT

G.O. No.	2455 W	Press.
B.P. No.		Mis.
Dated	29. 9. 1879	197

Not to be folded or roughly handled

Handwritten signature

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

29th September 1879, No. 2,455 W.

General.
Account.

IMPERIAL.

Read the following paper :—

PART I.—Irregularities with respect to Estimate for the Month of July 1879.

No. 83.

Item Number.	Particulars.	Number of Appearances in Statements of Objectable Items.	Month in the Accounts of which Objectable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION.			RS.	RS.	RS.	RS.		No. 84. ORDER THEREON, 29th September 1879, No. 2,455 W.
1	Compensation paid to the President, Municipality, for the old Barrack under Clive's Battery.	2	June 1879 ..	..	740	740	..	The Superintending Engineer reports, under date the 9th September 1879, that funds have been applied for in the statement sent to Government on the 24th June 1879.	
2	Petty repairs of Barrack, Department to European Infantry buildings.	3	May ..	..	899	899	157	The Superintending Engineer, Fourth Circle, reports, under date the 18th June 1879, that the required estimate will be sanctioned and the necessary appropriation made. Do. do. do.	
3	Petty repairs of Barrack, Department to Commissariat buildings.	2	June ..	..	239	239	..	Do. do. do.	
4	Whitewashing Cavalry barracks ..	1	July ..	..	1,056	1,056	1,056	This item was not included by the Executive Engineer in his Objectable Item Statement submitted to this office. A Statement (showing all the omissions made by him) was therefore forwarded to him for the required information.	Vide paragraph 1 of G.O. No. 2,038 W, dated 1st August 1879.
5	Opening Ennore bar including groynes work.	1	" ..	..	3,519	3,519	3,507	The Executive Engineer reports, under date the 8th September 1879, that an estimate is under preparation.	2. The work is being undertaken as emergent, a sum of Rupees 4,000 having been provided for it in the orders about to issue on the statement of demands and surrenders for 1879-80.

PART I.—Irregularities with respect to Estimate for the Month of July 1879—*cont.*

Item Number	Particulars.	Number of Appearances in Statements of Objectible Items.	Month in the Accounts in which Objectible Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE— <i>cont.</i>			RS.	RS.	RS.	RS.		
6	Petty repairs to buildings by Barrack Department. <i>Bellary.</i>	3	May 1879 ..	..	637	637	247	The Superintending Engineer, Second Circle, has been requested in this office letter No. 433 S.E. 2nd, dated 24th September 1879, to get an estimate sanctioned for this work.	3. <i>Vide</i> paragraph 1 above.
7	Bellary water-supply ..	2	June ..	..	382	382	132	The Executive Engineer reports, under date the 6th September 1879, that an estimate is under preparation.	
8	Making road from trunk road near Kaval to salt platform. <i>Ongole.</i>	32	Nov. 1876 ..	..	14,972	14,972	..	In G.O. No. 2,028 W, dated 1st August 1879, it is stated that the Salt Commissioner will be requested through the Revenue Department, to furnish a definite reply to the reference made to him on the subject.	4. <i>Vide</i> paragraph 3 of G.O., No. 2,028 W, dated 1st August 1879.
9	Petty repairs carried out by Barrack Master, Presidency. <i>Presidency.</i>	2	June 1879 ..	..	1,500	1,500	..	The Superintending Engineer, Third Circle, will be asked to get an estimate sanctioned to the extent of the expenditure and included in his return of sanctioned estimates to be submitted to this office.	5. <i>Vide</i> paragraph 1 above.
10	Excess over Ex. MATE. <i>Presidency.</i> Making improvements to the Gun Powder Factory.	11	Sept. 1878 ..	51,010	56,707	2,697	21	The Superintending Engineer reports, on the 9th September 1879, that a revised estimate has been submitted to Government for sanction.	6. The estimate is now under the consideration of Government.
		..	..	54,010	56,707	2,697	11		

Miscellaneous Irregularities.

Division.	Name of Work.	Number of Appearances in Statements of Objectible Items.	Month in the Accounts in which Objectible Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	WORKS COMPLETED WITHOUT ESTIMATE.				RS.	RS.		
Guntoor ..	Clearing and levelling encamping grounds at Kondapally.	4	April 1879 ..	1	..	75	The sanction of Government is requested to enable this office to pass the expenditure.	7. The required sanction is accorded.
Chingleput ..	Repairing new Royal Artillery Barracks at Poonamallee. COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.	4	" ..	1	..	100		
	Works below Rupees 2,500.							
Vizagapatam ..		..		1	159	159	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of completion reports.	8. <i>Vide</i> paragraph 6 of G.O., No. 2,028 W, dated 1st August 1879.
Trichinopoly ..		..		2	200	155		
Tinnevely ..		..		1	745	745		
Kurnool ..		..		2	280	275		
Guntoor ..		..		1	127	72		
Bangalore ..		..		1	84	84		
Erode ..		..		1	..	100		
Chingleput ..		..		1	..	..		
		10		10	1,605	1,715		

(True Extract.)

Major, R.E.,
Ag. Under Secy. to Govt., P.W.D.

To the Superintending Engineers, First, Second, Third, Fourth, and Fifth Circles.
" Examiner of Public Works Accounts.
" Revenue Department.

Exd. E. C. Shunker.
Spare Copies

GENERAL
ACCOUNT

Gobt. of (1879) *Madras*
PUBLIC WORKS.

To
THE SUPERINTENDING ENGINEERS,
FIRST, SECOND, THIRD, FOURTH
AND FIFTH CIRCLES
&c. &c. &c.

Dated September 29th.

Issued

Recd.

Encl.

O. G., 29th September 1879, No. 2455 W.

SEPTEMBER

Nos. 83-84.

Objectionable Items.—Orders on State-
ment of — in the accounts of Executive
Officers for the Month of July 1879 under
Imperial.

18.79 to 2028 W
4.9 — 2272 W

P.W.D.

258279

No.

No. 9 *E/K*

g. O. 29 Sept/79 No 2455 W

From

The Examiner,

Public Works Accounts,

To

The Secretary to Government,

Public Works Department,

Fort Saint George.

Dated 24. September } 1879.
Recd.

No.

Forwards for the orders of the Local
Government a Statement of Objectionable
Items in the Accounts of Executive Officers for
the month of *July* 1879,
under ~~Provincial~~ *Imperial*.

H. Schuyler
Offg. Examiner, P. W. Accounts.

W. B.
24/9.

Provincial. *Ambernath*

PART I.—Irregularities with respect to Estimate.

Item No.	Particulars.	Number of Months in which the work was done.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<i>Without Estimate and Appropriation.</i>							<i>See No. 2455 of 29 Sept 79</i>
	<i>Presidency.</i>							
1.	Compensation paid to the President of the Society for the sale of latrine under Olives Battery.	2 June 79.	"	740 740	"		The Deputy Engineer states the 9 Sept 1879, that funds have been applied for in the State Government to Government on the 24 June 1879.	
2.	<i>Mynad</i> Petty repairs of Barrack Department to European						The Deputy Engineer in Circle reports	

Infantry Buildings—

3. May 79

899 899 157.

under date the

18 June 1879, that of G.O. of 10/20/80 the required estimate dated 1st August 1879.

will be sanctioned and the necessary appropriation made

3. Petty repairs of Barrack
Department to Commis-
sariat Buildings—

2. June 79

239 239 "

D.

4. Bangalore
White washing Cavalry
Barracks—

1 July 79

1056 1056 1056

This item was not included by the E. Eng. in his Oct. 1879, and is now included in the Statement sub-

mitted to this Office - a statement showing also

2455
4

Imperial

Month of

Item No.

Particulars.

Amount
 of
 Estimate.

Expendi-
 ture up to
 date.

Excess
 over
 Estimate.

Expendi-
 ture during
 month.

Opinion of the Superintending
 Engineer, with final remarks
 by Examiner.

Orders by Local Government.

Without Estimate.
 Buckingham Canal
 Opening Ennore bar
 including moynes
 work

1 July 79

2519 2519 3507

The S. Engineer

reports under

date the 8th

September 1879.

that an estimate

is under preparation.

The work is
 being undertaken
 as urgent, a
 sum of Rs 4,000
 having been
 provided for it
 in the orders above
 to issue on the 8th
 of September.

Bellary

6. Bellary repairs to buildings
 by Banack Department

3. May 79.

637 637

247.

The Supt. Eng.

2.6.79. has

been requested

in this Office

letter No 433522

of 24 September 1879

to get an estimate

framed for

this work.

The S. Engineer

reports under

date the 6th

September 1879.

that an estimate

is under pre-
 paration.

7. Bellary Water supply

2. June 79.

382 382

132.

1879-80

Imperial

MONTH OF July 1879. SHEET No. 1

am No.

Particulars.

Number of months in which the work is to be done.

Amount of Estimate.

Expenditure up to date.

Excess over Estimate.

Expenditure during month.

Opinion of the Superintending Engineer, with final remarks by Examiner.

Orders by Local Government.

Without Estimate
Ougok.

8 Making roads from
Dunk road near
Navalli to Salt Lake

from 32 Nov 76

14972 14972

14th Nov 2028 W

dated 1 August
1879, it is stated
that the Salt

Commissioner

will be requested

thru the Revenue

Department

to furnish a

definite reply

to the reference

made to him

in the subject.

Vide para 3 of
G.O. No. 2028 W.
dated 1st August
1879.

Presidency

9 City repairs carried
out by Barrack
Master Presidency 2. June 79

1500 1500

The Engr Engr

3rd Engrs will

be asked to get

an estimate

sanctioned to

the extent of

the expenditure

and included

in his return

of sanctioned

estimates to be

submitted to

this Office.

Vide para 1
above.

Press over Estimate
Presidency
10. Making improvements
to the gun powder
factory

11 21010 21010 56707 2697 11

54010 56707 2697 11

The Engineer
reports on the 9
Sept 79, that a
proposed estimate
has been submitted
to Govt for sanction

The estimate
is now under
the consideration
of Government.

2455
6

11.

12

147

4

15 12

Division	Name of work	No. of Men appear in the and in Sept. 1879	Sp. of of	Am't of Est.	Am't Exp'd = to	Remarks by Examiner	Order by Local Post
Grade		1	84	84	84	Submission of	N. 2028 W. dated 1st
Chiniquet		1		100	100	Completion of	August 1879
		10	1606	1715			

299

Due
to
269

2455
8

Co 6882

Govt. of Madras.

PUBLIC WORKS.

To

Dated

Issued

Recd.

Encl.

G. O. 29 Sept 1879, No. 2458 W

Nos. 83-84

Objectionable Items

Orders on statement of
in the acct of the Office
for the month of July 1879
under disbursement.

140

7

S. E. 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17, 18, 19, 20, 21, 22, 23, 24, 25, 26, 27, 28, 29, 30, 31

Circles

Hammer Ph & 7

Rw Depth 4

Recd

21

7-10-79

6