

(1) Number of pages 10
(2) Date of repair 12.11.86
(3) Initials of the Referencer lowe

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P.W DEPARTMENT

G.O. No.	2599 W	Press.
B.P. No.		Mis.

Dated 16.10.1879

197

Not to be folded or roughly handled

62/1

2599
1

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

16th October 1879, No. 2,599 W.

General.
Establishment.

Read the following paper :—

No. 35. From J. W. RUNDALL, Esq., Acting Superintending Engineer, Fifth Circle, to the Chief Engineer, Public Works Department, dated Trichinopoly, 2nd October 1879, No. 838 M.D.

I HAVE the honor to bring to your notice that the progress on the repair of irrigation works from the loan of Rupees 1,50,000 to the Shivaganga Estate has not been anything like as rapid as was originally anticipated.

2. When I first took charge of the circle in November last, Acting Supervisor Kristnamachari reported that the works would be completed by the 15th October of this year.

3. I now find that the expenditure in nine months, *i.e.*, up to the end of August, is only Rupees 33,000, and that at the same rate of progress the works will not be completed till February 1881; but inasmuch as estimates are now ready and work according to the scheme drawn up is fairly in progress, it is to be hoped that the work may really be finished by the 30th September 1880.

4. The Acting Supervisor gives several reasons for slow progress; the principal reason however is, that since April last there have been good rains, and that the agricultural classes who alone are to be depended on to carry out the work have been mostly employed in cultivation.

5. In a letter to me of the 4th September on this subject, the Collector of Madura states that under the circumstances the progress could not have been greater.

6. I therefore request that Government will be good enough to accord sanction to the further employment of Kristnamachari and the temporary establishment till the 30th September 1880.

7. If it be possible to finish off the whole programme more expeditiously it will be done.

No. 36. ORDER THEREON, 16th October 1879, No. 2,599 W.

Sanctioned.

(True Extract).

Major, R.E.,
Ag. Under Secy. to Govt., P.W.D.

To the Superintending Engineer, Fifth Circle.
" Examiner of Public Works Accounts.
" Revenue Department.
" Court of Wards.

Exd. S. T. Austin.
Spare Copies

GENERAL
ESTABLISHMENT.

Govt. of (1879) Madras.
PUBLIC WORKS.

To
The SUPERINTENDING ENGINEER,
FIFTH CIRCLE.

Dated October 16th.

Issued

Recd.

Encl.

G. O., 16th October 1879, No. 2,569 W.

OCTOBER

Nos. 35-36.

Shivaganga Estate Irrigation Works.
Sanctions the further employment of Super-
visor Kristnamachari on the

Q. 838 M.D. Sup^r Engr Office 5 Circle
Lichnapoly 2. October 1879
Desp^t:—82. 2599

From

General

To

J. W. Randall Esquire
as Superint. Engineer
V Circle

Colonel R. A. Sankey R.E.
Chief Engineer Port

By

I have the honor to bring to
your notice that the progress on the
repair of Irrigation works from the
loan of Rs. 15,000 to the Shivaganga
Estate has not been anything like as
rapid as was originally anticipated.

2. When I first took charge of
the Circle in November last, Acting
Supervisor Kristnama Chari reported
that the works would be completed by
the 15th October of this year.

3. I now find that the expendi-
-ture in 9 months, i.e. up to the end of
August is only Rs. 33,000, and that at
the same rate of progress, the works

will not be completed till February 1881,
but in as much as Estimates are now
ready and work according to the scheme
drawn up is fairly in progress, it is
to be hoped that the work may val-
-ly be finished by the 30th September
1880.

4. The Acting Supervisor gives several
reasons for slow progress; the principal
reason however is, that since April last
there have been good rains and that
the Agricultural classes who alone are
to be depended on to carry out the
work have been mostly employed in
cultivation.

5. In a letter to me of the 4th Sept.
on this subject, the Collector of Madras
states that under the circumstances,
the progress could not have been greater.

6. I therefore request that Government
will be good enough to accord sanction to
the further employment of Kristmasa
Chari, and the Temporary Establishment
till

till the 30th September 1880.

7. If it be possible to finish off the
whole programme more expeditiously
it will be done.

I have the honor to be
Sir

Yours most Obedt. Servant

J. W. Rindall

Ag. Superintending Engineer
V. C. Rindall

40. 1226 W. 24-11-79

General I.W.D.

100179

From

The Supt. Engrs.
5th Circle

To,

The Chief Engrs.
P. W. D.

No 838 M.D.

Dated 2^d Oct 1879.

G.O. 16-10-79 at 2599 W.

Shivaganga State
Irrigation works -
Reports on the pro-
- gress of the repairs to
the - from the loan
of Rs 1,50,000 - and
requests sanction to
the further employment
of Kristmachari &
till the 30th Sept 1880

Cir 13-10-79. Ptd 14-10-79
to P.W.D. 11-10

sent
P. W. Department.

No 2599 W

PROCEEDINGS of the MADRAS GOVERNMENT.

Under date the 16th Oct 1879

Read the following

From

The Supt. Engrs.
5th Circle

(H.E. No. 838 M.D. dated
2^d Oct 1879)

Sanctioned

Accordingly

S

11. 10.

13-10-79

Superintending Engineer, 5th Circle ✓
Chief Engineer for Irrigation.
Consulting Engineer for Railways.
Examiner, Public Works Accounts. ✓
" Railway Accounts.
Consulting Architect.
Superintendent, Madras Harbour Works.
General Superintendent, P. W. Stores and Workshops.
Do. do. P. W. Stores Department.
Chief Engineer & Manager, Madras Irrigation and Canal Company.
Examiner Irrigation and Canal Company's Accounts.

Rev. Secy. 15
Comptroller & Accounts. 15
Dated 23-10-79

2599
5

Cir 13. 10. 79. Stat 14. 10. 79.
To Oct 11-10

No 7233

Govt. of 1879 Madras.

PUBLIC WORKS.

To

Dated

Issued

Recd.

Encl.

G. O. 16 Dec 1879, No. 25994

Nos. 25 - 36.

Shivajaya Peta to Srijan
tion north sanction
the further employment
of Suberissu Kine train
Cham on the

6-20-10-79