

(1) Number of pages 24
(2) Date of repair 10/86
(3) Initials of the Referencer lang

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P.W.D DEPARTMENT

G.O. No.	925-W	Press.
B.P. No.		Mis.
Dated	27-3-1879	197 .

Not to be folded or roughly handled

Mani

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

27th March 1879, No. 925 W.

General.
Account.

IMPERIAL, BUILDINGS AND ROADS.
PART I.—Irregularities with respect to Estimate.

Read the following paper:—

No. 313.

Item No.	Particulars.	Number of Appearances in Statements of Objections.	Month in the Accounts of which Objections appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.	Orders by Local Government.
<i>WISHTOFT ESTIMATE.</i>									
<i>Collected.</i>									
1	Cholera repairs to the angle men's barracks, &c., at Mallapattanam.	2	Dec. 1878 ..	..	203	263	..	A reply is awaited to a reference made by this office on the 13th February 1879. A reminder has been sent.	No. 314. ORDER THEREON, 27th March 1879, No. 925 W. The immediate attention of the Superintending Engineer is called to the following remarks, and every endeavour should be made to adjust the irregularities as early as possible:— 1. A reply to the reference made by the Examiner should be expedited.
<i>Original.</i>									
2	Making road from Trunk Road near Karai to salt platform.	26	Nov. 1878 ..	..	15,002	15,002	7	This objection has again been specially reported to Government in letter, No. 47 B, dated 7th March 1879. It is stated in G.O., No. 4874 W, of 31st December 1878, that the estimate has been received and is under consideration.	2. The matter is under reference to the Salt Commissioner.
<i>EXCESS OVER ESTIMATE.</i>									
<i>Presidency.</i>									
3	Making improvements to the Gun Powder Factory.	5	Sept. 1878 ..	54,010	50,799	2,739	35	The Superintending Engineer, Third Circle, reports, under date the 13th December 1878, that a revised estimate is now under preparation and will shortly be submitted to Government for sanction. The normal value of the famine relief outlay which is not known (the completion estimates not having come to hand) should be included in the expenditure here shown, and be taken account of in framing the revised estimate.	3. Vide paragraph 5 of G.O., No. 669 W, dated 7th March 1879.
Total ..				..	15,265	15,265	7		

preparation and will shortly be submitted to Government for sanction. The normal value of the famine relief outlay which is not known (the completion estimates not having come to hand) should be included in the expenditure here shown, and be taken account of in framing the revised estimate.

PART I.—Irregularities with respect to Estimate—continued.

Item No.	Particulars.	Number of Accounts in which Objectionable Expenditure first appeared.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.	Orders by Local Government.
<i>EXCESS OVER ESTIMATE—continued.</i>									
4	Repairing the shed at hay-yard, Muddagerry.	11	Feb. 1878 ..	1,862	2,094	232	..	The District Engineer reports as far back as the 18th September 1878 that an additional estimate would be disposed of shortly. This estimate is still awaited. Expenditure was last incurred in June 1878.	4. <i>Vide</i> paragraph 6 of the Government Order quoted above.
5	Planting with cement the swimming bath of the European regiment.	2	Dec. ..	1,160	1,497	347	80	The Superintending Engineer, Fourth Circle, reports, under date the 1st March 1879, that a revised estimate has been submitted for the sanction of Government.	5. The revised estimate referred to has been received in the office of the Chief Engineer and is under consideration.
	Total ..			57,032	60,400	3,368	115		

PART II.—Irregularities with respect to Appropriation.

Item No.	Particulars.	Number of Accounts in which Objectionable Expenditure first appeared.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.	Orders by Local Government.
<i>WITHOUT APPROPRIATION.</i>									
1	Repairing and whitewashing the military buildings at Wellington.	2	Dec. 1878 ..	..	2,017	2,017	1	The Executive Engineer reports, under date the 18th February 1879, that the Superintending Engineer, Fourth Circle, has been requested to appropriate the funds required.	6. The orders on the revised budgets for 1878-79 will shortly issue.

EXCESS OVER APPROPRIATION.

2	Rent of buildings for Military Subordinates.	2	Dec. 1878 ..	3,672	4,929	1,257	405	The Executive Engineer reports, under date the 22nd February 1879, that the Superintending Engineer, Third Circle, has been asked to grant the funds required.	..
3	Repairing cantonment roads	2	Do. ..	5,353	6,221	868	37	The Executive Engineer reports, under date the 22nd February 1879, that funds have been applied for.	..
4	Compensation for quarters to Medical Subordinates.	1	Jan. 1879 ..	1,758	2,339	581	179	A reply is awaited to a reference made by this office on the 17th March 1879. Requests provision should be made to cover above outlay before the official year comes to close.	..
	Total ..			10,783	13,189	2,406	621		6. Do.

Miscellaneous Irregularities.

Division.	Name of Work, &c.	Number of Accounts in which Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount expended.	Remarks by Examiner.	Orders by Local Government.
Presidency	Work completed without Estimate. Minor repairs to the buildings of the Gun Powder Factory. COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.	..	..	1	..	rs. 698	The sanction of Government is requested to enable this office to pass the expenditure.	7. <i>Vide</i> paragraphs 10 and 11 of G.O., No. 699 W, dated 7th March 1879.
Chingleput	Works above Rs. 2,500. Fixing lightning conductor and providing ammunition racks to the Laboratory at St. Thomas' Mount.	..	..	1	9,800	9,684	Completed in December 1878	..
Do.	Repairing south barracks and its out-house, Mount.	..	..	1	3,200	3,197	Do.	..
Nagapatam	Imperial share of maintenance of Vadaraniam Canal.	..	..	1	5,000	4,930	Completed in January 1879	..

Division.	Name of Work, &c.	Number of Accounts in which of (Object- tionable Ex- penditure first appeared.	Month in the Accounts of which Objec- tionable Ex- penditure first appeared.	Number of Works.	Amount of Estimate.	Amount expended.	Remarks by Examiner.	Orders by Local Government.
Trichinopoly	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER—continued. <i>Works above Report 2,500—contd.</i> Re-covering five blocks of temporary barracks for the 67th Detachment of Infantry.	..	..	1	4,750	3,071	Completed in December 1878	..
Bangalore	Works above Report 2,500.	..	..	3	278	217	Government are particularly requested to impress upon the Superintending Engi- neers the importance of a more punctual submission of completion reports.	9. <i>Vide</i> paragraphs 10 and 11 of G.O., No. 699 W, dated 7th March 1879.
Bellary	..	..	..	4	2,655	1,270		
Chingleput	..	..	..	2	385	384		
Gaujam	..	..	..	2	247	200		
Madras	..	..	..	1	190	186		
Madras	..	..	..	1	745	745	Without these monthly abstracts of work done this office is unable, by an examination of the rates at which the Executive Engineers are working, to check an impending excess over an estimate. The attention of the Superin- tending Engineers have been specially drawn to the late submission of their work abstracts.	..
Trichinopoly	..	..	..	6	1,832	1,866		
Madras	..	..	..	2	510	499		
..	Work Abstracts for Works above Report 10,000 not submitted to Examiner.	Total ..	25	29,682	25,649	..	..	..
Bangalore	Thoor Water-supply Project	..	..	1	12,600	16,411	Without these monthly abstracts of work done this office is unable, by an examination of the rates at which the Executive Engineers are working, to check an impending excess over an estimate. The attention of the Superin- tending Engineers have been specially drawn to the late submission of their work abstracts.	..
Bellary	Lawrence Asylum at Ootacamund	..	..	1	10,330	6,999		
Bellary	Road from Trunk Road near Kuvalli salt platform.	..	..	1	28,350	15,002		
Bellary	Valmikiyam salt canal from Cadaver bridge to Valmikiyam reach.	..	..	1	10,000	6,270		
Bellary	New barracks at Ponnammallee	..	..	1	2,70,500	6,607		
Bellary	Drainage of Nattir Infantry Lines	..	..	1	1,02,000	96,038	..	..
Bellary	..	..	..	1	14,400	11,052		
..	Total ..	7	4,48,186	1,67,379	..	..	..	..

(True Extract.)

(Signed) J. H. M. SHAW-STEWART, Colonel, R.E.,
Ag. Secretary to Govt., P.W.D.To the Superintending Engineers, Second, Third, Fourth and Fifth Circles.
" Examiner of Public Works Accounts.Ed. C. Howarth.
Spare Copies

GENERAL
ACCOUNT.

Gabt. of (1879) Madras.
PUBLIC WORKS.

THE SUPERINTENDING ENGINEERS,
SECOND, THIRD, FOURTH
AND FIFTH CIRCLES,
&c., &c., &c.

Dated March 27th

Issued

Recd.

Encl.

G. O., 27th March 1879, No. 925 W.

MARCH

Nos. 313-314

Objectionable Items.—Orders on statement
of in the accounts of Executive Officers
for the month of January 1879 under
Imperial, Buildings and Roads.

40.27-3-79 at 925 W

No.

From

The Examiner,
Public Works Accounts,

To

The Secretary to Government,
Public Works Department,
Fort Saint George.

Dated

Recd.

19 March } 1879.

No.

Forwards for the orders of the Local
Government a Statement of Objectionable
Items in the Accounts of Executive Officers for
the month of January 1879,
under Imperial, Buildings and Roads.

Lanway-Jordan

Examiner, P. W. Accounts,
Major R. E.

16th
14-3-79

With Order

16th
19/3

PART I.—Irregularities with respect to Estimate.

Imperial, Buildings and Roads.

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
24	Without Estimate						
1	Chura repairs to the single mini-hamaths at Mallapowara	2	Dec 78 263	263		Reply is avoided to a reference made by this Office on the 13 th July 1879. A provision had been sent.	Sept 27 1879 March 79 The immediate attention of the District Engineer is called to the following remarks of the Engineer-in-Chief, dated 13 th July 1879, in reply to the reference made by the Engineer, should be repeated.

Ongole

2. Making road from
Spunk road near Kavoli
to salt flat pond

26. Nov 76

16002

7.

This objection has again been specially reported to Govt in letter No 47 B of 17 March 1879. It is stated in No 4874 W of 31 December 1878, that the estimate was for a road and is under consideration.

See matter
is under reference to the Salt Commissioners.

Assessor's Estimate

Presidency

3. Making improvements to the Gun Powder Factory

5. Sept 78

56799

2789

35.

The Sub-Engineer's final report under date the 18th Dec 1878, that a revised estimate is now under preparation and will shortly be submitted to Govt for sanction. The Normal value of the estimate of the estimate which is not known (the completion

Under para. 5 of G. O. No 699 dated 10 March 1879.

Orders by Local Government.

Opinion of the District Engineer, with final remarks by Examiner.

Expenditure during month.

Excess over appropriation.

Expenditure of the year.

Amount of Appropriation.

Particulars.

Item No.

PART II.—Irregularities with respect to Appropriation.

Imperial, Roads and Buildings.

Item No.	Particulars.	Number of Months in Appropriation, the last of which shall be the last day of the month of the year.	Amount of Appropriation.	Expenditure of the year.	Excess over appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
----------	--------------	--	--------------------------	--------------------------	----------------------------	---------------------------	---	-----------------------------

Without Appropriation

Nitgiri

1. Repairing & whitewashing the Military Buildings at Wellington

2. Dec 78

2017

1.

The District Engineer reports under date the 18th February 79, that the Superintendent Engineer has requested to appropriate the funds required.

The orders will be revised. Budgets for 1878-79 will shortly come.

92/17

The

Item No.	Particulars.	Number of hours in which the work was done.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
<u>Excess over Appropriation.</u>								
<u>Bangalore</u>								
2.	Rent of Buildings for Military Subordinates.	2	Dec 78 2672	4929	1257	405.	The Executive Engineer reports under date the 29th February 1879 that the Engineer 3rd Circle has been asked to grant the funds required.	
3.	Repairing Cantonment Roads.	2	Dec 78 5353	5921	568	37.	The Executive Engineer reports under date the 22 February 79 that funds have	Do - Do.

have applied for.								
4.	Compensation for Quarters	1	Jan 79 1758	2329	581	179.	Reply is awaited to a reference made by this Office on the 17 March 1879. Requests provision should be made to cover above on day before the official year comes to close.	
			10783	13189	2406	621		

26.0.79

26.0.79

Ch 2408

Gobt. of (1879) Madras.
PUBLIC WORKS.

To 

Dated 

Issued 

Recd.

Encl.

G.O. 27 Mar 1879, No. 925 W

Nos. 313 - 314

Objectionable Items
Orders on statement of
— in the accounts of
Officers for the month of
Jan'y 1879 under Superin-
tendence & Roads.

To S.E. 2nd, 3rd, 6th
+ 5th - C. & L.
in Govt. & W. & C.

Dec 22-4-79