

P. W. 2923/8

P. W. DEPARTMENT, MADRAS.

From *R. W. May*  
THE EXAMINER  
OF PUBLIC WORKS ACCOUNTS,

To  
THE SECRETARY TO GOVERNMENT,  
PUBLIC WORKS DEPARTMENT.

Dated *11<sup>th</sup>* *May* 1881.  
Received

No. *10 A.*

Forwards for the orders of the Local Govern-  
ment the Provincial Statement of Objectionable  
Items in the Accounts of Executive Engineers  
for the month of *January* 1880, under  
*Imperial* Funds.

*R. C. Choudhury*  
Examiner of P. W. Accounts.

*and 7/5*

*N. 1267N*

Imperial

[Sheet No. ]

1881

January

for the Month of

requiring the orders of Government.

| Item No. | Particulars of each Item.                                                                     | Month in the Accounts of which objectionable Expenditure first appeared. | COMPARISON WITH ESTIMATE. |                         |                       | COMPARISON WITH APPROPRIATION OF THE YEAR. |                          |                            | Expenditure during the Month. | Opinion of the Superintending Engineer, with Final Remarks by Examiner.                                                                                                                                                                                                                                                                                        | Orders by Government.                                                 |
|----------|-----------------------------------------------------------------------------------------------|--------------------------------------------------------------------------|---------------------------|-------------------------|-----------------------|--------------------------------------------|--------------------------|----------------------------|-------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------|
|          |                                                                                               |                                                                          | Amount of Estimate.       | Expenditure up to date. | Excess over Estimate. | Amount of Appropriation.                   | Expenditure of the year. | Excess over Appropriation. |                               |                                                                                                                                                                                                                                                                                                                                                                |                                                                       |
| 1        | Constructing wash house for the Military Prison in the Fort.                                  | Jan 1/81                                                                 | 544                       | 544                     | 544                   |                                            |                          |                            |                               | The Superintendent of Works state that 475 pounds were allotted by Government in anticipation of the release of the Estimate of Sanction. Amount in vide para 4 of E.O. for month 1880 and up to 1/4 1881 1055W of 250 the Estimate was not appear to have been made. These are official bills & they state 29th March 1881 no reply has as yet been received. | e No. 1267 W. 1825.81                                                 |
| 2        | Repairing and removing the roof and keeping the eastern transepts of the Palace at Bangalore. | Oct 1/80                                                                 | 2222                      | 2200                    | 400                   |                                            |                          |                            |                               | The Superintendent of Works state that the is a complete and a receipt of the Completion Report the irregularity will be removed.                                                                                                                                                                                                                              | The S. Eng. Fresh Circle will take steps to have these items removed. |
| 3        | Constructing Police houses at Jagalur.                                                        | 1                                                                        | 4200                      | 3000                    |                       |                                            |                          |                            |                               | The delay in the submission of the Completion Certificate is brought notice of Government.                                                                                                                                                                                                                                                                     |                                                                       |
| 4        | Constructing Police houses at Jagalur.                                                        | 1                                                                        | 250                       | 241                     |                       | 250                                        | 241                      |                            |                               | Pending receipt of the Completion Certificate the work is treated as objectionable.                                                                                                                                                                                                                                                                            |                                                                       |
|          | Madras May 1881.                                                                              |                                                                          |                           |                         |                       |                                            |                          |                            |                               | D. P. Curdson                                                                                                                                                                                                                                                                                                                                                  |                                                                       |
|          |                                                                                               |                                                                          |                           |                         |                       |                                            |                          |                            |                               | Examiner of Accounts                                                                                                                                                                                                                                                                                                                                           |                                                                       |

19/5/81

1881