

A3

B4

A4

B5

A5

Statement showing works completed before 31st December 1879 for which completion certificates have not been received.

No.	Public Works Division	Name of works	Completed in 1875-76	Amount of Estimate	Settled	When completed
1	Cuddapah	Perdivaripalla tank sluice		170	144 11 5	
2	Do.	Abosdogaripalli Goundoopporeddi tank		225	220 6 5	
3	Do.	Chicharla Annayemmal tank		300	282 4 11	
4	Andhra Pradesh	Marung Runka Grant along the road at Palligada		590	531 6 3	
1	Cuddapah	Samfumpalli Abudigaba tank	Completed in 1876-77.	257	247 11	
2	Do.	Abottalcheruvu tank		1040	1052 15 11	
3	Tanore	Clearing Paragar springing channel		85	44 1	
1	Tanore	Removing curved portion of the stone apron at Upperanicut	Completed in 1877-78.	100	96 1 6	
1	Cuddapah	Petta Brumbad Suddi Coontak	Completed in 1878-79	320	269 12 4	
Do.		Kacala Coontak Lingareddi Coontak		80	9 11 4	

3	Buddapah	Camalapur	Archer and Sarge	248	36 9 1
4	Do.	Do.	Do.	112	12 5 4
5	Do.	Paragula Tank	clearing bricky pen	1118	1118 "
6	Do.	Bodicalpalli	Gudalcheruvu	445	344 4 2
7	Do.	Bandothoor	Pedda Wodda Arcut	1830	1816 "
8	Do.	Guthacolla	Boyapee Tank	192	194 4 9
9	Do.	Gatha	Obalanarayam Tank	465	468 15 3
10	Do.	Jannurupalli	Copula Tank	90	80 11 "
11	Do.	Mudicheruvu	large Tank	310	301 10 4
12	Do.	Donataly	large Tank	445	452 " 6
13	Do.	Do	small Tank	1420	1981 11 2
14	Do.	Dachuru	small Tank	130	111 4 4
15	Sanfore	Repairing	Perwale Head sluice	142	189 1 "
16	Sanfore	blowing breaches and clearing sand	from aqueduct to drop in new station channel	400	616 14 3 October 1849
17	Godavari	Eastern Channel	from sluice No 4 at 19 1/2 miles Samulcottu Canal	2050	2093 14 8 March 1849
18	Do.	Do.	do 5 at 2 1/2 miles	2460	2469 13 3 Do.
Completed in 1849-50					
1	Buddapah	Gopasaram Tank	Eastern sluice	405	410 12 " June 1849
2	Do.	Aburupundi	Govomundari Tank	114	116 14 5 May 1849
3	Salem	Repairing the Store room and book binders shed at the collectors	Butcher's Salem	490	380 4 1 July 1849
4	Do.	Repairing the room of the Press room at Myur	butcher's Salem	55	50 6 " December 1849
5	Do.	Repairing the water spouts on the terraces of the collectors	at Chetney at Salem	120	120 " " November 1849
6	Do.	Protecting zinc sheeting over the ridges of the Christ Church at Salem		94	80 " " Do.
7	Do.	Repairing temporary Sub Jail at Krishna gherri		255	201 14 8 October 1849
8	Do.	Reconstructing part of the wall and repairing the roof of the out houses attached to the Hospital shed at the Arment Depot		114	111 6 10 October 1849
9	Do.	White and blue washing the long Stables at the Arment Depot		134	134 " " Do.
10	Do.	Repairing the Depots Guard room at the Arment Depot		220	220 " " Do.
11	Do.	Repairing the Drapery of the Cotton bally Tank		49	44 5 4 November 1849
12	Do.	Repairing the temporary shed at Krishna gherri		51	51 14 6 October 1849
13	West coast	White and blue washing the Protestants church compound wall and burial ground wall at Camanore		152	130 3 4 May 1849
14	Do.	Armed repairs to District Surveyors Court house at Kodakere		165	100 8 6 July 1849
15	Do.	Repairing Police Station house at Peria		110	104 2 " May 1849
16	Do.	Removing the bamboo mat screens to the verandah of the Store Sergeants		149	149 " 10 Do.
17	Do.	Repairing Gunshed and office in the Fort		55	57 4 9 September 1849
18	Do.	Repairing the work of the Cabaret pen		560	522 9 4 December 1849
19	Sanfore	Repairing and improving Vadapathu Chamed Head sluice		140	109 2 5 September 1849

20	Finances	Porter's Chamber repairs to Abatony works	130	252	4	December 1879
21	Do.	Badamba Surplus Channel closing breaches	5180	2002	31	July 1879
22	Do.	Keelamada Tiffon sluice repairing &c	120	213	6	1 November 1879
23	Do.	Chander sluice repairs	2001	1468	2	September 1879
24	Do.	Valley tank repairing sluice	1860	1350	1	July 1879
25	Do.	Abatony Abatony Channel closing breaches	822	513	8	10 October 1879
26	Do.	Kuthalam tank repairs	600	526	1	October 1879
27	Do.	Kuthalam Pella Chalam tank repairing channel &c	180	92	1	December 1879
28	Do.	Keelamada sluice repairing &c	120	284	1	October 1879
29	Badamba	Keelamada sluice repairing &c	15000	13611	15	3 July 1879
30	President	Keelamada sluice repairs	150	50	1	September 1879
Completed in 1879-80						
1	Comptroller	Closing breaches in the Pantharamully	146	110	9	6 March 1880
2	Do.	Closing breaches in the Pollim tank and its supply channel	160	348	1	January 1880

J. W. Esais
offg Examinr P.W. accounts
Chaport & Co.
1880

Ref-2
207994/89

Copy of letter No 3 dated 10 January 1881, from the Executive Engineer, Comptroller Division, to the Examinr P.W. Accounts, Madras.

I have the honor to state that under the following circumstances Completion Certificates for the two works in Colligal cannot be furnished. The D.P.W. having been withdrawn from Colligal and the Maistry who carried out the work having left the Department it would be waste of time for an officer to go now, all the way to Colligal as he could not possibly find out or check the work in the absence of the Maistry. The expenditure on these works is small, being as per margin.

(True Copy)
W. T. Jackson
Capt. Correspondence Branch
1880

ef-1
50794/81

FROM MAJOR D.H. TRAIL R.E.

OFFG. EXAMINER P.W. ACCOUNTS,

MADRAS.

TO THE SECRETARY TO GOVERNMENT,

PUBLIC WORKS DEPARTMENT.

NO. 2000

MADRAS, 3rd FEBRUARY 1881.

SIR,

I HAVE THE HONOR TO FORWARD HERewith A LIST OF WORKS COMPLETED BEFORE THE 31ST. DECEMBER 1879 FOR WHICH COMPLETION REPORTS HAVE NOT YET BEEN SUBMITTED TO THIS OFFICE.

2. THE WANT OF THESE REPORTS NECESSITATES THE WORKS BEING BROUGHT FORWARD MONTH AFTER MONTH IN THE OBJECTIONABLE ITEM STATEMENTS, THUS ENTAILING ON ALL OFFICERS CONCERNED MUCH LABOR AND CORRESPONDENCE, WHICH CAN BE ONLY LOOKED UPON AS USELESS CONSIDERING THE IMPOSSIBILITY OF THE OFFICERS AT PRESENT IN CHARGE BEING ABLE, FOR VARIOUS REASONS, TO FURNISH CERTIFICATES, WHICH, IF THE WORK HAS NOT BEEN CHECKED AT TIME OF COMPLETION, PROBABLY ARE NOT WORTH MUCH.

3. AS AN INSTANCE, I ENCLOSE COPY OF LETTER NO. 3 OF 10TH JANUARY 1881 FROM THE EXECUTIVE ENGINEER, COIMBATORE DIVISION, POINTING OUT THE WASTE OF TIME AND IMPRACTICABILITY

OF CHECKING THE WORK DONE (WITH REFERENCE TO TWO WORKS
FOR WHICH COMPLETION REPORTS ARE DUE FROM HIS DIVISION)
IN THE ABSENCE OF THE MAJESTY WHO CARRIED OUT THE WORKS
AND WHO IS NOT NOW IN THE DEPARTMENT, AND UNDER THE CIRCUM-
STANCES, URGING HIS INABILITY TO FURNISH THE REQUIRED
COMPLETION CERTIFICATE. EXPENDITURE ON THESE TWO WORKS
HAS BEEN INCURRED SUBSEQUENT TO DECEMBER 1879, BUT I HAVE
NEVERTHESS INCLUDED THEM IN THE LIST, AND TAKING ALL CIR-
CUMSTANCES INTO CONSIDERATION, I WOULD SUGGEST THAT GOVERN-
MENT AUTHORIZE ME TO FINALLY PASS THE EXPENDITURE INCUR-
RED ON THE WORKS ENUMERATED IN THE LIST WITHOUT THE USUAL
COMPLETION REPORTS.

I HAVE THE HONOR TO BE,

SIR,

YOUR MOST OBEDIENT SERVANT,

D. H. Davis

MAJOR R.E.
CHIEF, EXAMINER P.W. ACCOUNTS.

J. W. C. 1894.

FROM THE EXAMINER P. H. ACCOUNTS,
MADRAS.

TO THE SECRETARY TO GOVERNMENT,
PUBLIC WORKS DEPARTMENT.

NO. 200 W.

DATED 12th FEBRUARY 1881.

RECD. 8th

ENCLOSURES, 2.

COMPLETION REPORTS, REQUESTING
TO BE AUTHORIZED TO PASS EXPENDI-
TURE IN CERTAIN CASES WITHOUT---

C.S. 2. B. 11. 2.

No. 395 W

P. H. I.

Proceedings of the Madras Cash.

Under date the 12th Febry. 80

Read the following:-

Learn,

The Exec. P. H. Accounts (H. L. No. 200 & of 8th Febry 81)

Under the circumstances
- as pointed out, the
Examiner, P. H. Accounts
is authorized to pass
the expenditure in
question without the
usual completion
Reports.

MA

L.
9/

Exec. P. H. Accounts.

Recd
12-2-81

Gras.

R. S.

Br 3750 9/20 July/81

197-198