

31-1-05 ✓

[6]

Govt. of (188) Madras.

Mr. C. W. D. 236

To

The M. Dept

2/12/82

Proceedings, dated

No.

1827

Subject.

No 3196 of 5 Dec 82

Requesting Acc^t
sent to place the sum
of Rs 25000 at the
disposal of the West
Coast Municipality

B. 11/12

S. G. L. Circle
Ex S. D. A.

Done

with order 11/12

SUPG. ENGINEER'S OFFICE 4TH CIRCLE

Coimbatore, 1st Decr: 1882.

No. 513

From,

The Superintending Engineer,

Fourth Circle.

To,

The Chief Engineer
P. W. Dept.

Sir,

Enclosure

1 Completion
Report.

In submitting the accom-
panying Completion Report
for the work, "Purchasing and
repairing the Crews Hall Bunga-
low and out houses at Aotaca-
mund", I have the honor
to request you will be good
enough to obtain the sanction
of Government to the excess
of Rs 640 over the Estimate
of Rs 10,690 sanctioned in
G.O.

G. O. No 2632 W of 28th Oct
1881.

No 2. As the total outlay exceeds
the Estimate by more than 5
per cent, the Examiner P. W.
Accounts objects to pass ^{the} charge
without the sanction of
Government.

3. The Cause of excess is
explained in the Completion
Report.

I have the honor to be,
Sir,
Your most Obedt Servt.

P. Beatty - Col R.E.

Supy. Genl., 4th Circle.

S. G. L.

The Supg. Engineer,
Fourth Circle.

B

The excess of Rs
640 over the estimate
for the purchase and
repair of the Crew
Hall property at
ootacamund is
sanctioned.

2. 12. 82

Dated 1st /
resp'd D^o } Dec.
Nov: 1882.

MM

2/12/82

No: 513.

No 3195 w of 5-12-82
Enc: 1

Crews Hall, Ootaca-
-mond:—

Requesting to
obtain sanction of Govt.
to the excess of Rs. 640 over
the estimate of Rs. 10,690
for the purchase & repair
of — .

Worthorder *Byrd*

W. H. P.
S. E. Fourth Circle ✓
P. W. a with ✓
Completion report

rec'd 6-12-82. 10/8/82

Dr. J. W. Powell Rep.