

Provincial Statement of Objectionable Items in the Accounts requiring the

of Executive Engineers for the Month of *November* 188 /
orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			the Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	<i>Harbor Works North Pier.</i>	<i>Superior.</i>							
1	Setting blocks		201140	210016	8876		291897	29189	2375
2	Concrete blocks N. Pier		184359	184806	4622		113100	113100	37
	<i>South Pier.</i>								
3	Rubble stone in surf bank and base		859820	89329	3417		118271	118271	3128
4	Contingencies Repairs		178806	231004	65198		71676	71676	4577
5	Repairs to sea damages to North & South Piers and Protective Works.				72		72		72
	<i>Miscellaneous Irregularities.</i>								
	<i>Non submission of Work Vouchers</i>								
6	1 for Mooring Abstract Estimates for								
7	1 for Mooring								
8	1 for Light Houses.								

Opinion of the Superintending Engineer, with Final Remarks by Examiner.

Orders by Government.

N^o 540 Wd/1st March 1882.

Sanction to the revised estimate referred to in G. O. No 234 Wd/27 Jan'y/82 is granted.

Orders will issue on receipt of the report of the Engineer in Chief, now shortly expected.

The non submission of these 2. As it is extremely difficult to facilitate checks without the

Provincial Statement of Objectionable Items in the Accounts requiring the

of Executive Engineers for the Month of *November* 188*1*
orders of Government.

Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Government.
documents (though aid of these documents the Super- intending Engineer of the Madras Harbor Works will see is again brought to to their early dispatch- notice. Cu Sept 1-3-82- D. C. Carson	

Examiner of P. W. Accounts.

Madras