

No. 1,597.

PROCEEDINGS OF THE BOARD OF REVENUE, dated 23rd October 1880.

Read the following letter from W. A. HAPPELL, Esq., Acting Collector of Vizagapatam, to C. A. GALTON, Esq., Secretary to the Board of Revenue, dated 21st September 1880, No. 1,057 :—

With reference to the Proceedings of the Board of Revenue, No. 519, dated 17th April 1880, I have the honor to report on the public works executed by the Revenue Department during the official year 1879-80 and to submit, herewith, a statement showing the details of allotments and expenditure.

2. In the Budget Estimate for "Petty Construction and Repairs" in the Hill tracts of this district for 1879-80 a sum of Rs. 10,000 was sanctioned from Provincial Funds for expenditure on both New Works and Repairs in the Agency tracts

* Rs. 4,000 Contribution granted for 1879-80.

„ 3,930 Unexpended balance of contribution of previous years.

7,930

under G.O., dated 25th November 1878, No. 2,090. This was supplemented by a grant of Rs. 7,930* from the Maharajah of Jeypore. Thus the whole amount available for expenditure during the year under report was Rs. 17,930. It was distributed as shown below :—

New Works.

	RS.
Communications in the Principal Assistant Agent's Division ...	...
Do. in the Senior do. ...	2,630
Do. in the Special do. ...	4,366
Total ...	6,996
Buildings in the Principal Assistant Agent's Division ...	100
Do. in the Senior do. ...	1,755
Do. in the Special do. ...	1,200
Total ...	3,055
Total, New Works ...	10,051

Repairs.

	RS.
Communications in the Principal Assistant Agent's Division ...	650
Do. in the Senior do. ...	2,400
Do. in the Special do. ...	4,475
Total ...	7,524
Buildings in the Principal Assistant Agent's Division ...	120
Do. in the Senior do. ...	235
Do. in the Special do. ...	...
Total ...	355
Total, Repairs ...	7,879
Total, New Works and Repairs ...	17,930

3. Of the sum of Rs. 100 allotted for buildings in the Principal Assistant Agent's Division only Rs. 50 were spent towards the construction of a shed in connection with the station-house at Gudem. A sum of Rs. 83 out of a grant of Rs. 120 was spent on account of repairs to existing bungalows in the Golgonda Hills and the salaries of the care-takers.

4. The Principal Assistant also spent Rs. 363 for clearing jungle and repairing the Lammasingi and Koyyur Ghâts. He states that a further sum of Rs. 68 was under Mr. Willock's orders advanced to certain parties for the undermentioned works:—

1. Sloping nullas from Gudem to Lammasingi.
2. Road repairs and track clearing from Koyyur to Gudem.
3. Do. do. from Gudem to Dharakonda.
4. Do. do. do. to Viraram.

He adds that the parties to whom the above sum of Rs. 68 was advanced have since joined the fituri and it is therefore not known what quantity of work has been done but that he believes that the amount was well spent as the tracks have been kept clear and in good order.

5. Of the sum of Rs. 5,030 allotted for the construction and repair of roads in the Senior Assistant Agent's Division, Rs. 2,657 were expended towards the construction of roads leading from Rayaghada to Singapur, Bisemkota, and Chollapadam and Rs. 2,000 for the maintenance of the roads already in existence. The road from Rayaghada to Chollapadam was completed.

6. The buildings noted in the margin were built under the supervision of the Senior Assistant Agent at a cost of Rs. 1,755. The bungalow at Komatlapeta was given out on contract and is reported not to have been completed within the past official year. A sum of Rs. 235 was spent for repairing the Sub-Jail at Gunupur and the Cutcherry at Rayaghada.

7. With the exception of Rs. 73 the whole amount allotted for constructing roads in the Special Assistant Agent's Division was spent during the year under report in widening the road from Jeypore to Moat via Kollar and Govindapulli and in constructing the necessary bridges. Rs. 3,836-7-6 were also spent for the repairs of the roads noted in the margin. The roads have been reported to be in good order.

8. Of the sum of Rs. 1,200 placed at the disposal of the Special Assistant Agent for the construction of eight bungalows in his division he was able to complete only four bungalows at Sunka, Ranigedda, Sosabundy, and Blagdari, at a cost of Rs. 150 each. The other buildings could not be undertaken owing to want of trustworthy contractors.

ENCLOSURE No. 1—Statement.

SUBMITTED for the information of Government.

2. The following statement shows the proportion of expenditure to allotment in the Divisions of the Principal, Senior, and Special Assistants, respectively:—

Division.	NEW WORKS.			REPAIRS.			TOTAL.		
	Allotment.	Expenditure.	Percentage of Balance.	Allotment.	Expenditure.	Percentage of Balance.	Allotment.	Expenditure.	Percentage of Balance.
	RS.	RS.		RS.	RS.		RS.	RS.	
Principal Assistant's—									
Communications	100	50	50.0	650	431	33.7	650	431	33.7
Buildings	100	50	50.0	120	83	30.8	220	133	39.5
Total	100	50	50.0	770	514	33.2	870	564	35.2
Senior Assistant's—									
Communications	2,630	2,657	1.0	2,400	2,000	16.7	5,030	4,657	7.4
Buildings	1,755	1,755	1.0	235	235	1.0	1,990	1,990	1.0
Total	4,385	4,412	0.6	2,635	2,235	15.2	7,020	6,647	5.3
Special Assistant's—									
Communications	4,366	4,293	1.7	4,474	3,836	14.3	8,840	8,129	8.0
Buildings	1,200	600	50.0	..	..	..	1,200	600	50.0
Total	5,566	4,893	12.1	4,474	3,836	14.3	10,040	8,729	13.1
Grand Total—									
Communications	6,996	6,950	0.7	7,524	6,267	16.7	14,520	13,217	8.9
Buildings	3,055	2,405	21.3	355	318	10.4	3,410	2,723	20.1
Total	10,051	9,355	6.9	7,879	6,585	16.4	17,930	15,940	11.1

3. The Board are of opinion that the report is generally satisfactory.

(A true Copy and Extract.)

(Signed) E. GIBSON,
Acting Sub-Secretary.

To the Secretary to Government, Public Works Department,
with one original enclosure to be returned.

Copy to the Collector of Vizagapatam:
" " Secretary to Government, Revenue Department.

Exd. A. S. Rodgers.

No. 3313.

PROCEEDINGS OF THE BOARD OF REVENUE, dated 16th December 1881.

Read the following letter from H. G. TURNER, Esq., Acting Collector of Vizagapatam, to the Secretary to the Board of Revenue, dated 29th July 1881, No. 758:—

I HAVE the honor to report on the Public Works carried out by the Revenue Department during the official year 1880-81.

2. The accompanying statement gives the details of allotments and expenditure.

3. In the Budget Estimate* for "Petty Construction and Repairs," and in * G.O., No. 2308, dated 8th December 1879. Board's Proceedings, Miscellaneous No. 9172, dated 20th August 1880, a sum of Rs. 2,340 was sanctioned for expenditure on the construction and repairs of Revenue buildings in the ordinary tracts of the district.

4. A further sum of Rs. 13,000 was sanctioned in G.O., No. 2343, dated 11th December 1879, for expenditure in the Agency Tracts.

RS.	A.	P.
4,000	0	0
1,158	15	6
5,158	15	6

5. This sum was supplemented by a grant of Rs. 5,158-15-6 from the Maharajah of Jeypore. The total sum available for expenditure during the year was therefore Rs. 20,498-15-6 both for the ordinary and Agency Tracts.

6. The following statement shows the allotments made among the several divisions of the districts:—

	IN THE AGENCY TRACTS.												IN THE ORDINARY TRACTS.								
	Communications.						Buildings.						Communications.				Buildings.				
	New Works.			Repairs.			New Works.			Repairs.			New Works.		Repairs.		New Works.		Repairs.		
	RS.	A.	P.	RS.	A.	P.	RS.	A.	P.	RS.	A.	P.	RS.	A.	P.	RS.	A.	P.	RS.	A.	P.
Principal Assistant Collector's Division.	1,100	0	0	200	0	0	450	0	0	250	0	0	..	..	..	354	14	0	580	0	0
Senior Assistant Collector's Division.	3,330	0	0	2,372	15	6	..	..	..	50	0	0	..	..	..	..	..	..	241	7	6
Assistant Collector's Division.	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	680	0	0
Special Assistant Agent's Division.	4,585	3	9	5,220	12	3	600	0	0	..	..	..	..	..	..	..	..	..	..	..	..
Total ..	9,015	3	9	7,793	11	9	1,050	0	0	300	0	0	..	..	..	354	14	0	1,501	7	6

7. Principal Assistant Collector's Division.—A sum of Rs. 2,000 was allotted for works in the Agency Tracts of the Principal Assistant Collector's Division, of which only Rs. 112 were spent: Rs. 60 in clearing jungle and sides of roads and tracks; Rs. 50 in raising walls and making doors, &c., for the new bungalow proposed to be built at Lothugadda; and Rs. 2 on account of sundry repairs to the bungalow at Chintapalle.

8. Owing to the disturbances in the hills and Mr. Knox's illness in the latter part of the year very little work was done during the year under report. Hence a sum of Rs. 1,888 remained unexpended at the end of the year.

9. Of the sum of Rs. 934-14-0 allotted for expenditure in the ordinary tracts of the Principal Assistant Collector's Division, only a sum of Rs. 286-11-6 was spent as follows:—

1880.
Board of Revenue,
MADRAS.

To
THE SECRETARY TO GOVT.,
PUBLIC WORKS DEPT.,
&c., &c., &c.

Dated October 23rd.

Printed November 6th.

Received

PROCEEDINGS, 23RD OCTOBER 1880, No. 1,597.

OCTOBER.

No. 1,597.

Public Works—executed by Officers of the Revenue Department in Vizagapatam District during 1879-80.—Submitting to Government Collector's report on —.

No. 2711 Waf 25th Nov 81

Recorded

Sol J. P.
Ans

S. B. Maile
Boof Rev.
Rev. Dept.

RS.	A.	P.	
14	14	0	In improving the drainage of the compound of the Deputy Tahsildar's Cutcherry at Anakápalle.
80	0	0	In repairing the Principal Assistant Collector's and the Tahsildar's Cutcheries at Narsapatnam.
191	13	6	In collecting materials for the repairs of the Sub-jail at Narsapatnam (out of the allotment of Rs. 500).

286 11 6

10. The sum of Rs. 340 provided for improvements to the Deputy Tahsildar's office at Anakápalle was not spent owing to the Principal Assistant Collector's proposal that a new building should be built for the accommodation of that office.

11. *Senior Assistant Collector's Division.*—A sum of Rs. 5,752-15-6 was granted for the works in the Agency Tracts under the Senior Assistant Collector. Out of this sum he was able to spend Rs. 3,880 during the year on the works shown below:—

RS.	A.	P.	
1,830	0	0	On the construction of four new roads—(1) leading from Rayaghada to Singapur; (2) Rayaghada to Chollapadam; (3) Rayaghada to Bissamkattack; and (4) on the road leading from Kurapám to Gumma. The allotments made to the roads Nos. 3 and 4 were wholly spent.
2,000	0	0	In clearing jungle and in repairing roads—(1) from Rayaghada to Kumbikota; (2) from Párvatipur to Narainpatnam; (3) from Gunupur to Sowra Hills; (4) Gunupur to Khond Hills; (5) Gunupur to Gumma; (6) Pálkonda to Sitampett.
50	0	0	In repairing the bungalow at Rayaghada.

12. A sum of Rs. 241-7-6 was granted for repairs to buildings in the ordinary tracts, whereof Rs. 235-1-8 were spent, leaving a small balance of Rs. 6-5-10.

13. The works in the Senior Assistant Collector's Division were carried out by the Deputy Tahsildars concerned except in the Rayaghada Taluk, where they were executed under the supervision of Mr. Bellis.

14. Messrs. Fawcett and Holmes, who inspected these works, report that they have been satisfactorily carried out.

15. *Assistant Collector's Division.*—A sum of Rs. 680 was given for repairs to the buildings in the Assistant Collector's Division: Rs. 100 for repairing the Sea Custom Office at Bimlipatam, Rs. 500 for repairing the Taluk Cutcherry and Sub-jail at Srungavarapukota, and Rs. 80 for repairing the Sub-jail at Chipurupalle. All these works were completed within the year. But only Rs. 335 were disbursed. Some of the works having been finished on the very last day of the official year, the whole amount could not be paid before the 31st March 1881. The balance has therefore been paid from the current official year's allotments. It is reported that these works have been satisfactorily carried out.

16. *Special Assistant Agent's Division.*—A sum of Rs. 10,406 was placed at the disposal of the Special Assistant Agent for expenditure on new works and repairs within the Agency Tract. The whole of this sum was spent during the year as detailed below:—

ROADS.

New Works.

RS.	A.	P.	
225	0	0	Nowrangapur to Pappadahandi.
431	6	0	Jeypore to Kollar.
2,305	1	9	Kollar to Malkangiri.
1,623	12	0	Malkangiri to Moat.

Repairs.

690	0	0	Jeypore to Borigumma.
1,345	2	0	Pottangi to Koraput.
1,579	1	10	Koraput to Nowrangapur.
900	0	0	Borigumma to Kotpad.
706	8	5	Koraput to Jeypore.

BUILDINGS.

New Works.

150	0	0	Bungalow at Kollar, Jeypore Taluk.
150	0	0	Do. at Govindapilli in Malkangiri.
150	0	0	Do. at Kottametta in do.
150	0	0	Do. at Malkangiri.

All the abovementioned works were carried out by the Deputy Tahsildars and paid Overseers under the general supervision of the Special Assistant Agent. He reports that all the roads entered under New Works are now fairly passable for men and bullocks except during the rains, and that on that from Kollar to Malkangiri much remains to be done. The roads from Pottangi to Jeypore and from Jeypore to Kudbi are in good order. Several of the bridges on these roads are in need of repair.

17. The following statement shows the proportion of expenditure to allotments in the several divisions of the district:—

Division.	NEW WORKS.			REPAIRS.			TOTAL.		
	Allotment.	Expenditure.	Percentage of Balance.	Allotment.	Expenditure.	Percentage of Balance.	Allotment.	Expenditure.	Percentage of Balance.
Principal Assistant's Division.	RS. 1,100	RS. 60	94.55	RS. 200	RS. 100	100	RS. 1,300	RS. 60	95.39
{ Communications ..	805	65	91.93	830	274	66.99	1,635	339	79.26
{ Buildings ..									
Total ..	1,905	125	93.44	1,030	274	73.4	2,935	399	86.40
Senior Assistant's Division.	3,330	1,830	45.05	2,373	2,000	15.72	5,703	3,830	32.82
{ Communications ..				291	285	2.75	291	285	20.62
{ Buildings ..									
Total ..	3,330	1,830	45.05	2,664	2,285	14.23	5,994	4,115	31.35
Assistant's Division ..				680	335	50.73	680	335	50.73
{ Communications ..									
{ Buildings ..									
Total ..				680	335	50.73	680	335	50.73
Special Assistant's Division.	4,585	4,585		5,221	5,221		9,806	9,806	
{ Communications ..	600	600					600	600	
{ Buildings ..									
Total ..	5,185	5,185		5,221	5,221		10,406	10,406	
Grand Total ..	9,015	6,475	28.17	7,794	7,221	7.35	16,809	13,696	18.52
{ Communications ..	1,405	665	62.67	1,801	894	50.36	3,206	1,559	61.31
{ Buildings ..									
Total ..	10,420	7,140	31.47	9,595	8,115	15.42	20,015	15,255	23.78

ENCLOSURE No. 1.—Statement.

SUBMITTED to Government.

2. The statement at the close of the Collector's letter gives the percentage of balance upon allotments for the whole district at 23.78. In the previous year it was only 11.1 (Board's Proceedings, dated 23rd October 1880, No. 1597).

(A true Copy and Extract.)

Acting Sub-Secretary.

To the Secretary to Government, Revenue Department,
with one enclosure in original to be returned.

Copy to the Secretary to Government, Public Works Department.
" " Collector of Vizagapatam.

Exd. A. F. Goodall.

1881.

Board of Revenue,
MADRAS.

To

THE SECRETARY TO GOVT.,
REVENUE DEPARTMENT.

Printed December th.

Received

PROCEEDINGS, 16TH DEC. 1881, No. 3313.

Dec 7/1/82

Submitting to Government letter from the
Collector of Vizagapatam reporting on the
Public Works executed by the Revenue Depart-
ment during 1880-81.

B Recorded
10.1.82

Entd. in Receipt Reg.

Go no: 2711 W. 28-11-81.

10/1/82