

I do not remember to have
before seen the O.I. Statement
for June 1884, quoted in the
order against item No. 10.

The order passed on that
Statement does not appear
to bear my initials.

W.
17-10-84

S. a. w.

For explanation.
The paper did
not apparently come to
order. R. S.

17-10-84

C. a. w.

You will see from the
pencil marks on the corner
of the paper, that the O.I.
Statement for June 1884, was
originally marked to the
O.W. & W.

The draft-orders on the
Statement - were passed by
O.W. on 19.9.84, & W. left
only on tour on 20.9.84.
The paper could not therefore
have reached O.W. in time
to be passed by W.

B.

It seems to me items are often
brought forward which might very well
be omitted - to which the objection are
very trifling & need hardly be brought
to notice of Govt. However, I shall take
up this matter again, when occasion offers.
I have now passed the draft orders on
the statement.

Cd.

15-10-84

B. Finance & Revenue

15/10/84

Noted JF
15-10

10/11

Kindly initial
the O.I. Statement.
C. a. w.

Cd.

15/10/84

15-10-84 R. 24-10-84

CENTRAL OFFICE OF ACCOUNTS.

CIRCLE First in duplicate

FUND Provincial, Imperial & Local.

Provincial Statement of Objectionable Items
in the Accounts of Executive Engineers
for the Month of June 1884.

No. 2358

MADRAS,
Dated 2nd September 1884.

FORWARDED for orders to the Secretary to Govern-
ment, Public Works Department, Madras.

No: 2358 W d 24th Sept. 18

J. P. Lucas

Examiner of P. W. Accounts,
Madras.

With despatch
to the Secy to Govt

Provincial Statement of Objectionable Items in the Accounts requiring the

[P. W. D. Form No. M. 112—Inner Sheet.]

of Executive Engineers for the Month of
orders of Government.

June

1884.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	<u>Provincial Godavari Eastern Division</u> <u>Want of Estimate</u>								
1	Repairs to Superintending Engineer's Bungalow at Nuzvid	June 84		260	260				260
	<u>Excess over Estimate</u>								
2	Constructing a Taluk Cutcherry and out houses at Badrachellum	Nov 83	8860	9093	233				16
	<u>Works for which revised estimates are required</u>								
3	Constructing a Post office at Durnagudem	Apr 84	600	653					
4	Additions to the Collector's Cutcherry at Cocanada	Apr 84	31870	12437					

Opinion of the Superintending Engineer, with final Remarks by Examiner.

Orders by Government.

The Executive Engineer in his Objectionable Items Statement for June 1884 states that an estimate for this work will be sanctioned shortly.

The Est. Circle will see that an estimate is sanctioned for the work without delay.

This excess of Rs 233 over the revised estimate recently sanctioned is brought to notice of Government. The work is stated to have been completed.

No further action necessary as the excess is within 5 per cent of the sanctioned estimate.

Result of orders passed by Government in Objectionable Items Statement for April 1884 is still awaited.

Revised estimates for these works should be submitted for sanction without further delay.

Provincial Statement of Objectionable Items in the Accounts requiring the

of Executive Engineers for the Month of
orders of Government.

June

1884.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	<i>Godavari Eastern (Contd.)</i>								
	<i>Other Miscellaneous</i>								
	<i>Irregularities</i>								
	<i>Miscellaneous advances outstanding for more than 3 months</i>								
5	<i>P. Subramania Iyer Delta Superintendent</i>	<i>Apr/84</i>		<i>81</i>					
6	<i>C. Sivaswamy Iyer - No - Amount disallowed by the Examiner</i>	<i>Jan/84</i>		<i>35</i>					
7	<i>K. Venkatarathnam Clerk</i>	<i>Jan/84</i>		<i>20</i>					
8	<i>B. Baporazw clerk, Superintending Engineer's Office Salary disallowed by Examiner</i>	<i>Apr/84</i>		<i>20</i>					

Opinion of the Superintending Engineer, with final Remarks by Examiner.

Orders by Government.

Result of orders passed by Government in Objectionable Items Statement for April 1884 awaited.

The Supdt Engineer said that the amount outstanding under Miscellaneous Advances are sanctioned without further delay.