

No 4900 cap 6-83

B. No 936 W. 12. 4-80.
" " 1113 W. 10. 5-80.
" " 1749 W. 21. 7-80
B. No 1977 W. 25. 8-83.

No 2068 W. 5th Sept 83

Recorded, with
reference to G.O.
No. 1977 W. 25th Aug
August 1883

ad.
1-9-83

cu
3

W
3-9-83

Receipt

a. 12. 6. 83 a. 18. 6. 83

Inch 7601
Govt. of (1885) Madras.

REVENUE.



Issued

Recd. 31/8/83

Encl.

G.O., 17th August 1885, No. 938.

No 2068 W. 5th Sept 83

AUGUST.

Public Works.

Board's review of report on — executed by the
Revenue Department in the Ganjam district
during the year 1884-85, recorded with remarks.

Pray

20/9/83

With disposal

Pray 118/8.

5. The Board beg to invite the attention of Government to the inquiry made in paragraph 2 of their Proceedings, dated 9th July 1880, No. 928. They continue of opinion that these reports can ordinarily be best disposed of by submission in original for perusal.

(A true Copy and Extract.)

(Signed)

C. F. MACCARTIE,
Acting Sub-Secretary.

To the Secretary to Government, Public Works Department.
Copy to the Collector of Ganjam.
" " Secretary to Government, Revenue Department.

ORDER—dated 17th August 1885, No. 938, Revenue.

Miscellaneous.

Recorded with the remark that the Government in this department see no objection to the Board's proposal.

(True Extract.)

Ag. Secretary to Government.

To the Public Works Department.
" the Board of Revenue.

Exd. A. Aubert.

70 Copies.

20. *Minor Irrigation Works.*—The amount allotted for minor irrigation works during the year was Rs. 17,400 and the expenditure Rs. 17,255, against a grant of Rs. 22,000 and an outlay of Rs. 20,620 of the preceding year, as shown hereunder:—

Talaks.	Allotment for 1884-85.	EXPENDITURE IN 1884-85.			Percentage of Columns 2 and 5.
		On Works.	On Establishment.	Total.	
	RS.	RS.	RS.	RS.	RS.
Berhampore	6,694	5,795	832	6,627	98.99
Goomsur	8,400	7,759	573	8,332	99.19
Chicacole	2,306	1,989	317	2,306	100
Total ..	17,400	15,543	1,722	17,265	99.22

21. It will be seen from the above that nearly the full allotment was utilised during the year, with the exception of a small sum of Rs. 135. This balance appertains to the pay of the irrigation establishment for March 1885, which could not be disbursed before the expiry of the month.

22. The works were executed under the supervision of the irrigation maistries, and afterwards inspected by the Tahsildars and Revenue Inspectors.

23. The new masonry works executed during the year were very few. They were executed on estimates countersigned by the Executive Engineer in charge of the division.

24. The works selected were according to the nature of emergency. The expenditure on several works for which provision was made in the budget exceeded the amount entered therein, as the original estimate was only approximate, and works not entered in the budget, which were subsequently found necessary, were sanctioned and the fact intimated to the Board from time to time. A detailed list of works on which expenditure was incurred during the year has already been forwarded to the Board with the monthly progress report for March 1885.

Resolution—dated 28th July 1885, No. 2197.

Submitted for the information of Government.

2. Out of a total allotment of Rs. 2,200 (Rs. 1,950 for Land Revenue and Rs. 250 for Customs), Rs. 1,771, or 80.5 per cent., were expended on public works in charge of civil officers as specified below:—

Items.	Budget Allotment.	Expenditure.	Percentage of Expenditure to Allotment.	Balance unexpended.
	RS.	RS.	RS.	RS.
Land Revenue ...	1,950	1,596	81.8	354
Customs ...	250	175	70.0	75
Total ...	2,200	1,771	80.5	429

3. The expenditure on minor irrigation works was very satisfactory, over 99 per cent. of the allotment having been expended during the year.

4. Besides the works above referred to, some repairs to churches and cemeteries were also carried out by the Civil Department at a cost of Rs. 161, and Rs. 3,750 were expended in the construction of works of public utility by private individuals.

17TH AUGUST 1885, No. 938, REVENUE.

5

5. The Board beg to invite the attention of Government to the inquiry made in paragraph 2 of their Proceedings, dated 9th July 1880, No. 928. They continue of opinion that these reports can ordinarily be best disposed of by submission in original for perusal.

(A true Copy and Extract.)

(Signed) C. F. MACCARTIE,
Acting Sub-Secretary.

To the Secretary to Government, Public Works Department.
Copy to the Collector of Ganjam.
" " Secretary to Government, Revenue Department.

ORDER—dated 17th August 1885, No. 938, Revenue.

Miscellaneous.

Recorded with the remark that the Government in this department see no objection to the Board's proposal.

(True Extract.)

W. H. Wilson
Ag. Secretary to Government.

To the Public Works Department.
" the Board of Revenue.

Exd. A. Aubert.

70 Copies.

*Recd. of the Madras Govt.
And the following*

GOVERNMENT OF MADRAS.

REVENUE DEPARTMENT.

23rd March 1880, No. 357.

READ THE FOLLOWING PAPERS :—

No. 291. Endorsement of the Secretary to Government, Public Works Department, dated Fort St. George, 20th December 1879, No. 3,942.

Proceedings of the Board of Revenue, dated 21st November 1879, No. 3,208.

ABSTRACT.—Reviewing Collector's report on Public Works in Trichinopoly District for 1878-79.

REFERRED to the Revenue Department for consideration of the expediency of discontinuing such returns as of no use commensurate with the trouble and expense involved in compiling and printing them.

(Signed) R. H. SANKEY, Col., R.E.,
Secy. to Govt., P.W.D.

REFERRED to the Board of Revenue for an early expression of their opinion.

(Signed) J. H. GARSTIN,
Acting Secretary to Government.
17th January 1880.

No. 292. Proceedings of the Board of Revenue, dated 17th February 1880, Miscellaneous No. 1,829.

Read endorsement of the Acting Secretary to Government, Revenue Department, dated 17th January 1880.

THE Board consider that Collectors' public works reports in their present form may be at once discontinued, and with the permission of Government orders will be issued to that effect.

2. The reports submitted by Collectors in their capacity as Presidents of Local Fund Boards should be exhaustive as regards Local Fund works, and a separate report will be prescribed hereafter with regard to such other public works as are to be entrusted to Collectors in connection with the recent restriction of the field of operations of the Public Works Department; in submitting these reports the Board consider that Collectors should be encouraged to offer any remarks they may think necessary on any public work of importance in their districts.

(A true Extract.)

(Signed) C. A. GALTON,
Acting Secretary.

No. 293.

ORDER THEREON, 23rd March 1880, No. 357.

Miscellaneous.

THE Government approve the discontinuance of the reports now furnished by Collectors on the public works in their districts, and desire that the Board will submit for consideration their proposals as to the system to be hereafter followed.

(True Extract.)

(Signed) C. G. MASTER,
Secretary to Government.

To the Board of Revenue, with two Enclosures.
,, the Public Works Department.
,, the Public Department.

Exd. W. H. French.

200 Copies.

23/4

No. 519.

Read the following Proceedings of the Madras Government, dated 23rd March 1880,
No. 357, Revenue Department:—

ABSTRACT. — *Reports*—of Collectors on the Public Works in their districts.— Approving the discontinuance of the — now furnished by them, and desiring that the Board of Revenue will submit for consideration their proposals as to the system to be hereafter followed.

COMMUNICATED to all Collectors who may discontinue the submission of Public Works reports in their present form.

2. For the future, the Board consider that it will suffice if Collectors furnish brief reports on the works executed in the Revenue Department, together with any general remarks they may have to offer on the condition and progress of any public works of importance in their districts, and suggestions which their local experience may enable them to offer, detailed lists of works in course of execution with allotments and expenditure on each not being required. Local Fund Works are separately reported upon and need not be noticed.

(A true Extract.)

(Signed) C. A. GALTON,
Secretary.

(True Copy.)

(Signed) S. SRINIVASA RAGHAVAIYANGAR,
Acting First Assistant.

To all Collectors, with Government Order.

To all Collectors, with Government Order.
 „ the Secretary to Government, Revenue Department.

Copy to the Secretary to Government, Public Works Department.

Exd. T. O'Connor.

Reports.—of Collectors on the Public Works in their Districts.—Approving the discontinuance of the — now furnished by them, and desiring that the Board of Revenue will submit for consideration their proposals as to the system to be hereafter followed.

MARCH.
Nos. 291.—293.

Printed 31st.
Reed.

Encl.

Dated March 23rd.

THE BOARD OF REVENUE,
 &c., &c.

800

 δC_{1j}

dec.

20

REVENUE.

Govt. of (1880) Address.

Order Number No: 9388 of 12 April/80.

Recorded.

See Extract.

Maj John Remondin Major R.E.
 Under Secy. W. Fort. 13 Sept.

Public Works. — Communicating to all Collectors Government Order regarding the discontinuance of annual reports on — in their present form, and submitting proposals as to the system to be hereafter followed.

APRIL.
No. 519.

PROCEEDINGS, 17TH APRIL 1880, No. 519.

Received

Printed 26th.

Dated April 17th.

To
ALL COLLECTORS,
&c., &c.,
&c.

1880.
Board of Revenue,
MADRAS.

Mis N. 1113W 310 May 1880

*Recorded with reference
to G.O. 986W dated 12 April 1880*

19 J. P.

*L. Engrs
Ch Engr for Engrs
Enr P. H. A. C. S.
Super of Works*

No. 928.

PROCEEDINGS OF THE BOARD OF REVENUE, dated 9th July 1880.

Read the following letter from F. A. NICHOLSON, Esq., Acting Collector of Coimbatore, to C. A. GALTON, Esq., Secretary to the Board of Revenue, dated 29th June 1880, No. 116:—

I HAVE the honor to submit the annual report on Public Works for the past official year 1879-80 drawn up briefly agreeably to the instructions of the Board in their Proceedings, No. 519, of 17th April 1880.

2. No works of any importance were carried out in the district by the Revenue Department during the year under report save (a) the repairs of a few Local Fund Roads which are not required to be noticed in this, and (b) the following petty works, viz.:—

Name of Works.	Amount of Estimate.	AMOUNT OF EXPENDITURE			
		By Public Works Department.	By Revenue Department.	Total.	
PROVINCIAL.	RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.
REPAIRS.					
Civil Buildings.					
1. Repairing the Taluk Cutcherry and old Deputy Collector's Cutcherry at Palladam ...	180 0 0	136 9 9	35 1 9	171 11 6	
2. Repairing the Sub-Jail and Sub-Magistrate's Office at Avanashi.	157 0 0	113 12 6	32 2 0	145 14 6	
Irrigation.					
3. Clearing silt in the Caniempolliem Channel ...	750 0 0	...	750 0 0	750 0 0	

3. Items Nos. 1 and 2 were commenced and carried out by the Public Works Department at an expenditure recorded in their accounts of Rs. 136-9-9 and Rs. 113-12-6, respectively, but on receipt of the G.O., No. 2,483-W,* dated 2nd October 1879 (vide paragraph 10), they were transferred to this department with bills for work done, amounting to Rs. 35-1-9 in the case of the former and Rs. 32-2-0 in that of the latter. These sums were accordingly paid in the Revenue Department. The repairs appear to have been completed.

Item No. 3, which is sanctioned in G.O., No. 445-I, of 8th August 1879, was carried out solely in the Revenue Department under the orders of the late Deputy Collector, Northern Division, viz., Mr. A. M. MacGregor, and completed within the year under report.

1880

69 2/4

4. The following three are important channels in the district under the head of "Irrigation," and I find that an aggregate amount of Rs. 24,418 was expended by the Public Works Department as shown opposite to them :—

	Minor Original Works.	Repairs.	Total.
	RS.	RS.	RS.
1. Calingaroyen Channel ...	125	8,848	8,973
2. Arkencottah do. ...	...	5,721	5,721
3. Thadapally do. ...	...	9,724	9,724
Total ...	125	24,293	24,418

I have no remarks to offer as to their condition. I find also from the Progress Report furnished to this office by the Public Works Department that Rs. 1,644 and Rs. 13,281 were expended by them during the year under report respectively on the "Extension of the Pugalur Channel" and the Mettupalaiyam-Kullar Road. The former work was originally commenced and carried out by the Public Works Department from Famine Funds, and it appears from last year's report that about Rs. 1,36,000 were spent on the work up to the end of 1878-79. That the work when carried out to completion will prove a useful one there is no doubt, and I understand that plans, surveys, &c., for it are ready and will be submitted by the Public Works Department shortly for the sanction of Government. The latter work also was undertaken during the famine, and a sum of Rs. 1,12,306 (including previous year's outlay from both Famine and Provincial Funds) has been spent on the road to the end of 1879-80. It is stated to have been "completed as far as it will be at present."

SUBMITTED for the information of Government.

2. There is nothing in the report calling for remark. The Board request to be informed whether these reports need be sent on; they might be submitted in original for perusal unless they contain matter requiring orders.

(A true Copy and Extract.)

[Signature]
Secretary.

To the Secretary to Government, Public Works Department.
Copy to the Collector of Coimbatore.

" " Secretary to Government, Revenue Department.

Exd. A. Grubert.

1880.
Board of Revenue,
MADRAS.
THE SECRETARY TO GOVT.,
PUBLIC WORKS DEPARTMENT.

Dated July 9th.
Printed th.
Received

PROCEEDINGS, 9TH JULY 1880, No. 928.

[Circular Stamp]
JULY.
No. 928.

Public Works — in Coimbatore District.—
Submitting to Government Collector's annual
report on — for 1879-80, and inquiring whether
these reports might be sent in original.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the

Read the following :—

Prop of the Board of Rev. (H.R. no 928 of 9 July 1880)

*Communicated to the
Asst Engineer 2d Circle.*

L.H. Circle

[Signature]

2-4-9-80

65/3/9

17 JUL 80

PROCEEDINGS OF THE BOARD OF REVENUE.

READ—the following letter from J. G. HORSFALL, Esq., Collector of Ganjam, to the Secretary to the Board of Revenue, dated Chatrapur, 20th June 1885, No. 2085:—

I have the honor to submit the annual report on the public works executed by the Revenue Department in this district during the past official year 1884-85.

2. *Civil Buildings—Petty Construction and Repairs of Civil Buildings.*—The amount of grant sanctioned in the budget (Board's Proceedings, dated 14th January 1884, No. 91,) was Rs. 2,200, and the expenditure incurred therefrom amounted to Rs. 1,771, against Rs. 3,500 and Rs. 2,682, respectively, of the preceding year, as shown below:—

	1883-84.		1884-85.		INCREASE OR DECREASE.	
	Allotment.	Expenditure.	Allotment.	Expenditure.	Allotment.	Expenditure.
	RS.	RS.	RS.	RS.	RS.	RS.
Land Revenue .. { New Works ..	1,320	928	480	520	— 840	— 408
.. { Repairs ..	1,680	1,600	1,470	1,076	— 210	— 524
Total ..	3,000	2,528	1,950	1,596	— 1,050	— 932
Sea Customs .. { New Works ..	500	154	250	175	— 250	+ 21
.. { Repairs ..	500	154	250	175	— 250	+ 21
Total ..	500	154	250	175	— 250	+ 21
Grand Total ..	3,500	2,682	2,200	1,771	— 1,300	— 911
Percentage ..	76		80.5		..	..

3. It will be observed from the above table that there was a decrease in the allotment and expenditure, compared with last year; the percentage of the amount spent to the amount sanctioned was, however, higher than in last year. The amount of expenditure entered in this tallies with the figure in the Treasury account.

4. It should, however, be stated that of the amount drawn from the Treasury—viz., Rs. 1,771—Rs. 180 are still to be spent. An allotment of Rs. 330 was sanctioned for the construction of a latrine to the Sub-jail at Ganjam. The Deputy Tahsildar drew the full amount, but only spent Rs. 150 within the year and retained the balance, Rs. 180, for the work which is yet to be done. He ought to have refunded the balance at the end of the year, and re-drawn in the current year. The amount will be spent in the current year.

5. *Land Revenue—New Works.*—The following are the new works constructed under this head during the year:—

	Allotment.	Expenditure.
	RS.	RS.
1. Completing the wall of the Record-room (partly built in 1882-83) of the Ichápur Deputy Tahsildar's office..	100	100
2. Construction of a latrine to the Sub-jail at Ganjam ...	330	330
3. Digging a well in the compound of the Aska Deputy Tahsildar's office ...	50	90
Total ..	480	520

Mr. N. 1749 Waf 21 July 80
Lodged.
in and with the whole
perfectly like this
revised
to J. G.

141/8
2-10-85
10/2/80
10/2/80

6. The amount shown as expended on Item, No. 2, includes an unexpended balance of Rs. 180: *vide* paragraph 4 above.

7. The excess expenditure in Item, No. 3, over the allotment was met by a transfer of the provision made in the budget for repairs to the Sub-jail at Surad .

8. *Land Revenue—Repairs.*—The following repairs were executed during the year:—

	Allotment.	Expenditure.
	RS.	RS.
1. Repairs to Collector's office	250	135
2. Do. to Collector's house	200	...
3. Do. to Principal Assistant Collector's office, Chicacole	100	100
4. Do. to Tahsildar's office, Chicacole	60	16
5. Do. to Sub-jail at Chicacole	40	...
6. Do. to Tahsildar's office, Berhampore	80	80
7. Do. to the Sub-jail at Berhampore	...	7
8. Do. to the do. at Purushottapur	...	5
9. Do. to Deputy Tahsildar's office, Surad�	30	6
10. Do. to Sub-Jail at Surad�	40	15
11. Do. to Town Sub-Magistrate's office, Berhampore.	20	20
12. Do. to Deputy Tahsildar's office, Ich�pur	170	170
13. Do. to Sub-jail at Ich�pur	...	7
14. Do. to a well in the Sub-jail at Russellkonda	...	22
15. Do. to Deputy Tahsildar's office, Tekkali	20	20
16. Do. to Sub-jail at Tekkali	60	60
17. Do. to do. at S�mpet	...	4
18. Do. to Deputy Tahsildar's office, Narsannapet	30	30
19. Do. to Sub-jail at Narsannapet	20	20
20. Do. to Deputy Tahsildar's office, Parl�kimesi	120	120
21. Do. to Sub-jail at Parl�kimesi	20	25
22. Do. to Deputy Tahsildar's office, Aska	...	80
23. Do. to Sub-jail at Aska	80	...
24. Do. to do. at Ganjam	30	30
25. Do. to do. at Chatrapur	100	104
Total ...	1,470	1,076

9. The expenditure on Items, Nos. 7, 8, 13, 14 and 17, for which there were no allotments, and the excess expenditure on Items, Nos. 21 and 25, was met from the balance of the allotment for the Collector's office building.

10. The allotment for repairs to the Deputy Tahsildar's office at Aska was transferred to repairs to the Sub-jail at that station; the latter work was not anticipated at the time when the budget was prepared, and the former work was subsequently considered unnecessary.

11. The allotment for repairs to the Sub-jail at Surad  having been transferred to the work of digging a well in the compound of Deputy Tahsildar's office at Aska (*vide* paragraph 7 above), the expenditure incurred on account of repairs subsequently found necessary for the Sub-jail at Surad  was met from the balance of allotment for repairs to the Deputy Tahsildar's office at that station.

12. No portion of the allotment made for the Collector's house and the Sub-jail at Chicacole was spent, because in the case of the former, the Department of Public Works executed necessary repairs and it was proposed to demolish the building and build a new one, and in the case of the latter, it was considered that no repairs were necessary during the year.

13. The short expenditure in Items, Nos. 1, 4 and 9, is due to the fact that the allotments were only the estimated maintenance grant.

14. *Sea Customs—New Works.*—No new works were executed during the year.

15. *Repairs.*—The following works were repaired during the year:—

	Allotment.	Expenditure.
	RS.	RS.
1. Sea-Custom Office, Sonnapur	50	50
2. Do. Barwa	50	50
3. Do. 'Gop�pur	...	60
4. A well attached to the Ganjam Sea Customs' Office	...	3
5. Repairs to the merchants' shed at Calingapatam	...	12
Reserve ...	150	...
Total ...	250	175

16. *Items, Nos. 3 to 5.*—No provision was made in the budget for these works. The expenditure thereon was met from the reserve of Rs. 150.

17. *Ecclesiastical.*—The following works were also executed by the Civil Department during the year:—

	Expenditure.
	RS.
<i>Burial Grounds.</i>	
1. Repairs to the Protestant Cemetery at Russellkonda	12
2. Do. to Roman Catholic do. at do.	2
3. Do. to do. do. at Surad�	24
4. Do. to do. do. at Aska	5
5. Repairing the Cemetery at Rattakanna of Ich�pur	20
6. Do. the do. at Bejjapur	20
7. Do. the do. at Chatrapur	15
8. Do. the Protestant Cemetery at Calingapatam	38
	136
<i>Churches.</i>	
9. Repairing the Church at Berhampore	25
Total ...	161

18. The grant sanctioned for churches was Rs. 300, and that for cemeteries was Rs. 200. The expenditure was incurred on bills duly countersigned by the Venerable the Archdeacon of Madras.

19. Subjoined is a list of works of public utility constructed by private individuals during the year:—

Name of Works.	Cost of Works.
	RS.
1. Construction of a tank at Pratapuram, of Berhampore Taluk, by Narasingasabuts of Hattapur	1,150
2. Construction of a tiled building of seven rooms at Ganjam by Dasu Subadhi	500
3. Construction of a well at Guranti, Berhampore Taluk, by Saradhi Mottaria	200
4. Construction of a tank at Golabando, of the Goomsur Taluk, by Dormai Naiks	500
5. Construction of a tank at Dharmajayapuram Agraharam, of Goomsur Taluk, by Bholimi Satapasti	350
6. Repairing a tank at Thilasingi, of Goomsur Taluk, by Lokanadha Naiks	200
7. Repairing a tank at Munigadi, of Goomsur Taluk, by Balaji Savu.	500
8. Construction of a thatched hall at Balaga, Chicacole Taluk, by Jandyala Sambayya Gar	100
9. Construction of a tank at Balaga, Chicacole Taluk, by Jandyala Sambayya Gar	250
Total ...	3,750

20. *Minor Irrigation Works.*—The amount allotted for minor irrigation works during the year was Rs. 17,400 and the expenditure Rs. 17,255, against a grant of Rs. 22,000 and an outlay of Rs. 20,620 of the preceding year, as shown hereunder:—

Taluks.	Allotment for 1884-85.	EXPENDITURE IN 1884-85.			Percentage of Columns 2 and 5.
		On Works.	On Establishment.	Total.	
	RS.	RS.	RS.	RS.	RS.
Berhampore	6,694	5,795	832	6,627	98.99
Goomsur	8,400	7,759	573	8,332	99.19
Chicacole	2,306	1,980	317	2,306	100
Total ..	17,400	15,543	1,722	17,265	99.22

21. It will be seen from the above that nearly the full allotment was utilised during the year, with the exception of a small sum of Rs. 135. This balance appertains to the pay of the irrigation establishment for March 1885, which could not be disbursed before the expiry of the month.

22. The works were executed under the supervision of the irrigation maistries, and afterwards inspected by the Tahsildars and Revenue Inspectors.

23. The new masonry works executed during the year were very few. They were executed on estimates countersigned by the Executive Engineer in charge of the division.

24. The works selected were according to the nature of emergency. The expenditure on several works for which provision was made in the budget exceeded the amount entered therein, as the original estimate was only approximate, and works not entered in the budget, which were subsequently found necessary, were sanctioned and the fact intimated to the Board from time to time. A detailed list of works on which expenditure was incurred during the year has already been forwarded to the Board with the monthly progress report for March 1885.

RESOLUTION—dated 28th July 1885, No. 2197.

Submitted for the information of Government.

2. Out of a total allotment of Rs. 2,200 (Rs. 1,950 for Land Revenue and Rs. 250 for Customs), Rs. 1,771, or 80.5 per cent., were expended on public works in charge of civil officers as specified below:—

Items.	Budget Allotment.	Expenditure.	Percentage of Expenditure to Allotment.	Balance unexpended.
	RS.	RS.	RS.	RS.
Land Revenue ...	1,950	1,596	81.8	354
Customs ...	250	175	70.0	75
Total ...	2,200	1,771	80.5	429

3. The expenditure on minor irrigation works was very satisfactory, over 99 per cent. of the allotment having been expended during the year.

4. Besides the works above referred to, some repairs to churches and cemeteries were also carried out by the Civil Department at a cost of Rs. 161, and Rs. 3,750 were expended in the construction of works of public utility by private individuals.

5. The Board beg to invite the attention of Government to the inquiry made in paragraph 2 of their Proceedings, dated 9th July 1880, No. 928. They continue of opinion that these reports can ordinarily be best disposed of by submission in original for perusal.

(A true Copy and Extract.)

(Signed) C. F. MacCARTIE,
Acting Sub-Secretary.

To the Secretary to Government, Public Works Department.

Copy to the Collector of Ganjam.

" " Secretary to Government, Revenue Department.

Exd. A. Raith.

PUBLIC WORKS DEPARTMENT.

1885.

Board of Revenue,
MADRAS.*1977th Aug 25th August 1885.**Communicated for
the information of the Suptg.
Engrs I Circle.**2. The Govt. have no
objection to reports of
this nature being submitted
in original, for perusal,
when they contain no matter
requiring special orders.**(Signed) Off.**Suptg. Engr: I Circle**b. E. for Engrs**Board of Rev.**Rev. Dept.*

Printed August 5th.

Proceedings, 28th July 1885, No. 2197.

Submitting, for information of Government,
with remarks, report on *Public Works* executed
by the Revenue Department in the district of
Ganjam during the year 1884-85.*With order*

17TH AUGUST 1885, No. 938, REVENUE.

GOVERNMENT OF MADRAS.

REVENUE DEPARTMENT.

READ—the following Proceedings of the Board of Revenue, dated 28th July 1885,
No. 2197:—Read—the following letter from J. G. HORSFALL, Esq., Collector of Ganjam, to
the Secretary to the Board of Revenue, dated Chatrapur, 20th June 1885,
No. 2085:—I have the honor to submit the annual report on the public works executed by
the Revenue Department in this district during the past official year 1884-85.2. *Civil Buildings—Petty Construction and Repairs of Civil Buildings.*—The
amount of grant sanctioned in the budget (Board's Proceedings, dated 14th January
1884, No. 91,) was Rs. 2,200, and the expenditure incurred therefrom amounted to
Rs. 1,771, against Rs. 3,500 and Rs. 2,682, respectively, of the preceding year, as
shown below:—

	1883-84.		1884-85.		INCREASE OR DECREASE.	
	Allotment.	Expenditure.	Allotment.	Expenditure.	Allotment.	Expenditure.
	RS.	RS.	RS.	RS.	RS.	RS.
Land Revenue .. { New Works ..	1,320	928	480	520	— 840	— 408
Repairs ..	1,680	1,600	1,470	1,076	— 210	— 524
Total ..	3,000	2,528	1,950	1,596	— 1,050	— 932
Sea Customs .. { New Works ..	500	154	250	175	— 250	+ 21
Repairs ..	500	154	250	175	— 250	+ 21
Total ..	500	154	250	175	— 250	+ 21
Grand Total ..	3,500	2,682	2,200	1,771	— 1,300	— 911
Percentage ..	76		80.5			

3. It will be observed from the above table that there was a decrease in the
allotment and expenditure, compared with last year; the percentage of the amount
spent to the amount sanctioned was, however, higher than in last year. The amount
of expenditure entered in this tallies with the figure in the Treasury account.4. It should, however, be stated that of the amount drawn from the Treasury—
viz., Rs. 1,771—Rs. 180 are still to be spent. An allotment of Rs. 330 was sanctioned
for the construction of a latrine to the Sub-jail at Ganjam. The Deputy Tahsildar
drew the full amount, but only spent Rs. 150 within the year and retained the balance,
Rs. 180, for the work which is yet to be done. He ought to have refunded the
balance at the end of the year, and re-drawn in the current year. The amount will
be spent in the current year.5. *Land Revenue—New Works.*—The following are the new works constructed
under this head during the year:—

	Allotment.	Expenditure.
	RS.	RS.
1. Completing the wall of the Record-room (partly built in 1882-83) of the Ichápur Deputy Tahsildar's office..	100	100
2. Construction of a latrine to the Sub-jail at Ganjam ..	330	330
3. Digging a well in the compound of the Aska Deputy Tahsildar's office ..	50	90
Total ..	480	520

*2.4.9.85**20/9/85*

6. The amount shown as expended on Item, No. 2, includes an unexpended balance of Rs. 180: *vide* paragraph 4 above.

7. The excess expenditure in Item, No. 3, over the allotment was met by a transfer of the provision made in the budget for repairs to the Sub-jail at Surad .

8. *Land Revenue—Repairs.*—The following repairs were executed during the year:—

	Allotment.	Expenditure.
	RS.	RS.
1. Repairs to Collector's office	250	135
2. Do. to Collector's house	200	...
3. Do. to Principal Assistant Collector's office, Chicacole	100	100
4. Do. to Tahsildar's office, Chicacole	60	16
5. Do. to Sub-jail at Chicacole	40	...
6. Do. to Tahsildar's office, Berhampore	80	80
7. Do. to the Sub-jail at Berhampore	...	7
8. Do. to the do. at Purushottapur	...	5
9. Do. to Deputy Tahsildar's office, Surad�	30	6
10. Do. to Sub-Jail at Surad�	40	15
11. Do. to Town Sub-Magistrate's office, Berhampore.	20	20
12. Do. to Deputy Tahsildar's office, Ich�pur	170	170
13. Do. to Sub-jail at Ich�pur	...	7
14. Do. to a well in the Sub-jail at Russellkonda	...	22
15. Do. to Deputy Tahsildar's office, Tekkali	20	20
16. Do. to Sub-jail at Tekkali	60	60
17. Do. to do. at S�mpet	...	4
18. Do. to Deputy Tahsildar's office, Narsannapet	30	30
19. Do. to Sub-jail at Narsannapet	20	20
20. Do. to Deputy Tahsildar's office, Parl�kimeri	120	120
21. Do. to Sub-jail at Parl�kimeri	20	25
22. Do. to Deputy Tahsildar's office, Aska	...	80
23. Do. to Sub-jail at Aska	80	...
24. Do. to do. at Ganjam	30	30
25. Do. to do. at Chatrapur	100	104
Total	1,470	1,076

9. The expenditure on Items, Nos. 7, 8, 13, 14 and 17, for which there were no allotments, and the excess expenditure on Items, Nos. 21 and 25, was met from the balance of the allotment for the Collector's office building.

10. The allotment for repairs to the Deputy Tahsildar's office at Aska was transferred to repairs to the Sub-jail at that station; the latter work was not anticipated at the time when the budget was prepared, and the former work was subsequently considered unnecessary.

11. The allotment for repairs to the Sub-jail at Surad  having been transferred to the work of digging a well in the compound of Deputy Tahsildar's office at Aska (*vide* paragraph 7 above), the expenditure incurred on account of repairs subsequently found necessary for the Sub-jail at Surad  was met from the balance of allotment for repairs to the Deputy Tahsildar's office at that station.

12. No portion of the allotment made for the Collector's house and the Sub-jail at Chicacole was spent, because in the case of the former, the Department of Public Works executed necessary repairs and it was proposed to demolish the building and build a new one, and in the case of the latter, it was considered that no repairs were necessary during the year.

13. The short expenditure in Items, Nos. 1, 4 and 9, is due to the fact that the allotments were only the estimated maintenance grant.

14. *Sea Customs—New Works.*—No new works were executed during the year.

15. *Repairs.*—The following works were repaired during the year:—

	Allotment.	Expenditure.
	RS.	RS.
1. Sea-Custom Office, Sonnapur	50	50
2. Do. Barwa	50	50
3. Do. Gop�lpur	...	3
4. A well attached to the Ganjam Sea Customs' Office	...	12
5. Repairs to the merchants' shed at Calingapatam Reserve	150	...
Total	250	175

16. *Items, Nos. 3 to 5.*—No provision was made in the budget for these works. The expenditure thereon was met from the reserve of Rs. 150.

17. *Ecclesiastical.*—The following works were also executed by the Civil Department during the year:—

	Expenditure.
	RS.
<i>Burial Grounds.</i>	
1. Repairs to the Protestant Cemetery at Russellkonda	12
2. Do. to Roman Catholic do. at do.	2
3. Do. to do. do. at Surada	24
4. Do. to do. do. at Aska	5
5. Repairing the Cemetery at Rattakanna of Ich�pur	20
6. Do. the do. at Bejjapur	20
7. Do. the do. at Chatrapur	15
8. Do. the Protestant Cemetery at Calingapatam	38
	136
<i>Churches.</i>	
9. Repairing the Church at Berhampore	25
Total	161

18. The grant sanctioned for churches was Rs. 300, and that for cemeteries was Rs. 200. The expenditure was incurred on bills duly countersigned by the Venerable the Archdeacon of Madras.

19. Subjoined is a list of works of public utility constructed by private individuals during the year:—

Name of Works.	Cost of Works.
	RS.
1. Construction of a tank at Pratapuram, of Berhampore Taluk, by Narasingasabuts of Hattapur	1,150
2. Construction of a tiled building of seven rooms at Ganjam by Dasu Subadhi	500
3. Construction of a well at Guranti, Berhampore Taluk, by Saradhi Mottaria	200
4. Construction of a tank at Golabando, of the Goomsur Taluk, by Dormai Naiks	500
5. Construction of a tank at Dharmajayapuram Agraharam, of Goomsur Taluk, by Bholimi Satapasti	350
6. Repairing a tank at Thilasingi, of Goomsur Taluk, by Lokanadha Naiks	200
7. Repairing a tank at Munigadi, of Goomsur Taluk, by Balaji Savu.	500
8. Construction of a thatched hall at Balaga, Chicacole Taluk, by Jandyala Sambayya Gar	100
9. Construction of a tank at Balaga, Chicacole Taluk, by Jandyala Sambayya Gar	250
Total	3,750

20. *Minor Irrigation Works.*—The amount allotted for minor irrigation works during the year was Rs. 17,400 and the expenditure Rs. 17,255, against a grant of Rs. 22,000 and an outlay of Rs. 20,620 of the preceding year, as shown hereunder:—

Taluks.	Allotment for 1884-85.	EXPENDITURE IN 1884-85.			Percentage of Columns 2 and 5.
		On Works.	On Estab- lishment.	Total.	
Berhampore	Rs. 6,694	Rs. 5,795	Rs. 832	Rs. 6,627	Rs. 98.99
Goomsur	8,400	7,759	573	8,332	99.19
Chicacole	2,306	1,989	317	2,306	100
Total ..	17,400	15,543	1,722	17,265	99.22

21. It will be seen from the above that nearly the full allotment was utilised during the year, with the exception of a small sum of Rs. 135. This balance appertains to the pay of the irrigation establishment for March 1885, which could not be disbursed before the expiry of the month.

22. The works were executed under the supervision of the irrigation maistries, and afterwards inspected by the Tahsildars and Revenue Inspectors.

23. The new masonry works executed during the year were very few. They were executed on estimates countersigned by the Executive Engineer in charge of the division.

24. The works selected were according to the nature of emergency. The expenditure on several works for which provision was made in the budget exceeded the amount entered therein, as the original estimate was only approximate, and works not entered in the budget, which were subsequently found necessary, were sanctioned and the fact intimated to the Board from time to time. A detailed list of works on which expenditure was incurred during the year has already been forwarded to the Board with the monthly progress report for March 1885.

Resolution—dated 28th July 1885, No. 2197.

Submitted for the information of Government.

2. Out of a total allotment of Rs. 2,200 (Rs. 1,950 for Land Revenue and Rs. 250 for Customs), Rs. 1,771, or 80.5 per cent., were expended on public works in charge of civil officers as specified below:—

Items.	Budget Allotment.	Expenditure.	Percentage of Expenditure to Allotment.	Balance unexpended.
Land Revenue ...	Rs. 1,950	Rs. 1,596	Rs. 81.8	Rs. 354
Customs ...	250	175	70.0	75
Total ...	2,200	1,771	80.5	429

3. The expenditure on minor irrigation works was very satisfactory, over 99 per cent. of the allotment having been expended during the year.

4. Besides the works above referred to, some repairs to churches and cemeteries were also carried out by the Civil Department at a cost of Rs. 161, and Rs. 3,750 were expended in the construction of works of public utility by private individuals.

Rs. 141/8
2-10-9-85
Rs. 132/0