

Ob No 1697 W 21-7-85

Condorment No. 332 P. E. 1<sup>st</sup> dated  
1<sup>st</sup> September 1885.

Forwarded to the Secretary  
to Government, Public works  
Department with the remark  
that the objections against item  
Nos. 1, 2 and 3 have been since  
removed.

D. C. E. G. G. G.

Examiner, P. & A. Accounts,  
Madras.

69. 1/9. 1/9.

No. 2081 W 17<sup>th</sup> 1/9/85

Recorded

CS.

3.9.85

may 16/9.  
6.3.9.85. 2.7.9.85.  
21/9

332 581  
P. W. ACCOUNTS

From  
The Deputy Engineer  
First Circle

To  
The Chief Engineer  
P. W. Department  
Madras

Dated 21<sup>st</sup> August 1885.  
Recd 21<sup>st</sup> 2/9/85.

No 2149.2.

No 2081 W 17-9-85

Objectionable Items  
Statement. Provincial.  
Supplemental - for Mar 85.  
Submits explanation re.  
regarding certain items in  
the -

Write disposal

No. 21492

FROM,

THE SUPERINTENDING ENGINEER  
FIRST CIRCLE.

TO,

Thro' the Examiner of  
P.W. accounts  
Madras.

THE Chief Engineer  
P.W. Department

Dowlaishweram, 21<sup>st</sup> August 1885.

SIR,

Adverting to G. O. No. 1697 dated  
21<sup>st</sup> July 1885 passing orders on the Provincial  
Statement of objectionable items "Supple-  
mental" for the month of March 1885.  
I have the honor to state as follows.

Item 1. An estimate has been sanctioned  
and will appear in the return  
of sanctioned estimates for July 1885.  
Items 2 & 3. Do not call for any remark.

I have the honor to be  
Sir

Your most obedient servant.

W. A. M. S. S. S. S.  
for Superintending Engineer  
1<sup>st</sup> Circle

7/11

REFERENCE TO MADRAS P. W. D. CODE.

PARAS. 2362 TO 2365.

P.C.

B. No. 2081 W. 7-7-85.

Original P.W.D. No. 6036

P. W. D. FORM.  
No. M 112.

CENTRAL OFFICE OF ACCOUNTS.

CIRCLE First

FUND Provincial Imperial & Irrigation

Received 9<sup>th</sup> July 1885

Provincial Statement of Objectionable Items  
Supplemental  
in the Accounts of Executive Engineers  
for the Month of March 1885.

No.

MADRAS,

Dated 8<sup>th</sup> July 1885

FORWARDED for orders to the Secretary to Govern-  
ment, Public Works Department, Madras.

N. 1697 W. dated 21<sup>st</sup> July 1885

D. C. E. S. S. S.

Examiner of P. W. Accounts,  
Madras.

With Order

Provincial Statement of Objectionable Items in the Accounts requiring the

Supplemental

| Item No. | Particulars of each Item.                                                                        | Month in the Accounts of which Objectionable Expenditure first appeared. | COMPARISON WITH ESTIMATE. |                         |                       | COMPARISON WITH APPROPRIATION OF THE YEAR. |                          |                            | Expenditure during the Month. |
|----------|--------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------|---------------------------|-------------------------|-----------------------|--------------------------------------------|--------------------------|----------------------------|-------------------------------|
|          |                                                                                                  |                                                                          | Amount of Estimate.       | Expenditure up to Date. | Excess over Estimate. | Amount of Appropriation.                   | Expenditure of the Year. | Excess over Appropriation. |                               |
|          | <u>Godavari Eastern</u><br><u>Want of Estimate</u><br><u>Provincial</u><br><u>Land and Kilns</u> |                                                                          |                           |                         |                       |                                            |                          |                            |                               |
| 1        | Cost of Sappers Hill Bund<br>Bungelow - 1885                                                     | March 1885                                                               | 315                       | 315                     |                       | 315                                        | 300                      |                            |                               |
|          | <u>Want of Appropriation</u><br><u>Imperial Ordinary</u><br><u>Other Services</u>                |                                                                          |                           |                         |                       |                                            |                          |                            |                               |
| 2        | Improvements to the<br>Telegraph Office at<br>Coacanada                                          | March 1885                                                               |                           |                         |                       | 1709                                       | 1709                     | 1500                       |                               |

of Executive Engineers for the Month of  
orders of Government.

March 1885

Opinion of the Superintending Engineer,  
with final Remarks by Examiner.

Orders by Government.

Executive Engineer  
states in the Supplemental  
Divisional Objectionable  
Items statement for  
March 1885 that an estimate  
for Rs 350 has been sub-  
mitted for Sanction.  
Sanction to the estimate  
awaited.

The S. E. 1<sup>st</sup> Circle will see  
that an estimate is sanctioned  
for this work without  
delay.

Executive Engineer states in  
the Supplemental Objectionable  
Items statement for March that  
the excess expenditure is due to the  
payment of work shop bills  
for materials supplied and that  
it is unavoidable inasmuch  
as the shop bills have had to be  
adjusted. - The excess  
outlay will be accepted  
with the approval of  
Government.

The excess expenditure  
on this work over the same  
on the work over the same  
though adjustment will be  
admitted in the accounts  
for 1884-85.

Provincial Statement of Objectionable Items in the Accounts requiring the

Supplemental

| Item No. | Particulars of each Item.                                                                                                                                                                                        | Month in the Accounts of which Objectionable Expenditure first appeared. | COMPARISON WITH ESTIMATE. |                         |                       | COMPARISON WITH APPROPRIATION OF THE YEAR. |                          |                            | Expenditure during the Month. |
|----------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------|---------------------------|-------------------------|-----------------------|--------------------------------------------|--------------------------|----------------------------|-------------------------------|
|          |                                                                                                                                                                                                                  |                                                                          | Amount of Estimate.       | Expenditure up to Date. | Excess over Estimate. | Amount of Appropriation.                   | Expenditure of the Year. | Excess over Appropriation. |                               |
| 3        | Godanari Castle<br>Excess over Appropriation<br>Provincial<br>Original Works: Civil<br>Buildings.<br><br>Constructing a residence<br>at Daulaihuera<br>for the Superintending<br>Engineer 1 <sup>st</sup> Circle |                                                                          |                           |                         |                       | 10,300                                     | 12,761                   | 2,461                      | 1,625                         |

of Executive Engineers for the Month of

March 1885-

Opinion of the Superintending Engineer, with final Remarks by Examiner.

Orders by Government.

Executive Engineer states that the excess is due to the adjustment of work-shop bills for wood work &c. The excess over grant will be accepted with the approval of Government.

D. C. Curran

Examiner. P. W. Accounts.

8/7

The excess may be accepted.

CU.  
17.7.85

17.7.85

To the Supd. Engrs. 1 Circle  
The Supd. Engrs. 1 Circle  
thru the Examr. P. W. Accts.  
thru the Examiner P. W. Accts.  
Despn. 21.7.85.