

- (1) பக்கங்களின் எண்ணிக்கை 16
 (2) புதுக்கித் திருப்பிய நாள் 9/89
 (3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 10/89

தமிழ்நாடு ஆவணக் காப்பகம்.

32

தமிழ்நாடு அரசு

PWD துறை

அரசாணை எண். மு. கோப்புத் தாள் எண்.	1294	அச்சகம் பலவகை
(also containing Govt. 990 PWD dt 8-4-89)		
நாள் :	14 5 1889	198

10/1

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

8 Sheets

Sheet no 1 to 8
Statement set to match

990 W 7 8/4/89

REFERENCE TO MADRAS P. W. D. CODE,
EDITION OF 1886.

PARAS. 1966 TO 1969.

(1)

P.W.D. No. 4250

P. W. D. FORM.
No. M 112.

CENTRAL OFFICE OF ACCOUNTS.

CIRCLE 2nd

FUND Buildings and Road Branch

Rs. 5.89 in 1889

Provincial Statement of Objectionable
Items in the Accounts of Executive
Engineers for the month of January
1889.

(B)

B May

(S)

(S)

1000-1-3-89.

12/15/89

Witt order

Executive Engineers for the month of *January*
orders of Government.

1889

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
1	2	3	4	5	6	7	8	9	10
	<u>Provincial</u> <u>Want of Estimate.</u>								
1	Letting 40 waggons for Mogulrazapuram quarry	$\frac{1}{89}$	"	854	854				854
	<u>Provincial</u> <u>Excess over Estimate.</u>								
2	District Jail at Bellona	$\frac{10}{88}$	6491	7518	1027				15
3	Land ^{and} <u>Belms</u> Stone Manufacture	$\frac{1}{89}$	4232	4560	328				126

Orders by Government.

11

12

(11) The Executive Engineer
States that an estimate
has been called for
Superintending Engineer's
remarks are awaited.

Early steps should be taken
for obtaining sanction to act
for obtaining sanction to an estimate
for this item.

(2) The Executive Engineer
States that Completion
report will be sent as
soon as convict labor is
adjusted.

Access requires the
Sanction of Government.
See Code para 352 (C) I

The submission of the complete
report for this work should be
capitalized.

(3) The Lecturer Inquire
States that the Cause
of excess is under enquiry

The result of Enquiry will
be awaited.

1294/1
Provincial Statement of Objectionable Items in the accounts of
requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
1	2	3	4	5	6	7	8	9	10
			<u>Krishna Western Dist</u>						
	<u>Name of Appropriation</u>								
	<u>Location of Local</u>								
	4. Constructing an aqueduct to carry Lakapalli channel over Bhattapole drain	10/88	"	"	"	"	8169	8169	47

Executive Engineers for the month of
orders of Government.

[P. W. D. Form No. M 112—Inner Sheet.]

January 1889

Opinion of the Superintending Engineer, with final Remarks by the Examiner.	Orders by Government.
11	12
(4) The Executive Engineer states that the Superintending Engineer has been ordered by Government to obtain funds and the Superintending Engineer in the Statement of Objectionable Items for October 1888 has stated "Noted" against Executive Engineer's remarks. Early steps should be taken for the removal of objection to this item.	

Provincial Statement of Objectionable Items in the accounts of
requiring the

Executive Engineers for the month of
orders of Government.

January 1889

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
1	2	3	4	5	6	7	8	9	10
	Miscellaneous.								
	Irregularities								
	Excess over the sanctioned limit of								
	Revenue Stock								
5	Stock Account								
	Current Part II								
	Metals.								
		12/88	10000	23605	13605				

Opinion of the Superintending Engineer, with final Remarks by the Examiner.	Orders by Government.
11	12
(5) The Executive Engineer states that the excess is due to large supply of metals and iron lately supplied by the General Superintendent Public Works Stores with reference to indent of previous years. Superintending Engineer's remarks are awaited.	The S.E. will report whether any increase to the reserve limit sanctioned for the division is necessary.

No. 2

Forwarded for orders to the Secretary to Government, Public Works Department, Madras.

Major R.E.

Examiner of P. W. Accounts, Madras.

MADRAS,

Dated May 1889

To the S.E. & H. Clerk

Thos the Examiner, P.W.D.

15/5/89

12098
1/5

S.O.R. No 596 W of 28.2.89.
483 W of 18.2.89.

REFERENCE TO MADRAS P. W. D. CODE.
PARAS. 1966 to 1969.

Original
P.W.D. No 3144

P. W. D. FORM
No. M 112.

CENTRAL OFFICE OF ACCOUNTS.

Recd 3.4.89.

CIRCLE Secund

Fund Buildings & Roads Branch


Provincial Statement of Objectionable
Items in the Accounts of Executive
Engineers for the month of March
1889.

No. _____

MADRAS,

Dated 27th March 1889.

FORWARDED for orders to the Secretary to
Government, Public Works Department, Madras.



No. 990 W of 8th April 1889

Examiner of P. W. Accounts,
Madras

B. May

5

0 13/4, 1/4, 6/4, 8/4, 9/4
5/4

1

With Orders

W

1295
Provincial Statement of Objectionable Items in the Accounts of
requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	
	<u>Provincial</u> <u>Business over Estimate</u> <u>Provincial</u> 1 <u>District Jail</u> <u>at Millard</u> 1888		<u>6491</u>	<u>7502</u>	<u>1011</u>				<u>415</u>
	<u>Other Incorporated</u> <u>Local</u> 2 <u>Reconstructing</u> <u>Landing Stage</u> <u>at Union</u> 1888		<u>29925</u>	<u>24537</u>	<u>5388</u>				<u>65</u>

(b)
Executive Engineers for the month of December 1888
orders of Government.

Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
(1) The Executive Engineer states that a Completion Report will be sent as soon as convict labor is adjusted. Excess requires the sanction of Government. See Order para 252(c) I (2) The Executive Engineer states that the excess on the main estimate will be more than 5 percent, and that no Revised Estimate is therefore considered necessary. The Superintending Engineer's remarks are awaited.	N. 990 W. 2/8" April 1889 Completion report is awaited. Completion report is awaited. Noted Noted

1294/3
Provincial statement of Objectionable Items in the accounts of requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	
	<u>Want of Appropriation</u> <u>Incorporated Local</u>								
3	Constructing an aqueduct to supply Chapalli Channel over Bhattiprolu Mts. Drain	1888					8,122	8,122	271
	<u>Excess over</u> <u>Appropriation</u>								
4	Constructing Landing Stage near below Convent	1888					1706 2/3	18 6/12	65

Executive Engineers for the month of December 1888
orders of Government.

Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
(3) The Executive Engineer states that the Superintending Engineer has been ordered by Government to obtain funds and the Superintending Engineer in objectionable items statement for October 1888 has stated "Noted" against Executive Engineer's remarks.	Early steps should be taken for the removal of objection to this item.
(4) The Executive Engineer states that funds have been applied for.	The attention of the Examiner is drawn to L.O. No. 83 of 1889 dated 18 Feb 1889 in which a sum of Rs 813 was allotted for the work.
Major R.E. Examiner P.W. Acers to Madras.	29/4/89 To the Sd/- Secy. II branch thru the Engr. & Works thru the Examiner P.W. Acers

