

- (1) பக்கங்களின் எண்ணிக்கை 54
 (2) புதுக்கித் திருப்பிய நாள் செப்டம்பர் 87
 (3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 10/2

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

செப்டம்பர் 87 துறை

அரசாணை எண். மு. கோப்புத் தாள் எண்.	1663 (w)	அச்சகம் பலவகை
நாள் :	16-6-1890	198 .

27

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

செப்டம்பர் 87

1663
1

16TH JUNE 1890, No. 1663 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following papers :—

From Colonel H. SMALLEY, R.E., Superintending Engineer, III Circle, to the Chief Engineer, Public Works Department, dated Bellary, 11th March 1890, No. 3715.

[Your memo. No. 5850 C., dated 13th December 1889.]

[Subject.—District Jail at Cuddapah.]

I have the honor to submit tabular statements of the work done to the District Jail, Cuddapah, and still to be done according to the requisitions of the Jail Department and of the additional work proposed and carried out under the authority of the Superintending Engineer.

2. On reconsideration, I have thought it best not to attempt to build the enclosure wall of concrete as we cannot be certain of the quality of the mixture throughout, and I therefore now propose to build this wall after the pattern of the Bellary District Jail enclosure wall with the exception of making it all of rubble in chunam and not partly of rubble in mud as at Bellary.

3. The Jail Department are anxious to get more room for a jail garden and have proposed to effect their object by breaking down a part of the old mahal. Now the Public Works Department is very anxious to get accommodation for famine tools, and this mahal is very suitable for that purpose. I therefore propose not to touch the mahal, but include it in the jail enclosure acquiring a few private adjacent houses (small houses occupied by washermen). This will afford the jail room for a good garden and at the same time give us secure accommodation for our famine tools. We should not interfere with jail discipline; we should keep none but *famine* tools in the mahal, which as a rule we should not want to touch more than once a half-year. The only entrance to the mahal would be through the jail compound. This arrangement would not cost more than taking the enclosure wall as proposed by the Jail Department. In any case the washermen's houses ought to be bought up.

4. It seems to be thought that the Superintending Engineer has recklessly ordered additions and alterations in the course of construction of the work as far as it has gone; but this is not the case. Nothing has been altered in the estimate except at the express instance of the Jail Department. I beg to quote the following letters from the Inspector-General of Jails :—

No. 5477, dated 20th November 1886, intimating that separate wards for civil and under-trial prisoners are absolutely necessary, on which Colonel Vibart called on the Executive Engineer for revised plans and estimates. Next his No. 91, dated 8th January 1887, calling for the renewal of the guard-room and office in consequence of their dilapidated condition. Next his No. 2293, dated 23rd May 1887, calling for sheltering the exposed sleeping cells and for accommodation for debtors and a cooking shed, on which Mr. Peters called on the Executive Engineer for supplemental estimate.

Next his No. 5452, dated 2nd November 1887, approving and calling for action on Superintendent's proposals as to main gate and guard-room utilising the office as debtor's ward, accommodation for female convicts and under-trial prisoners.

Next his No. 5482, dated 3rd November 1887, after personal inspection calling for further shelter to sleeping cells exposed.

5. The excess incurred up to date in the work as far as carried out is chiefly on account of enhanced rates found absolutely necessary on the foundations of the wards amounting to Rs. 5,267. This includes, however, a sum of Rs. 525 incurred on sheltering the wards at the urgent instance of the Jail Department as quoted above; other excesses are due to the fact of what was only provided in the original estimate to be repaired having to be reconstructed in consequence of the bad state of the existing work; this applies to the store shed, excess Rs. 1,732, and the solitary and condemned cells, excess Rs. 824. The only other excess Rs. 1,938 was in consequence of appropriating the ward intended for females for under-trial prisoners.

6. A provision of funds to the amount of Rs. 38,000 is required to complete the jail according to the revised estimate now submitted, and it is thought this should be spread over two years. Rs. 20,000 might be allotted for 1890-91 to be increased afterwards if good progress were made during the year and the balance in 1891-92.

7. As to the necessity of the work according to the present revised estimate, I am hardly competent to speak. I can only say that I do not see how any item can be left out under modern requirements of a District Jail; and as to the chief item, the compound wall, the present old mud wall is of little or no use in preventing prisoners breaking out of the jail.

Note by the Chief Engineer, Public Works Department.

The Superintending Engineer, III Circle, has now submitted a complete estimate for alterations and improvements to the District Jail at Cuddapah.

2. The amount of the estimate is Rs. 73,295.

3. From the statements submitted by the Superintending Engineer it appears that up to the 31st December 1889 work to the value of Rs. 36,824 had been carried out against the sanctioned estimate of Rs. 31,900—see G.O., No. 2883 W. of 3rd December 1885—the excess expenditure which, as explained by the Superintending Engineer, was mainly incurred, though doubtless improperly, on requisitions from the Superintendent of the Jail, is Rs. 4,924.

4. It has been decided in G.O., Judicial No. 413 of 7th March 1889, that the work has gone too far for the Government to consider the question of the adoption of a new site, and it is therefore now necessary to decide what further work shall be undertaken to complete the project.

5. The accompanying statement shows—

- (a) the items of the original estimate and their cost,
- (b) the items of the revised estimate of Rs. 73,295 now under consideration,
- (c) the work completed,
- (d) the work partially completed,
- (e) the work that has not yet been commenced,

and on receipt of information from the Judicial Department as to the items which should be sanctioned, the plans and estimates referring to these will be again scrutinized in the Public Works Department before orders are issued conveying the sanction of Government to a revised estimate.

(Signed) R. R. E. DRAKE-BROCKMAN, Lt.-Col., R.E.,

MADRAS,
27th March 1890.

Ag. Chief Engineer, P.W.D., General,
Buildings and Roads Branch.

ENCLOSURE.

COMPARATIVE Statement showing Original and Revised Estimates with the items of work completed, partially carried out and remaining to be done.

Name of work.	(a) The items of the original estimate and their cost.	(b) The items of the revised estimate of Rs. 73,295 now under consideration.	(c) Work completed.	(d) Work partially completed.	(e) Work that has not been commenced.
	RS.	RS.	RS.	RS.	RS.
Dismantling old ward	555	558	558	..	..
Reconstructing five male wards	20,870	26,137	24,999	..	..
Reconstructing female ward (24 prisoners)	2,670	4,668	..	..	4,668
Compound wall and latrine attached to female ward	885	NIL	NIL	490	397
Repairs to solitary condemned cells	63	887	..	..	..
Cook-house	2,474	1,930	1,804	..	366
Slab drain	366	366	..	..	..
Store shed	852	2,584	2,429	..	..
Renewing the roof of the Jailor's quarters	2,350	2,550	2,408	..	..
Jail office and guard-room	..	5,051	..	..	5,051
Compound wall attached to guard-room	..	1,954	..	..	1,954
Tower for jail guard-room	..	NIL	NIL	NIL	NIL
Verandah to solitary cells	..	536	..	..	536
Reconstructing main compound wall	..	18,157	..	..	18,157
Compound wall and gate attached to Jailor's quarters	..	316	..	..	316
Cook-house and latrine for Jailor's quarters	..	1,755	..	..	1,755
Store-house to Jailor's quarters	..	460	..	..	460
Under-trial ward (16 female prisoners)	..	3,411	3,211	..	..
Shelves for clothing, &c.	..	200	200	..	..
Petty supervision for the whole	615	1,775	..	725	1,050
Total	31,900	73,295	35,609	1,215	34,710

N.B.—Columns (c) + (d) = total amount of work carried out up to 31st December 1889. Rupees 1,761 have been saved on the estimated cost of some of the items in column (b)—vide their actual cost as shown in (c).
(c) + (d) + (e) + Rs. 1,761 = Rs. 73,295.

Memo. No. 1698 C.

Forwarded to the Judicial Department for orders with reference to G.O. in that department, dated 7th March 1889, No. 413.

(Signed) R. R. E. DRAKE-BROCKMAN, Lt.-Col., R.E.,
31st March 1890. Ag. Joint Secy. to Govt., P.W.D.

Referred to the Inspector-General of Jails for remarks.

(By Order.)

(Signed) H. V. COBB,
Assistant Secretary.

16th April 1890.

From Colonel J. M. SMITH, Acting Inspector-General of Jails, to the Chief Secretary to Government, dated Ootacamund, 25th April 1890, No. 134.

With reference to the enclosed papers (herewith returned), forwarded to me for remarks, regarding the estimates for completing the Cuddapah Jail buildings, I have the honor to inform you that, after a consultation with Colonel Porteous who knows the buildings, I regret to say that, seeing how far advanced the buildings have gone, I can see no means of reducing the estimate.

2. The heaviest item of expenditure is the enclosing wall, Rs. 18,157. Colonel Porteous says this is absolutely necessary. The Superintending Engineer wishes to retain the part of the old mahal inside the jail enclosure which I wish knocked down. He wants it as a shed for famine tools and says that his department would not want to touch them more than twice a year, and that the only entrance to the mahal or tool

shed would be through the jail compound. I object most strongly to any such arrangement. It would be contrary to all jail principles (1) to allow any superfluous building to be on jail grounds; (2) to have a shed full of tools that the prisoners might rush for and seize as weapons; (3) to allow persons of another department access to any building in the jail enclosure. The portion of the mahal on jail grounds should be removed entirely, and the material used to lessen the cost of building the enclosure wall. Colonel Porteous says it is necessary to buy up the washermen's huts.

3. Rupees 1,755 seems to me a large sum for a cook-house and latrine for the jailor's quarters.

4. Colonel Smalley in para. 4 has quoted from five letters from the Inspector-General of Jails in which alterations, additions and improvements in the original estimate have been asked for. I have read the office copies of those letters, and find that in the first three the Inspector-General asked for plans and estimates of his suggested improvements. The fourth suggests that the Superintending Engineer should take such action as is necessary for further improvements, and the fifth objects to tatty shutters and requests the Executive Engineer may be instructed to devise something better. In all this I submit that the Inspector-General was right; he asked for plans and estimates. The Executive Engineer should not have carried out the suggestions without reference to Government for additional sanction.

5. I think a great deal of jail labor might be used in building the enclosing wall.

Approved and transferred to the Public Works Department.

2. The Government agrees with the Inspector-General of Jails in his remarks against the retention by the Superintending Engineer of the part of the old mahal inside the jail enclosure as a shed for famine tools.

(By Order.)

30th May 1890.

(Signed) H. V. COBB,
Assistant Secretary.

Note by the Chief Engineer, P.W.D., General, Buildings and Roads Branch.

The revised estimate, amounting to Rs. 73,295, for additions and alterations to the District Jail at Cuddapah is submitted for the sanction of Government with the following remarks.

2. The estimate has been scrutinized again with reference to para. 5 of my note, dated 27th March 1890, and the cost of each item has been found correct.

3. With reference to para. 3 of letter from the Inspector-General of Jails it is observed that the cost of the cook-house and latrine as shown in the estimate is in accordance with the schedule rates of the division. The Superintending Engineer may, however, be asked to report, after consultation with the jail authorities, whether any reduction can be made in the estimated cost.

(Signed) R. R. E. DRAKE-BROCKMAN, Lt.-Col., R.E.,
12th June 1890. Ag. Chief Engineer, P.W.D., General,
Buildings and Roads Branch.

ORDER—dated 16th June 1890, No. 1663 W., Public Works.

The revised estimate, amounting to Rs. 73,295, for additions and alterations to the District Jail at Cuddapah, is sanctioned in supersession of the estimate of Rs. 31,900 sanctioned in G.O., No. 2883 W., dated 3rd December 1885. Arrangements should be made to carry out the work as vigorously as possible.

2. Attention is drawn to para. 3 of the note by the Chief Engineer, Public Works Department, above recorded.

3. A sum of Rs. 12,229 has been provided for the work in the current year's Provincial budget, and an additional allotment of Rs. 7,771 is now made from the Provincial reserve with the Government. The Superintending Engineer will report later on what further sum can be spent on the work before the close of the official year.

4. The attention of the Superintending Engineer is drawn to para. 4 of letter from the Inspector-General of Jails, in which that officer reports that his department did not authorise the execution of any new work, but merely called for plans and estimates.

5. As the Government does not approve of the retention by the Superintending Engineer of the part of the old mahal inside the jail enclosure as a shed for famine tools, other arrangements should be made for storing the tools.

6. The sanction accorded in para. 1 of these Proceedings has been registered as Provincial No. 27 W. of 1890-91, and classified as Civil Buildings, Original Works.

(True Extract.)

Captain, R.E.,

Under-Secy. to Govt., P.W.D.

To the Superintending Engineer, III Circle,
with twenty enclosures.
" Examiner, Public Works Accounts.
" Judicial Department.

Exd. J. Moses.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Gobt. of {1890} Madras.
PUBLIC WORKS.

Dated June, 16th.

Recd.

Encl.

G.O., 16th June 1890, No. 1663 W.

JUNE.

District Jail at Cuddapah

Revised estimate, amounting to Rs. 73,295,
for additions and alterations to the —,
sanctioned with remarks.

16TH JUNE 1890, No. 1663 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following papers :—

From Colonel H. SMALLEY, R.E., Superintending Engineer, III Circle, to the
Chief Engineer, Public Works Department, dated Bellary, 11th March 1890,
No. 3715.

[Your memo. No. 5850 C., dated 13th December 1889.]

[Subject.—District Jail at Cuddapah.]

I have the honor to submit tabular statements of the work done to the District Jail, Cuddapah, and still to be done according to the requisitions of the Jail Department and of the additional work proposed and carried out under the authority of the Superintending Engineer.

2. On reconsideration, I have thought it best not to attempt to build the enclosure wall of concrete as we cannot be certain of the quality of the mixture throughout, and I therefore now propose to build this wall after the pattern of the Bellary District Jail enclosure wall with the exception of making it all of rubble in chunam and not partly of rubble in mud as at Bellary.

3. The Jail Department are anxious to get more room for a jail garden and have proposed to effect their object by breaking down a part of the old mahal. Now the Public Works Department is very anxious to get accommodation for famine tools, and this mahal is very suitable for that purpose. I therefore propose not to touch the mahal, but include it in the jail enclosure acquiring a few private adjacent houses (small houses occupied by washermen). This will afford the jail room for a good garden and at the same time give us secure accommodation for our famine tools. We should not interfere with jail discipline; we should keep none but *famine* tools in the mahal, which as a rule we should not want to touch more than once a half-year. The only entrance to the mahal would be through the jail compound. This arrangement would not cost more than taking the enclosure wall as proposed by the Jail Department. In any case the washermen's houses ought to be bought up.

4. It seems to be thought that the Superintending Engineer has recklessly ordered additions and alterations in the course of construction of the work as far as it has gone; but this is not the case. Nothing has been altered in the estimate except at the express instance of the Jail Department. I beg to quote the following letters from the Inspector-General of Jails :—

No. 5477, dated 20th November 1886, intimating that separate wards for civil and under-trial prisoners are absolutely necessary, on which Colonel Vibart called on the Executive Engineer for revised plans and estimates.
Next his No. 91, dated 8th January 1887, calling for the renewal of the guard-room and office in consequence of their dilapidated condition.
Next his No. 2293, dated 23rd May 1887, calling for sheltering the exposed sleeping cells and for accommodation for debtors and a cooking shed, on which Mr. Peters called on the Executive Engineer for supplemental estimate.

Next his No. 5452, dated 2nd November 1887, approving and calling for action on Superintendent's proposals as to main gate and guard-room utilising the office as debtor's ward, accommodation for female convicts and under-trial prisoners.

Next his No. 5482, dated 3rd November 1887, after personal inspection calling for further shelter to sleeping cells exposed.

5. The excess incurred up to date in the work as far as carried out is chiefly on account of enhanced rates found absolutely necessary on the foundations of the wards amounting to Rs. 5,267. This includes, however, a sum of Rs. 525 incurred on sheltering the wards at the urgent instance of the Jail Department as quoted above; other excesses are due to the fact of what was only provided in the original estimate to be repaired having to be reconstructed in consequence of the bad state of the existing work; this applies to the store shed, excess Rs. 1,732, and the solitary and condemned cells, excess Rs. 824. The only other excess Rs. 1,998 was in consequence of appropriating the ward intended for females for under-trial prisoners.

6. A provision of funds to the amount of Rs. 38,000 is required to complete the jail according to the revised estimate now submitted, and it is thought this should be spread over two years. Rs. 20,000 might be allotted for 1890-91 to be increased afterwards if good progress were made during the year and the balance in 1891-92.

7. As to the necessity of the work according to the present revised estimate, I am hardly competent to speak. I can only say that I do not see how any item can be left out under modern requirements of a District Jail; and as to the chief item, the compound wall, the present old mud wall is of little or no use in preventing prisoners breaking out of the jail.

Note by the Chief Engineer, Public Works Department.

The Superintending Engineer, III Circle, has now submitted a complete estimate for alterations and improvements to the District Jail at Cuddapah.

2. The amount of the estimate is Rs. 73,295.

3. From the statements submitted by the Superintending Engineer it appears that up to the 31st December 1889 work to the value of Rs. 36,824 had been carried out against the sanctioned estimate of Rs. 31,900—see G.O., No. 2883 W. of 3rd December 1885—the excess expenditure which, as explained by the Superintending Engineer, was mainly incurred, though doubtless improperly, on requisitions from the Superintendent of the Jail, is Rs. 4,924.

4. It has been decided in G.O., Judicial No. 413 of 7th March 1889, that the work has gone too far for the Government to consider the question of the adoption of a new site, and it is therefore now necessary to decide what further work shall be undertaken to complete the project.

5. The accompanying statement shows—

- (a) the items of the original estimate and their cost,
- (b) the items of the revised estimate of Rs. 73,295 now under consideration,
- (c) the work completed,
- (d) the work partially completed,
- (e) the work that has not yet been commenced,

and on receipt of information from the Judicial Department as to the items which should be sanctioned, the plans and estimates referring to these will be again scrutinized in the Public Works Department before orders are issued conveying the sanction of Government to a revised estimate.

(Signed) R. R. E. DRAKE-BROCKMAN, Lt.-Col., R.E.,
Ag. Chief Engineer, P.W.D., General,
Buildings and Roads Branch.

MADRAS,
27th March 1890.

ENCLOSURE.

COMPARATIVE Statement showing Original and Revised Estimates with the items of work completed, partially carried out and remaining to be done.

Name of work.	(a) The items of the original estimate and their cost.	(b) The items of the revised estimate of Rs. 73,295 now under consideration.	(c) Work completed.	(d) Work partially completed.	(e) Work that has not been commenced.
	RS.	RS.	RS.	RS.	RS.
Dismantling old ward	555	558	558	..	..
Reconstructing five male wards	20,870	26,137	24,999	..	4,668
Reconstructing female ward (24 prisoners)	2,670	4,668	Nil.	..	..
Compound wall and latrine attached to female ward	885	887	..	490	397
Repairs to solitary condemned cells	63	..	1,804	..	..
Store shed	2,474	1,930	..	..	366
Cook-house	366	366	..	..	..
Slab drain	852	2,584	2,429	..	..
Store shed	2,550	2,550	2,408	..	..
Renewing the roof of the Jailor's quarters	..	5,051	..	..	5,051
Jail office and guard-room	..	1,954	..	..	1,954
Compound wall attached to guard-room	..	Nil.	Nil.	Nil.	Nil.
Tower for jail guard-room	..	536	..	..	536
Verandah to solitary cells	..	18,157	..	..	18,157
Reconstructing main compound wall	..	316	..	..	316
Compound wall and gate attached to Jailor's quarters	..	1,755	..	..	1,755
Cook-house and latrine for Jailor's quarters	..	460	..	..	460
Store-house to Jailor's quarters	..	3,411	3,211	..	..
Under-trial ward (16 female prisoners)	..	200	200	..	..
Shelves for clothing, &c.	615	1,775	..	725	1,050
Petty supervision for the whole	..	..	..	..	..
Total	31,900	73,295	35,609	1,215	34,710

N.B.—Columns (a) + (d) = total amount of work carried out up to 31st December 1889. Rupees 1,761 have been saved on the estimated cost of some of the items in column (b)—vide their actual cost as shown in (c).
(c) + (d) + (e) + Rs. 1,761 = Rs. 73,295.

Memo. No. 1698 C.

Forwarded to the Judicial Department for orders with reference to G.O. in that department, dated 7th March 1889, No. 413.

(Signed) R. R. E. DRAKE-BROCKMAN, Lt.-Col., R.E.,
Ag. Joint Secy. to Govt., P.W.D.
31st March 1890.

Referred to the Inspector-General of Jails for remarks.

(By Order.)

(Signed) H. V. COBB,
Assistant Secretary.

16th April 1890.

From Colonel J. M. SMITH, Acting Inspector-General of Jails, to the Chief Secretary to Government, dated Ootacamund, 25th April 1890, No. 134.

With reference to the enclosed papers (herewith returned), forwarded to me for remarks, regarding the estimates for completing the Cuddapah Jail buildings, I have the honor to inform you that, after a consultation with Colonel Porteous who knows the buildings, I regret to say that, seeing how far advanced the buildings have gone, I can see no means of reducing the estimate.

2. The heaviest item of expenditure is the enclosing wall, Rs. 18,157. Colonel Porteous says this is absolutely necessary. The Superintending Engineer wishes to retain the part of the old mahal inside the jail enclosure which I wish knocked down. He wants it as a shed for famine tools and says that his department would not want to touch them more than twice a year, and that the only entrance to the mahal or tool

shed would be through the jail compound. I object most strongly to any such arrangement. It would be contrary to all jail principles (1) to allow any superfluous building to be on jail grounds; (2) to have a shed full of tools that the prisoners might rush for and seize as weapons; (3) to allow persons of another department access to any building in the jail enclosure. The portion of the mahal on jail grounds should be removed entirely, and the material used to lessen the cost of building the enclosure wall. Colonel Porteous says it is necessary to buy up the washermen's huts.

3. Rupees 1,755 seems to me a large sum for a cook-house and latrine for the jailor's quarters.

4. Colonel Smalley in para. 4 has quoted from five letters from the Inspector-General of Jails in which alterations, additions and improvements in the original estimate have been asked for. I have read the office copies of those letters, and find that in the first three the Inspector-General asked for plans and estimates of his suggested improvements. The fourth suggests that the Superintending Engineer should take such action as is necessary for further improvements, and the fifth objects to tatty shutters and requests the Executive Engineer may be instructed to devise something better. In all this I submit that the Inspector-General was right; he asked for plans and estimates. The Executive Engineer should not have carried out the suggestions without reference to Government for additional sanction.

5. I think a great deal of jail labor might be used in building the enclosing wall.

Approved and transferred to the Public Works Department.

2. The Government agrees with the Inspector-General of Jails in his remarks against the retention by the Superintending Engineer of the part of the old mahal inside the jail enclosure as a shed for famine tools.

(By Order.)

(Signed) H. V. COBB,
Assistant Secretary.

30th May 1890.

Note by the Chief Engineer, P.W.D., General, Buildings and Roads Branch.

The revised estimate, amounting to Rs. 73,295, for additions and alterations to the District Jail at Cuddapah is submitted for the sanction of Government with the following remarks.

2. The estimate has been scrutinized again with reference to para. 5 of my note, dated 27th March 1890, and the cost of each item has been found correct.

3. With reference to para. 3 of letter from the Inspector-General of Jails it is observed that the cost of the cook-house and latrine as shown in the estimate is in accordance with the schedule rates of the division. The Superintending Engineer may, however, be asked to report, after consultation with the jail authorities, whether any reduction can be made in the estimated cost.

(Signed) R. R. E. DRAKE-BROCKMAN, Lt.-Col., R.E.,
12th June 1890. Ag. Chief Engineer, P.W.D., General,
Buildings and Roads Branch.

ORDER—dated 16th June 1890, No. 1663 W., Public Works.

The revised estimate, amounting to Rs. 73,295, for additions and alterations to the District Jail at Cuddapah, is sanctioned in supersession of the estimate of Rs. 31,900 sanctioned in G.O., No. 2883 W., dated 3rd December 1885. Arrangements should be made to carry out the work as vigorously as possible.

2. Attention is drawn to para. 3 of the note by the Chief Engineer, Public Works Department, above recorded.

3. A sum of Rs. 12,229 has been provided for the work in the current year's Provincial budget, and an additional allotment of Rs. 7,771 is now made from the Provincial reserve with the Government. The Superintending Engineer will report later on what further sum can be spent on the work before the close of the official year.

4. The attention of the Superintending Engineer is drawn to para. 4 of letter from the Inspector-General of Jails, in which that officer reports that his department did not authorise the execution of any new work, but merely called for plans and estimates.

5. As the Government does not approve of the retention by the Superintending Engineer of the part of the old mahal inside the jail enclosure as a shed for famine tools, other arrangements should be made for storing the tools.

6. The sanction accorded in para. 1 of these Proceedings has been registered as Provincial No. 27 W. of 1890-91, and classified as Civil Buildings, Original Works.

(True Extract.)

(Signed) R. R. E. DRAKE-BROCKMAN, Lt.-Col., R.E.,
Ag. Joint Secy. to Govt., P.W.D.

To the Superintending Engineer, III Circle,
with twenty enclosures.
" Examiner, Public Works Accounts.
" Judicial Department.

Exd. J. Moses.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1890} Madras.

PUBLIC WORKS.

Dated June, 16th.

Recd.

Encl.

G.O., 16th June 1890, No. 1663 W.

JUNE.

District Jail at Cuddapah

Revised estimate, amounting to Rs. 73,295,
for additions and alterations to the —,
sanctioned with remarks.

List of enclosures to
accompany Supt. Engr's letter No. 3715
of 11th March 1890 to the Chief Engineer
P.W. & Madras.

1663/1 1663/7

- 1 1 Revised detailed estimate
- 2 1 General Abstract.
- 3 1 Comparative statement
- 4 1 Abst. estimate (revised) for convict labor
- 5 3 Abst. comparative statements.
- 6 1 Report
- 7 1 Specification
- 8 1 Data list
- 9 1 Survey showing the site of the building
- 10 1 — do — showing the neighborhood of the Jail
- 11 1 Plan of under trials.
- 12 1 Plan of female ward
- 13 1 Plan of cook house
- 14 1 Plan of store shed
- 15 1 Plan of jail office and guard room
- 16 1 Plan of male wards.
- 17 1 Section plan of new compound wall to Jail.
- 18 1 Plan of latrines and the jailer's quarters.

No. 3715

Superintending Engineer's Office,

3RD CIRCLE,

Bellary 11th March 1890.

FROM,

Bol. H. Lualley B.

SUPERINTENDING ENGINEER,

IIIRD CIRCLE.

TO,

THE *Chief Engineer*

P. H. Dept.

Sir,

Your letter No. 5850 dated
13th December 1890.

Subject: - District Jail at
Cuddapah.

I have the honor to submit
tabular statements of the work
done to the District Jail Cuddapah
and still to be done according to
the requisitions of the Jail Depart-
ment and of the additional work
proposed and carried out under
the authority of the Superintending
Engineer.

2. On reconsideration, I have
thought it best not to attempt to
build the enclosure wall of concrete
as

Enclosures. 18
no pr list

16634

Encl. Not C. 1351

as we cannot be certain of the quality of the mixture throughout and I therefore now propose to build this wall after the pattern of the Bellary District Jail enclosure wall with the exception of making it all of rubble in chunans and not partly of rubble in mud as at Bellary.

3. The Jail Department are anxious to get more room for a jail garden and have proposed to effect their object by breaking down a part of the old Mahal. Now, the D.S. is very anxious to get accommodation for famine tools and this Mahal is very suitable for that purpose. I therefore propose not to ^{push} break the Mahal, but include it in the jail enclosure acquiring a few private adjacent houses (small houses occupied by washermen). This will afford the jail room for a good garden and at the same time give us secure accommodation for our ~~famine~~ ^{famine} tools.

166
tools. We should not interfere with jail discipline - we should keep ~~some~~ but ~~famine~~ ^{tools} in the Mahal, which as a rule we should not want to touch more than once a half year. The only entrance to the Mahal will be through the jail compound. This arrangement would not cost more than taking the enclosure wall as proposed by the Jail Department. In any case the washermen's houses ought to be brought up.

4. It seems to be thought that the Suptg. Engineer has pecklessly ordered additions and alterations in the course of construction of the work as far as it has gone; but this is not the case. Nothing has been altered in the estimate except at the express instance of the Jail Department.

I beg to quote the following letter from the Inspector General of jails.

N^o 5477 of 20 November 1881 intimating that separate wards for civil and under trial prisoners are absolutely necessary on which Col. Vickers called on the Executive

Engineer for revised plans & estimates
sent him No 91 of 8/1/87 calling for
the personal of the guard house and
office in consequence of their dilapidated condition.

sent him No 2293 of 28 May/87 calling
for sheltering the exposed sleeping
cells and for accommodation for
debtors and a lock-up shed in which
Mr. Peters called on the Executive
Engineer for supplemental estimates.

sent him No 5452 dated 2/11/87
approving and calling for action as
Superintendent's proposals as to main
gate and guard house utilising the
office as debtors work, accommodation
for female convicts and under trial
prisoners.

sent him No 5482 of 3/11/87 after
personal inspection calling for further
shelter to sleeping cells exposed.

5. The excess incurred up to date
in the work as far as carried out is
chiefly on account of enhanced rates
found absolutely necessary on the
foundations of the wards amounting
to Rs 5267. This includes however a sum
of Rs 525 incurred on sheltering the wards

at the urgent instance of the Jail
Department as quoted above. These
excesses are due to the fact of what
was only provided in the original
estimate to be repaired having to
be reconstructed in consequence
of the bad state of the existing work.
This applies to the store shed, excess
Rs 1732, and the solitary and
condemned cells, excess Rs 824. The
only other excess 1998 was in conse-
quence of appropriating the ward in-
tended for females for under trial
prisoners.

6. A provision of funds to the
amount of Rs 38,000 is required to
complete the jail according to the
revised estimate now submitted
and it is thought this should be
spread over two years. Rs 20,000 might
be allotted for 1890-91 to be increased
afterwards if good progress were
made during the year and the balance

No 36,471.

Order Statement of
A

1683/10

in 1891-92.

7. As to the necessity of the work according to the present revised estimate, I am hardly competent to speak. I can only say that I do not see how any item can be left out under modern requirements of a district jail; and as to the chief item, the compound wall, the present old wall is of little or no use in preventing prisoners breaking out of the jail.

I have the honor to be

Yours most obedt servant

H. Smalley

Supty Engineer
3 April

1663
11

From P.W. C. No. 2643

5273/90

The Supy Engineer

3rd Circle

Secy

The Chief Engineer

P.W. D.

Madras

From,

The Superintending Engineer,

IIIrd Circle,
Bellary.

To,

The

Dated

Received

Enclosures.

No.

Subject.

Dated 11th
Recd 14th } March 1890
Inc. 20 (+10/plan)

No. 3715

District Jail at
Cuddapah.

Submitting revised
estimate for sanction
for additions and
alterations to the District
Jail at Cuddapah.

TO BE RETURNED
WITH ONLY.

Madras, March 27, 1890.

Note by the Chief Engineer Public

Works Department.

1613/25 P

The Superintending Engineer
III Circle has now submitted a complete
estimate for alterations and improve-
ments to the District Jail at Cuddapah.

2. The amount of the estimate is
Rs 73,295.

3. From the statements submitted
by the Superintending Engineer it appears
that up to the 31st December 1889 work
to the value of Rs 36,824 had been
carried out against the sanctioned
estimate of Rs 31,900 - see G.O. No. 2883 N
of 3rd December 1885, the excess expenditure
which as explained by the Superintending
Engineer was mainly incurred, though
doubtless improperly, on
requisitions from the Superintendent
of the jail, is Rs 4,924.

4. It has been decided in G.O.

Judicial No. 413 of 7th March 1889,
that the work has gone too far for
the Government to consider the question
of the adoption of a new site, and
it is therefore now necessary to decide
what further work shall be under-
taken to complete the project.

5. The accompanying statement
shows:—

- (a). The items of the original estimate
and their cost.
- (b). The items of the revised estimate
of Rs 73,295 now under consideration.
- (c). The work completed.
- (d). The work partially completed.
- (e). The work that has not yet
been commenced.

and on receipt of information from
the Judicial Department as to the
items which should be sanctioned,
the plans and estimates referring
to these, will be again submitted

in the P.W. Department before orders
are issued conveying the sanction
of Government to a revised estimate.

P. W. D. - Kachin

Lt. Col. R. B.

Ag. Chief Engineer P.W.D.

Genl. Bds. & Roads Branch.

5/11/89

1663
13

1W En 24
3273.190

Comparative Statement showing Original and Revised Estimates with the items of work completed, partially carried out and remaining to be done.

Name of Work	a The items of the original estimate of 1875, less their cost completed	b The items of the revised estimate of 1875, less their cost completed	c Work completed	d Work partially completed	e Work that has not been commenced
Dismantling old ward	558	558	558	-	-
Reconstructing 5 male wards	20870	26137	24799	-	-
Reconstructing female ward (24 prisoners)	2670	4668	-	-	4668
Compound wall & latrine attached to female ward	885	Nil	Nil	-	-
Repairs to solitary condemned cells	63	887	-	490	397
Cook house	2474	1930	1804	-	-
Latrine drain	366	366	-	-	366
Store shed	852	2584	2429	-	-
Renewing the roof of the jailors' quarters	2550	2550	2408	-	-
Jail office and guard room	-	5057	-	-	5057
Compound wall attached to guard room	-	1954	-	-	1954
Tower for jail guard room	-	Nil	Nil	Nil	Nil
Verandah to solitary cells	-	536	-	-	536
Reconstructing main compound wall	-	18157	-	-	18157
Compound wall & gate attached to jailors' quarters	-	316	-	-	316
Cook house & latrine for jailors' quarters	-	1755	-	-	1755
Store house to jailors' quarters	-	460	-	-	460
Under trial ward (6 female prisoners)	-	3411	3211	-	-
Shelves for clothing &c	-	200	200	-	-
Petty supervision for the whole	615	1775	-	725	1050
Total Repairs					31900 73295 35609 1215 3471

N.B. Columns C + d = total amount of work carried out up to 31st December 1875. The 1761 have been saved on the estimated cost of some of the items in column b vide their actual cost as shown in C.

$$C + d + e + 1761 = 73295$$

1663
14

No. 1698.C

P. W. Department

31st March 1900

Memorandum.

8 P

Letter from the Superintending
Engineer III Circs No. 3715 dated
11th March 1890.

Note by the Chief Engineer
P. W. D. of 27th March 1890

Forwarded to the Judicial
Department for orders with reference
to G. O. in that department dated 7th
March 1899 No. 1413.

P. W. D. - P. W. D.

Lt Col. R. B.

Asst. Secy to Govt P. W. D.

1900

1663/15

To

The Judicial Dept

with papers in original

En-33
YIV
6273/24

Jul C 1367 of 4

Just No 1351

1890.

Public Works Department.

Mr 067 112-2-15
413-7-2-15
to 24-1-18.6 6212



10/12

27/16 April 1890

Refers to the Super Jail

of facts for remarks -

/ By order of

H. V. C. B.

14 Apr

Asst Secretary.

8/19+

Encl
16/5273/90

No. 1695 @

Dated 31st March 1890

Despatched 22 April 1890

Received 3

Rep 7

Encls. 18 (including plans)

SUBJECT.

Alterations and
improvements to the District
Jail at Cuddapah.

No. 134.

Office of Inspector General of Jails
Cotacmand April 25, 1890

From.

Colonel J. M. Smith,

Asst. Inspector General of Jails.

To,

The Chief Secretary to Government
Cotacmand.

Sir,

With reference to the enclosed papers,
forwarded to me for remarks, regarding the
estimates for completing the Cuddapah
Jail buildings I have the honor to inform
you that after a consultation with Colonel
Porteous who knows the buildings I regret
to say that seeing how far advanced the
buildings have gone, I can see no means
of reducing the estimate.

2. The heaviest item of expenditure is the
enclosing wall Rs. 18,157. Colonel Porteous says
this is absolutely necessary. The Superin-
tending Engineer wishes to retain the part
of the old Mahal inside the Jail enclosure
which I wish knocked down. He wants
it as a shed for furniture tools and says
that his Department would not want to
touch them more than twice a year, and
that the only entrance to the Mahal or tool
shed

looked would be through the jail compound.

I object most strongly to any such arrangement.

It would be contrary to all jail principles

(1) to allow any superfluous building to be on jail grounds. (2) to have a shed full of tools that the prisoners might reach for and seize as weapons (3) to allow persons of another department access to any building in the jail enclosure. The portion of the mahal on jail grounds should be removed entirely, and the material used to lessen the cost of building the enclosure wall. Colonel Porteous says it is necessary to buy up the washerman's huts.

3. Rs 1755 seems to me a large sum for a cook house and latrine for the jailors quarters.

4. Colonel Smalley in para 4 has quoted from five letters from the Inspector General of Jails in which alterations, additions and improvements in the original estimate have been asked for. I have read the office copies of those letters and find that in the first three, the Inspector General asked for plans and estimates of his suggested improvements. The fourth suggests that the Superintending Engineer should take such action as is necessary for further improvements, and

127
and the fifth objects to tatty shutters and requests the Executive Engineer may be instructed to devise something better. In all this I submit that the Inspector General was right - he asked for plans and estimates. The Executive Engineer should not have carried out the suggestions without reference to Government, for additional sanction.

5. I think a great deal of jail labor might be used in building the enclosing wall.

1667/80
I have the honor to be,
Sir,

Your most obt. Servt.

J. Smith
Asst. Inspector General of Jails

Rs. Bns 211 W 25.1.89
" 750 W 13.3.89
" 944 C 26.2.89
Mens W. 1698 0 31.3.90
" 68500 13.17.89
Rs. Ans 28830 7 3.12.88

P.W. (No. 5273)

Ind. Aug. 1872

Judicial

Jail (1890) Department


From

The Ag. Insp. Genl. of Jail

At Madras

To, The Chief Secy. to Govt.

At Madras



Dated 25 } April 1890
Recd.

No. 134

Enclosure. one

Submits.

Forwarding his remarks
upon the revised estimate
for additions and alterations
to the District Jail Cuddap
pat.

Encl. 25 plans

Recd. 3-11-90

5-6-90

30 May 1890

Approved and transmitted
to the District Jail Dept.

2. The Govt. agrees with the
Ag. of Jail in his remarks
against the retention by the
Supg Engr. of the part of the
old Mahal inside the jail
enclosure as a shed for farming
tools.

By order
H.V. Cobb.

App. Secy. 27 May



27th May

28th May

P.W.D.

Note by the Chief Engineer
General Buildings & Roads Branch

The revised
estimate amounting
to Rs 73295 for
additions & alterations
to the District Jail
at Cuddapah is
submitted for the
sanction of Govt.
with the following
remarks:-

2. The estimate
has been scrutinised
again with reference
to para 5 of my letter
dated 27th March
1890, and the cost of
each item has been
found correct.

3. With reference
to para 3 of letter from
the Inspector General
of Jails it is observed
that the cost of the
cook-house & latrine
as shown in the estimate
is in accordance with
the schedule rates
of

16/3
1/9

14/6

of the Division. The
Supg Engineer may
however be asked
to report after
consultation with
the Tail authorities
whether any reduction
can be made in
the estimated
cost.

Procon
12.6.90 E.W.

W.B.
10/6/90

W.B.

1663
20

Public Works Department.

Current No. 2643

Letter No. 3715

Dated 11th March 1890

From the Supg. Engr. to the Dir.

NOTE OF REMARKS.

With reference to the
Office Memo No 5750 E
of 13th Decr. 1889, the
Supg. Engr. the Dir.
submits a fresh
revised Est. amounting
to Rs 73,295 for alterations
& improvements to the
Dist. Jail at Bangalore
with explanation regarding
the excess of Rs 41,395
over the original
Est. of Rs 31,900 sanctioned
in G.O. No 2003 of 3rd
Decr. 1885, or Rs 4,364
in excess of the previous
Est. submitted for the
same work with the
Memo. of 1885.
The excess now shown
over the previous
is due to the substitution
of stone in mortar, in
the compound wall
for concrete & not as

stated by S.E. to the
modification suggested
by the Chief Engineer.

The wall as originally
designed was to be 18 ft
high, this height was
considered too great
and it was proposed
to reduce it to 16 ft
with a uniform thickness
of 2 1/4 ft and the Chief
Engr. has reduced
the height of the wall
to 14 ft with a bottom
width of 2 1/2 ft and
a top width of 2 ft,
a plan accompanying
the Est.:-

General Comparative
Statement A Column 3
Shows the amount of
the original sanctioned
Estimate viz Rs 31,900
Column 4 shows the
amount of the first
revised Estimate viz
Rs 68,931
Column 5
Shows the amount
Rs 73,290 of the second
revised Est., which
is the one under review,
Column 6 shows the
amount of work
carried out up to
31st Decr. 1889 viz

1663
1/2

The 36,824 or Rs 4,924 in
excess of the sanctioned
Est. of the amount
Rs 3211 plus contingencies
appears to have been
carried out at the
request of the Supt. of
Works and the remainder
on the authority of
the Supt. Engr.:-

The savings shown
in the remarks column
have been arrived at
by comparing the
unsanctioned Est.:-
with another, the amount
thus obtained is Rs 1761
but if the last revised
Est. is compared with
the original sanctioned
Est. savings will be
found in only two
cases viz items 6 & 9
which amounts to Rs 700
& Rs 142 respectively on
taken together to Rs 842
that is not taking into
consideration items
which have been
entirely omitted:-

Column 7 Shows the
amount of work
requiring to be done

viz Rs 34,710 and it will
be observed that the
amount shown as a
savings viz Rs 1761 is
added to it, this seems
incorrect, if anything
it should be subtracted
from Rs 34,710 to show
the actual amount
required to complete
the project. The amount
seems to be added to
make up the amount
of the Est: viz Rs 73,295.
but in para 6 of S.E.
letter it is stated that
a provision of fund
to the amount of Rs 38,000
is required to complete
the jail according to
the revised Est: -

General Comparative
Statement B. Column 4
shows the amount Rs 73,295
of the revised estimate
as modified by Chief
Engr Rs 58,500 d/13.12.89
the excess over the original
Est: being Rs 41,395 as
shown in Column 5 of
the same statement -

From the heading of
column 4 of the statement
it would appear that
the whole of the modifications
& additions to the Est: are

1663
2/2

of Rs 41,395 were authorized
by Chief Engr Memo No 58500
d/13.12.89 whereas the
only modification
suggested was with
reference to the low-
ground wall, and
to the omission of the
tower to that the
heading of the
Column is misleading.

Statement C Column 5
shows additional work
done & required to be
done on acquisition
from Judicial Dept:
which amounted
to Rs 34,191 -

Column 6 shows
additional work
proposed and
carried out under
the authority of
the Supy: Engineer
amounting to Rs 7,204
of this amount it
will be seen that
Rs 5,267 is due to
enhanced rates,
Rs 1732 found necessary
for the reconstruction
of the Store Shed

and Rs 202 for Petty Supervision; but it will also be found that item 3 Reconstructing Female Ward was delayed on the Authority of P.E. the Excess being Rs 1998 and that item 19 Shelving for Clothing was amounting to Rs 200 was also sanctioned by the Supy. Engr. so that in all the P.E. appears to have authorized work to the extent of Rs 9,402 -

The difference between the last revised Est. and the previous one is the omission of the lower, the increase in cost of the compound wall from Rs 13000 to Rs 18157 or by Rs 5157 and to an increase in the amount provided for Petty Supervision which has been revised from Rs 1750 to Rs 202 making

20/5/21

The following Statement shows the difference between the amounts provided for each item in the original sanctioned Est. and the last revised Est. -

Name of Work.	Original Sanctioned Est.	Last Revised Est.	Difference	
	Rs	Rs	Rs	Paise
* Dismantling old Ward -	555	558	3	-
* Reconstructing 5 male dz	20870	26157	5287	-
② Female Ward (24 prisoners)	2670	4668	1998	-
Compound wall & latrine attached to Female Ward	885	Nil	-	885
* Repairs to solitary condemned cells -	63	887	824	-
* Cook house - - - -	2474	1930	-	544
② Slab drain - - - -	366	366	-	-
* Store shed - - - -	852	2684	1732	-
* Renewing the roof of the Jailors Quarters	2550	2680	-	-
② Jail office & guard room	-	5051	5051	-
② Compound wall attached to guard room -	-	1954	1954	-
Tower for jail guard	-	Nil	-	-
② Verandah to solitary condemned cells -	-	536	536	-
② Reconstructing drain compound wall -	-	18157	18157	-
② Compound wall & gate attached to Jailors Quarters	-	316	316	-
② Cook house & latrine for Jailors Quarters	-	1755	1755	-
② Store house to Jailors Quarters	-	460	460	-
* Under trial ward (16 Female prisoners)	-	3411	3411	-
* Shelves for clothing &c.	-	200	200	-
* Petty Supervision for the whole	615	1775	1160	-
Total Payees - - -	31900	73295	42395	1429
Deduct Original Amount - - -	-	31900	-	-
Net Amount requiring sanction - - -	-	-	41395	-
* * * * * Smaller work carried out.				
* * - - - work partly carried out.				
② - - - work to be carried out.				

The rate for hammer
dressed stone for
pillars & foundations
although higher
than the rate allowed
in the previous Est
is below the rate given
in the Schedule and
may be accepted.

The revised Est.
will probably require
the approval of
the Judicial Dept.

Cut
24.3.90

Public Works Department.

Current No. 5273

Letter No. Nil

Dated 30th May 190

From the Jnd. Dept.

9/6/90

NOTE OF REMARKS.

The accompanying plans &
revised estimate of Rs 73295
provide for alterations &
improvements to the Dist.
Jail at Baddapah.

The original amount
of Rs 31900 for this estimate
was sanctioned in G.O. No.
2882 of 3rd December 1885.

The estimate has already
been scrutinized but, with
reference to E. W.'s remarks
in para 5 of his note dated
27.3.90, the items which
have not been included
in the original estimate
have again been scruti-
nized & the total amount
of each of below mentioned
items is found to be
correct.

Jail Office & guard
rooms = 5051

Compound wall attached to
to guard room = 1954

Verandah to solitary
cells = 536

Reconstructing main
compound wall = 18157

Compound wall & gate
attached to Jailor's Quarters = 316

Cook house & latrine
for Jailor's Quarters = 1755

Store house to
Jailor's Quarters = 1460

Under trial ward
(16 Female prisoners) = 3411

Shelves for clothing etc. = 200.

The rates are fair.

The plans & estimate have
been approved by the Govt.
in the Judicial Dept.
^{who} & agreed with the J. G. of
Jails in his remarks
against the retention by
the S.E. of the part of the
old Mahal inside the
Jail enclosure as a
Shed for furniture tools.

Sd/-

7-6-90

* With reference to para
2 of Inspector General of Jails
letter No 134 of 25th April/90
the J. G. of Jails wishes to
have that portion of the
old Mahal dismantled
which the S.E. wishes
to retain for tools & plant.
In para 3 of the same letter
exception is taken to the
large amount to be ex-
pended on the Cook house
& latrine for the Jailor's
Quarters, this estimate has
been carefully examined
& the rates agree with the
Schedule rates of the Dm,
but it may be well in
sanctioning the estimate
to draw the attention of the
S.E. to these points & ask
if it him if possible to
make reduction in the cost
of the estimate of the Cook
house & latrine as the amount
seems large for such a small
sub building.

Sd/-

Judicial Com 1672

S.A.W.

Revised estimate
Andhapur Dist. Jail.

I am obliged to send
this to the Dm for
disposal as all previous
papers are there.

In the Chief Secy's
note forwarded to the
Dep. Secy on 16
1698 C of 31.3.90, it
was stated that the
estimate would again
be scrutinised in the
P.W.D. after receipt
of orders in Feb. Sept.

It will be necessary
therefore to send the
file again to Technical
Branch for note
for remarks.

In his letter of
11-3-90, Lt 3715, the
S.E. asks that an
allotment of Rs 20,000
may be made for
1890-91. In the

in

Small wall attached to
the room = 1954

The budget for the
Rs 12000000, and
drafting sanction, B
might increase this
amount to Rs 20000,
of which S.S. to report
later in the year what
additional work can
be done on the works
Some might also be
due to the effect that
the work should be
performed vigorously.
It will be necessary
to draw attention in
the S.S. to the
of the S.S. of which the
his dept. did not
authorize the execution
of new works. but
merely called for
plans & estimates.

We desire that
this labor be disposed
of with the least possible
delay. We are telling
the S.S. by memo from
here, to go on with
the work.

Ch
3.6.90

No 1663 of 16 June 1890
PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

1663
N

Read the following

From the S. & M Circle No 3715, of 11th March 1890.

Note by the Chief Eng^r P. W. Department,
dated 27th March 1890.

Memo in the P. W. Dept No 1678C, dated
31st March 1890.

Endorsement in the Judicial Dept dated
16th April 1890.

Letter from the Inspector General of Jails
No 134 of 25th April 1890.

Endorsement in the Judicial Dept, dated
30th May 1890.

Note by the Chief Engineer P. W. Department
dated 12th June 1890.

15
W
13 June

The revised
estimate amounting
to Rs 73,295, for additions
and alterations to
the District Jail at
Cuddapah, is sanctioned
in

in supersession of the
estimate of Rs 31,900
sanctioned in G.O. No. ~~1883~~
1883 W. dated 3^d Decr
1885. Arrangements
should be made to
carry out the work
as vigorously as
possible.

2. Attention is
drawn to para 3 of the
note by the Chief
Engineer P.W. & above
recorded.

3. A sum of Rs 12,229
has been provided
for the work in the
current year's Provincial
budget and an additional
allotment of Rs 7,771
is now made from
the Provincial
treasury with the
Government. The
Suptg Engineer will
report later on
what

16
what further sum
can be spent on the
work before the
close of the official
year.

1683/2
4. The attention
of the Suptg Engineer
is drawn to para 4
of letter from the
Inspector General
of Sails in which
that officer reports
that his Dept did
not authorize the
execution of any new
work, but merely
called for plans and
estimates.

5. As the Govt
does not approve
of the retention
by the Suptg Engr of
the part of the old
mabel inside the
Sail enclosure as
a shed for farming
tools, other
arrangements

1563
27

arrangements
should be made for
storing the tools.

6. The sanction
accorded in para
1 of these Proceedings
has been registered
as Provincial No.
27 W of 1890-91,
and classified as
Civil Buildings,
Original works.

1/6/90

Pres
m. l. g.

13 May

20
The S. E. III Circle
with 20 enclos.
" Ex P. W. Secy.
" Judicial Dept.

1/7/90

1/11

1/11
OK 2. vi
Hm 12. vi
2. 13. vi