

(1) பக்கங்களின் எண்ணிக்கை 10

(2) புதுக்கித் திருப்பிய நாள் 8-12-89

(3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் *lona* ✓

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

P.W.D துறை

அரசாணை எண். _____
மு. கோப்புத் தாள் எண்.

1798

அச்சகம்
பலவகை

நாள் :

1-7-1890

198

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

COPY of a communication from the *Superintendent*
Cotnamund
Engineer Madras Command Military Works to the
Superintendent Army Clothing Madras No. 2355-
 dated 17th June 1890.

In continuation of my No. 2093 dated 5th Instant regarding the extension of store shed No. 1, I have the honor to forward herewith copy of letter No. 246.S.E. dated 12th Instant from the Executive Engineer Madras Division which explains the circumstances by which the progress of work on the above building has been retarded.

True Copy /
J. S. Rogers
 Head Assistant.
 16

Copy of a letter from the Executive
Engineer, Madras Division, Military Works,
to the Superintending Engineer Madras
Command, Military Works No 246 S.E.
dated 12th June 1890.

In reply to your No 2092 dated
5th June on the subject of the slow progress
of the extension of the storeroom No 7 Army
Clothing Department, I have the honor
to refer you to para 3 of my No 98 S.E.
of 15th April 1890.

2 — The commencement of the work
was delayed by the Consulting Architect
not being able to supply stock bricks
until May, and its progress has been
since much retarded by the short supply
received to date, only 750 per diem, which
keeps only 2 bricklayers at work.

3 — I have sent a copy of your
letter under reply to the Consulting
Architect and have spoken to him
personally

6th Aug
1890

204216/50

personally in the matter, but he does not hold out any prospect of a speedier supply, being very short of bricks for his own works.

4 — I had to use stock bricks because they were used for the building of which the present work is an extension.

5 — There is no doubt that a Military works brickfield will have to be started at Madras to render the department independent of all supplies, no bricks fit for sound work being procurable in the local market. The matter will be taken up as soon as the large number of pressing cases already in hand are disposed of.

1 True Copy /
R. S. Rogers

Head Assistant.
111

URGENT.

It is requested that in any future communication on this subject, the No. and date of this letter, as given opposite, may be quoted, and the reply addressed—

SUPERINTENDENT,
ARMY CLOTHING,
Madras.

No. 1114

Buildings.

Army Clothing Department,
Madras, the 20 June 1890.

From

Colonel W. P. La Touche

Superintendent, Army Clothing,
Madras,

To

The Secretary to Government,

Military Department,

Colaba Command

Enclosures, 2.

Sir,

In continuation of my letter No 85 dated 2nd June 1890, embodied in P.G. No 3682 dated 4th idem, I have the honor to forward enclosed, for information, copy of a letter and its enclosure received from the Superintending Engineer, Madras Command, from which it will be observed that the delay in the completion of the Building is reported to be due to the insufficient delivery of Stock Bricks — which is only at the rate of 750 per diem and that The Consulting Architect, though applied to personally and by letter by the

the Executive Engineer, Military Works,
does not hold out any prospect of a
speedier supply.

2. — In these circumstances and as
the room now being built is very
urgently required, I shall feel obliged
if you will be good enough to apply
to Government in the Public Works
Department to cause the Consulting
Architect to supply the required bricks
without delay.

I have the honor to be,
Sir,

Your most obedient servant,

W. McDougal Colonel,

Superintendent,

FR Army Clothing.

The Consulting Architect will be requested to supply such a quantity of bricks as he can spare without detriment to the progress of the many very important civil works he has on hand. His allotment for works this year is nearly 9 lakhs of ^{expenditure of} Rs for carrying out which he will necessarily

require a very large
supply of stock bricks.

Ans
24. 6. 90
15.

Issued soon

No. 1798 Wap 1st July 1890

C.A. to Genl
Military dept

Ans
Ohs 19. 11
Hm