

- (1) பக்கங்களின் எண்ணிக்கை 6  
(2) புதுக்கித் திருப்பிய நாள் 12-89  
(3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 10/9

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

Pw துறை

|                                       |           |                  |
|---------------------------------------|-----------|------------------|
| அரசாணை எண்.<br>மு. கோப்புத் தாள் எண். | 2428      | அச்சகம்<br>பலவகை |
| நாள் :                                | 10-9-1890 | <del>198</del>   |

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

ஆதித்யன்

PROCEEDINGS OF THE BOARD OF REVENUE  
(LAND REVENUE).

MR. H. W. BLISS.

READ—the following papers:—

| From the Collector of Anantapur, |                   | dated | 9th May    | 1890, No. | 208-P.            |
|----------------------------------|-------------------|-------|------------|-----------|-------------------|
| "                                | of Arcot, North,  | "     | 7th "      | "         | 524-In.           |
| "                                | of Arcot, South,  | "     | 12th "     | "         | 1030-Genl.        |
| "                                | of Bellary,       | "     | 3rd "      | "         | 173-R.P.R.        |
| "                                | of Canara, South, | "     | 16th April | "         | 1344.             |
| "                                | of Chingleput,    | "     | 30th "     | "         | 269-Eng. Pl.-Ref. |
| "                                | of Coimbatore,    | "     | 24th "     | "         | 1015-Genl.        |
| "                                | of Cuddapah,      | "     | 28th May   | "         | 2521.             |
| "                                | of Ganjam,        | "     | 14th "     | "         | 3434.             |
| "                                | of Godavari,      | "     | 25th April | "         | —                 |
| "                                | of Kistna,        | "     | 2nd June   | "         | 3873.             |
| "                                | of Kurnool,       | "     | 25th April | "         | 1283.             |
| "                                | of "              | "     | 25th "     | "         | 1289.             |
| "                                | of Madura,        | "     | 18th "     | "         | 165.              |
| "                                | of "              | "     | 20th "     | "         | 166.              |
| "                                | of Malabar,       | "     | 21st "     | "         | 1497-P.           |
| "                                | of Nellore,       | "     | 16th May   | "         | 1069.             |
| "                                | of Salem,         | "     | 17th April | "         | 734.              |
| "                                | of Tanjore,       | "     | 26th "     | "         | 280.              |
| "                                | of Tinnevelly,    | "     | 25th "     | "         | 352.              |
| "                                | of Trichinopoly,  | "     | 15th "     | "         | 137-4.            |
| "                                | of Vizagapatam,   | "     | 26th "     | "         | 1372.             |

RESOLUTION—dated 31st July 1890, No. 454.

The letters read above contain statistics relating to the public works executed by the Revenue Department during the year 1889-90.

2. The following abstract shows the amount sanctioned for each district, including subsequent grants and transfers, the expenditure incurred during the year and the percentage of expenditure to the total allotment:—

| District.                | Total allotment including subsequent grants or transfers. | AMOUNT EXPENDED ON |          |        | Percentage of expenditure to total allotment. |
|--------------------------|-----------------------------------------------------------|--------------------|----------|--------|-----------------------------------------------|
|                          |                                                           | New works.         | Repairs. | Total. |                                               |
|                          | RS.                                                       | RS.                | RS.      | RS.    | RS.                                           |
| 1. Ganjam .. .. .        | 2,760                                                     | 1,139              | 996      | 2,135  | 77.4                                          |
| 2. Vizagapatam .. .. .   | 2,370                                                     | ..                 | 2,283    | 2,283  | 96.3                                          |
| 3. Godavari .. .. .      | 1,750                                                     | ..                 | 1,654    | 1,654  | 94.5                                          |
| 4. Kistna .. .. .        | 10,845                                                    | 3,898              | 6,289    | 10,187 | 93.9                                          |
| 5. Nellore .. .. .       | 2,115                                                     | 285                | 1,782    | 2,067  | 97.7                                          |
| 6. Cuddapah .. .. .      | 1,114                                                     | Details not given. |          | 1,101  | 98.8                                          |
| 7. Anantapur .. .. .     | 1,600                                                     | 853                | 439      | 1,292  | 80.8                                          |
| 8. Bellary .. .. .       | 1,960                                                     | Details not given. |          | 1,703  | 86.9                                          |
| 9. Kurnool .. .. .       | 2,000                                                     | 739                | 866      | 1,605  | 80.2                                          |
| 10. Chingleput .. .. .   | 2,789                                                     | ..                 | 2,771    | 2,771  | 99.3                                          |
| 11. North Arcot .. .. .  | 5,900                                                     | 2,747              | 2,145    | 5,892  | 99.8                                          |
| 12. South Arcot .. .. .  | 5,761                                                     | ..                 | 3,553    | 3,553  | 61.7                                          |
| 13. Tanjore .. .. .      | 8,640                                                     | ..                 | 8,440    | 8,440  | 97.7                                          |
| 14. Trichinopoly .. .. . | 4,441                                                     | 2,132              | 2,153    | 4,285  | 96.5                                          |
| 15. Madura .. .. .       | 2,281                                                     | 279                | 1,996    | 2,275  | 99.7                                          |
| 16. Tinnevelly .. .. .   | 4,600                                                     | 469                | 3,684    | 4,153  | 90.3                                          |
| 17. Coimbatore .. .. .   | 3,580                                                     | ..                 | 3,578    | 3,578  | 99.9                                          |
| 18. Salem .. .. .        | 3,000                                                     | 125                | 2,856    | 2,981  | 99.4                                          |
| 19. South Canara .. .. . | 2,668                                                     | 640                | 2,019    | 2,559  | 95.9                                          |
| 20. Malabar .. .. .      | 4,220                                                     | 60                 | 3,874    | 3,934  | 93.2                                          |
| Total .. .. .            | 74,394                                                    | 13,266             | 62,378   | 68,448 | 92.0                                          |

3. In Coimbatore, North Arcot, Madura, Salem and Chingleput, the expenditure was very satisfactory, nearly the whole of the grant being utilized; in Cuddapah, Nellore, Tanjore, Trichinopoly, Vizagapatam, South Canara, Godavari, Kistna, Malabar and Tinnevely, the expenditure was fair, varying from 98·8 per cent. in the first-mentioned district to 90·3 per cent. in the last. In the remaining districts, viz., Bellary, Anantapur, Kurnool, Ganjam and South Arcot, the expenditure was poor, the ratio of unspent balance to total allotment in these districts being 13·1, 19·2, 19·8, 22·6 and 38·3 per cents., respectively. The Collector of Bellary explains that the short expenditure in his district was due to the allotment made for the construction of the compound wall of the Harpanahalli taluk office not having been fully utilized. It appears that difficulty was experienced in getting competent workmen on the spot. The Collector of Anantapur says that the buildings for the repairs of which provision had been made being very old, money was sparingly spent to make the buildings only watertight. The short expenditure in Kurnool is stated to be due to the repairs of the Koilkuntla taluk office which had been entrusted to the Public Works Department not having been carried out. The Collector says that the Department of Public Works did not intimate to him their inability to carry out the repairs within the year. As to the short work in Ganjam and South Arcot, no explanation is afforded. The Collector of the latter district, however, says that out of an unspent balance of Rs. 2,208, the Sub-Collector surrendered a sum of Rs. 822 at the beginning of February. The Sub-Collector should be called on for a fuller explanation than is given in the Collector's letter. The Collectors of these districts should have surrendered the unspent balances in time for utilization elsewhere; this should invariably be done in future.

4. The Board observes that the abstract statements prescribed in paragraph 6 of Board's Proceedings, dated 31st March 1887, have not been received from Cuddapah and Bellary. The omission should be guarded against hereafter.

5. In the following districts, the expenditure reported by Collectors differs from that given by the Accountant-General. The Collectors concerned are requested to adjust the amounts in communication with the Accountant-General:—

|                    | As reported<br>by<br>Collectors. | As reported<br>by the<br>Account-<br>ant-<br>General. |
|--------------------|----------------------------------|-------------------------------------------------------|
|                    | RS.                              | RS.                                                   |
| Vizagapatam ... .. | 2,283                            | 2,197                                                 |
| Godavari ... ..    | 1,654                            | 1,670                                                 |
| Bellary ... ..     | 1,702                            | 1,694                                                 |
| Kurnool ... ..     | 1,605                            | 1,600                                                 |
| Chingleput ... ..  | 2,771                            | 2,762                                                 |
| North Arcot ... .. | 5,892                            | 5,887                                                 |
| Tinnevely ... ..   | 4,153                            | 4,060                                                 |
| Malabar ... ..     | 3,934                            | 4,087                                                 |

6. The chief works executed in the year were—

|                                                                                          | RS.   |
|------------------------------------------------------------------------------------------|-------|
| 1. Repairing and whitewashing the Collector's office at Vizagapatam.                     | 500   |
| 2. Do. the Tahsildar's office and sub-jail at Yellamanchili ...                          | 629   |
| 3. Constructing a police station and two sub-jail rooms at Vinukonda ... ..              | 3,628 |
| 4. Repairing roads in the Collector's office compound, Masulipatam .                     | 820   |
| 5. Do. the Deputy Tahsildar's office building at Kaikukur ...                            | 920   |
| 6. Do. the taluk cutcherry at Gudivada ... ..                                            | 778   |
| 7. Do. do. at Vinukonda ... ..                                                           | 543   |
| 8. Do. the Tahsildar's office at Ongole ... ..                                           | 713   |
| 9. Improvements done to the Collector's office room at Anantapur ...                     | 557   |
| 10. Repairing and making certain alterations to the taluk cutcherry at Chingleput ... .. | 942   |
| 11. Constructing a verandah round the record-room at Arcot ...                           | 830   |
| 12. Do. sunken treasury iron cages at Tirupati and Maderpauk                             | 1,200 |
| 13. Repairing the taluk cutcherry and out-houses at Manjakuppam.                         | 652   |

|                                                                                           | RS.   |
|-------------------------------------------------------------------------------------------|-------|
| 14. Repairing the Deputy Tahsildar's office at Tiruválur ... ..                           | 550   |
| 15. Do. the Tanjore Palace ... ..                                                         | 3,994 |
| 16. Improving the Deputy Tahsildar's office at Vedarniem ... ..                           | 700   |
| 17. Do. the taluk cutcherry at Tiruturaipundi ... ..                                      | 714   |
| 18. Constructing a record-room for the Head Assistant Collector's office at Musiri ... .. | 628   |
| 19. Enlarging the sub-treasury at Ramnad ... ..                                           | 800   |
| 20. Repairing the roof of the Taluk Sheristadar's and Treasury rooms at Tinnevely ... ..  | 615   |

The remaining works were either petty or mere repairs.

(A true Extract.)

(Signed) H. A. SIM,  
Acting Secretary.

To the Secretary to Government, Revenue Department.

Copy to all Collectors.  
" to the Accountant-General.

Exd. W. J. Lewis.

REVENUE DEPARTMENT.

1890.

Board of Revenue

(Land Revenue),

MADRAS.

Printed August th.

Proceedings, 31st July 1890, No. 454.

Reviewing reports of Collectors on public works executed by the Revenue Department during 1889-90.

REVENUE DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Copy attached.

Read *Proceedings of the Board of Revenue (Land Revenue), dated 31st July 1890, No 454.*

*Order thereon, 22nd August 1890, No 5144.*

*Recorded.*

*(True Extract)*

*Chatter*  
*Secretary to Government.*

To

*The Commr of Land Rev.*

*Copy to the P. W. D.*

*Enc. F.*

J.W. (No. 8275)

Negative for  
5 sec. but in 10  
15 minutes

Enl

Recd 26. viii. 90

17. 3-9-90

No. 2428 W. 4/10 Sept. 1890

P

Recorded  
Record

S. 260

No. 2428 W. 4/10 Sept. 1890

P. 11/9

Copy to the S.E. III  
Cureta  
Cureta

22/10/90  
2/15/9-

Chas. 16 viii  
in 27 viii