

15TH SEPTEMBER 1890, No. 2464 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following paper:—

From G. McWATTERS, Esq., M.A., C.S., Chairman, Harbour Trust Board, to the Chief Secretary to Government, Marine Department, dated Madras, 1st September 1890, No. 3307.

I have the honor to submit, herewith, for the information of Government, report of progress made upon the Madras Harbour during the month of July last.

ENCLOSURE.

EXTRACT of Proceedings of the Trustees of the Harbour of Madras, at a Meeting held at the Offices of the Board on Friday, the 29th day of August 1890.

2. Examined statement and plan reporting progress made upon the Madras Harbour Works during July 1890.

Read minute by Captain H. A. Street, H. M.'s I. M.

Resolution.—Recorded.

(True Extract.)

(Signed) C. PINSENT,
Secretary, Harbour Trust Board.

PROGRESS STATEMENT No. 7.

MADRAS HARBOUR WORKS.

STATEMENT showing progress during July 1890 as shown on accompanying lithographed plan No. 6.

No. of item.	Particulars and quantity of work, &c.	of Sub-heads Work.	NORTH PIER.					SOUTH PIER.					Pallavaram quarries outturn.	Concrete block-making.	Railway lines at works.	Railway lines at quarries.	Railway lines, Sand line.	Railway lines, Beach improvements.	Protective works.	Total expenditure
			Rubble base.	Superstructure.	Wavebreaker.	Concrete capping.	Base protection.	Rubble base.	Superstructure.	Wavebreaker.	Concrete capping.	Base protection.								
		Column	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R
1	Rubble stone deposited from boats	Tons..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..
2	Do. do. from wagons	"	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..
3	Total quantity rubble stone received on works	"	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..
4	Do. blasted chips do.	"	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..
5	Do. large stones do.	"	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..
6	Concrete blocks set by divers	Number.	..	30	..	..	..	..	36	..	..	..	..	..	..	..	..	..	..	..
7	Do. deposited in wavebreaker	"	..	136	..	..	..	..	31	..	..	..	..	..	..	..	..	..	..	..
8	Do. made for superstructure	"	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..
9	Do. do. wavebreaker	"	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..
10	Wrought-iron cramp fixed in position	"	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..
11	Total outturn of concrete	C. yds.	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..
12	Advance or progress of completed superstructure	Rg. ft.	..	18 1/2	..	..	..	..	24 1/2	..	..	..	..	..	..	..	..	..	..	..
13	Rubble base protected with concrete	"	..	87 1/2	..	..	..	..	12 1/2	..	..	..	..	..	..	..	..	..	..	..
14	Metre gauge, 40 lb. per yard, laid new	"	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..
15	Do. do. relaid or renewed	"	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..
16	Do. do. taken up	"	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..
17	Broad gauge, 50 lb. per yard, laid new	"	..	..	..	..	..	..	236	..	..	..	..	..	..	..	..	..	..	..
18	Do. do. relaid or renewed	"	..	926	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..
19	Do. do. taken up	"	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..
20	Titan gauge, 75 lb. per yard, laid new	"	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..
21	Do. do. relaid or renewed	"	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..
22	Do. do. taken up	"	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..
23		"	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..
24	Approximate expenditure under sub-heads of works	Rs.	528	6,384	94	..	18	..	5,213	390	..	1,221	12,981	61,356	..	..	5,823	..	..	94,008

418 casks of cement received on works during July 1890 containing
 4,909 do. issued for
 13,665 do. balance in store at end of " " "

Column B.—Items Nos. 6 and 12.—At the north pier, the Titan Crane was taken out and got into position for setting blocks on the 4th July, from which date very rapid progress was made, which is shown by 136 blocks being set against 30 blocks set last July. The advance was therefore 87 1/2 feet against 18 1/2. With this progress and what has been built since, and continued fair weather, the north pier head should be reached by November.

Do. G.—Items Nos. 6 and 12.—The south pier head was advanced 12 1/2 feet by setting 31 of the special blocks made for widening the superstructure from the old section of 24 feet to 38 feet wide, which is founded 18 feet deeper. This heavier section contains 24 blocks per course of 6 feet, whereas 10 blocks of the same size, formerly, built a course in the ordinary superstructure; and considering that the excavations are getting deeper each course, and the Crane for setting the blocks is entirely unsuitable for the work, the progress during July must be considered an extraordinary rapid piece of work.

Do. L.—Items Nos. 8, 9 and 11.—Concrete block-making was carried on throughout the month, when 360 blocks were made, showing an outturn of 5,877 1/2 cubic yards of concrete against half the quantity turned out last July. To date, all blocks for the superstructure are made, 3/4ths of the south pier head blocks are completed, and 1/3rd of the special blocks for the north pier head are made and hardening ready to set early next season.

Do. Q.—Item No. 2.—991 1/2 tons of stone was deposited from wagons into the revetment at Cassimode, which, to date, has prevented further erosion, but the revetment will require feeding with further stone for some time to come.

MADRAS,
 16th August 1890.

(Signed) A. L. POGSON,
 Engineer, Harbour Trust Board.

15TH SEPTEMBER 1890, No. 2464 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following paper:—

From G. McWATTERS, Esq., M.A., C.S., Chairman, Harbour Trust Board, to the Chief Secretary to Government, Marine Department, dated Madras, 1st September 1890, No. 3307.

I have the honor to submit, herewith, for the information of Government, report of progress made upon the Madras Harbour during the month of July last.

ENCLOSURE.

EXTRACT of Proceedings of the Trustees of the Harbour of Madras, at a Meeting held at the Offices of the Board on Friday, the 29th day of August 1890.

2. Examined statement and plan reporting progress made upon the Madras Harbour Works during July 1890.

Read minute by Captain H. A. Street, H. M.'s I. M.

Resolution.—Recorded.

(True Extract.)

(Signed) C. PINSENT,
Secretary, Harbour Trust Board.

15TH SEPTEMBER 1890, No. 2464 W., PUBLIC WORKS.

3

Transferred to the Public Works Department.

5th September 1890.

(Signed) J. F. PRICE,
Chief Secretary.

ORDER—dated 15th September 1890, No. 2464 W., Public Works.

Recorded.

(True Extract.)

Major, R.E.,
Under-Secy. to Govt., P.W.D.

To the Chairman, Madras Harbour Trust Board.
" Marine Department.

Exd. T. K. Narayana Aiyangar.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1890} Madras.

PUBLIC WORKS.

Dated September, 15th.

Recd.

Encl.

G.O., 15th Sept. 1890, No. 2464 W.

SEPTEMBER.

Madras Harbour Works

Progress report of the — for July 1890,
recorded.

EXTRACT of Proceedings of the TRUSTEES OF THE HARBOUR
OF MADRAS, at a Meeting held at the Offices of the
Board on *Friday* the *29th* day
of *August* 188*0*.
x x *Print* x

2. Examined Statement and plan
reporting progress made upon the
Madras Harbour Works during July
1880.

Read minute by Captain H. A.
Street H. M. S. I. W.

Recorded.



True Extract

Present

Secretary
Harbour Trust Board.

W

3
Mr. A. 785/90

Harbour Trust Board Office,

MADRAS, 1st September 1889.

No. 3307

Ms 785

FROM

Geo. M. Watters Esq. M. A. C. S.

CHAIRMAN, HARBOUR TRUST BOARD,

MADRAS,

TO

The Honorable J. F. Price C. S.

CHIEF SECRETARY TO GOVERNMENT,

Marine Department.

Sir, I have the honor to submit herewith for the information of Government report of progress made upon the Madras Harbour during the month of July last.

I have the honor to be,
Sir,
Your most obedt. servant,

Geo. M. Watters
Chairman
Harbour Trust Board

P. W.

2.12

U

6
2464

U

U

MARINE DEPARTMENT.

FROM
THE CHAIRMAN,
HARBOUR TRUST BOARD,
MADRAS,

TO
THE CHIEF SECRETARY TO GOVERNMENT,
Marine Department.

DATED 1st } September 1890.
RECEIVED 3 }

ENCLOSURE 3 } 2 runs with
one plan.



SUBJECT.

Submitting for the informa-
tion of Government, report
of progress on the Madras
Harbour for the month of
July 1890.

1907-8 W of 16-7-90
1916 W - 50

Transferred

7/2464

275 Sept 1890

Transferred
to the P.W. Dept.

Inscribed

Chief Secretary

4-9-90

Recd 4-9-90
13-9-90

No 2464 W of 15 Sept 1890

A H S 11/9/90

Recorded

S 6.9

Assurance to H. T. 135
Marine Dept - 15/11

Ans 5-11-
H. T. 11-11-
H. T. 11-11-

8688.

Govt. of Madras.

PUBLIC WORKS.

Dated

16/9/90

Recd.

Encl.

G.O., 15 Sept 1890, No. 2464W.

Madras Harbour Works.

Progress Report
of the — for July 1890
recorded.

60

4

1901/10/10
1901/10/10