

- (1) பக்கங்களின் எண்ணிக்கை 28
 (2) புதுக்கித் திருப்பிய நாள் 10-90
 (3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 10-90

தமிழ்நாடு ஆவணக் காப்பகம்.

(5)

தமிழ்நாடு அரசு

P. W. D. துறை

அரசாணை எண். மு. கோப்புத் தாள் எண்.	<u>2331-2</u>	அச்சகம் பலவகை
நாள் :	<u>2-9-1891</u>	198

மடிக்கவேர கண்டபடி கையாளவோ கூடாது

[Handwritten signature]

14 Sheets

Items 10 and 11 statements

(3)

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following paper :—

From W. P. AUSTIN, Esq., C.S., Chairman, Harbour Trust Board, to the Chief
Secretary to Government, dated Madras, 3rd August 1891, No. 1212.

I have the honour to submit, herewith, for the information of Government,
comparative statement of expenditure upon the Madras Harbour Works during
quarter ending 31st March 1891 and statement of progress made during the quarter
ending 30th June 1891, together with tracing in duplicate.

ENCLOSURE.

EXTRACT of Proceedings of the Trustees of the Harbour of Madras, at a Meeting held at the
offices of the Board on Friday, the 31st day of July 1891.

5. Examined statements of expenditure upon the Madras Harbour Works for the quarter
ending 31st March 1891 and of progress during the quarter ending 30th June 1891.

Resolved that these statements be submitted to Government.

(True Extract.)

(Signed) C. PINSENT,
Secretary, Harbour Trust Board.

No. of item.	Particulars and quantity of work, &c.	Sub-heads of work.	NORTH PIER.						SOUTH PIER.				RAILWAY LINES.				Palayam quarries outturn.	Concrete block-making.	Protective works, &c.	Total expenditure during quarter ending 30th June 1891.
			Rubble base.	Pier Head.	Wave-breaker.	Concrete capping.	Base protection.	Rubble base.	Pier Head.	Wave-breaker.	Concrete capping.	Base protection.	At works.	At quarters.	Sand line.	Beach improvements.				
1	Rubble stone deposited from boats	Tons.	934½																	
2	Do. from wagons	"																		
3	Total quantity rubble stone received on works	"																		
4	Do. blasted chips	"																		
5	Concrete blocks set by divers	Number.																		
6	Do. deposited in wavebreaker	"																		
7	Do. made for superstructure	"																		
8	Do. do. Pier Head	"																		
9	Wrought-iron cramp fixed in position	"																		
10	Total outturn of concrete	C. yds.																		
11	Advance or progress of completed superstructure.	Ry. ft.																		
12	Rubble base protected with concrete	"																		
13	Metre gauge, 40 lb. per yard laid new	"																		
14	Do. do. relaid or renewed	"																		
15	Do. do. taken up	"																		
16	Broad gauge, 50 lb. per yard laid	"																		
17	Do. do. relaid or renewed	"																		
18	Do. do. taken up	"																		
19	Titan gauge, 75 lb. per yard laid new	"																		
20	Do. do. relaid or renewed	"																		
21	Do. do. taken up	"																		
22		"																		
23		"																		
24	Approximate expenditure under sub-heads of work.	Rs.	2,224	7,176	2,408	1,075	80	1,278	9,665	2,051	474	456					34,846	40,888	17,800	1,20,421

Nil caats of cement received on works during quarter ending June 1891, containing
3,092½ do. issued for do.
16,162½ do. balance in store at end of do.

Quantity due on indent.—Nil.

MADRAS.
14th July 1891.

(Signed) A. LEE POGSON,
Engineer, Harbour Trust Board.

2331-2
2

Transferred to the Public Works Department.

OOTACAMUND,
8th August 1891.

(Signed) J. F. PRICE,
Chief Secretary.

ORDER—dated 2nd September 1891, No. 2331 W., Public Works.

The report of progress for the quarter ending 30th June 1891 and statement of expenditure for the previous quarter, as compared with the sanctioned estimate, will be forwarded to the Secretary of State for India, together with the plan.

2. A copy of the report and statement of expenditure will also be forwarded for the information of the Government of India.

(Here enter No. 2332 W., dated 2nd September 1891.)

(True Extract.)

(Signed) J. PENNYCUICK, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Chairman, Harbour Trust Board.
" Marine Department.

ENDORSEMENT—dated 2nd September 1891, No. 2332 W., Public Works.

Copy of the above forwarded to the Government of India.

(By Order.)

(Signed) J. PENNYCUICK, Colonel, R.E.,
Secretary to Govt., P.W.D.

Exd. W. H. French.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1891} Madras.
PUBLIC WORKS.

Dated September, 2nd.

Recd.

Encl.

G.O., 2nd Sept. 1891, Nos. 2331,
2332 W.

SEPTEMBER.

Madras Harbour Works

Forwarding copy of the report of progress of the — for the quarter ending 30th June 1891 and statement of expenditure for the previous quarter as compared with the sanctioned estimate.

2ND JULY 1891, No. 1797 W., PUBLIC WORKS.

2331/2
3

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following paper :—

From W. P. AUSTIN, Esq., C.S., Chairman, Harbour Trust Board, to the Chief Secretary to Government, dated Madras, 26th May 1891, No. 556.

I have the honour to submit herewith, for the information of Government, comparative statement of expenditure upon the Madras Harbour Works during quarter ending 31st December 1890 and also statements of progress made during the quarter ending 31st March 1891 and for the month of April 1891 together with plans.

EXTRACT of Proceedings of the Trustees of the Harbour of Madras at a meeting held at the offices of the Sea Customs on Friday the 22nd day of May 1891.

7. The following statements relating to the Harbour Works were recorded and ordered to be submitted to Government for information :—

Quarterly statement of expenditure, October to December 1890, and progress reports for the quarter ending 31st March 1891 and for the month of April 1891 with plans annexed.

(True Extract.)

(Signed) C. PINSENT,
Secretary, Harbour Trust Board.

No. of item.	Particulars and quantity of work, &c.	Sub-heads of work.	NORTH PIER.						SOUTH PIER.						Pallavaram quarries outturn.	Concrete block-making.	Railway lines at works.	Railway lines at quarries.	Railway lines, Sand line.	Railway lines, Beach improvements.	Protective works.	Total expenditure in quarter ending 31st March 1890.
			Rubble base.	Superstructure and pier head.	Wave-breaker.	(Concrete capping.	Base protection.	Rubble base.	Pier head.	Superstructure.	Wave-breaker.	Concrete capping.	Base protection.									
Column	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R				
1	Rubble stone deposited from boats	Tons.	1,114½																			
2	Do. do. from wagons	"																				
3	Total quantity rubble stone received on works	"																				
4	Do. blasted chips	"																				
5	Do. large stones	"																				
6	Concrete blocks, set by divers	Number.		486 229																		
7	Do. deposited in wave-breaker	"																				
8	Do. made for superstructure	"																				
9	Do. wave-breaker	"																				
10	Wrought-iron cramp fixed in position	"																				
11	Total outturn of concrete	C. yds.																				
12	Advance on progress of completed superstructure pier head.	Ry. ft.		305 119																		
13	Rubble base protected with concrete	"																				
14	Metre gauge, 40 lb. per yard laid new	"																				
15	Do. do. relaid or renewed	"																				
16	Do. do. taken up	"																				
17	Broad gauge, 50 lb. per yard laid new	"		589 682																		
18	Do. do. relaid or renewed	"																				
19	Do. do. taken up	"																				
20	Titan gauge, 75 lb. per yard laid new	"		72 202																		
21	Do. do. relaid or renewed	"																				
22	Do. do. taken up	"																				
23		"																				
24	Approximate expenditure under sub-heads of work	Rs.	3,163	13,227	45	976	1,825	542	12,350	2,345	954			5,761	12,826			1,379		1,535	55,384	

Quantity due on indents.—Nil.

Nil casks of cement received on works during quarter ending 31st March 1891, containing 841½ do. balance in store at end of 19,764½ do.

MADRAS,
24th April 1891.

(Signed) A. LEE POGSON,
Engineer, Harbour Trust Board.

Transferred to the Public Works Department.

1st June 1891.

(Signed) J. F. PRICE,
Chief Secretary.

ORDER—dated 2nd July 1891, No. 1797 W., Public Works.

The report of progress for the quarter ending 31st March and statement of expenditure for the previous quarter, as compared with the sanctioned estimate, will be forwarded to the Secretary of State for India together with plan No. 14.

2. A copy of the report and statement of expenditure will also be forwarded for the information of the Government of India.

3. The plans should in future be drawn on tracing cloth.

(Here enter No. 1798 W., dated 2nd July 1891.)

(True Extract.)

(Signed) A. C. SMITH, Lieut.-Colonel, R.E.,
Ag. Joint Secy. to Govt., P.W.D.

To the Chairman, Harbour Trust Board.
„ Marine Department.

ENDORSEMENT—dated 2nd July 1891, No. 1798 W., Public Works.

Copy of the above forwarded to the Government of India.

(By Order.)

(Signed) A. C. SMITH, Lieut.-Colonel, R.E.,
Ag. Joint Secy. to Govt., P.W.D.

Exd. C. A. Munisawmy.
Spare Copies

2331-2
4

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1891} Madras.
PUBLIC WORKS.

Dated July, 2nd.

Recd.

Encl.

G.O., 2nd July 1891, Nos. 1797 W.,
1798 W.

JULY.

Madras Harbour Works

Forwarding copy of Proceedings on report
of progress of the — for the quarter end-
ing 31st March 1891.

2331-2
5

2ND JULY 1891, No. ¹¹₁₇₉₇ W., PUBLIC WORKS.

PUBLIC WORKS DEPARTMENT.

LETTER—to

THE RIGHT HONOURABLE THE SECRETARY OF STATE FOR INDIA.

MY LORD,

In continuation of our despatch No. 5/427 W., dated 16th February 1891, we have the honour to forward a copy of our Proceedings, No. 1797 W., dated 2nd July 1891, embodying a report of progress of the Madras Harbour Works for the quarter ending 31st March 1891 and a statement of expenditure for the previous quarter as compared with the sanctioned estimate.

2. A plan (No. 14), showing the state of the works at the end of the quarter ending 31st March 1891, is also forwarded.

We have the honour to be,

My Lord,

Your Lordship's most obedient, humble servants,

(Signed) WENLOCK.

(„) J. C. DORMER, Lieut.-Genl.

(„) H. E. STOKES.

(„) J. H. GARSTIN.

(True Copy.)

Lieut.-Colonel, R.E.,
Ag. Joint Secy. to Govt., P.W.D.

OOTACAMUND,
2nd July 1891.

Exd. C. A. Munisawmy.

GOVT. OF MADRAS.

PUBLIC WORKS DEPARTMENT.

LETTER to the Right Honourable
the Secretary of State for
India.

No. ¹¹_{1797 W.} dated 2nd July 1891.

Forwarding copy of Proceedings embodying
a report of progress of the Madras Harbour
Works for the quarter ending 31st March 1891

CURRENT No. 834
Harbour Trust Board Office,
MADRAS, 3rd August 1891.

2331/2
From

No. 1212

W. P. Andrew Esq. C. P.

CHAIRMAN, HARBOUR TRUST BOARD,

MADRAS.

To

The Honble J. A. Rice C. P.

CHIEF SECRETARY TO GOVERNMENT,

Marine Department.

Sir,

I have the honor to submit herewith, for
the information of Government, Comparative
Statement of expenditure upon the Madras
Harbour Works during quarter ending 31st March 1891
and Statement of progress made during the
quarter ending 30th June 1891 together with tracing
in duplicate.

X Only one copy
received -

I have the honor to be
Sir

Your most obedient servant

W. P.

W. P. Andrew
Chairman
Harbour Trust Board

W. P.

2331-2
8
EXTRACT of Proceedings of the TRUSTEES OF THE HARBOUR

OF MADRAS, at a Meeting held at the Offices of the

Board on Friday the 31st day

of July 1891.

5
Examined statements
of expenditure upon the Madras
Harbour works for the quarter
ending 31st March 1891 and of
progress during the quarter ending
30th June 1891.

Resolved that these
statements be submitted to
Government.

True Extract



Witness

Secretary
Harbour Trust Board

A.H.

MARINE DEPARTMENT.

P. W. CURRENT No. 8639

FROM

THE CHAIRMAN,
HARBOUR TRUST BOARD,
MADRAS.

TO


THE CHIEF SECRETARY TO GOVERNMENT,
Marine Department

DATED

3rd } *August*
RECEIVED } *October* 1891.

ENCLOSURE

5



SUBJECT.

Submitting for the
information of Government
Statement of Expenditure
for quarter ending 31st March
and Statement of Progress
for quarter ending 30th June
1891

*Transferred to the
Public Works Dept.
Resubmitted
Chief Secretary*

*30B
6/8*

*Not examined
8th August 1891*

*Recd 10. VIII. 91
13-8-91*

*G.C. 1797.8 w d 2. VII. 91
Despatch 6598 1 w d 2. VII. 91
1797*

As 9. VIII

23/10 Quarter Ending 31st March 1891

Comparison of Expenditure to date with Sanctioned Estim for the month of

AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXECUTED		AS PER ESTIMATE		AS EXEC	
-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	-------------	--	-----------------	--	---------	--

MADRAS, 22nd July 1891
Includes Rs 9088-3-5 Harbour Works Contribution
Towards W.V. Bonds, President's Fund.

22331

June 1890

	Qrs.	Lbs.	Quantity due on Indents.	Tons.	Cwts.	Qrs.	Lbs.
0	0	0					
6	0	7	<i>Sil</i>				
0	1	10					

30028	Do.	do.	Issued for	do.	4
16,162 3/4	Do.	do.	Balance in Store at end of		4

0.0

No. 2331 of 22 Sept 1891

PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

2331/2
12

Read the following

Letter from the Chairman
M.H. J. B. (H.E. No. 1212 d/3. VIII. 91)

Ends thereon by Marine Dept. d/8. VIII. 91

The report of progress
for the quarter ending
30th June 1891 and
statement of expenditure
for the previous quarter
as compared with
the sanctioned
estimate, will be
forwarded to the
Secretary of State for
India together
with the plan.

2. A copy of the report
and statement of
expenditure will also
be forwarded for the

information of the
Govt of India.

(H.E. No. 2332 W d/2nd Sept 1891)

Copy of the above
forwarded to the
Govt of India.

(H.E. No. 2331 W d/2nd Sept 1891)

To, The R^t Hon: the Secy of
State for India.

My Lord,

In continuation
of our despatch No.
11/1797 W dated 2nd July
1891, we have the honor
to forward a copy of our
Proceedings, No. 2331 W
dated 2nd August 1891,
embodying a report of
progress of the Madras
Harban Works for the
quarter ending 30th June
1891 and a statement
of expenditure for the
previous quarter as
compared with the
sanctioned estimate
2. A plan shewing
the state of the works

30

The Chairman H.E. No. 2331 W
" Marine Dept

4/9/91

2331 2
13

at the end of the
quarter ending
30th June 1891, is
also forwarded.

L. W. S.

Decided who
to m 2331 W
statement n
one tracing
9/8/91

R.S.

~~Ym.~~
~~1886~~

2331-2
14

Obs. vii
H. vii
m. 11. vii

8629

Govt. of Madras.

PUBLIC WORKS.

Dated

Ref

Encl

G.O. 2nd Sept 1891 No 2331

2332

M N Works 12
2331

Ordered that the report of progress of the for the Q 2. 30. 6. 91 statement of expenditure for the previous quarter as compared with the same estimate for the year to the Secretary for India.

No 2332

M N Works -

For the copy of the report of progress of the for the Q 2. 30. 6. 91 statement of expenditure for the previous quarter as compared with the same estimate

For the report of progress of the M N Works for the Q 2. 30. 6. 91 statement of expenditure for the previous quarter as compared with the same estimate

50/7

(14)