

- (1) பக்கங்களின் எண்ணிக்கை 8
 (2) புதுக்கித் திருப்பிய நாள் Aug 1891
 (3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் af

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

PWD துறை

149

அரசாணை எண். மு. கோப்புத் தாள் எண். <u>2358</u>	அச்சகம் பலவகை
நாள் : <u>25-8-1892</u>	<u>108</u>

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

4 shot

ஆவண. கா-1-18,006-15-6-87.

af

P. W. D.

Office of the Consulting Architect to Govt.,

Chepauk, Madras,

22nd July 1892.

No. 1286

From

Henry Swin, Esq., C.I.C.,

Consulting Architect

to the Government of Madras,

To

The Chief Engineer

P.W. Department

Through the Examiner of P. W. Accounts

In,

Madras

Enclosures.

In forwarding herewith the Completion Report for additions and Improvements to General Hospital Resident Surgeons Quarters Estimate No 12478, I have the honor to request that you will be good enough to obtain the sanction of Government for the excess expenditure of Rs 1704/- which is chiefly due to the increase in the depth of the foundations of the above buildings found necessary during the course of construction. There was a considerable portion of the building found to be unsound and the materials defective where

when the work was opened up.
There were also alterations made
at the request of the medical
authorities which caused expense.



2358
2

I have the honor to be
Sir
Your most Obedt Servant
Henry Irvine
Consulting Architect to Govt.

327C

Public Works Department.

From

THE CONSULTING ARCHITECT
TO THE GOVERNMENT OF MADRAS.

To

THE Ship Engineer
P. W. & G. H.
The Engineer
P. W. & G. H.

No. 1286

Dated

Despatched

No. OF ENCLOSURES

Subject

Subject.
Requesting to obtain the
sanction of Govt. to the excess
expenditure of Rs 1704, for
additions & improvements to
Resident Surgeons Quarters
General Hospital.

To W.

Forwarded.

2. The outlay to end of July 1892 as exhibited in the completion report cannot be verified as the accounts, to end of June 1892 only, have been received in this office. The excess outlay to end of June 1892 amounts to Rs.1,683.

for C.

D. 1/8
(Encore)

Public Works Department.

Dated _____

Completion report for additions to
improvements to the Resident Sur:
• Groin Quarters at the General Hqs.
• Gates. Meadows

The Consulting Architect to
Govt. submits through the Secy.
in P. W. Dept. the above con-
sultation report amounting to
Rs 14,182-3-4 for additions & im-
provements to the Resident Secy.
Gen's Quarters, General Hospital,
Madras, and requests the sanc-
tion of Govt. to the excess ex-
penditure of Rs 1704.

The original estimate for the work amounting to Rs 12478 was sanctioned in G.O. No. 1205 W dated 30th April 1891 & the excess expenditure of Rs 1704-3-4 or 13.65% now requires the sanction of Govt. This excess is stated to be chiefly due to increased depth of foundations found

Necessary, & to a considerable portion of the existing building being found unsound & of defective materials also to alterations made during construction at the request of the Medical authorities.

From the figures entered in the completion report, items 47 to 115, it will be seen that the items omitted in the original estimate amount to Rs. 2,219. Of this sum the principal causes of excess are for additional premises & ventilation doors, glazed & ventilation shutters to existing windows, new screen doors, new rubber floor mats, repairing & renewing punkahs, cement plastering to drains, provision for down fall pipes H. H.

The rates for the new items are fair & reasonable.

The Examiner in forwarding the completion report states that the outlay cannot be verified as the accounts to end of June only have been received. The excess to end of June amounted to Rs. 1683.

13. VIII. 92

a deduction of Rs. 1227.3-4 has been made for percentage gained

N^o 2358. W.D. / 25 August 1892

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following

Now the Consgr. Architect N^o 1286. D/22 July 1892.
Now the Examiner P.W. Accts. N^o 528. C. D/1 August 1892.

27/8

The Examiner is authorized to admit expenditure of Rs 1704 incurred in excess of the estimate of Rs 12,478 for improvements to the Resident Surgeon's quarters at the General Hospital Madras sanctioned in G.O. N^o 1205. W.D. / 30 April 1891.

19.8.92

To Govt. with 2 Encl^s.
Est. P.W. accounts

Ca

Nº 2358. w. d/25 august 1871

L. J. J.