

- (1) பக்கங்களின் எண்ணிக்கை 6
 (2) புதுக்கித் திருப்பிய நாள் 3 5 92
 (3) ஆதாரம் குறிப்பவர் சுருக்கொப்பம்

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

P W D துறை

அரசாணை எண்.	3347	அச்சகம்
மு. கோப்புத் தாள் எண்.	P W D	பலவகை
நாள் :	23-12-1893	199

மடிக்கவேர் கண்டபடி கையாளவோ கூடாது.

ஆவண. கா. 1-18,006-6-9-90.

Current 885

Note 5347

The Super Engineer II Circle submit Completion Reports for the following works & requests the sanction of Govt. to the incurs outlay, incurred on these works.

a) Constructing a new subterranean Jail & improving the Jail Office at Hospet in the Bellary Dist.

The original estimate for these works amounted to Rs 9775 & the expenditure incurred is Rs 10719. The excess of Rs 944 or 9.66% over the sanction is due to the following causes:

Substitution of hammer dressed stone in chumam in lieu of burnt stone in chumam for the wall & brick in clay, for the compound wall. Cuddapah slab flooring laid on 3" of concrete instead of ordinary burnt stone slabs & plastering interior of walls with 2 coats of chumam in lieu of pointing, also to the provision of 8 inch weather boards to Ventilators, increased depth of concrete, zinc water spouts, wood lining wof timbers etc.

(b) Constructing Dist. Surgeons residence with out-houses.

The original estimate amounting to Rs 11435 was sanctioned

Superintending Engineer's Office,
3RD CIRCLE.

Bellary 17th October 1893,

A. J. Fraser & Co. 2/5347
SUPERINTENDING ENGINEER.
IIIrd CIRCLE.

Chief Engineer
P. W. D.
Madras

the honor to forward
the Completion Reports
you will be so good
sanction of Government
incurred by the
in completing the works.

have the honor to be

Sir
your most Obedt. Servt.
A. J. Fraser & Co. Ch. Engr.
Superintending Engineer
III Circle.

O. S. H. & Co.
 3/10/93 the amount of Rs 84
 7-7% over the original estimate
 This excess is stated to be
 chiefly due to the provision of
 making blanks provided under
 management taken & is partly surplus
 work.
 Improvements to the old godown
 adjacent to the Sub. Divisional
 Office at Bellary.
 The sanctioned amount for the
 work was Rs 1220 & the expenditure
 incurred Rs 2257. The excess of Rs
 1037 or 85% over the sanction is
 stated to be due to considerable
 alterations in the work, insufficient
 rate in contracted work, repairs to
 the rebuilding of certain walls
 which were found in a dangerous
 condition during progress of the
 work.
 (1) Repairs to the Sub. Divisional Office
 at Bellary.
 Amount of expenditure incurred Rs 1141
 Amount of estimate Rs 880
 Total excess Rs 261
 This excess of Rs 261 which is 30%
 over the sanction is stated to be
 due to several items not provided
 in the sanctioned estimate but
 found necessary during execution.
 The reports have been verified
 by the Examiner P. H. accounts
 16.8

- Enclosures
- (1) Copy: a new Sub-divisional Jail and repairing certain improvements to the Taluk Office at Bellary
 - (2) Copy: District Surgeons quarters with out-houses at Anantapur.
 - (3) Improvements to old godown adjacent to the Sub. D. Office Bellary

No. 1825

Superintending Engineer's Office,
3RD CIRCLE.

Bellary 17th October 1893,

FROM

Colonel A. J. Fraser R.E.
SUPERINTENDING ENGINEER.
IIIrd CIRCLE.

To

THE Chief Engineer
P. W. D.
Madras

Sir,

I have the honor to forward the marginally noted Completion Reports and request that you will be so good as to obtain the sanction of Government to the excess outlay incurred by the Executive Engineer in completing the works.

I have the honor to be
Sir

Your most obedt. Servt.

A. J. Fraser C.E.

Superintending Engineer
III Circle.

From, *Colt J. Fraser R.E.*
 Superintending Engineer,
 IIIrd Circle,
 Bellary.

To, The *Chief Engineer*
P.W.D.
Madras

Dated *17th October* 1893.
 Received *20th*

Enclosures. *3-4*

No. *1825*

Subject.

Completion Report -
Forwarding B - and
requesting to obtain sanction
of Government for the excess
outlay incurred.

No. 3347.W d/23rd December

PROCEEDINGS OF THE MADRAS GOVERNMENT

READ the follo

From the S.E. III Circle No. 1825 d/17.10.93

The Examiner

P. W. Accounts
 authorised to ac
 the excess expend
 incurred on the
 following work
 in the Bellary

W
21 Dec.

1. Constructing a new
 Subsidiary jail and
 making certain improv
 ments to the Cadek office
 & Hospital

Amount of
 estimate
 Rs.

9775

Excess exp
 over est

2. Constructing District
 Surgeon's quarters
 with out-houses at
 Anantapur

11435

3. Improvements to old
 god own adjacent
 to the Subdivisional
 office at Bellary

1220

S. E. III Circle with 4 circles
as per P.W. Accts. & Est. 11/12
(10-2,000-11-10-93)

Cu

Excess expended
on certain works
the Bellington

No 3347. Wd/23^d December 1893

~~Am T~~
B9

INDEXED

16/1-

DESPATCHED

23 DEC 93