

8

Excess expenditure
on police huts at
St. John's Mt.

No 545 w. d. 28th July 194

to
Mr.

J. C. C. iii

INDEXED.
1/8

No. 52 W

SUPERINTENDING ENGINEER'S OFFICE,


V Circle, Madras,

Chennai, 10 February 1891.

From

J. C. Larmine Esquire

SUPERINTENDING ENGINEER, V CIRCLE,



To

THE Chief Engineer

P. W. Department

Thro' the Examiner P. W. Accounts

SIR,

Enclosures. /

Completion
Report.

I have the honor to submit for sanction of Government the enclosed revised estimate, in the form of a completion report, amounting to Rs 6835 for constructing huts for Reserve Police Constables at Saint Thomas Mount shewing an excess outlay of Rs 475 over the original estimate of Rs 6360 sanctioned in G.O. no. 3065 W dated 16th November 1891.

2 The

2. The causes of the Excess as explained in the Completion report are, increase of rate for wood work, by annex 4; Excavation of foundations in site originally selected and subsequently required to be changed; and compensation for land (new site) not provided for in the Estimate.

I have the honor to be
Sir

Your most obedt. Servt

J. C. Winnice
Capt. Engineer U.S.A.

P. W. CURRENT No. 1219

From

THE SUPERINTENDING ENGINEER,

V CIRCLE,

To

THE

Chief Engineer
P. W. Deptt.

Sho: the Examiner P. W. Accts.

Dated 10th February 1894.
Recd. 16th

ENCLOSURES. 2

16.11.91. 3065W

No 52 W.

Re: Same Police Constables
- who work at St. Thomas
Mount -

Submitting for sanction
of Govt - a revised Estimate
- made in the form of a
Completion Report for
Constructing the -

15/2 No. 541 D of 15-2-94

To E.W.

Forwarded -

The total outlay
shown in the
accompanying Com-
-pletion Report
has been checked
and found correct

H.M.V.

Sho

13/2

C

To be examined
16/2/94

16.2.94

Public Works Department.

Current No. 1219

Letter No. 5412.

Dated 15th Feb. 1894

From the Examiner P. W. Accts.

NOTE BY TECHNICAL SECTION.

Name of work Constructing 30 Police huts
for the reserve constables at St. Thomas
Mount. Chingleput District
Amount of revised estimate Rs 6835

The Super Engineer & Circle submits
for the sanction of Govt a revised
estimate amounting to Rs 6835,
in the form of a completion report,
for constructing thirty huts for
the reserve Police Constables at
St. Thomas Mount in lieu of the
original estimate sanctioned as
amounting to Rs 6360 sanctioned
in G.O. No. 3065 W dated 16th Nov.
1891.

The excess of Rs 475 or 7.47%
over the original sanction is due
to the following causes:-

- (a) To increased rate for ventilator
woodwork as the original rate
was found to be insufficient Rs 215
- (b) To increased cost of incense:
-ing foundations owing to
change of site Rs 250
- (c) To compensation for land, owing
to change of site land had to be
purchased for which no provision
was made in original estimate

(d) Other petty items ——— 090
 Total Rs. 693
 deduct savings ——— 118
 Total excess Rs. 475

The completion report has been
 verified by the Examiner P.W. Accts.

Ths.
 19. II. 94.

Excess may be
 sanctioned - It is
 chiefly due to change
 of site.

What is the schedule
 rate for ventilators? at
 St. Thomas Mount
 O.K.
 19. II. 94.

T 19/2

No special rate for ventilators but
 a rate of Rs. 2 per Cft. is entered
 in the schedule under 'single wood
 wrought & fixed'.

Ths.
 19. II. 94.

Lined
 O.K.
 19/2

B 19/2

No. 545 W. of 28th February 1894. PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.


Read the following

From the S. E. T. Circle No. 52 W of 10th Feb. 1894
 Office note from the
 Examiner, P.W. Accts. No. 541 D " 15 "

The outlay of Rs. 475
 incurred in excess of the
 estimate of Rs. 63 '0 sanctioned
 in G.O. No. 3065 W of 16th Nov.
 1891 for the construction of
 30 police huts for the
 reserve Constables at
 St. Thomas Mount, is
 sanctioned.

O.K.
 26. 2. 94

L 19/2



8

The S.E.T. Circle with
 2 encls.
 Exam. P.W. Accts.

R.S.
 Maj