

No. 134-S.E.

FROM *Mr. S. Gopalakrishnan, Surgeon,*
Rai Bahadur, B.C.E.,
Executive Engineer,
Salem Division.

To
The Superintending Engineer,
Fourth Circle,
COIMBATORE.

Sir,

Enclosures.

With reference to the remark
on the failure to work out the grant
for the Taluk office at Tirupattur made
in L.O. No. 783 W. dated 28th March/95
Communicated to me with your No. 88-S.E.
of 29th idem, I have the honour to report
that the Contractor employed for the work
died suddenly about the end of August
last and the work was almost at a
stand still for about a month afterwards.
His brother engaged to continue and finish
off the work and he was allowed to do so.
He was not showing satisfactory progress,
but as he was a man of position and
was promising to turn out sufficient

Sufficient work to utilize the grant
of the year his words were relied upon
till January. But as he proved untrust-
-worthy other men were employed in
February. As they had to do the upper
portion of the walls with the Ventilators,
the work was unavoidably slow and
it was found impossible to fully
utilize the grant.

I have the honor to be,
Sir,

Your most obt. Servant,

Robert C. Brown
Executive Engineer. 2.4.95

P. W. D.

P. W. D. CURRENT No. 2796

FROM

THE EXECUTIVE ENGINEER,

SALEM DIVISION.

To

The Superintending Engineer,

Fourth Circle,

Coimbatore.

Dated 2nd }
 Despatched } April 1895.
 Received }

No. 134: S.E.

Enclosures.

SUBJECT.

Taking office at
 Tirupattur.

Reports in the Cause
 of Short outlay in —

On the back

No. 140 d/4th April 1895

Submitted to the Chief
 Engineer, P.W.D., with reference
 to para 2. of G.O. No. 783 W.
 dated 28th March 1895.

Warranted
 Supg. Engineer 4th Circle
 Date: 8.4.95

Sub. No. 87/145 d/9 April '95
 Recorded
 Recorded.

C.M.S.

B

R.L.

28.3.95 No. 783 W.

INDEXED

20.11.11.