

Public Works (1897) Department.

G.O., No. 793-94 I

DATED 31. August 1897

11/9/97

100/8

100/8

[Despatch Abstract.]

Works sanctioned up to 1896-97 under the Open Capital Rules: Extending the date for completion of certain items in the Statement of — requiring renewal of sanction to 31st March 1898 and despatching that a copy of these Pros. be forwarded to the Govt of India with request that the dates for ~~the~~ completion of certain other items be ~~be~~ extended to specified dates.

Works sanctioned up to 1896-97 under the Open Capital Rules.

Forwarding copy of Pros. requesting that the dates for completion of certain items in the Statement of — requiring renewal of sanction, be extended to specified dates.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

Forwarding copy of Proceedings requesting that the dates for completion of certain items in the statement of — requiring renewal of sanction, be extended to specified dates.

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

Irrigation.
Account.

READ—the following papers:—

Statement of works sanctioned up to 1896-97 under the Open Capital Rules
requiring renewal of sanction.

[STATEMENT

STATEMENT of works sanctioned up to 1896-97 under Open Capital Rules requiring renewal of sanction.

Sanctioning authority.	Name of work.	Sanctioned estimate, including establishment and tools and plant charges.		Date of expiry of sanction.	Amount for which work is completed and sanctioned closed.	Remarks.
		Class I.	Class II. Total.			
	WORKS REQUIRING RENEWAL OF SANCTION.					
	GODAVARI DELTA SYSTEM.					
	<i>Central Section.</i>					
	Amalapuram Canal.					
P.M.G., No. 519 I. of 12th June 1893.	1. Excavating a parallel channel from Sallapalli channel head to end of Amalapuram canal.	1,580	1,580	31st March 1897.	..	Extension of sanction up to 31st March 1898 is necessary to admit of the adjustment of compensation bills.
" " 873 I. of 24th Oct. 1896.	2. Excavating Makkamala east side channel.	4,130	4,130	Do.	..	As the extension of the closing date of this work expired on 31st March 1896 and the adjustment of compensation bills was not made in 1895-96, extension of sanction up to 31st March 1897 is necessary.
P.M.G., No. 393 I. of 3rd May 1895.	3. Compensation for land for parallel channel from 28th mile.	400	400	31st March 1896.	402	Extension of sanction up to 31st March 1898 is necessary to admit of the adjustment of compensation bills.
Govt. of India No. 45 I. of 5th Feb. 1897 (P.M.G., No. 178 I. of 22nd Feb. 1897).	Bank Canal.	150	150	31st March 1897.	..	Extension of sanction up to 31st March 1898 is necessary to admit of the adjustment of compensation bills.
Do.	4. Compensation for land for Dondikurru channel.	258	258	Do.	..	Extension of sanction up to 31st March 1898 is necessary to admit of the adjustment of compensation bills.
Do.	Gunnaram Canal.	832	832	Do.	..	Extension of sanction up to 31st March 1898 is necessary to admit of the adjustment of compensation bills.
Do.	5. Compensation for land for excavating Ramachandrapuram surplus weir channel.	1,765	1,765	Do.	..	Extension of sanction up to 31st March 1898 is necessary to admit of the adjustment of compensation bills.
Do.	6. Compensation for land for excavating a channel from Ralli surplus weir to Gorinkala drain.	2,920	2,920	Do.	..	Extension of sanction up to 31st March 1898 is necessary to admit of the adjustment of compensation bills.
Do.	7. Drains.	5,610	5,610	Do.	..	Extension of sanction up to 31st March 1898 is necessary to admit of the adjustment of compensation bills.
	<i>Western Section.</i>					
	Main Canal.					
P.M.G., No. 890 I. of 30th Oct. 1895.	8. Constructing a platform to Viesherwan head sluice.	2,920	2,920	Do.	..	Extension of sanction up to 31st March 1898 is necessary to admit of certain recoveries being effected.
	SANGAM ANICUT SYSTEM.					
P.M.G., No. 429 I. of 20th May 1895.	9. Kanigiri canal drainage scheme for Dampur tank bed.	5,610	5,610	Do.	..	As a portion of the liabilities was paid during 1897-98, extension of sanction up to 31st March 1898 is necessary.

Statement of works sanctioned up to 1896-97 under Open Capital Rules requiring renewal of sanction—cont.

Sanctioning authority.	Name of work.	Sanctioned estimate, including establishment and tools and plant charges.		Date of expiry of sanction.	Amount for which work is completed.	Date on which work is completed and sanction closed.	Remarks.
		Class I.	Class II.				
	SANGAM ANICUT SYSTEM—cont.	RS.	RS.	RS.	RS.	RS.	
Govt. of India No. 270 I. of 5th Nov. 1895 (P.M.G., No. 1027 I. of 26th Nov. 1895).	10. Allar main drain land compensation ..	5,600	..	31st March 1897.	5,600	..	Payment of compensation for land deferred pending adjudication by the Civil Court of the claims of the shareholders interested in the land. Extension of sanction up to 31st March 1898 is therefore necessary.
P.M.G., No. 368 I. of 29th April 1895..	11. Varni branch channel No. 2 Eastern channel.	..	2,150	Do.	2,150	..	Extension of sanction up to 31st March 1898 is necessary to admit of the adjustment of compensation bills.
P.M.G., No. 357 I. of 23rd April 1895 ..	12. Extending minor channel, 19 miles, left bank, Eastern channel.	..	1,370	Do.	1,370	..	As some of the individual works involved in the estimate are not yet completed, extension of sanction up to 31st March 1898 is necessary.
	CAUVERY DELTA SYSTEM.						
P.M.G., No. 195 I. of 28th Feb. 1895..	13. Improvements to Nariangudi dam across Odembhogiar.	2,070	..	Do.	2,070	..	As some more plastering work remains to be done, extension of sanction up to 31st March 1898 is necessary.
P.M.G., No. 749 I. of 14th Sept. 1895..	14. Constructing a new head sluice to Thirunagari channel.	1,610	..	Do.	1,610	..	The work could not be completed as there was water in the river. Extension of sanction up to 31st March 1898 is therefore necessary.
P.M.G., No. 909 I. of 1st Nov. 1895 ..	15. Constructing a drainage sluice for Nio-kunnam drainage channel and a foot-bridge at the in fall of Vickramanar.	3,300	..	Do.	3,300	..	Owing to untimely freshes in the river in February last, the work could not be completed. Extension of sanction up to 31st March 1898 is necessary.
P.M.G., No. 485 I. of 15th June 1895..	16. Providing an experimental pair of shutters to replace body wall in arch No. 8 from right south branch of the Upper Coleroon anicut.	3,540	..	Do.	3,540	..	The working of similar experimental shutters at the Lower Anicut not being considered satisfactory, the work is in abeyance. Extension of sanction up to 31st March 1898 is necessary.
P.M.G., No. 853 I. of 7th Nov. 1894 ..	17. Reconstructing the old dam across Iyavinar.	4,731	..	Do.	4,731	..	Work in abeyance owing to the non-settlement yet of the rights of the contending parties before a Civil Court. Extension of sanction up to 31st March 1898 is necessary.

(Signed) W. HUGHES,
Chief Engineer for Irrigation.

20th August 1897.

No. 165 I.

Submitted to Government with a recommendation that, in the circumstances reported, the date for the completion of the works entered in the statement be extended as indicated in the remarks column.

21st August 1897.

(Signed) W. HUGHES,
Chief Engineer for Irrigation.

ORDER—No. 793 I., dated 31st August 1897.

The date for completion of items 1, 2, 8, 9, and 11 to 17 is extended to 31st March 1898.

2. Ordered that a copy of these Proceedings be forwarded to the Government of India, with a request that the date for the completion of item 3 be extended to 31st March 1897, and that for items 4 to 7 and 10, to 31st March 1898.

[Here enter No. 794 I., dated 31st August 1897.]

(True Extract.)

(Signed) W. HUGHES,
Joint Secy. to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.
" Superintending Engineers, I, II and V Circles.
" Examiner of Public Works Accounts.

ENDORSEMENT—No. 794 I., dated 31st August 1897.

Forwarded.

(By order.)

(Signed) W. HUGHES,
Joint Secy. to Government,
Irrigation Branch.

Exd. T. K. Narayana Aiyangar.

His Excellency the Governor.

No. 793-94 J. 8/31-8-97

PUBLIC WORKS DEPARTMENT,

IRRIGATION BRANCH.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Statement of works requiring Renewal of
Sanction by the Govt of India

UNDER date the

Read the following

Statement of Works sanctioned up to 1896-97 under the Open Capital
Rules requiring renewal of sanction. No 165. J. 21-8-97

Encl.

Issue

10th 21.8.97

1

Order thereon No. 793 J. 8/31-8-97

The date for completion of items
1, 2, 8, 9 and 11 to 17 is extended to
31st March 1898.

2. Ordered that a copy of these Pro-
ceedings be forwarded to the Govern-
ment of India with a request that
the date for the completion of item 3
be extended to 31st March 1897 and that
for items 4 to 7 and 10 to 31st
March 1898.

To The Chief Engineer for Irrigation.

" Supp. Engr., First, Second & Fifth Circles

" Examiner of P. W. Accounts.

Endorsement

No. 7443, or 3128-97
Indorsement.

Forwarded.

W.H.
21.5.97

W.H.
21.5.97

know into of claband
2/8/97
see
17/9/97

W.H.
21.5.97

PP-2-10

PP-2-10

Note for W.H. Office - After approval,
the copy of this should be
forwarded without delay, in Manuscript.

Public Works (1897) Department.

CURRENT No. 8599

Order

From

The Chief Engineer
for Irrigation.

No. 1658

Dated 21.8.97

Received 27.8.97

Enclosures /

Spare copies .

SUBJECT.

Statement of work No sanctioned
up to 1896-97 under the open
Capital rules requiring
renewal of Sanction.

BACK PAPERS.

[illegible]

FURTHER PAPERS.

This image shows a blank, aged, cream-colored page, likely an endpaper or flyleaf from an old book. The paper has a slightly textured appearance with some minor discoloration and faint, illegible markings in the upper left corner. There are several dark smudges and stains near the bottom edge, possibly from handling or age. The overall tone is a warm, off-white or light beige.

Statement of works sanctioned upto 1896-97 under Open Capital Rules requiring renewal of sanction									
Sanctioning authority	Name of work	Sanctioned estimate including establish-ment and tools and plant charges			Date of expiry of sanction	Amount for which work is completed	Date on which work is com-pleted & sanction closed	Remarks	
		Class I	Class II	Total					
Myl N° 5193 dated 12 th June 1893 " 8732424 Oct 1896	Works requiring renewal of sanction								
	Godavari delta system								
	Central section								
Myl N° 3932 of 3 rd May 1895	Amalapuram Canal								
	1. Excavating a parallel channel from Galla								
	- palli channel head to end of Amalapuram Canal	1580		1580	31 st March 1897			Extension of sanction upto 31 st March 1898 is necessary to admit of the adjustment of compensation bills	
Govt of India N° 453 of 5 th Feb 1897 (Myl N° 1781 of 22 nd Feb 1897)	2. Compensation for land for parallel channel from 28 th mile.	400		400	31 st March 1896	402		As the extension of the closing date of this work expired on 31 st March 1896 and the adjustment of compensation bills was not made in	
Do	Bank Canal								
	4. Compensation for land for Dantikurru chan-								
	- nel	150		150	31 st March 1897			1895-96, extension of sanction upto 31 st March 1897 is necessary.	
Do	Gunnaram Canal								
	5. Compensation for land								
	6. Compensation for land for excavating Ra-	258		258	31 st March 1897			Extension of sanction upto 31 st March 1898 is necessary to admit of the adjust-	
Do	- machandrapuram surplus weir chan-							- ment of compensa-	
	- nel	832		832	31 st March 1897			- tion bills	
	Drains								
Do	7. Compensation for land for excavating a								
	channel from Ralli								
	surplus weir to Gorinkala drain	1765		1765	31 st March 1897				

Western Section

Main Canal

Ordg No. 8909

of 30th October

1895

8. Constructing a platform to Vi-jeshweraam head sluice.

2920 2920 31st March 1897

Extension of sanction upto 31st March 1908 is necessary to admit of certain recoveries being effected.

Tanjavur Ancient System

Ordg No. 1298 of 20th May 1905

" 7882 of 25th Sept 1896

9. Kanigiri canal, drainage scheme for Dampur tank bed.

5610 5610 31st March 1897

As a portion of the liabilities was paid during 1897-98, extension of sanction upto 31st March 1908

Govt of India No. 2702 of 15th Nov 1905 (Ordg No. 1027 of 26th Nov 1905)

10. Alluv main drain land compensa-tion.

5600 " 5600 31st March 1897

is necessary.

Payment of compensation for land deferred pending adjudication by the Civil Court of the claims of the Shetrunj-dars interested in the land. Extension of sanction upto 31st March 1908 is therefore necessary.

Ordg No. 3682 of 29th April 1905

11. Varni branch chan-nel No. 2. Eastern channel.

2150 2150 31st March 1897

Extension of sanction upto 31st March 1908 is necessary to admit of the adjustment of compensation bills.

Ordg No. 3572 of 28th April 1895

12. Extending minor chan-nel 19 miles, left bank Eastern chan-nel.

1370 1370 31st March 1897

As some of the individual works

18th

20-22

23

involved in the esti-
-mate are not yet
completed, extension
of sanction upto
31st March 1898
is necessary -

As some more plastering
work remains to be
done, extension of
sanction upto 31st March
1898 is necessary.

Works nearly completed.
Extension of sanction

upto 31st March 1898
is necessary to close
accounts.

The work could not be
completed as there was
water in the river.
Extension of sanction
upto 31st March 1898
is therefore necessary.

During to untimely
floods in the river
in Feb'y last, the
work could not

Cawvery delta system

Ordg No 1959
of 28th Feb'y 95
13. Improvements to
Kariyazadi dam
across Odumbho
- ghia -

2070 .. 2070 31st March
1897

Ordg No 4679
of 1st June 95
14. Restoring the old
irrigation channel
of Lithamavolu
and constructing
the necessary ma-
-sonry works for it
in the Vethan

4010 4010 31st March
1897

Ordg No 7499
of 14th Sept 95
14. Constructing a new
head sluice to
Thirumagari channel

1610 1610 31st March
1897

Ordg No 9099
of 1st Nov 95
15. Constructing a
drainage sluice for
Kichkunnaru drain
- age channel and
a foot bridge at
the infall of
Vikramanar
bridge into the
Vennar -

3300 3300 31st March
1897

Eng N° 4859
of 15th June 1905

16. Providing an experimental pair of shutters to replace body wall in arch no 8 from right south branch of the upper Coleroon

Account -

3540

3540 31st March 1897

Eng N° 8539

of 17th Nov 1904

" 8739 of 24th 1st

Oct 1906

17. Reconstructing the old dam across Syarivanar -

4731

4731 31st March 1897

be completed. Extension of, upto 31st March 1898 is necessary

The working of similar experimental shutters at the lower anicut not being considered satisfactory the work is in abeyance. Extension of sanction upto 31st March 1908 is necessary.

Work in abeyance owing to the nonsettlement of the rights of the

Contending parties before a civil court. Extension of sanction upto 31st March 1898 is necessary.

17.8.97

1897

W. H. Hughes
Chief Engineer for Irrigation.