

Public Works (189 &) Department.

G.O., No. 194 J

DATED 11 March 98

13/3/98

[Despatch Abstract.]

Excess expenditure The Examiner authorized to pass the — 7-Rs-138 on constructing a head sluice to Muramanda channel at 4 m. 7 fm. 562 feet, Cocanada Canal, Godavari Eastern Delta.

90/4

TEJ
11-398
Right
1/28

12/p

BACK PAPERS.

FURTHER PAPERS.

IRRIGATION.
ACCOUNT.

Government (1898) of Madras.
PUBLIC WORKS.

Recd.

Regd.

{ 1898.

Enclosures

Spare copies

G.O., No. 194 I., 11th March 1898.

MARCH.

Excess Expenditure

The Examiner authorized to pass the — of Rs. 138 on constructing a head sluice to Muramanda channel at 4 miles 7 furlongs 562 feet, Cocanada canal, Gó dávari Eastern delta.

No. 194 I., 11TH MARCH 1898.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.
Account.

READ—the following paper:—

From W. C. DEMORGAN, Esq., M.I.C.E., Superintending Engineer, I Circle, to the Chief Engineer for Irrigation, dated 12th February 1898, No. 2037 G.D.

I have the honour to bring to your notice that the Executive Engineer, Gódávri Eastern division, has incurred an excess outlay of Rs. 112 on constructing a head sluice to Muramanda channel at 4 miles 7 furlongs 562 feet of Cocanada canal, sanctioned under 49. Capital expenditure not charged against Revenue—Gódávri delta system, in G.O., No. 507 I. of 12th June 1896, and to request that you will be good enough to obtain sanction of Government authorizing the Examiner of Public Works Accounts, Madras, to admit the excess.

2. The Executive Engineer explains in the accompanying completion report, verified by the Examiner, that the excesses on item Head sluice and Syphon culvert, which are nearly covered by saving on earthenware pipe sluice, appear to have been possibly due to incorrect adjustment of materials chargeable to the latter work to two former ones.

No. 70 I.

Submitted to Government. In the circumstances reported, the excess expenditure incurred on the work referred to may be sanctioned, the net excess on the three estimates being only Rs. 12.

4th March 1898.

(Signed) W. HUGHES,
Chief Engineer for Irrigation.

ORDER—No. 194 I., dated 11th March 1898.

The Examiner of Public Works Accounts is authorized to admit the excess expenditure of Rs. 112, or Rs. 133 including establishment charge, incurred on the work, "constructing a head sluice to Muramanda channel, at 4 miles 7 furlongs 562 feet, Cocanada canal," Eastern section, Gódávri delta system.

2. This sanction is registered as No. 172 I. of 1897-98.

(True Extract.)

Under Secretary to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.
" Superintending Engineer, I Circle,
" Examiner, Public Works Accounts,
with one enclosure.

Exd. T. K. Narayana Aiyanga.

Public Works (1898) Department.

CURRENT No. 2201

Order

From

The Chief Engineer
for Irrigation

No. 70 I.

Dated 4-3-98

Received 9.3.98

Enclosures 1/2

Spare copies

SUBJECT.

Constructing a head sluice to
Muramanda Channel-Cocanada
Canal. Eastern Section-Gódávri Delta
System - Recommended for sanction
the excess expenditure incurred on
the work of—

PUBLIC WORKS DEPARTMENT,
IRRIGATION BRANCH.

UNDER date the 21st

READ the following

from the Supp. Engineer, Dist. Circle. (H.E. No. 2037-C.D. dated 12-2-88).

UNDER date the

READ the following

from the Supp. Engineer, First Circle. (42. N.º 2037-LD, dated 12-2-88).

1707 ¹⁰ Feb No 70 Sd. 24-3-58
Submitted to Government. On the

circumstances reported, the excess expenditure incurred on the work referred to, may be sanctioned. The best excess on the three estimates being only Rs 12.

Order thereon. No 1945811398

The Examiner of Public Works Ac-
counts is authorized to admit the
excess expenditure of Rs. 112 or Rs 138
including establishment charge, in-
curred on the work, "Constructing a
head sluice to Muramanda Chan-
nel, at 4 m. 7 fur. 562 ft., Cocanada
Canal," Eastern section, Godavari
delta system.

2. This sanction is registered as
H. 1725 of 1977-78.

7.2.9.
10.3.98

To the Chief Engineer for Dry

- Supt. Engineer, Irish Canal with
- Examiner, Public Works Acct. ^{Trust}

1005

24/2/98

PROCEEDINGS OF THE MADRAS GOVERNMENT

Under date 12

Read the following

Public Works (1898) Department.

CURRENT No. 27 G.D.

From W. Demorgau Esquire
Executive Engineer in charge of
canals

Order

No. 2037 G.D.

Dated 12th February 1898.

Received 21 — Do —

Registered

Enclosures /

Spare copies

SUBJECT.

Constructing a sluice at the
head of Muramunda Channel
on Coconade Canal, Godi & Dion.
Forwarding the Completion Report
of the work explaining the causes
of excess on it and requesting to
obtain the sanction of Govt. authorizing
the Examining P.W. accounts to admit the
Excess outlay of Rs 112/- on the same.

Dep. dispend for approval.

to
supd.

F.E.I.

The statement has been
verified by C-50 & 51.

1898

supd.

FURTHER PAPERS.

No. 2037 GD

FROM

W. B. Deming and Eugene M. C. C.
SUPERINTENDING ENGINEER.

FIRST CIRCLE.

Enclosures. / TO

THE CHIEF ENGINEER

FOR IRRIGATION.

WALTAIR, Camp Chesterfield 12.2 1898.
Drops 16.2 1898

SIR,

I have the honor to bring to your notice that the Exec Engineer, Godavari Eastern D^y, has incured an excess outlay of Rs 112 in constructing a Head sluice to Niramunda Channab at 4 m. 7 fur 562 ft of Cocanada Canab. Sanctioned under 49 Capital expenditure not charged against Revenue, Govt Delta System in G.O. no: 507 of 12.6.96 and to request that you will be good enough to obtain sanction of Government authorizing the Examiner of P^o Accounts Madras to admit the excess.

2. The here Engineer explains in the accompanying Completion report, verified by the Examiner, that the excesses on item Head Shice and Siphon culvert which are nearly covered by saving on Earthenware pipe Shice appear to have been possibly due to incorrect adjustment of materials chargeable to the latter

work

SUPERINTENDING ENGINEER,
FIRST CIRCLE.

THE CHIEF ENGINEER

FOR IRRIGATION.

ATCHED
VED

189

No.

ENCLOSURES.

SUBJECT.

work to two former ones

I have the honors 1891

Set

Ym morobed 187

*Wohrger 13
2*

Safety Engineer Thiele

