

Public Works (1898) Department.


G.O., No. 1173 W

DATED 11 May 1898

[Despatch Abstract.]

Objectionable Items: Order on statement of
— in the accounts of the Consulting Architects
Dr for February 1898.

B
U.S. 38



Consulting Architect

Divisional statement of objectionable items in the accounts

Item No.	No. in the schedule.	Particulars of each item.	AMOUNT				
			Of estimate or item.	Expended up to date.	Appropriated during the year.	Expended during the year.	Expended during the month.
			Rs.	Rs.	Rs.	Rs.	Rs.
1	14	45 Civil Works Provincial Excess Over Estimate. Government House, Madras, Gwindy and Cotacamund repairs to furniture	8200	8373			352
		Excess 173					
2	39	Want of Estimate. Government work house, Royapuram renewal of pipes.		20			20
3		Miscellaneous Irregularities. Excess over Sanctioned limit of reserve stock. Excess over sub heads Building materials	Sanctioned Balance Limit at end of month				Excess
			10,000	10,958			958
4	2	24 1/2 % on the value of stock supplied to the Tahsil dar of Madanapallie					
		Oct/97 6-13-7					

These are point in this the draft order is

DIVISION

for the month of February 1898.

Remarks by Examiner, P. W. Accounts.	Executive Engineer's explanations.	Remarks by Superintending Engineer.	How disposed of.
1. As the limit of Rs 8200/- fixed for the Government House furniture has been exceeded. Sanction of Government is awaited to pass the excess.	1. This excess is due to write backs of expenditure of Rs 5027 on repairs and supply of Chunks + mats from the Annual repair estimate to that of the furniture part. See this Office No. 2590 of 18.1.98.	1. This excess is due to write backs of expenditure of Rs 5027 on repairs and supply of Chunks + mats from the Annual repair estimate to that of the furniture part. See this Office No. 2590 of 18.1.98.	1. This excess is due to write backs of expenditure of Rs 5027 on repairs and supply of Chunks + mats from the Annual repair estimate to that of the furniture part. See this Office No. 2590 of 18.1.98.
2. Pending sanction to estimate outlay will be passed if approved.	2. Estimate sent for consideration 3rd of Feb 98. Outlay may be passed.	2. Pending sanction to estimate outlay will be passed if approved.	2. Pending sanction to estimate outlay will be passed if approved.
3. The Consulting Architect states that steps are being taken to keep within reserve limit. Early adjustment awaited.	3. Balance has greatly been reduced by issues to work in progress in March 98.	3. The Consulting Architect states that steps are being taken to keep within reserve limit. Early adjustment awaited.	3. The Consulting Architect states that steps are being taken to keep within reserve limit. Early adjustment awaited.
4. The Consulting Architect states that the adjustment is anticipated in March 98. Early adjustment awaited.	4. Account received and copied in the accounts for March 98.	4. The Consulting Architect states that the adjustment is anticipated in March 98. Early adjustment awaited.	4. The Consulting Architect states that the adjustment is anticipated in March 98. Early adjustment awaited.

Statement only for this in the last column