

Public Works (1899) Department.

G.O., No. 1171 *W*

DATED 2nd May 1899.

[Despatch Abstract.]

Objectionable Items

Orders in the Statement of —
to end of Feb'y 1899
remaining unremitted in the accounts
of the Consty. Architects' De-

Consulting Architect

Divisional statement of objectionable items in the accounts

Item No.	No. in the schedule.	Particulars of each item.	AMOUNT.				
			Of estimate or item.	Expended up to date.	Appropriated during the year.	Expended during the year.	Expended during the month.
			Rs.	Rs.	Rs.	Rs.	Rs.
		45 Civil Works Provincial					
1	2	Government Secretariat buildings at Coimbatore-additions		1259			1259
2	17	Executive Engineers quarters at Madurai constructing		2656			2656
3	87	P.W.D. Officer's Chaparran Repairs	546	647			113
4	1	Schedule of debits to stock Manufacture of bricks and tiles at Brickfields	43034	44615			4122
5		Miscellaneous Irregularities Delay in recovery of rent Rent due by Mr. J. Narasinga Row for the Apothecary's quarters attached to the Women and children's Hospital from 1 st February 1898 to 28 February 1899					208-9-7

DIVISION.
for the month of February 1899.

Remarks by Examiner, P. W. Accounts.	Consulting architect's Executive Engineer's explanations.	Order of Govt. Remarks by Superintending Engineer.	How disposed of.
1 No Estimate	1 Sanctioned in P.O. 26748 6.4.99.	No. 1171 W 8 2.5.98	
2 No Estimate	2. Estimate ready will be sent in a day		
3 Estimate Exceeded	3. May be passed.	Items 1 to 4 Noted.	
4 Estimate Exceeded	4. Extract sent to P.D.O.		
5 The consulting architect in his accounts for February 1899 states that the matter has been referred to Government. Early recovery is requested	5. Referred to Government has been referred in this office to the Public Department No. 407 P. D. of 21-3-99.	Items 5 to 7 The question has been referred to the Public Department and the reply from that Department is awaited.	

Divisional statement of objectionable items in the accounts

Item No.	No. in the schedule.	Particulars of each item.	AMOUNT.				
			Of estimate or item.	Expended up to date.	Appropriated during the year.	Expended during the year.	Expended during the month.
			Rs.	Rs.	Rs.	Rs.	Rs.
		<i>Annears</i>					
6		45 Civil Works Provincial Leper hospital opening space between rafters repairing roof on top of walls of bed sick ward attached to the (objectionable item state- ment for November 1898 item 2 and December 1898 item 3) and by charged to separate materials Excluded local		136	474	166	
7		Light house for the tower of the new law courts providing a new railing round the laburne gallery. (objectionable item statement for November 1898 item 6) Library (book no 10 C.A. No 90 item 341 of objectionable item statement for January 1899)			258	303	

DIVISION.

for the month of February 1899.

Remarks by Examiner, P. W. Accounts.	Executive Engineer's explanations.	Remarks by Superintending Engineer.	How disposed of.
No Estimate	Estimate sanctioned vide No 245 of 1898-99	Items 6 to 9 Noted.	
7	Appropriation exceeded Sanctioned No 906 W of 24-3-99	May To the Gov. P. W. Accounts thru the C. A. to Govt	

Consulting Architect

DIVISION.

for the month of February 1897.

Divisional statement of objectionable items in the accounts

Item No.	No. in the schedule.	Particulars of each item.	AMOUNT.				
			Of estimate or item. Rs.	Expended up to date. Rs.	Appropriated during the year. Rs.	Expended during the year. Rs.	Expended during the month. Rs.
		Arrears					
8		Excluded Local (Port Funds)					
		Miscellaneous Public Improvements Minor Total			1474	1618	
		(Item 1 of objectionable item statement for January 1899)					
		Miscellaneous Irregularities					
		Irregular charges to works					
9	(a)	Pad locks and key charged to repairs to Maternity Hospital.					
		(Docket No 80 CBR 89, 2 pad locks charged to Item 8(a) of objectionable item statement for January 1899)					
(b)		Providing an installation of gas for illuminating the library reading room and theatre					
		theatrical commemara Library					
		(Docket No 23 CBR No 90 Item 3(b) of objectionable item statement for January 1899)					

Remarks by Examiner, P. W. Accounts.	Executive Engineer's explanations.	Remarks by Superintending Engineer.	How disposed of.
<p>7</p> <p>Appropriation Exceeded</p>	<p>P. Sauchin</p> <p>4.11.9061r</p> <p>24-3-99.</p>		
<p>9 (a) and (b)</p> <p>The charge should in each case be recovered from the civil department vide code I x 4</p>	<p>9 (a) & (b)</p> <p>Recovered in March '99</p> <p>from officers concerned.</p>		