

Public Works (1899) Department.

G.O., No.

817 *W*

DATED

16. March 1899.

[Despatch Abstract.]

Objectionable News

*Anderson Statement of — in
the accounts of the entire Engineer's Commission
incurred to end of Nov 98, III. Article*

B

C. G. P.—No. 314 P W—14 3 96--4000.

Madras

PROVINCE.

Statement of Objectionable items in the accounts of Executive

Engineers remaining unremedied to end of November 1898

Item No.	Circle, Division and Description of work.	Month in the accounts of which objectionable expenditure first appeared.	COMPARISON WITH ESTIMATE.		
			Amount of estimate.	Expenditure up to date.	Excess over estimate.
			Rs.	Rs.	Rs.
	45 Civil Works Provincial <u>Want of Estimate</u> <u>Bellary Division</u>				
1	Constructing Taly Cutchery at Kalyandurg	March 98		2500	2500
	<u>Kurnool Division</u>				
2	Purchase of stocks and brass	November 1897		69	69
	<u>Excess over Estimate</u> <u>Bellary Division</u>				
3	Taly Cutchery at Gooty constructing	Feb 97	35754	42806	7052
4	Taly Cutchery at Dharmavaram Constructing	Feb 98	35682	41996	6314
5	Constructing a School House at Anantapur	Do	19920	21063	1143

COMPARISON WITH APPROPRIATION.			Miscellaneous irregularities.	Expenditure during the month.	Opinion of the Superintending Engineer with final remarks by the Examiner.	Orders by Local Government or Administration.
Amount of appropriation.	Expenditure of the year.	Excess over appropriation.				
Rs.	Rs.	Rs.	Rs.	Rs.		
					1. Orders in Province & objectionable item state - ment for July 98 were - "Estimate is under consideration"	10:81749 16.3.99 An estimate for this work has already been sanctioned on 29.6.98 95 Wdy 10 th January 1899
					2. Orders in Provincial ob- jectionable item state- ment for July 98 were - "The objection to this item should be postponed at once and the cause of delay ex- plained"	Very early steps should be taken to remove the objection to this item 356
					3. to 4. Orders in Provincial objectionable item state- ment for July 98 were - These items have been outstanding for a long time. The Superintending Engineer should arrange for the very early submission of the com- pletion reports with	Special arrangements should be made to close the accounts of these works, and submit completion reports with full explanation for the excess in each case

Madras

PROVINCE.

Statement of Objectionable items in the accounts of Executive

Engineers remaining unremedied to end of *November* 189*8*.

Item No.	Circle, Division and Description of Work.	Month in the accounts of which objectionable expenditure first appeared.	COMPARISON WITH ESTIMATE.		
			Amount of estimate.	Expenditure up to date.	Excess over estimate.
			Rs.	Rs.	Rs.
	<i>45 Civil Works Provincial</i>				
	<i>Excess over estimate</i>				
	<i>Kurnool Division</i>				
6	Constructing a Store shed for the Gamini tanks at <i>Perambur</i>	<i>March 97</i>	<i>3420</i>	<i>4597</i>	<i>1177</i>
7	Constructing Stationary Sub-Magistrate's office at <i>Nandyal</i> <i>Excess sanctioned by Superm. Engineering Engineer in Divisional</i> <i>Objectionable Item Statement for August 1898</i>	<i>June 98</i>	<i>9550</i>	<i>11217</i>	<i>1167</i>
			<i>457</i>		
			<i>10047</i>		
	<i>Want of Appropriation</i>				
	<i>Kurnool Division</i>				
8	Constructing Jolug office at <i>Kundikothur</i>	<i>Sept 98</i>			
	<i>Excess over appropriation</i>				
	<i>Cuddapah Division</i>				
9	Total Repairs Civil Buildings	<i>October 98</i>			
	<i>Kurnool Division</i>				
10	Constructing Stationary Sub-Magistrate's office <i>Nandyal</i>	<i>Nov 98</i>			

COMPARISON WITH APPROPRIATION.			Miscellaneous irregularities.	Expenditure during the month.	Opinion of the Superintending Engineer with final remarks by the Examiner.	Orders by Local Government or Administration.
Amount of appropriation.	Expenditure of the year.	Excess over appropriation.				
Rs.	Rs.	Rs.	Rs.	Rs.		
					<i>with full reasons for the excess in each case</i>	
<i>5291</i>	<i>8691</i>	<i>3399</i>				
<i>1774</i>	<i>1724</i>	<i>550</i>		<i>19</i>		<i>If the work has advanced so far as to render the submission of a revised estimate useless, a completion report with full reasons for the excess, should be submitted</i>
<i>17011</i>	<i>11171</i>	<i>5840</i>		<i>880</i>	<i>Sanction to proceed with the work is withheld</i>	
		<i>17011</i>				
					<i>Work of appropriation</i>	
					<i>8 to 10</i>	
					<i>Additional allotment of funds have since been made</i>	
					<i>8. Allotment of funds of funds have since been made</i>	
<i>7000</i>	<i>8611</i>	<i>1611</i>		<i>2602</i>	<i>9. 10. Additional allotment of funds is awaited</i>	
<i>1500</i>	<i>2069</i>	<i>569</i>		<i>079</i>		

Madras

PROVINCE.

Statement of Objectionable items in the accounts of Executive

Engineers remaining unremedied to end of *November* 1898.

Item No.	Circle, Division and Description of Work.	Month in the accounts of which objectionable expenditure first appeared.	COMPARISON WITH ESTIMATE.		
			Amount of estimate.	Expenditure up to date.	Excess over estimate.
			Rs.	Rs.	Rs.
33	<i>Tamiraparani Provincial</i> <i>Want of estimate</i> <i>Kurnool Division</i>				
11	<i>Purchase of office furniture</i>	<i>July 98</i>		<i>1983</i>	<i>1983</i>
33	<i>Tamiraparani Provincial</i> <i>Want of appropriation</i> <i>Kurnool Division</i>				
12	<i>Constructing Kalva Batham.</i> <i>Cherlapada.</i>	<i>October 98</i>			
	<i>Miscellaneous Irregularities</i> <i>Bellary Division</i> <i>Irregular debit to charges to P.W.D.</i>				
13	<i>Cost of repairing furniture of the Church School at Ramam.</i> <i>do do</i> <i>(Receipts no 26 of P.O. for March 1896)</i>	<i>August 96</i>			

COMPARISON WITH APPROPRIATION.			Miscellaneous irregularities.	Expenditure during the month.	Opinion of the Superintending Engineer with final remarks by the Examiner.	Orders by Local Government or Administration.
Amount of appropriation.	Expenditure of the year.	Excess over appropriation.				
Rs.	Rs.	Rs.	Rs.	Rs.		
					<i>11. Orders in Provincial</i> <i>Objectionable item Statement</i> <i>for July 98 were</i> <i>Sept should be taken</i> <i>to regularize the outlay</i> <i>at an early date.</i>	<i>There should be</i> <i>no further delay in</i> <i>the removal of the objection</i> <i>to this item.</i>
				<i>699</i>		
					<i>12. Allotment of funds</i> <i>is awarded</i>	<i>The Examiner</i> <i>will report whether</i> <i>this amount is not</i> <i>included in the statement</i> <i>of expenditure on Provincial</i> <i>Relief works for October</i> <i>1898, as passed by the</i> <i>Financial Dept.</i> <i>If it has been</i> <i>included, it cannot be treated</i> <i>as irregular.</i>
				<i>548</i>	<i>548</i>	
					<i>13. Orders in Provincial Ob.</i> <i>jectionable item Statement</i> <i>for July 98 were</i> <i>There has been an inor-</i> <i>dinate delay in the re-</i> <i>moval of the objection</i> <i>to this item, the irregular</i> <i>charges in question having</i> <i>been incurred before</i> <i>back as 1896, and the</i> <i>attention of the Superin-</i> <i>tending Engineer having</i> <i>been repeatedly drawn</i> <i>to the matter in the</i> <i>objectionable item State-</i> <i>ment. The Superintending</i> <i>Engineer will lose no</i> <i>further time in re-</i> <i>covering the amounts</i> <i>and report on the cause</i> <i>of delay.</i>	<i>A reference in this</i> <i>subject has been</i> <i>received from the E.</i> <i>This has been forwarded</i> <i>to the Examiner for remarks.</i>
				<i>29-13-0</i> <i>29/12</i>		

Madras

Statement of Objectionable items in the accounts of Executive

Item No.	Circle, Division and Description of Work.	Month in the accounts of which objectionable expenditure first appeared.	COMPARISON WITH ESTIMATE.		
			Amount of estimate.	Expenditure up to date.	Excess over estimate.
			Rs.	Rs.	Rs.
	Miscellaneous Irregularities Cuddapah Division				
14	Want of Sanction of Government (a) For the following estimates sanctioned in connection with the Collectors office, Cuddapah, as the total amount exceeds the powers of the Superintendent in Government Rs. 2500/- Constructing a partition in front of the Collectors office Cuddapah Rs. 540 Sanctioned in Reg. No. 17 of 96-97 Extending a stone platform in the compound of Collectors office Cuddapah — 2140 (Sanctioned in Reg. No. 17 of 96-97) Total Rs. 2910	November 1897.			

PROVINCE

Engineers remaining unremedied to end of November 1898.

COMPARISON WITH APPROPRIATION.			Miscellaneous irregularities.	Expenditure during the month.	Opinion of the Superintending Engineer with final remarks by the Examiner.	Orders by Local Government or Administration.
Amount of appropriation.	Expenditure of the year.	Excess over appropriation.				
Rs.	Rs.	Rs.	Rs.	Rs.		
					14. July 1898 (a) Order on Provincial Engineer's statement in regard to delay in the removal of the objection to this item. He should take immediate steps to remedy the objection. The submission of the estimate should be expedited. It is observed that the item has been outstanding for a long time.	APK 15-7-99. Am 15/8/99 W. May To The S. E. III Arch this the Escal. P. W. A

Mathrus

Statement of Objectionable items in the accounts of Executive

Item No.	Circle, Division and Description of Work.	Month in the accounts of which objectionable expenditure first appeared.	COMPARISON WITH ESTIMATE.		
			Amount of estimate.	Expenditure up to date.	Excess over estimate.
			Rs.	Rs.	Rs.
	Miscellaneous Irregularities				
	<u>Cuddapah Division (Contd)</u>				
(b)	Honour paid for tools paid to Raga- valos started from 8 December 96 to 26 May '97 - Rs 5-9-10				
	Watch paid to - Rs - per 3 months - Rs 10-0-0				
	<u>Rs 11-9-10 May 1897</u>				
	(Docket no. 39 case no. 2174)				

PROVINCE.

Engineers remaining unremedied to end of November 1898.

COMPARISON WITH APPROPRIATION.			Miscellaneous irregularities.	Expenditure during the month.	Opinion of the Superintending Engineer with final remarks by the Examiner.	Orders by local Government or Administration.
Amount of appropriation.	Expenditure of the year.	Excess over appropriation.				
Rs.	Rs.	Rs.	Rs.	Rs.		
					(16) Sanction of Government to admit the charge is still awaited. (17) (18) (19) (20) (21) (22) (23) (24) (25) (26) (27) (28) (29) (30) (31) (32) (33) (34) (35) (36) (37) (38) (39) (40) (41) (42) (43) (44) (45) (46) (47) (48) (49) (50) (51) (52) (53) (54) (55) (56) (57) (58) (59) (60) (61) (62) (63) (64) (65) (66) (67) (68) (69) (70) (71) (72) (73) (74) (75) (76) (77) (78) (79) (80) (81) (82) (83) (84) (85) (86) (87) (88) (89) (90) (91) (92) (93) (94) (95) (96) (97) (98) (99) (100)	

Examiner, P. W. Accounts.

6/12/98