

Public Works (1896) Department.

RAILWAY BRANCH.

G.O., No. 393-4 R

DATED 28th April

[Despatch Abstract.]

When habitual Sanctions

Ordered that the lists of — for the locomotive, telegraphic and engineering depots; Moultras Railway for the quarter ending 30th June 1896 be forwarded to the Secy of India.

Forwarding Pres: embodying the lists of — for the locomotive, telegraphic and engineering depots; Moultras Railway for the quarter ending 30th June 1896

[Initials]

[Initials]

[illegible]

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

Read the following papers:—

Read the following papers:—

Letter from the Agent and Manager, Madras Railway, dated 4th April 1896, No. 23/267 R.	
Memo. " " " " 13th " " " 20/294 R.	

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

[Statement.

MADRAS RAILWAY.

ENGINEERING DEPARTMENT.

List of Open Sanctions for the quarter ending 30th June 1896.

- (a) No works to be carried on after date on which sanction closes, without renewal of sanction which should be applied for at least one month before lapse of sanction.
 (b) Bills for works to be passed within three months from date of sanction closing, any subsequently submitted to be accompanied by explanations of delay and dealt with at Official Committee at which the Consulting Engineer is present, before audit.
 (c) Expenditure on capital works not in the list will not be passed unless formal sanction has been received during the quarter.

Register number and date.	Authority.	Works.	SANCTIONED EXPENDITURE.			EXPENDITURE AS PER AUDITOR'S BOOKS UP TO 31st JANUARY 1896.			Date on which sanction closes.	Remarks.
			Cash.	Stores.	Total.	Cash.	Stores.	Total.		
1. S.M.R. of 1893.	G.I. No. 459 R.G., dated 20th Dec. 1893; G.O. No. 1 R., dated 8th Jan. 1894; M.O.M., dated 20th Aug. 1894; M.O.M., dated 30th May 1895; M.O.M., dated 30th Jan. 1896.	Shed for making gas at Central Station ..	Rs. 2,128	Rs. 367	Rs. 2,495	Rs. 4,160	Rs. 3,687	Rs. 7,727	30th June 1896 ..	Revised estimate will be submitted.
2	O.E. No. 66, dated 9th January 1895; M.O.M., dated 30th Aug. 1895; C.E. No. 3167, dated 8th October 1895.	Piping, &c., required for supplying Red Hills water to the engines at Rayasapuram.	343	2,255	2,597	..	..	..	31st March ..	Extension of time to 31st December 1896 has been applied for.
3	O.E. No. 3167, dated 8th October 1895.	Alterations and additions of sidings at Signal office at Rayasapuram.	446	2,684	3,030	141	86	227	30th June ..	Rs. 120 sanctioned to Revenue.
4	O.E. No. 997, 27th March 1896.	Lengthening the engine turn-table at Remington and fitting it at Rayasapuram.	1,223	263	1,485	..	..	..	30th Sept. ..	do.
5	G.O. No. 2153 R., dated 18th Sept. 1891; M.O.M., dated 26th Jan. 1896; M.O.M., dated 10th Dec. 1896; M.O.M., dated 27th Aug. 1895; M.O.M., dated 28th Feb. 1896.	Assistant Locomotive Superintendent's bungalow at Perambur.	6,768	4,248	11,006	6,010	4,446	10,456	30th June ..	..
6-4	G.O. No. 817 R., dated 4th April 1896.	Through siding at Washermanpet Junction.	5,826	7,445	13,271	..	..	..	30th Sept. ..	..
6	G.O. No. 129 R., dated 2nd March 1894.	Church at Perambur ..	6,931	1,609	7,540	1,922	608	2,530	31st Mar. ..	Rs. 2,864 chargeable to public contribution. Extension of time to 31st December 1896 has been applied for.
6-4	G.O. No. 368 R., dated 21st May 1896.	First Assistant Locomotive Superintendent's bungalow at Perambur.	4,794	3,404	8,198	..	..	..	30th June ..	..
7	C.E. No. 2448, dated 80th July 1895.	Shed for storage of carriage iron work contiguous to carriage iron stores at Perambur.	1,311	2,666	4,006	165	1,162	1,324	31st Mar. ..	Extension of time to 31st December 1896 has been applied for.

No. 393 R., 28TH APRIL 1896.

No. 393 R., 28TH APRIL 1896.

8	G.O. No. 510 R., dated 22nd Aug. 1896.	Additional room to the Institute at Perambur.	4,696	2,795	7,491	3,001	895	3,896	30th Sept. ..	Rs. 251 sanctioned to Revenue.
9	G.O. No. 504 R., dated 4th September 1895; M.O.M., dated 20th February 1896.	Extension of line across tank into timber yard at Perambur.	8,085	3,367	11,452	8,096	889	8,984	31st Mar. ..	do.
10 S.M.R. of 1896.	G.O. No. 104 R.C., dated 27th Jan. 1896; G.O. No. 117 R., dated 13th Feb. 1896.	Extension of erecting shed, Fireman's office and tool stores at Perambur.	30,211	17,335	47,546	..	..	..	31st Mar. 1896.	Rs. 4,877 sanctioned to Revenue.
11	G.O. No. 23 R., dated 17th January 1895; M.O.M., dated 24th Jan. 1896.	Alterations, &c., at Washermanpet station and extension of Ennore branch to Rayasapuram.	9,325	13,235	22,460	8,506	12,200	20,706	31st .. 1896 ..	do.
12	G.O. No. 331 R., dated 6th May 1896.	Through siding at Washermanpet station ..	9,879	7,191	11,070	2,606	2,180	4,786	30th June ..	Extension of time to 30th September 1896 will be applied for.
13	G.O. No. 470 R., dated 8th Sept. 1895; G.O. No. 167 R., dated 24th Feb. 1896.	Four bungalows for Upper Subordinates at Arkonam.	9,335	8,989	18,324	9,335	8,719	18,054	30th	Rs. 21 sanctioned to Revenue.
14	C.E. No. 1070, dated 27th March 1895; M.O.M., dated 29th August 1895; M.O.M., dated 30th Nov. 1895; M.O.M., dated 24th Jan. 1896.	Well, &c., for supplying water for soda-water factory and station-house at Arkonam.	987	969	1,956	1,011	576	1,587	30th	Rs. 80 sanctioned to Revenue.
15	C.E. No. 2728, dated 27th August 1895; M.O.M., dated 28th Feb. 1896.	Six houses for subordinate staff at Arcot ..	..	429	1,234	..	..	..	30th Sept. ..	..
16	G.E. No. 2983, dated 2nd Nov. 1895; M.O.M., dated 28th Feb. 1896.	Erection of a cast iron tank at Arkonam ..	120	952	1,072	..	359	359	30th June ..	..
17	O.E. No. 3664, dated 18th November 1895.	Station-house, &c., at Manur ..	2,902	1,217	4,119	64	268	322	31st Dec. ..	..
18	C.E. No. 3640, dated 15th November 1895.	Station-house, &c., at Vinmangalam ..	2,182	1,686	3,768	189	6	195	31st	..
19	G.O. No. 53 R., dated 18th January 1894.	Coal siding, &c., on the north side of Rayasapuram branch near Vayampady.	2,921	5,109	8,030	..	..	..	30th Sept. ..	Rs. 1,666 sanctioned to Revenue.
20.1 M.R. of 1896.	G.I. No. 94 R.C., dated 20th Jan. 1894; G.O. No. 81 R., dated 6th February 1894; M.O.M., dated 27th Aug. 1895; M.O.M., dated 18th Feb. 1896.	Alterations and additions to Bangalore City station.	83,891	59,439	1,43,330	1,15,334	66,803	1,82,137	30th	Rs. 32,333 sanctioned to Revenue. Revised estimate has been submitted for sanction.
21.4 M.R. of 1896.	G.I. No. 719 R.C., dated 21st July 1894; G.O. No. 434 R., dated 15th Aug. 1894; M.O.M., dated 27th February 1895; C.E. No. 199, dated 10th Jan. 1895; M.O.M., dated 24th Jan. 1896; M.O.M., dated 28th February 1896.	Alterations and additions consequent on the junction of Kolar Gird Fields Railway with Madras Railway at Kolar road.	34,995	43,316	78,311	31,808	43,753	75,561	30th June ..	Rs. 11,034 sanctioned to Revenue.

* The alteration is due to re-allocation which has been approved of, but not recorded being under Rs. 500.

List of Open Sanctions for the quarter ending 30th June 1896—contd.

Register number and date.	Authority.	Works.	SANCTIONED EXPENDITURE.			EXPENDITURE AS PER AUDITOR'S BOOKS UP TO 31st JANUARY 1896.			Date on which sanction closes.	Remarks.
			Cash.	Stores.	Total.	Cash.	Stores.	Total.		
32.	U.E. No. 2124, dated 4th July 1896.	Ten houses for Native Firemen and Artisans at Jalapet.	Rs. 2,266	Rs. 791	Rs. 3,057	Rs. 2,124	Rs. 973	Rs. 3,097	30th Sept. 1896.	
33.	C.E. No. 2140, dated 6th July 1895; M.O.M., dated 28th February 1896.	One block of four houses for European and Eurasian Firemen at Jalapet.	• 2,911	• 1,660	4,471	2,126	1,653	3,779	30th " "	
34.	G.O. No. 494 R., dated 3rd August 1896.	Through siding, &c., at Bimanebam	2,484	8,299	8,783	790	194	984	30th June " "	Rs. 356 sanctioned to Revenue.
35.	G.O. No. 627 R., dated 20th August 1895.	Station-house at Gudupalli	4,659	1,611	6,070	1,026	1,380	2,406	30th Sept. "	
36.	C.E. No. 2961, dated 19th September 1895.	Travelling Auditor's bungalow at Jalapet	2,035	932	2,967	520	911	1,431	30th " "	
37.	C.E. No. 3082, dated 1st Oct. 1895.	Double bungalow for family guard at Jalapet.	2,238	1,283	4,621	731	473	1,204	31st Dec. "	
38.	G.O. No. 999 R., dated 24th December 1895.	Assistant Traffic Manager's Bungalow at Jalapet.	5,843	4,256	10,099	..	..	..	31st Mar. 1897.	
38-A.	C.E. No. 1095, dated 8th April 1896.	Raising a tank at Kadiampatti	1,011	51	1,062	..	..	..	31st Dec. 1896	Rs. 216 sanctioned to Revenue.
39.	C.E. No. 3253, dated 23rd October 1895.	Taking up 45 feet engine turn-table at Tiruvallur, lengthening it to 48 feet and fixing the same at Jalapet station (including siding).	816	1,606	2,420	8	..	8	30th June " "	Rs. 1,346 do.
40.	G.O. No. 23 R., dated 9th Jan. 1896.	Assistant Traffic Manager's office at Jalapet.	2,906	2,193	6,099	..	..	..	31st Mar. 1897.	
41.	Do.	Institute at Jalapet	2,277	2,196	6,473	..	..	..	31st " "	
42.	C.E. No. 367, dated 4th February 1896.	Eurasian Carriage Examiner's bungalow at Jalapet.	567	648	1,205	..	..	..	30th Sept. 1896.	Rs. 606 sanctioned to Revenue.
43.	G.O. No. 131 R., dated 17th February 1896.	Thirty feet opening in line of 30 feet arch at 1 1/2 miles, B. branch.	6,450	2,879	7,829	..	..	..	30th " "	Rs. 2,937 sanctioned to Revenue.
44.	C.E. No. 726, dated 4th March 1896.	Strengthening the girders of bridge No. 82 at 1 1/2 miles B. branch.	376	2,429	2,804	..	..	..	30th " "	do.
45.	G.E. No. 866, dated 24th March 1896.	Conversion of reading room at Jalapet into quarters for schoolmistress.	2,149	1,039	2,188	..	..	..	31st Mar. 1897	do.
46.	C.E. No. 680, dated 25th February 1896.	Enlarging the watering arrangements at mile 204, South-West line.	1,023	136	1,166	..	..	..	30th Sept. 1896	do.
47.	G.O. No. 637 R., dated 29th August 1895.	Watering arrangements at Poddandur (from Noyel river).	1,708	6,113	7,818	1,971	4,207	6,178	31st March 1896..	Rs. 267 sanctioned to Revenue. Extension of time to 30th June 1896 has been applied for.
48.	G.E. No. 8616, dated 13th November 1895.	Emergency stock shed, &c., at Poddandur	398	1,384	1,776	34	903	937	30th June " "	Rs. 123 sanctioned to Revenue.

No. 393 R., 28TH APRIL 1896.

No. 393 R., 28TH APRIL 1896.

39.	G.O. No. 2075 R., dated 11th Nov. 1895; M.O.M., dated 1st Dec. 1895; M.O.M., dated 28th June 1896; M.O.M., dated 10th Dec. 1894; M.O.M., dated 27th March 1896; M.O.M., dated 21st Jan. 1896.	Alterations and additions consequent on the junction arrangements of Nilgiri Railway with Madras Railway at Mettupalayam station.	14,973	7,701	22,763	12,646	3,553	16,229	31st Dec. " "	Rs. 1,401 do.
40.	C.E. No. 3176, dated 9th October 1895; M.O.M., dated 28th Feb. 1896.	Assistant Stationmaster's house at Walayar ..	• 667	• 492	1,159	91	492	673	30th June " "	Rs. 53 do.
41.	C.E. No. 3804, dated 3rd December 1895.	Converting Locomotive Workshops into running drivers' quarters at Poddandur.	1,028	786	1,794	•	179	184	30th " " "	Rs. 303 do.
42.	C.E. No. 3955, dated 9th Dec. 1895.	Double bungalow for family guards at Poddandur.	2,990	1,459	4,449	•	•	•	31st Dec. " "	Rs. 4,476 do.
43.	C.E. No. 10 R., dated Dec. 1895.	Alterations and additions of siding, &c., at west end of Chavakur.	1,787	2,974	4,761	•	•	•	31st Mar. 1897	Rs. 416 do.
44.	G.O. No. 391, dated 6th Feb. 1896.	Loading bank, &c., at Edakkottam ..	2,169	134	2,303	•	•	•	31st Mar. 1897	Rs. 103 do.
45.	C.E. No. 137 R., dated 18th Feb. 1896.	Alterations and additions to station-house, Poddandur	9,749	6,914	16,663	•	•	•	30th June 1896	Extension of date of lapse of sanction for the house at Whitefield and Devanahandi only has been obtained at the official meeting, dated 18th Feb. 1896.
46.	G.O. No. 403 R., dated 12th June 1895; G.O. No. 816 R., dated 11th Aug. 1895; C.E. No. 2273, dated 18th July 1895; M.O.M., dated 26th November 1895; M.O.M., dated 31st Jan. 1896; M.O.M., dated 28th February 1896.	Twenty-five houses for subordinate staff of Traffic Department, South-West line.	• 3,970	• 3,080	6,950	2,257	3,080	6,337	30th June 1896	•
47.	G.O. No. 694 R., dated 19th Oct. 1895.	Alterations of distant signals, South-West and North-West lines.	2,977	2,603	6,480	•	•	•	30th June " "	Rs. 132 sanctioned to Revenue.
48.	G.O. No. 18 R., dated 10th Jan. 1896; M.O.M., dated 26th July 1896; M.O.M., dated 30th May 1896; G.O. No. 622 R., dated 15th Aug. 1895; M.O.M., dated 24th January 1896.	Interlocking points and signals at Nagari ..	115	9,177	9,292	•	6,055	6,055	30th June " "	•
49.	G.E. No. 98, dated 11th Jan. 1894; M.O.M., dated 26th July 1896; M.O.M., dated 24th May 1896; M.O.M., dated 24th Jan. 1896; M.O.M., dated 24th Feb. 1896.	Signals and interlocking apparatus at Poddandur..	• 446	• 2,723	3,169	451	1,624	2,075	31st Mar. " "	Rs. 132 sanctioned to Revenue. Extension of time to 31st December 1896 has been applied for.
50.	G.E. No. 2966, dated 16th Oct. 1895.	Trains protecting bars, Turantani ..	126	1,093	1,169	•	•	•	30th June 1896	Do. do.

Information is due to re-allocation which has been approved of, but not recorded being under Rs. 500.

* The alteration is due to reallocation which has been approved of, but not recorded being under Rs. 500.

List of Open Sanctions for the quarter ending 30th June 1896—cont.

6

No. 393 R., 28TH APRIL 1896.

Register number and date.	Authority.	Works.	SANCTIONED EXPENDITURE.			EXPENDITURE AS PER ACCOUNTS' BOOKS UP TO 31st JANUARY 1896.			Date on which sanction closes.	Remarks.
			Cash.	Stores.	Total.	Cash.	Stores.	Total.		
51. 1 M.R. of 1896.	G.O. No. 46 R., dated 15th Jan. 1896; O.I. No. 21 R.C., dated 7th Jan. 1896.	Additional aidings, engine shed and quarters, &c., at Nandulur.	Rs. 27,113	Rs. 16,576	Rs. 43,689	Rs. ..	Rs. ..	Rs. ..	31st March 1897 ..	Rs. 32,456 sanctioned to Revenue.
52. ..	G.O. No. 57 R., dated 22nd Jan. 1896.	Strengthening girders of bridge at 107-10-11 miles, North-West line.	Rs. 3,423	Rs. 2,919	Rs. 6,342	Rs. ..	Rs. 1,999	Rs. 1,999	30th Sept. 1896.	Rs. 8,836 do.
53. 33 M.R. of 1875-76.	O.I. No. 3018 R., dated 11th Dec. 1875; G.O. No. 17 R., dated 6th Jan. 1876.	Laying new permanent-way over girder bridge, &c., South-West line.	Rs. 8,118	Rs. 2,16,284	Rs. 2,24,399	Rs. 2,961	Rs. 1,00,555	Rs. 1,03,516	In abeyance ..	Rs. 1,40,208 do.
54. Do.	Do.	Laying new permanent-way over girder bridges, &c., North-West line.	Rs. 9,659	Rs. 3,06,302	Rs. 3,15,961	Rs. 9,637	Rs. 2,78,797	Rs. 2,88,424	Do. ..	Rs. 2,00,057 do.
55. ..	C.F. No. 616, dated 27th Feb. 1896.	Chief Auditor's Department. For-loop size printing machine with type and accessories.	Rs. 1,500	Rs. ..	Rs. 1,500	Rs. ..	Rs. ..	Rs. ..	31st Dec. 1896.	..

MADRAS,
6th April 1896.

(Signed) H. C. WEST,
Ag. Agent and Manager.

(Signed) F. DUNSTERVILLE,
Chief Auditor.

(Signed) J. M. EWING,
for Ag. Chief Engineer.
(Signed) E. A. WALLER, Major, R.E.,
Govt. Exr. of Railway Accounts.

No. 393 R., 28TH APRIL 1896.

7

TELEGRAPH DEPARTMENT.
List of Open Sanctions for the quarter ending 30th June 1896.

Register number and date.	Authority.	Works.	SANCTIONED EXPENDITURE.			EXPENDITURE AS PER ACCOUNTS' BOOKS UP TO 31st JANUARY 1896.			Date on which sanction closes.	Remarks.
			Cash.	Stores.	Total.	Cash.	Stores.	Total.		
1. 6 M.R. of 1896.	G.I. No. 619 R.C., dated 9th July 1896; O.I. No. 798 R., dated 25th July 1896; M.O.N., dated 25th July 1896.	Revised estimate for the extension of block system and the introduction of starting semaphore signals, &c., on south-west and north-west lines, including additional stations.	Rs. 61,943	Rs. 1,01,818	Rs. 1,63,761	Rs. 61,667	Rs. 98,130	Rs. 1,59,797	30th Sept. 1896.	Application has been made for extension of date of lapse of sanction. Rs. 1,310 sanctioned to Revenue.
2. ..	G.I. No. 1516 R.C., dated 3rd December 1895; M.O.N., No. 111 R., dated 1st February 1896; M.O.N., dated 27th Feb. 1896.	Single needle instruments, batteries, &c., for trial and additional stations.	Rs. 4,122	Rs. 3,588	Rs. 7,710	Rs. 1,304	Rs. 1,637	Rs. 2,931	31st Mar. 1897 ..	..
3. ..	G.O. No. 429 R., dated 13th Aug. 1894.	Lighting the Ardenham station and yard by electricity.	Rs. 3,830	Rs. 12,170	Rs. 16,000	Rs. ..	Rs. ..	Rs. ..	30th Sept. 1896 ..	..

(Signed) F. DUNSTERVILLE,
Chief Auditor.

(Signed) A. EDWARDS,
for Agent and Manager.

(Signed) G. K. WINTER,
Telegraph Engineer.
(Signed) E. A. WALLER, Major, R.E.,
Govt. Exr. of Railway Accounts.

ARCONA,
23rd March 1896.

LOCOMOTIVE DEPARTMENT.
List of Open Capital Sanctions for the quarter ending 30th June 1896.

Register number and date.	Authority.	Works.	SANCTIONED EXPENDITURE.		EXPENDITURE AS PER ACCOUNTS BOOKS UP TO 31st JANUARY 1896.		Date on which sanction closed.	Remarks.
			Cash.	Stores.	Total.	Cash.	Stores.	Total.
1. 6 M.R. of 1895.	G.I. No. 410 R.S., dated 10th December 1893; G.O. No. 2 E., dated 8th January 1894; and M.O.M., dated 24th Jan. 1896.	Gas-making plant, lamp and fittings	Rs. 12,469	Rs. 1,41,380	Rs. 1,53,749	Rs. 9,849	Rs. 77,342	Rs. 87,191
2. ..	G.O. No. 545 R., dated 20th October 1894; M.O.M., dated 27th February 1895; M.O.M., dated 24th Jan. 1896.	Two composites	4,422	9,284	12,706	683	1,474	2,157
3. 6 M.R. of 1894.	G.I. No. 417 R.S., dated 3rd December 1894; G.O. No. 632 R., dated 11th December 1894; M.O.M., dated 27th February 1895; M.O.M., dated 24th Jan. 1896.	Fitting automatic vacuum brake-gear for fifteen engines and fifty carriages.	2,000	32,368	41,368	709	84	793
4. ..	G.O. No. 511 R., dated 9th August 1895.	Fitting automatic vacuum brake-gear for six engines and tenders.	300	6,660	6,960	200	6,660	6,860
5. 2 M.R. of 1895.	Consulting Engineer's letter No. 4066 of 16th December 1895; G.I. No. 421 R.R., dated 9th December 1895.	Fitting automatic vacuum brake-gear for ten engines and fifty carriages.	6,300	31,060	37,360	..	..	..
6. ..	Consulting Engineer's letter No. 2430 of 20th October 1895.	Supplying steam manding-gear ..	120	1,044	1,174	..	..	..
7. ..	G.O. No. 386 R., dated 31st May 1895.	Two tank wagons for conveying oil, 15 tons.	1,640	6,368	7,900	706	1,664	2,370
8. 2 M.R. of 1890.	G.I. No. 43 R.R., dated 4th February 1895; G.O. No. 136 R., dated 18th February 1896.	Two new locomotive engines ..	1,460	55,800	57,460	..	..	..
9. ..	G.O. No. 136 R., dated 18th February 1896.	One bogie corridor composite carriage ..	6,300	14,200	19,400	..	..	..
10. 2 M.R. of 1896.	G.O. No. 43 R.R., dated 4th February 1896; G.O. No. 136 R., dated 18th February 1896.	Four composites	8,200	16,600	24,800	..	..	..
11. ..	Consulting Engineer's letter No. 2741, dated 22nd November 1894.	Twenty third-class carriages .. Two third-class carriages with brakes .. Two ordinary brake vans .. One support wagon for 16-ton travelling cranes.	13,700 1,630 1,660 80	71,419 7,370 6,340 1,148	83,219 8,800 8,000 1,203			

* Application has been made for extension of date of lapse of sanction.

PERMANENT WORKS, (Signed) F. DUNSTERVILLE, (Signed) E. A. WALLER, Major, R.E., (Signed) A. FILKINGTON, for Locomotive Superintendent.
25th March 1896. Govt. Engr. of Railway Accounts. (Signed) C. W. HODSON, (Signed) A. VINAYACHANDRAN, Const. Engr. for Railways.

No. 393 R., 28th APRIL 1896.

9

ORDER—No. 393 R., dated 28th April 1896.

Ordered that the lists of Open Capital sanctions for the Locomotive, Telegraph and Engineering Departments, for the quarter ending 30th June 1896, be forwarded to the Government of India.

2. All cases of excesses over estimates are receiving attention.

[Here enter No. 394 R., dated 28th April 1896.]

(True Extract.)

(Signed) C. W. HODSON,
Offg. Joint Secy. to Govt., P.W.D.,
Railway Branch.

To the Agent and Manager, Madras Railway.
" Examiner, Railway Accounts, Madras.

ENDORSEMENT—No. 394 R., dated 28th April 1896.

. Forwarded.

(By order.)

(Signed) C. W. HODSON,
Offg. Joint Secy. to Govt., P.W.D.,
Railway Branch.

To the Secretary to the Government of India,
Public Works Department, Simla.

Ed. T. K. Narayana Aiyangar.
Spare Copies

RAILWAY.

Govt. of {1896} Madras.

PUBLIC WORKS.

Dated April, 28th.

Recd.

Encl.

G.O. Nos. 393, 394 R., 28th Apr.
1896.

APRIL.

Open Capital Sanctions

Forwarding Proceedings embodying the lists of —, for the Locomotive, Telegraph and Engineering Departments, Madras Railway, for the quarter ending 30th June 1896.

Madras Railway
Locomotive Department

List of Open Capital Sanctions the quarter ending 30 / 1896.

10

Authority	Works	Sanctioned Expenditure		Expenditure as per		Date on which Sanction Closed	Remarks
		Estimates.	Total.	Cash.	Stores.		
G.I. N° 450 R.S. dated 20 th Decemr 1893	Gas making plant lamps and fittings	12,461 1/2	103,749	98,119	77,112	31 st March 1897	Re 14,925 sanctioned to Railways
G.O. N° 37 R.S. dated 8 th Jan 1894	2 Composites.	4,429 2/4	13,706	683	11,174	30 th June 1896	*
G.O. N° 565 R.S. dated 28 th Oct 1894	Fitting Automatic Vacuum Brake Gear for 15 Engines and 50 Carriages.	2,003 3/4	4,560	709	84	31 st Decemr 1896	*
M.O. N° 27 R.S. dated 27 th Feb 1895	2. Composites.	30 5/6	57 60	200	54 60	30 th June 1896	*
G.I. N° 417 R.S. dated 3 rd Decemr 1894	2. Composites.	6,251 1/2	137,260			31 st March 1897	
G.O. N° 182 R.S. dated 11 th Decemr 1894	Supplies Steam Landing Gear.	12 1/2	117 1/2			31 st Decemr 1896	*
M.O. N° 27 R.S. dated 27 th Feb 1895	2 Tank Wagons for conveying Oil 15 tons.	15,455 3/4	7,900	706	16 1/2	30 th June 1896	*
G.O. N° 511 R.S. dated 9 th Decemr 1895	2 New Locomotive Engines	1,615 3/4	57,460			31 st Decemr 1896	*
Consulting Engineer's letter N° 4056 of 18 th Decemr 1895	1 Bogie Corridor Composite Carriage.	5,301 1/2	17,500			31 st March 1897	*
G.I. N° 421 R.S. dated 9 th Decemr 1895	4 Composites	8,261 1/2	24,500			31 st Decemr 1896	*
G.O. N° 135 R.S. dated 18 th Feb 1896	20 III Class Carriages	13,717 1/2	85,210			31 st March 1897	*
G.O. N° 136 R.S. dated 18 th Feb 1896	2. Composites with brakes.	1,724 1/2	8,000			31 st Decemr 1896	*
G.I. N° 42 R.S. dated 18 th Feb 1896	2 Ordinary Brake Vans.	1,635 1/2	8,000			30 th June 1896	*
G.O. N° 135 R.S. dated 18 th Feb 1896	one Support wagon for 15 tons Travelling Crane	1,145	12 1/2				

* Application has been made for extension of date of close of Sanction

Perambur Works,
25th March 1896.
Chief Auditor
Consulting Engineer for Railways

Manager
Agent
Governor
of
Accounts

Superintendent

25 MAR 2003

9

- (a) No works to be carried on after date on which sanction closes, without renewal of sanction which should be applied for at least one month before lapse of sanction.
- (b) Bills for works to be passed within three months from date of sanction closing, any subsequently submitted to be accompanied by explanations of delay and dealt with at Official Committee at which the Consulting Engineer is present, before audit.
- (c) Expenditure on Capital works not in the list will not be passed unless formal sanction has been received during the quarter.

Order Number and Date.	Authority.	Works.	Sanctioned Expenditure.			Expenditure, as per Auditor's Books up to <u>January 1896</u>			Date on which sanction closes.	REMARKS.
			Cash.	Stores.	Total.	Cash.	Stores.	Total.		
1. R. 1 29	G. O. 549 h. C. 399 G. O. 795 h. 22 G. O. 1515 h. C. 122 3 ^d December 1895	Revised Estimate for the extension of P. O. R. system and the introduction of (starting) Semaphores (signals) &c. on S. W. and N. W. Lines including additional Stations	54943	101818	156761	51657	98130	159797	3 ^d September 1896	
2	G. O. 1111 h. 27 G. O. 1272 h. 27 1 st February 1896	Single Needle instruments, balancers &c. for trial and additional Stations	4122	3588	7710	1004	1627	2931	3 ^d March 1897	Application has been made for extension of date of expiration of sanction
3	G. O. 1429 h 15 th August 1894	Lighting the St Ronan Station by electricity	3830	12170	16000				3 ^d September 1896	Revised estimate submitted to the Board
	St Ronan 22 nd March 1896	Ed. Duntze Chief Auditor Consulting Engineer for Railways								Edmund Telegraph Engineer

1447-1006
4-4-96
F. 112

for of: agent & manager

(No. 11)
No. 267

MADRAS RAILWAY.

AGENT AND MANAGERS OFFICE,

Madras, 11th April 1896

MADRAS RAILWAY.

List of open sanctions for quarter ending 30th June 1896

From

The Agent and Manager. M.R.C.

To

The Consulting Engineer for Railways.

Sir,

Madras

I have the honour to forward
herewith list of Open Capital
Sanctions of the Locomotive and
Telegraph Departments for the
quarter ending the 30th June 1896.

The list of the Engineering
Department will follow.

I have the honour to be,
Sir,
Your most obedient Servant.

Edmund.
for Agent and Manager

1447
Recd. 7/4/96

Form No. 21.
500-4-2-00.

OFFICE OF THE CONSULTING ENGINEER FOR RAILWAYS,

Madras, 8th April 1896.
9

No. 1106

OFFICE NOTE.

Letter from the Agent, and Manager, Madras Railway, No. R-29
dated 4th April 1896, forwarded to the Examiner of Railway
Accounts, for favour of check.

for E. R.

EXAMINER'S REPLY.

Locs. Dept.


5772
2/14

The register numbers quoted
against Madras G.O.s have been
struck out as they are unnecessary
and not given in the Engineering
book and the lists are Counteracting
and returned.

W. Allen

-68
d

From
The Agent and Manager.
MADRAS RAILWAY.
To
The Consulting Engineer
for Railways.
Dated
188
Recd.
No.



(C. 3.)

Madras Railway Company,

AGENT & MANAGER'S OFFICE,

Madras.

From

49.
THE AGENT AND MANAGER,

M. R. Co.

To

*The Consulting Engineer
for Railways,
Madras.*

Dated 13th } April 1896.
Received

No. *A 20*
294

The undersigned has the honor to forward
herewith in continuation of
this Office letter No. 267 of the
4th instant, the list of open
Capital sanctions of the
Engineering Department for
the quarter ending 30th June 1896.

Henry C. C. C.

Agent and Manager.

(1 Enclo.)

List of open sanctions for the Quarter Ending 30 June 1896

- (a.) No works to be carried on after date on which sanction closes, without renewal of sanction which should be applied for at least one month before lapse of sanction.
- (b.) Bills for works to be passed within three months from date of sanction closing, any subsequently submitted to be accompanied by explanations of delay and dealt with at Official Committee at which the Consulting Engineer is present, before audit.
- (c.) Expenditure on Capital works not in the list will not be passed unless formal sanction has been received during the quarter.

Register Number and Date.	Authority.	Works.	Sanctioned Expenditure.			Expenditure, as per Auditors Books up to 31 st January 1896			Date on which sanction closes.	REMARKS.
			Cash.	Stores.	Total.	Cash.	Stores.	Total.		
11. R. of 1892	G.S. 4. 1. 306/ 20 th Decr/73									
1	G.O. 4. 2. 36/ 8 th January/74									
1	M.O. 16. 30 th August/74	Shed for smelting Gas at Central Station	2128	867	2995	4150	3587	7737	30 th June 1896	Revised Estimate will be submitted.
	d. 30 th May/75									
	d. 24 th Jan'y/76									
1	G.O. 4. 2. 66. 9 th Jan'y/75	Piping &c required for supplying								
2	M.O. 16. 29 th Augt/75	Red Hills water to the engines at Rayapuram	31.2	2255	2597	"	"	"	31 st March/76	Extension of time to 31 st Decr/76 has been applied for
3	G.O. 4. 3162 8 th October/75	Alterations and Addition of sidings at signal office at Rayapuram	11.6	2534	3030	11.1	86	227	30 th June/76	Rs 120/- sanctioned to Rev.
1	G.O. 4. 997 27 th March/76	Lengthening the Engine Turntable at Rengnular & joining it at Rayapuram	1223	262	1485	"	"	"	30 th Sept/76	Rs 521.3/- do
	G.O. 4. 2153 18 th Sept/71									
1	M.O. 16. 26 th Jan'y/74									
5	d. 10 th Decr/74	Assistant. Prov. Superintendent								
	d. 29 th Augt/75	Bungalows at Perambur	6758	121.8	11006	6010	111.6	101.56	30 th June/76	
	d. 28 th Feb'y/76									
5	G.O. 4. 172 4 th April/76	Through siding at Mooshermanpet Junction	5826	7415	13271	"	"	"	30 th Sept/76	

Register Number and Date.	Authority.	Works.	Sanctioned Expenditure.					Expenditure, as per Auditors Books up to 31st January 1916	
			Cash.	Stores.	Total.	Cash.	Stores.	Total.	Date on which sanction closes.

6	Go. 1298/25. 11. 1915	Branch at Fortmiller	5931	1609	7540	1922	608	2530	31st March/96
---	-----------------------	----------------------	------	------	------	------	-----	------	---------------

7	Go. 1214/30: 21st May/95	First Assistant Secy. Superintendent	1794	3401	8195				30 June/96
---	--------------------------	--------------------------------------	------	------	------	--	--	--	------------

1	Go. 1214/30: 21st May/95	Sanitation at Fortmiller	1794	3401	8195				30 June/96
---	--------------------------	--------------------------	------	------	------	--	--	--	------------

8	Go. 1214/30: 21st May/95	Sanitation at Fortmiller	1794	3401	8195				30 June/96
---	--------------------------	--------------------------	------	------	------	--	--	--	------------

9	Go. 1214/30: 21st May/95	Sanitation at Fortmiller	1794	3401	8195				30 June/96
---	--------------------------	--------------------------	------	------	------	--	--	--	------------

10	Go. 1214/30: 21st May/95	Sanitation at Fortmiller	1794	3401	8195				30 June/96
----	--------------------------	--------------------------	------	------	------	--	--	--	------------

11	Go. 1214/30: 21st May/95	Sanitation at Fortmiller	1794	3401	8195				30 June/96
----	--------------------------	--------------------------	------	------	------	--	--	--	------------

12	Go. 1214/30: 21st May/95	Sanitation at Fortmiller	1794	3401	8195				30 June/96
----	--------------------------	--------------------------	------	------	------	--	--	--	------------

13	Go. 1214/30: 21st May/95	Sanitation at Fortmiller	1794	3401	8195				30 June/96
----	--------------------------	--------------------------	------	------	------	--	--	--	------------

14	Go. 1214/30: 21st May/95	Sanitation at Fortmiller	1794	3401	8195				30 June/96
----	--------------------------	--------------------------	------	------	------	--	--	--	------------

15	Go. 1214/30: 21st May/95	Sanitation at Fortmiller	1794	3401	8195				30 June/96
----	--------------------------	--------------------------	------	------	------	--	--	--	------------

16	Go. 1214/30: 21st May/95	Sanitation at Fortmiller	1794	3401	8195				30 June/96
----	--------------------------	--------------------------	------	------	------	--	--	--	------------

17	Go. 1214/30: 21st May/95	Sanitation at Fortmiller	1794	3401	8195				30 June/96
----	--------------------------	--------------------------	------	------	------	--	--	--	------------

No.	Date	Description	Estimate	Actual	Balance	Remarks
17	18 Nov 95	Station House at Almar	2902	1217	1685	31 Dec 96
18	15 Dec 95	Station House at Almar	2182	1586	596	31 Dec 96
19	18 Dec 95	Coal siding & on the north side of Rayapuram Branch at Vengalpaday	2921	5109	8030	30 Sept 96 Re 1666/- sanctioned to Rev.
20	18 Dec 95	Alterations & Additions to Bangalore City Station	8389	59139	143330	31 Dec 96 Re 32333/- do Revised Estimate has been submitted for sanction.
21	18 Dec 95	Alterations & Additions to Bangalore City Station	34995	43316	78311	31 Dec 96 Re 11031/- do application has been made for sanction.
22	18 Dec 95	New Houses for Native Trainees at Talaspet	2266	791	3057	21 Dec 96
23	18 Dec 95	One Block of four houses for European & Eurasian Trainees at Talaspet	2711	1560	1151	21 Dec 96
24	18 Dec 95	Through siding & at Bisanath	2181	6277	8783	21 Dec 96
25	18 Dec 95	Station House at Gudupalli	1559	1511	6070	21 Dec 96
26	18 Dec 95	Travelling Auditor's Bungalow at Talaspet	2035	932	2967	21 Dec 96
27	18 Dec 95	Double Bungalow for Family Guards at Talaspet	3238	1283	1521	21 Dec 96
28	18 Dec 95	Assistant Traffic Manager's Bungalow at Talaspet	5813	4255	10678	21 Dec 96
29	18 Dec 95	Raising a Tank at Hadampath	1041	51	1092	21 Dec 96

Register Number and Date.	Chub.	Sam.
38 02.11.13.15.20	268	
37 02.11.13.15.20	506	
36 02.11.13.15.20	1023	
35 02.11.13.15.20	6712	
34 02.11.13.15.20	575	
33 02.11.13.15.20	2915	
32 02.11.13.15.20	1351	
31 02.11.13.15.20	3271	
30 02.11.13.15.20	3906	
29 02.11.13.15.20	815	
28 02.11.13.15.20		
27 02.11.13.15.20		
26 02.11.13.15.20		
25 02.11.13.15.20		
24 02.11.13.15.20		
23 02.11.13.15.20		
22 02.11.13.15.20		
21 02.11.13.15.20		
20 02.11.13.15.20		
19 02.11.13.15.20		
18 02.11.13.15.20		
17 02.11.13.15.20		
16 02.11.13.15.20		
15 02.11.13.15.20		
14 02.11.13.15.20		
13 02.11.13.15.20		
12 02.11.13.15.20		
11 02.11.13.15.20		
10 02.11.13.15.20		
9 02.11.13.15.20		
8 02.11.13.15.20		
7 02.11.13.15.20		
6 02.11.13.15.20		
5 02.11.13.15.20		
4 02.11.13.15.20		
3 02.11.13.15.20		
2 02.11.13.15.20		
1 02.11.13.15.20		

1	G.O. No. 2675 R/11: Nov/92	Alterations and Additions consequent on the Junction Arrangement of Nilgiri Railway with Madras Railway at Mettupalayam Station
39	M.O. No. 1 st Dec/93	
1	do 25 th June/94	
1	do 10 th Dec/94	
1	do 27 th March/95	
1	do 27 th June/95	
1	do 24 th Jan/96	
1	G.O. No. 3178 9 th Oct/95	Assistant Station Master at Kalyan
1	M.O. No. 28 th Feb/96	
1,1	G.O. No. 3864 3 rd Dec/95	Converting Local Workshops into Running Drivers Quarters at Podanur
1,2	G.O. No. 3955 9 th Dec/95	Double Bungalow for family Guards at Podanur
1,3	G.O. No. 10 R/ 8 th Jan/96	Alterations & Additions of siding &c at west end of Clavaku
1,4	G.O. No. 391 6 th Feb/96	Loading Bankers at Odakkolam
1,5	G.O. No. 13 R/ 18 th Feb/96	Alterations and Additions to Station House Podanur
1	G.O. No. 403 R/ 12 th June/96	Twenty Houses for subordinates
1	G.O. No. 516 R/ 11 th Aug/95	Staff of Traffic Department S. & W. Lines
1	G.O. No. 2273 15 th July/95	
46	M.O. No. 16 26 th Nov/95	
1	do 24 th Jan/96	
1	do 28 th Feb/96	
1,7	G.O. No. 694 R/ 17 th Oct/96	Alterations of Distant Signals S. & W. Lines

Register Number and Date.	Authority.	Works.
1st Decr 96	G.O. No. 18 R/10: Jan'y/96	Interlocking Points and Signals at Nagari
20th Sept 96	M.O. No. 26: July/96	
do	do 30: May/96	
20th Sept 96	G.O. No. 522 R/15: Augt/96	
do	M.O. No. 21: Jan'y/96	Signals and Interlocking Apparatus at Pattur
do	G.O. No. 98: 11: Jan'y/96	
do	M.O. No. 26: July/96	
do	do 30: May/96	
do	do 24: Jan'y/96	
do	do 28: Feb'y/96	
20th June/96	G.O. No. 326: 16: Oct/96	Train Protecting Bars. Simitan
do	G.O. No. 1: 1: R/15: Jan'y/96	Additional sidings, Engine shed and staff quarters at Kandan
20th Sept 96	G.S. No. 21 R/7: Jan'y/96	Strengthening Girders of Bridge at 107 miles S.W. Linn
do	G.O. No. 57 R/22: Jan'y/96	
20th June/96	G.S. No. 30: 1: R/11: Decr/95	Laying New Permanent way for Girders Bridges S.W. Linn
20th Sept 96	G.O. No. 17 R/14: Jan'y/96	
do	do 5: Jan'y/96	
20th June/96	do	
20th Sept 96	do	
do	do	
1st Decr 96	do	
1st March 97	do	
1st Decr 96	do	

Register Number and Date.	Authority.	Works.
1st Decr 96	G.O. No. 18 R/10: Jan'y/96	Interlocking Points and Signals at Nagari
20th Sept 96	M.O. No. 26: July/96	
do	do 30: May/96	
20th Sept 96	G.O. No. 522 R/15: Augt/96	
do	M.O. No. 21: Jan'y/96	Signals and Interlocking Apparatus at Pattur
do	G.O. No. 98: 11: Jan'y/96	
do	M.O. No. 26: July/96	
do	do 30: May/96	
do	do 24: Jan'y/96	
do	do 28: Feb'y/96	
20th June/96	G.O. No. 326: 16: Oct/96	Train Protecting Bars. Simitan
do	G.O. No. 1: 1: R/15: Jan'y/96	Additional sidings, Engine shed and staff quarters at Kandan
20th Sept 96	G.S. No. 21 R/7: Jan'y/96	Strengthening Girders of Bridge at 107 miles S.W. Linn
do	G.O. No. 57 R/22: Jan'y/96	
20th June/96	G.S. No. 30: 1: R/11: Decr/95	Laying New Permanent way for Girders Bridges S.W. Linn
20th Sept 96	G.O. No. 17 R/14: Jan'y/96	
do	do 5: Jan'y/96	
20th June/96	do	
20th Sept 96	do	
do	do	
1st Decr 96	do	
1st March 97	do	
1st Decr 96	do	

Madras Railway
Chief Engineer's Office
6th April 1896

Ag. Secy

1st Decr/96		392	38	02.13.11.13	
do		1705	1		
02 Sept/96	R: 1666/1. Sanctioned to Rev.	6201	1	02.13.11.13	
do	R: 3233/1. do. Revised Estimate has been submitted for sanction.	1023	1	02.13.11.13	
02 June/96	R: 11081/1. do. Application has been made for alteration.	6712	1	02.13.11.13	
02 Sept/96		37	1	02.13.11.13	
do		3271	1	02.13.11.13	
02 June/96	R: 356/1. Sanctioned to Rev.	3906	1	02.13.11.13	
02 Sept/96		18	1	02.13.11.13	
1st Decr/96			1	02.13.11.13	
1st March/97			1	02.13.11.13	
1st Decr/96	No 215 do		1	02.13.11.13	

1st Decr/96	02.13.11.13	38	02.13.11.13	
02 Sept/96	R: 1666/1. Sanctioned to Rev.	6201	1	02.13.11.13
do	R: 3233/1. do. Revised Estimate has been submitted for sanction.	1023	1	02.13.11.13
02 June/96	R: 11081/1. do. Application has been made for alteration.	6712	1	02.13.11.13
02 Sept/96		37	1	02.13.11.13
do		3271	1	02.13.11.13
02 June/96	R: 356/1. Sanctioned to Rev.	3906	1	02.13.11.13
02 Sept/96		18	1	02.13.11.13
1st Decr/96			1	02.13.11.13
1st March/97			1	02.13.11.13
1st Decr/96	No 215 do		1	02.13.11.13

Madras Railway,
Chief Engineer's Office
6th April 1896

G. S. S.
Ag. Agt.

Sanctioning Engineer for

MADRAS RAILWAY.

List of open sanctions for quarter ending 30th June 1896.

11,972	7771	22,763	12,646	3583	16229	31 st Decr/96	R: 1101/-	— do
667	492	1159	81	192	573	30 th June/96	R: 52/-	— do
1028	766	1794	5	177	184	do	R: 202/-	— do
2990	1159	4149	"	8	8	31 st Decr/96		
1787	2774	1761	"	"	"	31 st March/97	R: 4476/-	—
2169	134	2303	"	"	"	30 th Sept/96	R: 416/-	—
9749	6814	16563	"	"	"	31 st March/97	R: 103/-	—
3870	3080	6750	3257	3080	6337	30 th June/96		Exclusion of of sanction for the wholesale & done has been obtained working date 28
2877	2603	5480	"	6	6	30 th June/96		

MADRAS RAILWAY.

List of open sanctions for quarter ending 30th June 1906.

Sanctioned Expenditure.			Expenditure, as per Auditor's Books up to—			Date on which sanction closes.	Remarks.
Cash.	Stores.	Total.	Cash.	Stores.	Total.		
115	9177	9292	"	5055	5055	30 th June 1906	R. 132/1. Sanction
111.6	2722	3168	451	1624	2075	31 st March 1906	R. 132/1. Sanction Extension of time has been applied
126	1033	1159	"	"	"	30 th June 1906	do.
27113	16576	43689	"	"	"	31 st March 1907	R. 32754. Sanction
31.23	2919	6342	"	1999	1999	30 th Sept 1906	R. 8835/1.
8115	216284	224399	2961	100555	103516	San. Allogjania.	R. 110208/1.
9.659	206302	315961	9537	278787	288324	do.	R. 206057/1.
Department							
1500	"	1500	"	"	"	31 st Dec 1906	

Sanctioned expenditure of the quarter ending 30th June 1906.

Coverd.

Ac. D. Dunterville.

John A. R.

No. 1 TO E. R. C. No. 1558 of 1906
Serial No. 294 of 13 4 96
Full

MADRAS RAILWAY.

List of open sanctions for quarter ending 30th June 96.

Madras, $\frac{14}{15}$ April 1896.

No. 1161

OFFICE NOTE.

Letter from the Agent, Manager Madras Railway, No. $\frac{R20}{294}$
dated 13th April 1896, forwarded to the Examiner of Railway
Accounts for perusal of Remarks.

CM $\frac{14}{6}$

for E. R.

EXAMINER'S REPLY.

Recd
10/4

Corrections have been made
by this office in items 19 and 21
and the list is returned countersigned.

Swaled

6 R
R

1st Decr/96 R: 11,01/.. — do —

0th June/96 R: 52/.. — do —

do R: 202/.. — do —

1st Decr/96

1st March/97 R: 4,476/.. — do —

0th Sept/96 R: 416/.. — do —

1st March/97 R: 103/.. — do —

0th June/96

Enclosure of date of lapses
of section for the House at
Whitefield & Down. P. M. S. only
has been obtained at the above
working dated 29th Feb/96

0th June/96

Madras, 30/1/1876

To

AGENT AND MANAGER, M. R.

No. 1370 Reply No. , dated

SIR,

With reference to your
letter N^o R22 & R20 dated
26/1 29/4
4th and 13th April 1876, I
have the honor to state
that, as the Register
numbers quoted against
heads C.00 for items
7 to 10 ^{in list for} the locomotive
are unnecessary, they
have been struck out.

2. As regards the en-
closing list, the follow-
ing corrections have been
made.

In item 19 ^{the words} C & N: 95 dated
11th January 1876 should
be crossed.
In item 21, the figures 36
and 4,518 under each
item

Reminders.

Subject.

393
393

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following.

Letter from the Agent & Superintendent of Madras Ry } H. S. No. R 29 } 4.2 miles
of Madras office } H. S. No. R 20 } 13. —

Please issue this letter & send the papers to the office of the Engineer in Charge of the Capital Section for the locomotive, telegraph & engineering departments for the quarter ending 30th June 1906, for forwarding to the Govt of India. All the cases of excess over estimates are receiving attention.

Examination No. 10, 11, 12, 13, 14, 15, 16, 17, 18, 19, 20, 21, 22, 23, 24, 25, 26, 27, 28, 29, 30, 31, 32, 33, 34, 35, 36, 37, 38, 39, 40, 41, 42, 43, 44, 45, 46, 47, 48, 49, 50, 51, 52, 53, 54, 55, 56, 57, 58, 59, 60, 61, 62, 63, 64, 65, 66, 67, 68, 69, 70, 71, 72, 73, 74, 75, 76, 77, 78, 79, 80, 81, 82, 83, 84, 85, 86, 87, 88, 89, 90, 91, 92, 93, 94, 95, 96, 97, 98, 99, 100.

H. S. No. 394. R 328. 22nd April 1906.

9/18/5/24

Forwarded

10. Mr. Secy to the Govt. Secy. P. W. Dept. Secy.

C. V. M.

27/4

DR

21-5-25

office copy may be corrected accordingly

en
27/4

11/11/06

office copy may
be corrected accordingly

en
24

11:393.R dated 28/11
PUBLIC WORKS DEPARTMENT
RAILWAY BRANCH.

A.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

10

Read the following

Letter to the Agent &
Manager Madras Ry }
Memorandum to the Agent &
Manager Madras Ry }

H. S. N. R 29 / 267 } 4 April 1901

H. S. N. R 20 / 274 } 13

Ordered that the

of Open Capital Expenditure for
the Locomotive, Telegraph &
Engineering Departments
for the quarter ending
30th June 1896, be for-
warded to the Govt of India

2. All the cases of
excesses over estimates
The Agent & Manager M.R.
& Examiner R. S. S. are receiving attention.

H. S. N. 394. R 328 April 1901

9/5/94

Forwarded

to
The Secy to the Govt of India
P. W. Dept
Sir

en

24/4

DR

21-5-96

Р. № 393 Р. 28/4/96
394