

8293
Public Works (1896) Department.

G.O., No. 788 2

DATED 25 September
1896.

25/9/96

[Despatch Abstract.]

Drainage Scheme for Dampur Tank bed, Kani-
giri Canal, Sangam Arient project. The date
of completion of the — Sanctioned in G.O. 429
of 20th March 1896, extended from 31st March 1896
to 31st March 1897.

///

10
IX

[P. W. D.]

25/9

25/9

No. 788 I., 25TH SEPTEMBER 1896.

PUBLIC WORKS DEPARTMENT.

READ—the following paper:—

From the Executive Engineer, Nellore division, to the Superintending Engineer,
II Circle, dated 27th August 1896, No. 155 S.E.

I have the honour to inform you that the group of works sanctioned under Dampur tank bed drainage scheme in G.O., No. 429 I. of 20th May 1895, could not be completed before the 31st March 1896, owing to lands not being made over by the Revenue Department till late in the year.

2. The drainage channel had to be extended for a length of half a mile to prevent further submersion. All the works have, however, been completed excepting a little under land compensation about which the Collector has been addressed. I request you will be pleased to obtain an extension of sanction for one year from 31st March 1896, under Government of India Code, Volume II, chapter V, paragraph 35, clause (x).

No. 344 N.L.

Forwarded to the Chief Engineer for Irrigation for favour of compliance.

3rd September 1896. (Signed) W. L. C. BADDELEY, Major, R.E.,
Superintending Engineer, II Circle.

ORDER—No. 788 I., dated 25th September 1896.

The date of completion of the work sanctioned in G.O., No. 429 I., dated 20th May 1895, is extended from 31st March 1896 to 31st March 1897.

(True Extract.)

(Signed) R. R. E. DRAKE-BROCKMAN, Colonel, R.E.,
Secretary to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.
 " Superintending Engineer, II Circle.
 " Examiner, Public Works Accounts.

Exd. T. K. Narayana Aiyangar.

IRRIGATION.

Government {1896} of Madras.
PUBLIC WORKS.

Recd.

Regd.

1896.

Enclosures

Spare copies

G.O., No. 788 I., 25th September 1896.

SEPTEMBER.

Drainage Scheme for Dampur Tank Bed, Kanigiri Canal,
Sangam Anicut Project

The date of completion of the —, sanctioned in G.O., No. 429 I., dated 20th May 1895, extended from 31st March 1896 to 31st March 1897.

PUBLIC WORKS DEPARTMENT,

IRRIGATION BRANCH.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the

READ the following

No 788 I, dated 25 September 1896.
From Supp. Imp. Decree, No. 344 H.L., of 3. 9. 96.

*The date of completion
of the work sanctioned
in G.O. No. 429 I., of
20th May/95, is extended
from 31st March 96 to
31st March 97.*

10/9
96

Recd
13/9
96

Issue

24/9
96

Recd
25/9

To the Chief Supp. Imp. J. P. 7/10/96
Supp. Imp. J. P. 7/10/96
S. J. W. R.

Recd
15/9
1896
O.S. 415
123/9

Letter from the Executive
Engineer, Public Division, to the
Superintending Engineer, 2nd Circle. No.
155 S.E. dated 27th August, 1896.

I have the honor to inform
you that the group of works sanc-
tioned under Dampar Land Re-
Drainage Scheme in Govt No. 4292 of
20th May, 1895, could not be com-
pleted before the 31st March, 1896,
owing to lands not being made
over by the Revenue Department
till late in the year.

2. The drainage channel had
to be extended for a length of half
a mile to prevent further sub-
-mersion. All the works have,
however, been completed excepting
a little under Land acqui-
-sition about which the Council
has been addressed. I request you
will be pleased to obtain an ex-
-tension of sanction for one year
from 31st March, 1896, under Govern-
-ment of India Code, Vol II, Chapter
Para 35, clause E.

Public Works (1896) Department.

344 M

3-9-96

Curp-Numbers 8293

Forwarded to the Chief Engr.

- near for Irrigation for favour
of Compliance.

W. B. Baddley

Major G. S.

Superintending Engineer,

W. C. C.

Dec: 15. 9. 96