

4020
RH-94

8370
Public Works (1896) Department.

G.O., No. 793.

J.

DATED 30th Sept. 1896.

[Despatch Abstract.]

Minor Irrigation Works: Proc. of the Board
of Rev. reviewing statements of expenditure on - from April to July 1896, recorded.

13
List ✓

19/9

Recd
25/9
96

From The Board of Revenue
Revenue Settlement,
Land Records & Agriculture,
Madras

No. 218 Press

Dated 8th September 1896.

Received 18.9.96

Enclosures

Spare copies

SUBJECT.

Minor Irrigation
Works.

Reviewing state-
ments of expenditure
on ——— from April
to July 1896.

FURTHER PAPERS.

PROCEEDINGS OF THE BOARD OF REVENUE
(REVENUE SETTLEMENT, LAND RECORDS AND AGRICULTURE).

From the Collector of Anantapur,			dated	11th July 1896, No. 2612-Dio. Acc.
"	"	of "	"	10th Aug. " " 2980-Dis.
"	"	of North Arcot	"	14th July " " 1155-Dis. Eng.
"	"	of "	"	9th Aug. " " 1358-Dis. Eng.
"	"	of South Arcot	"	7th July " " 194-Ref.-on Acc. V.P.
"	"	of "	"	7th Aug. " " 230-Ref. on Reg. V.P.
"	"	of Bellary	"	9th July " " 2502-Dis.
"	"	of "	"	8th Aug. " " 2834-Dis.
"	"	of Chingleput	"	11th July " " 257-Ref. on Pl.
"	"	of "	"	11th Aug. " " 321-Ref. Pl.
"	"	of Coimbatore	"	10th July " " 2238-Dis. Rev.
"	"	of "	"	10th Aug. " " 2658-Dis. Rev.
"	"	of Cuddapah	"	7th July " " 2878-Dis. Rev.
"	"	of "	"	5th Aug. " " 3704-Dis. Rev.
"	"	of Ganjám	"	8th July " " 1186-Dis. Ver.
"	"	of "	"	7th Aug. " " 1477-Dis. Ver.
"	"	of Gódvári	"	24th July " " 208-Ref. Pl. Ver.
"	"	of "	"	19th Aug. " " 304-Ref. Pl.
"	"	of Kistna	"	17th July " " 207-Ref. on R.C. Pl.
"	"	of "	"	12th Aug. " " 289-Ref. on C. Ver.
"	"	of Kurnool	"	4th July " " 893-Dis. Eng.
"	"	of "	"	6th Aug. " " 1082-Dis. Eng.
"	"	of Madras	"	8th July " " 133.
"	"	of "	"	9th July " " 131-Acc.
"	"	of "	"	12th Aug. " Nos. 165-Acc. and 166.
"	"	of Madura	"	11th July " No. 254-Ref. on C. Pl.
"	"	of "	"	12th Aug. " " 2731-Dis.
"	"	of Nellore	"	7th July " " 2514-Ver.
"	"	of "	"	7th Aug. " " 3031-Ver.
"	"	of Salem	"	6th July " " 3437.
"	"	of "	"	8th Aug. " " 4131-Acc.
"	"	of Tanjore	"	11th July " " —
"	"	of "	"	7th Aug. " " 2616-Rev.
"	"	of Tinnevely	"	6th July " " 148-Pl. Gl. Rev.
"	"	of "	"	5th Aug. " " 191-Ref. on Pl. Gl.
"	"	of Trichinopoly	"	10th July " " 1167-Dis. Rev.
"	"	of "	"	18th Aug. " " 1331-Dis. Rev.
"	"	of Vizagapatam	"	10th July " " 21-Pl.
"	"	of "	"	6th Aug. " " 5-Ptn. B.

The subjoined statement shows the expenditure incurred on account of Minor irrigation works during the four months, April to July, of the current official year as compared with the total grant for the year :—

Districts.	Allotment, 1895-97.	Expenditure.			Balance.	Percentage of the balance to the total allot- ment.	Percentage of the balance after deducting the value of work done but not paid for.
		Adjusted.	Unadjust- ed.	Total.			
1. Ganjām	Rs. 15,000	Rs. 5,108	Rs. 512	Rs. 5,620	Rs. 9,380	62-53	52-65
2. Vizagapatam	16,000	5,102	2,387	10,489	5,511	34-44	28-88
3. Gódvári	14,000	411	..	411	13,589	97-06	97-06
4. Kistna	10,400	4,622	..	4,622	5,778	55-55	43-18
5. Nellore	18,000	4,468	548	5,016	12,984	72-13	52-45
6. Cuddapah	30,000	9,574	..	9,574	20,426	68-09	52-06
7. Anantapur	23,000	2,755	483	3,238	19,762	85-92	76-66
8. Bellary	6,100	583	..	583	5,517	90-44	86-15
9. Kurnool	10,000	1,195	..	1,195	8,805	88-05	47-47
10. Madras	470	181	..	181	289	61-49	61-06
11. Chingleput	35,000	211	1,220	1,431	33,569	95-91	90-01
12. North Arcot	55,000	2,193	1,988	4,181	50,819	92-40	85-09
13. South Arcot	65,000	32,321	1,136	33,457	31,543	48-53	34-73
14. Tanjore	6,500	628	487	1,115	5,385	82-85	72-61
15. Trichinopoly	20,000	4,652	550	5,202	14,798	73-84	62-18
16. Madurai	20,000	3,829	773	4,602	15,398	76-99	60-26
17. Tinnevely	48,000	7,665	3,110	10,775	37,225	77-94	71-43
18. Coimbatore	2,500	285	285	570	2,215	88-60	87-80
19. Salem	20,000	2,982	900	3,882	16,118	80-59	52-79
20. Malabar	30	..	..	..	29	100-00	100-00
Total	4,15,000	91,480	15,409	1,04,889	3,10,111	74-73	61-70
Amount placed at the disposal of Public Works Department	35,000	..	..	..	..	..	..
Grand total	4,50,000	..	..	..	..	..	..

2. Including the value of the work done, but not paid for, in the marginally-noted districts, the total expenditure amounted to Rs. 1,58,927 or 38-30 per cent. of the allotment for repairs to be carried out by the Revenue Department.

Districts.	Value of work done but not paid for.
Ganjām	Rs. 1,482
Vizagapatam	890
Kistna	1,287
Nellore	3,543
Cuddapah	4,807
Anantapur	2,131
Bellary	262
Kurnool	4,058
Madras	49
Chingleput	2,067
North Arcot	4,020
South Arcot	8,969
Tanjore	3,272
Trichinopoly	4,533
Madurai	3,347
Tinnevely	3,941
Coimbatore	20
Salem	5,660
Total	54,928

3. The progress made was very satisfactory in Vizagapatam and Tanjore, good in Kistna, Kurnool and South Arcot and fair in all other districts except Gódvári, Chingleput, Coimbatore, Bellary and North Arcot, in which the outlay on works has ranged only from 5 to 15 per cent. of the allotments. In Gódvári and Bellary, the amount spent was mainly on account of establishment. The attention of all Collectors is drawn to the concluding sentence of paragraph 3 of Board's Proceedings, No. 167, dated 14th July 1896.

(True Extract.)

R. V. Srinivasan
Secretary.

To the Secretary to Government, Revenue Department.
" all Collectors, except those of Nilgiris and South Canara.
" the Chief Engineer for Irrigation.

Copy to the Secretary to Government, Public Works Department.
" " Accountant-General.
" " Examiner, Public Works Accounts.

REVENUE DEPARTMENT.

1896.

Board of Revenue

(Revenue Settlement, Land Records
and Agriculture),

MADRAS.

Printed September 1896.

Proceedings, 8th Sept. 1896, No. 218.

Minor Irrigation Works.—Reviewing state-
ments of expenditure on — from April to July
1896.