

8807
Public Works (1896) Department.

G.O., No 8472

DATED 21st Oct 1896

[Despatch Abstract.]

Romperu Drain : The G.O. of P.W. Dept. is
authorized to pass the outlay incurred on
the work "Excavating side drain and
cutting & raising the left bank
of —."

The Examiner of Public Works Accounts, authorized to pass the outlay incurred on the work "excavating side drain and cutting and raising the left flood bank of —."

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.
Account.

READ—the following papers :—

From Major W. L. C. BADDELEY, R.E., Superintending Engineer, II Circle,
to the Chief Engineer for Irrigation, dated Bezwada, 25th August 1896,
No. 1372 K.W.

In forwarding herewith a copy of completion report for the work of excavating side drain and cutting and raising the left flood bank of Romperu drain, the estimate of which was sanctioned in G.O., No. 229 I., dated 10th March 1894, I have the honour to request that you will be so good as to obtain the sanction of Government to the excess of Rs. 1,895 over the provision of Rs. 9,180 for earthwork being met from the balance of the provision as per item No. 710 of the statement printed with G.O., No. 857 I., dated 11th October 1893.

2. Explanation as to the cause of excess has been given in the completion report by the Executive Engineer.

Office-note to the Examiner, Public Works Accounts, dated 31st August 1896,
No. 288.

For verification of the excess shown in the completion report and early return.

(Signed) F. J. WILSON,
Deputy Chief Engineer for Irrigation.

Office-note from the Examiner, Public Works Accounts, dated 14th September 1896, No. 2719 D./A.

Verified and returned.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

No. 176 I.

Submitted to Government with a recommendation that the excess, which is ascribed to the following causes, be passed :—

“(1) The old bank and berms got scoured and reduced in section and level after the levels on which the estimate was based were taken.

(2) The soil is very bad in places and melted away, necessitating excess earthwork to bring the banks up to section.

(3) Some 30 gaps or breaches, most of which occurred subsequent to preparation of estimate, had to be closed. There was no provision for this work.”

(Signed) R. R. E. DRAKE-BROCKMAN, Col., R.E.,
Chief Engineer for Irrigation.
25th September 1896.

ORDER—No. 847 I., dated 21st October 1896.

The Examiner of Public Works Accounts is authorized to pass the outlay incurred on the work “excavating side drain and cutting and raising the left flood bank of Romperu drain,” the excess expenditure of Rs. 1,895 being met from the balance of the provision made for item 710 of the statement printed in Proceedings of Madras Government, No. 857 I., dated 11th October 1893.

2. This sanction is registered as No. 117 I. of 1896-97.

(True Extract.)

Under Secretary to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.
Superintending Engineer, II Circle, with one enclosure.
” Examiner, Public Works Accounts.

Exd. T. K. Narayana Aiyangar.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the

Read the following

From Supp Engr R. Curich, N. 1372 K.W. & 25. 8. 96.
 Office note to C. No. 288 & 31. 8. 96.
 Do. from C. 2719 $\frac{D}{A}$ & 14. 9. 96. 60

No. 176 J. d/25th Sept 1896.

Submitted to Govt
 with a recommendation
 that the excess which
 is ascribed to the
 following causes be
 passed:—

1. The old bank & berms got scoured & reduced in section & level after the levels on which the estimate was based were taken.
2. The soil is very bad in places & melted away, necessitating excess earthwork to bring the banks up to

section.

3. Some 30 gaps or breaches, ^{most of which} occurred subsequent to preparation of estimate had to be closed. There was no provision for this work."

* Order thereon.

The Examiner of P.W. Accounts is authorised to pass the outlay incurred on the work "Excavating side drain & cutting & raising the left flood bank of Romperu Drain," the excess expenditure of Rs 1895 being met from the balance of the provision made for item 710 of the Statement printed in D.M.G.

2-14
11.10.96

No 857.I, 27 11 Oct/93.

2. This sanction is registered as N. 117 I of 1896-97.

21/8
96

Recd
25/9
96

To the Chief Engineer
Supply & Transport
S. I. W.
10/11/96

Public Works (1896) Department.

CURRENT No. 8807

Order

From

The Chief Engineer
for Navigation

No. 176-J

Dated 25.9.96

Received 1.10.96

Enclosures 3.

Spare copies

SUBJECT.

Excess outlay incurred
on excavating a side drain
and cutting and raising
the left flood bank
of No. 1000 drain.

025462 L.C.S. 10 R. 167.

H.C.
10.

Public Works (1896) Department.

Receipt
CURRENT No. 278. K.S.

Order

From

*The Superintending Engineer
Second Circle.*

No. 1372. K.W.

Dated 25 — 8 — 96

Received 28 — 8 — 96

Enclosures /

Spare copies

SUBJECT.

*Excavating Side drain
& cutting & raising the
left bank of Ramperu
drain — Forwarding
copy of completion report
for the work of — and
requesting sanction
of Govt. to the excess of
Rs 1895 over the provision
for earth work.*

3 SEP 1898

Peruada

II CIRCLE,

Dated 25 August 1896.

No. 1372 Kw

From, Major A. L. C. Baddley R.E.
Esquire,

Superintending Engineer,

II Circle.

To,

The Chief Engineer
for Irrigation

Enclos 1
Copy of C.R.

Sir,

Sir, I am forwarding herewith a copy of Completion report for the work of Excavating side drain & cutting and raising the left flood bank of Rompur Drain, the estimate of which was sanctioned in G.O. No. 229 dated 10 March 1894, I have the honour to request that you will be so good as to obtain the sanction of Government to the excess of Rs. 1895 over the provision of Rs. 9180 for earth work being met from the balance of the provision as per item No. 710 of the Statement printed with

with GO No. 857 dated
11th October 1893.

CHIEF ENGINEER
FOR IRRIGATION.
20 AUG 93
No. 278 Rd

2. Explanation as to the
cause of excess has been
given in the completion
report by the Executive
Engineer.

From,
The Superintending Engineer,
II Circle.
To,
The

I have the honour to be,
Sir,

Your most Oble^d Servant

Dated
Received } 18

W. B. B. B. B. Major Oble^d
Supg Engineer,
II Circle

Enclosures.
NO.
SUBJECT.

M.

0455
8607/56