

9288
Public Works (1896) Department.

G.O., No. 873-74

DATED 24th October 1896

[Despatch Abstract.]

Open Capital Rules: Extending the dates for completion of certain items in the Statement of works sanctioned up to 1895-96 under — and requesting the Govt of India to extend the dates for completion of certain other items in the Statement.

Ditto: Forwarding Pro: requesting that the dates for completion of certain items in the Statement of works sanctioned up to 1895-96 under — be extended.

T.C. 24/10

24/10

160/15

20/2

Government { 1896 } of Madras.
PUBLIC WORKS.

Spare copies

OCTOBER.

Forwarding Proceedings requesting that the dates for completion of certain items in the statement of works sanctioned up to 1895-96 under —, be extended.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.

READ—the following paper :—

STATEMENT of works sanctioned up to 1895-96 under Open Capital Rules requiring renewal of sanction.

[Statement

СНЕРĂК,
13th October 1896.

No. 189-I.

Submitted to Government with a recommendation that, in the circumstances reported, the date for the completion of the works entered in the statement be extended as indicated in the remarks column.

13th Oct. 1896.

(Signed) W. HUGHES,
Chief Engineer for Irrigation.

ORDER—No. 873 I., dated 24th October 1896.

The date for completion of item 1 is extended to 31st March 1896, and that for items 2 and 12 to 17 to 31st March 1897.

2. Ordered that a copy of these Proceedings be forwarded to the Government of India with a request that the date for the completion of item 3 be extended to 31st March 1896, and that for items 4 to 11 to 31st March 1897.

[Here enter No. 874 I., dated 24th October 1896.]

(True Extract.)

(Signed) W. HUGHES,
Joint Secy. to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.
„ Superintending Engineer, I Circle.
„ „ „ II „
„ „ „ V „
„ Examiner, Public Works Accounts.

ENDORSEMENT—No. 874 I., dated 24th October 1896.

Forwarded.

(By order.)

Joint Secretary to Government,
Irrigation Branch.

IRRIGATION.

Government { 1896 } of Madras.

PUBLIC WORKS.

Recd.

Enclosures

1896.

Regd.

Spare copies

G.O., No. 873 I., 24th October 1896.

OCTOBER.

Open Capital Rules

Extending the dates for completion of certain items in the statement of works sanctioned up to 1895-96 under —, and requesting the Government of India to extend the dates for completion of certain other items in the statement.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.

READ—the following paper :—

STATEMENT of works sanctioned up to 1895-96 under Open Capital Rules requiring renewal of sanction.

[Statement

STATEMENT of works sanctioned up to 1895-96 under Open Capital Rules requiring renewal of sanction.

Sanctioning authority.	Name of work.	Sanctioned estimate including establishment and tools and plant charges.			Date on which sanction expired.	Amount for which work is completed.	Date on which work is completed and sanction closed.	Remarks.
		Class I.	Class II.	Total.				
	WORKS REQUIRING RENEWAL OF SANCTION. <i>Godavari Delta System.</i> Western Section. Bank Canal.	Rs.	Rs.	Rs.		Rs.		
P.M.G., No. 1079 I., dated 8th December 1893.	1. Constructing No. 3 under-tunnel of Deva channel.	2,140	..	2,140	31st March 1895.	1,916	31st August 1895.	In the return for 1894-95 this work was reported to have been completed. A further outlay was incurred on account of adjustment of freight for conveying building stone which was not known when the completion statement for the work was submitted. Extension of sanction up to 31st March 1896 is necessary to admit of the accounts being finally closed.
P.M.G., No. 519 I., dated 12th June 1893.	Central Section. Amalapuram Canal.	..	1,580	1,580	31st March 1896.	..	..	Extension of sanction up to 31st March 1897 is necessary to admit of the adjustment of compensation bills.
Government of India No. 87 I., dated 16th April 1894. (P.M.G., No. 369 I., dated 5th May 1894.)	2. Excavating a parallel channel from Sullapalli channel head to end of Amalapuram canal.	..	400	400	31st March 1893.	401	31st March 1896.	In Proceedings of Madras Government, No. 161 I., dated 20th February 1894, this work was shown as completed, as all compensation charges were adjusted and completion report sent. Further charges having been advised by the Examiner of Public Works Accounts for adjustment in the accounts for 1895-96, the accounts for this work had to be re-opened. Extension of sanction up to 31st March 1896 is therefore necessary.
Government of India No. 274 I., dated 22nd November 1895. (P.M.G., No. 1045 I., dated 3rd December 1895.)	Bank Canal. 4. Compensation for land taken up for Vadapalem channel.	..	2,328	2,328	31st March 1896.	..	..	
Do.	5. Compensation for land	..	1,281	1,281	Do.	..	..	

No. 873 I., 24TH OCTOBER 1896.

4

Do.	6. Do. for Pallenkurru No. 2 channel.	..	103	103	Do.	..	..	Extension of sanction up to 31st March 1897 is necessary to admit of the adjustment of compensation bills.
Do.	7. Do. for land for Dontikurra channel.	..	150	150	Do.	..	..	
Do.	8. Compensation for land Main Canal. Gunnaram Canal.	..	342	342	Do.	..	..	
Do.	9. Compensation for land Do. for excavating Rana-chandrapuram surplus weir channel.	..	258 832	258 832	Do. Do.			
Do.	11. Compensation for land for excavating a channel from Balli surplus weir to Gorinkala drain.	..	1,765	1,765	Do.	..	..	
P.M.G., No. 382 I., dated 11th May 1894.	Pennér Ancient System. Sarvapalli Canal.	1,705	..	1,705	Do.	..	..	Expenditure to end of March 1896 was Rs. 1,297. The Superintending Engineer has not yet applied for extension of sanction, but sanction may be extended up to 31st March 1897.
P.M.G., No. 1027 I., dated 26th November 1895.	Sangam Ancient System. 13. Gogulapalli regulator and sluice 2 miles 1,320 feet.	..	652	652	Do.	691	..	Rs. 235 were paid only in 1896-97. Extension of sanction up to 31st March 1897 is therefore necessary.
P.M.G., No. 588 I., dated 11th December 1894.	Cauvery Delta System. 14. Sheds for the superintendent and cavalgars at Vettar Head works.	2,130	..	2,130	Do.	..	..	Work has been completed but accounts not closed. Extension of sanction up to 31st March 1897 is necessary.
P.M.G., No. 561 I., dated 31st July 1894.	15. Providing screw-gearing shutters for three central arches of Kodumarti regulator.	3,400	..	3,400	Do.	..	..	Shutters were received from workshops too late in the year. Hence extension of sanction up to 31st March 1897 is necessary.
P.M.G., No. 853 I., dated 7th November 1894.	16. Reconstructing the old dam across Iyanai.	4,731	..	4,731	Do.	..	..	Execution of the work has been postponed pending settlement of rights of contending parties before a Civil Court. Extension of sanction up to 31st March 1897 is necessary.
P.M.G., No. 599 I., dated 31st July 1895.	17. Improving Maruerti Iyanar tank	4,800	..	4,800	Do.	..	..	The work was not proceeded with owing to the tank being full. Extension of sanction up to 31st March 1897 is necessary.

No. 873 I., 24TH OCTOBER 1896.

5

(Signed) W. HUGHES,
Chief Engineer for Irrigation.

CHEPÁK,
13th October 1896.

No. 189-I.

Submitted to Government with a recommendation that, in the circumstances reported, the date for the completion of the works entered in the statement be extended as indicated in the remarks column.

13th Oct. 1896.

(Signed) W. HUGHES,
Chief Engineer for Irrigation.

ORDER—No. 873 I., dated 24th October 1896.

The date for completion of item 1 is extended to 31st March 1896, and that for items 2 and 12 to 17 to 31st March 1897.

2. Ordered that a copy of these Proceedings be forwarded to the Government of India with a request that the date for the completion of item 3 be extended to 31st March 1896, and that for items 4 to 11 to 31st March 1897.

[Here enter No. 874 I., dated 24th October 1896.]

(True Extract.)

Under Secretary to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.
" Superintending Engineer, I Circle.
" " " II "
" " " V "
" Examiner, Public Works Accounts.

Public Works (1896.) Department.

CURRENT No. 9288

Order

From

*The Chief Engineer
for Irrigation*

No. 189-I

Dated 13 10 96

Received 16.10.96

Enclosures 4

Spare copies

SUBJECT.

*Statement of works
sanctioned up to 1895-96
under open capital
rules requiring renewal
of sanction.*

BACK PAPERS.

G.O.	No.	Department.	Date.
5.0	7949	P.W.	26-7-95 ✓

FURTHER PAPERS.

G.O.	No.	Department.	Date.

PUBLIC WORKS DEPARTMENT,

IRRIGATION BRANCH.

No. 873. I of 24th October 1896
PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the

Read the following

Statement of works sanctioned up to 1895-96 under open Capital rules requiring renewal of sanction

No 1892 of 13. 10. 96

Submitted to

Govt with a recommendation that in the circumstances reported, the date for the completion of the works entered in the statement be extended as indicated in the Remarks column.

Issue

W.H. 23/10

22.10.96

Order thereon.

The date for completion of item 1 is extended to 31st March 1896 & that for items 2 & 12 to 17 to

20.10.96

31st March 197.

2. Ordered that a
copy of these Procs. be
forwarded to the Govt
of India with a request
that the date for the
completion of item 3 be
extended to 31st March 1906
& that for items 4 to 11
to 31st March 1907.

4.261

20.10.96

No. 874 D. D. 24th October 1896.
Indorsement —

Forwarded

JH
13/10
96

WH

To
The Chief Engr for S.
Superint 1 ✓
do 2 ✓
do 3 ✓
do 4 ✓
do 5 ✓
do 6 ✓
do 7 ✓
do 8 ✓
do 9 ✓
do 10 ✓
do 11 ✓
do 12 ✓
do 13 ✓
do 14 ✓
do 15 ✓
do 16 ✓
do 17 ✓
do 18 ✓
do 19 ✓
do 20 ✓
do 21 ✓
do 22 ✓
do 23 ✓
do 24 ✓
do 25 ✓
do 26 ✓
do 27 ✓
do 28 ✓
do 29 ✓
do 30 ✓
do 31 ✓
do 32 ✓
do 33 ✓
do 34 ✓
do 35 ✓
do 36 ✓
do 37 ✓
do 38 ✓
do 39 ✓
do 40 ✓
do 41 ✓
do 42 ✓
do 43 ✓
do 44 ✓
do 45 ✓
do 46 ✓
do 47 ✓
do 48 ✓
do 49 ✓
do 50 ✓
do 51 ✓
do 52 ✓
do 53 ✓
do 54 ✓
do 55 ✓
do 56 ✓
do 57 ✓
do 58 ✓
do 59 ✓
do 60 ✓
do 61 ✓
do 62 ✓
do 63 ✓
do 64 ✓
do 65 ✓
do 66 ✓
do 67 ✓
do 68 ✓
do 69 ✓
do 70 ✓
do 71 ✓
do 72 ✓
do 73 ✓
do 74 ✓
do 75 ✓
do 76 ✓
do 77 ✓
do 78 ✓
do 79 ✓
do 80 ✓
do 81 ✓
do 82 ✓
do 83 ✓
do 84 ✓
do 85 ✓
do 86 ✓
do 87 ✓
do 88 ✓
do 89 ✓
do 90 ✓
do 91 ✓
do 92 ✓
do 93 ✓
do 94 ✓
do 95 ✓
do 96 ✓
do 97 ✓
do 98 ✓
do 99 ✓
do 100 ✓

De
11/11/91

De
11/11/91

LCB
9/10/97

Statement of works sanctioned upto 1895-96 under open Capital rules requiring renewal of sanction

Sanctioning authority	Name of work	Sanction estimate including establishment and tools & plant charges		Date on which sanction expired	Amount for which work is completed	Date on which work is completed and closed	Remarks
		Class I	Class II Total				
		Rs	Rs	Rs	Rs		

Lot of 2 d.

Ord. N^o 8539 16 Reconstructing the old dam across Syamarinar.

4731 31st March 96

Ord. N^o 5999 17 Improving Maraneri Syamar Tank -

4800 31st March 96

RD 8/10

W. H. Chipault }
5/10 }
Chief Engineer for Irrigation

W. H. Chipault }
Chief Engineer for Irrigation

Execution of the work has been postponed pending settlement of rights of content - ing parties before a Civil Court. Extension of sanction upto 31st March 97 is necessary.

The work was not proceeded with owing to the tank being full. Extension of sanction upto 31st March 97 is necessary.

2/10 }
1/10 }
0/10 }
0/10 }

Chief Engineer for Irrigation

Execution of the work has been postponed pending settlement of rights of content - ing parties before a Civil Court. Extension of sanction upto 31st March 97 is necessary.

2/10 }
1/10 }
0/10 }
0/10 }

Chief Engineer for Irrigation

Statement of works sanctioned upto 1895-96 under open Capital rules requiring renewal of sanction

Statement of Works sanctioned upto 1895-96 under open Capital rules requiring renewal of sanction

Sanctioning authority	Name of work	Sanctioned estimate including establishment and tools & plant charges		Date on which sanction expired	Amount for which work is completed	Date on which work is completed and sanction closed	Remarks
		Class I	Class II Total				
		Rs.	Rs.	Rs.			
Govt of India No 2748 dated 22 nd November 1905 (Pm 10459) (d 18 th Dec 1905)	<u>Main Canal</u>						
	8. Compensation for land - -	342	342	31 st March 1906			upto 31 st March 1907 is necessary to admit of the adjustment of compensation bills
	<u>Gunnaram Canal</u>						
	9. Compensation for land - -	258	258	31 st March 1906			
	10. Compensation for excavating Kamachendrapuram						
	Surplus weir channel - -	832	832	31 st March 1906			
Do	<u>Drains</u>						
	11. Compensation for land for excavating a channel from Ralli surplus weir to Gorinkala drain - -	1765	1765	31 st March 1906			
	<u>Pemur Ancient System</u>						

13 th Pm 10279 d 26 th Dec 1905	<u>Tangam Ancient system</u>						
	Gogulapalli regulator and sluice 2 miles 1320 feet	652	652	31 st March 1906	691		Rs 235 were paid only in 1896-97. Extension of sanction upto 31 st March 1897 is therefore necessary.
	<u>Cawvery Delta system</u>						
14 th Pm 9889 d 11 th Dec 1904	Theds for the Superintendent and Cavalgars at Vettar Head works - -	2130	2130	31 st March 1906			Work has been completed but accounts not closed. Extension of sanction upto 31 st March 1907 is necessary.
15 th Pm 5619 d 31 st July 1904	Providing screw gearing shutters for three central arches of Kodamanki regulator	3400	3400	31 st March 1906			Shutters were received from Workshop too late in the year. Hence extension of sanction upto 31 st March 1907 is necessary.