

Public Works (1897) Department.

G.O., No. 357 R

DATED 19. mar 1897

[Despatch Abstract.]

Objectionable Items. Order in Madras
of - in the accounts of the Nilgiri Rail
way (Laid) for March 1897

C. G. P.—No. 41 P W—22 8 95—3,000.

Nilgiri Railway

Statement of Objectionable items in the accounts of Executive

Item No.	Circle, Division and Description of work.	Month in the accounts of which objectionable expenditure first appeared.	COMPARISON WITH ESTIMATE.		
			Amount of estimate.	Expenditure up to date.	Excess over estimate.
			Rs.	Rs.	Rs.
	40 Subsidized Companies Imperial Nilgiri Railway (Land) Excess Over Appropriation.				
	Land Nilgiri Railway Charges as follows:— Work — Rs 10,919. Establishment Rs 2,571 Tools & Plant " 164 Rs. 13,594	March 97			

Land PROVINCE. Proceedings of the Madras East P. W. D. Railway Board
Read the following:—

Engineers remaining unremedied to end of *March* 1897.

COMPARISON WITH APPROPRIATION.			Miscellaneous irregularities.	Expenditure during the month.	Opinion of the Superintending Engineer with final remarks by the Examiner.	Orders by local Government or Administration.
Amount of appropriation.	Expenditure of the year.	Excess over appropriation.				
Rs.	Rs.	Rs.	Rs.	Rs.		
12,000	13,594	1,594		1,447.	An anticipated excess of Rs 15,500/- to end of March 97 was brought to notice of Consulting Engineer for Railways in Examiner's No 1663/B dated 1st April 1897. The official year having expired the sanction of government to pass, outlay in excess of Appropriation is required.	Order No 357/B date 6/19/97 Haq B Suctioned 19/5/97 15-5-97 The Examiner P. W. Accounts Madras

E. A. Dunning