

MADRAS RECORD OFFICE.

Government of Madras.

Revenue - DEPARTMENT.

G.O. No. 776	Press ~~Mis~~
52-53	
Dated	4-5-1864

Not to be folded or roughly handled

*Proceedings of the Madras Government, Revenue Department,
4th May 1864.*

No. 52. Read the following letter from Lieutenant-Colonel J. C. ANDERSON, R. E.,
Superintending Engineer, 2nd Division, to Colonel C. A. ORR, R. E., Secretary to
Government, Department Public Works, dated Masulipatam, 13th April 1864,
No. 87 :—

SIR,

1. I have the honor to forward a Comparative Statement for the 'Travellers' Bungalow at
Guddur on Trunk Road No. 6, for which an Estimate amounting to Rupees 3,780 was sanctioned
in G. O. No. 2,636, dated 24th December 1862, but which is now estimated to cost
Rupees 4,700.

2. The excess, Rupees 920, is not due to any departure from the sanctioned design, but
almost entirely to the increase in the rates for wood work. The charge for doors is indeed so
excessively high that I proposed to the Executive Officer, Captain Moberly, to substitute country
wood for some of them, and to curtail the number by adapting the Bungalow for the accommo-
dation of a smaller number of occupants than was intended, thinking that this course was prefera-
ble to incurring the large additional outlay contemplated.

* Copy of his letter No. 530 of 29th 1864, herewith forwarded. Captain Moberly however reports* that being desirous of
pushing on the work after I had called his attention to the
slow progress that had been made before he took charge, and had requested him to complete it
if possible during the current year, he had ordered the full complement of doors and windows
from Madras, and also that there was difficulty in getting either country wood or the labour to
work it up on the spot.

3. Under these circumstances, I beg to recommend the revised Estimate for sanction. The
expenditure up to the end of March amounts to Rupees 2,459,
† Rupees 3,700 G. O. No. 2,200, dated 5th August 1863. and the balance of the allotment† will suffice for the expendi-
ture to 30th April.

Referred to the Revenue Department.

*Chepauk,
23th April 1864.*

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government, P. W. D.

No. 53.

ORDER THEREON, 4th May 1864, No. 776.

The Bungalow must of course be completed, the expense being scrutinized in the Depart-
ment Public Works.

(True Extract.)

(Signed) J. D. SIM,
Secretary to Government.

To the Board of Revenue:
„ the Department Public Works.

Exd. S. T. Augustin.

✓
Capt. Moberly should not have ordered
those slowdown without ascertaining
the price & verifying the probable
effect on the estimate.
from whom did he order them?
The whole process seems to be
incorrect. What he should have done
with M

The order to
L H-2 seems
to be attached
and Col. G.
attention is
not given.

James the younger & Co
Jas D. Smith & Co
Jas D. Smith & Co
Jas D. Smith & Co

13 December/62 No 1874/88

24 ————— No 3619362

Referred to the Rev.
Department.

Charles. Br.

Ch. R. B.

Secy to Govt. P. M.

C. Smith

28. April 1961

X-87

71 ~~100~~ 8-776

Whist of course

Le comble d.

the expense being

Screening ed / 10/1/19

42. Inayel
1864

33041/0422 May 1953

*To Rev. J. B. Dwyer
Care of Govt. & Co. Effort
From
The Supremacy*

2^d Division

Secretary to Govt

Dated 12 April 1864

Dispatched 222 D. —
Received 24. 1900

Forwarding a Compendium

time statement to get
with a Copy of Captain

Probably better for the

Construction of the two
millers being also a

gedoon en Trunk Ko

Not Nellore District
for sanction and offer

Certain remarks in the
book to

Same July 20.

May 16 - 1892

With an Order.