

MADRAS RECORD OFFICE.

Government of Madras.

Revenue DEPARTMENT.

G.O. No. 1999

Press
~~Mis.~~

191.192.

Dated

9 - 8 - 19 1866

Not to be folded or roughly handled

*Proceedings of the Madras Government, Revenue Department,
9th August 1866.*

No. 191. Read the following Proceedings of the Madras Government in the
Public Works Department:—

Communicating Progress Report of the Junction }
Canal between Negapatam and Teroopoondy } (Here enter 3rd August 1866, No. 2,446.)
for June 1866.

No. 192. ORDER THEREON, 9th August 1866, No. 1,999.

Miscellaneous.

Ordered to be recorded.

(True Extract.)

(Signed) J. GROSE,

Under Secretary to Government.

No. 58.

Read the following :—

SIXTH DIVISION.—TANJORE DISTRICT.
Report of Progress of the Junction Canal between Negapatam and Teroopoondy for the month of June 1866, called for
in G. O., No. 1,780, dated 20th June 1864.

Description of Work.	Amount of Estimate.	By whom sanctioned.	Expenditure up to the end of the past year.	Grant for the current year, and date of Order authorizing it.	NET EXPENDITURE IN THIS YEAR.		Remarks explanatory of the state of progress.
					In this month.	Up to this month.	
Junction Canal from Negapatam to Teroopoondy. Supplemental to do. ...	Rs. 22,565 1,600	Government in G. O. Nos. 3,511 of 30th November 1863, and 1,051 of 20th April 1865.	Rs. A. P. 20,744 9 5	G. O. No. 1,919, dated 20th June 1866, Rs. 3,420.	Rs. A. P. 282 5 5	Rs. A. P. 462 11 11	Chundranady bridge completed, except plastering of parapets and face walls.
Completing the navigable canal between Negapatam and Vadamem...	24,165 64,000	Do. No. 3,101 of 19th October 1865.	3,796 15 6	In Budget of 1866-67...Rs. 20,000 Add as per G. O. No. 1,919 of 20th June 1866... Rs. 115 8 10	713 13 0	713 13 0	Karapadagay under-sluice completed, except filling in over arch. Karoo-valeagaday under-sluice almost completed, and Payur under-sluice half completed.
				Rs. 20,115 8 10			

NAUGUR,
27th July 1866.

(Signed) R. F. OAKES, Captain, R. E.,
Superintending Engineer, 6th Division.

No 10. July 6877 213-214.

Nov = 1866. (Went
Pro: of 4000 for August
H. 2398.

Proceedings of the
Madras Club in
the S. P. O. of 1866.

Notice of 30-3-1866
Receives 6-9-1866.

28-2-1866.

Communicative
Progress Report of the
this Canal between
between and seriousness
for line 1866.

28-1866.

RECORDED.

1-1918-192

02-1866 1866. 2