

(1) Number of pages 20

(2) Date of repair 19-12-72

(3) Initials of the Referencer _____

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

REVENUE DEPARTMENT

G.O. No.
B.P. No.

1484A

Press
Mis.

Dated

19-4-1877

197

Not to be folded or roughly handled

11812

*Proceedings of the Madras Government, Revenue Department,
19th April 1877.*

Famine Relief.

No. 466A. Read the following Proceedings of the Board of Revenue, dated 6th April 1877, No. 1,556:—

Read the following letter from W. S. WHITESIDE, Esq., Collector of North Arcot, to H. E. STOKES, Esq., Secretary to the Board of Revenue, dated Vellore, 28th March 1877, No. 202.

I HAVE the honor to forward herewith, for the Board's perusal, the Acting Sub-Collector's letter, No. 133, dated 14th instant, on the progress of relief works in his Division for the month of February last.

ENCLOSURE No. 1.

From W. P. AUSTIN, Esq., Acting Sub-Collector, to W. S. WHITESIDE, Esq., Collector of North Arcot, dated Trivattoor, 14th March 1877, No. 133.

I HAVE the honor to submit the following progress report of relief works in the Sub-division for the month of February last.

2. Mr. Irvine was in charge of the Sub-division up to 23rd, and he does not appear, owing to the jamabundy of the Poloor Taluq, to have inspected any work. As Mr. Cox did not relieve me of the charge of the Head Assistant Collector's office up to the end of the month, I was not able to inspect any myself within the month.

3. In the Vellore Taluq two roads and twelve well, &c., works were in progress. Of the latter six works, viz., the removal of silt from Sooriagunta Cusbah Channel and four other minor wells were within the limits of the Vellore Municipality. There were about 3,112 coolies against 5,119 in the previous month at work. The decrease was owing chiefly to the transfer of a large number of coolies to the relief camp for throwing an embankment around it. I have inspected the Sooriagunta, &c., works early in this month, and found the coolies do more work than hitherto.

Name of Work.	Length of the Road.	Completed—	
		Up to last month.	In this month.
Road from Abdoollapuram to Salem frontier	28	12	5
Road from Pennathoor to Thelli forest	11	4	2

Of the two roads in the taluq, five miles in one and two miles in the other have been completed during the month as noted in the margin. No gravel, however, has yet been spread on them owing to want of rain. About 3,200 were engaged on this work. From the inspection I have made of these works in this month, I found the works satisfactory. Of the remaining six works two have been completed and four were in rapid progress. All these are drinking-water wells. From the progress report of the Tahsildar I find the work to cost Anna 1 rupee 9 to 3½ Annas per cubic yard.

4. Dreading the approach of water-famine at Vellore two pot-wells were sunk in the bed of Palar experimentally at a cost of about 16 Rupees each. They contain plenty of water, and if the water-supply becomes scarce more can easily be sunk.

5. With reference to the Board's Proceedings, No. dated 12th January 1877, you having in your letter, No. 142 of the 29th idem, ordered to stop certain works there were very few works in progress during the greater part of the month in the Arcot Taluq. Of these the most important works were the two following roads, viz., road from Arcot to Kaniembodi, road from Punganur to Trivattoor. There were about 3,500 coolies working on these. The allotment of 7,000 sanctioned by the Board in their Proceedings of the 3rd November 1876 has been spent already in forming a road to a length of about ten miles. I have seen this work a few days ago and found it satisfactory. The cost per mile is rather a little above the average; but it was owing to the hard nature of the soil and to the difficulty experienced in procuring water from distant places to wet the ground before any work could be commenced. There are still four miles of road to be formed for which an additional grant of 3,000 Rupees has been applied.

Proceedings of the Madras Government, Revenue Department,
19th April 1877.

6. As regards the other road which I inspected yesterday, I found the work almost completed. It was, however, brought to my notice that a part of the road has been carried on the low ground in opposition to what I originally proposed. I have called upon the Tahsildar to explain this.

7. In the Cudiathum Taluq there were only five works in progress, viz., clearing two old wells and a channel and sinking two new wells, giving work to 730 coolies. Five thousand three hundred cubic yards of silt and earth have been removed during the month under report. I have had no time to inspect these works, but from the report of the Overseer in charge of them, I find the money has been usefully spent.

8. I have, however, inspected the road constructed from Trivellore to Kilminnel which has come almost to completion. The work is satisfactory.

9. As I wanted to inspect the above works before I could send this report this long delay has occurred.

(True Copy.)

(Signed) W. S. WHITESIDE,
Collector.

SUBMITTED for the information of Government.

2. The state of the works seems to be satisfactory.

(True Copies and Extract.)

(Signed) H. E. STOKES,
Secretary.

No. 466B.

ORDER THEREON, 19th April 1877, No. 1,484A.

Miscellaneous.

RECORDED.

(True Extract.)

(Signed) J. H. GARSTIN,
Additional Secretary to Government.

To the Board of Revenue.

„ the Financial Department.

„ the Public Works Department.

Exd. W. H. French and A. F. Goodall.

and

North Aroost
 Sub Collector's Office
 Camp Irivator
 14th March 1877

I am,
 W. P. Austin Esquire
 Ag Sub Collector of
 North Aroost

To
 H. S. Whiteside Esquire
 Collector of North Aroost

Sir,
 I have the honor to sub-
 mit the following Progress Report
 of Relief works in the Sub-
 Division for the month of
 February last.

2. Mr. Irvine was in charge
 of the Sub-Division up to 23rd
 and

Cont. of 1877
 REVENUE.
 THE BOARD OF REVENUE.
 Dated April, 1877.
 G.O. 1374 April 1877, No. 1, 1877.
 APRIL.
 Nos. 4024-4025.
 FARMING RELIEF, No. 6913.
 Note: - copies of North Aroost. - according Pro-
 ceedings of the Board of Revenue submitting
 letter from the Collector reporting on the progress
 of -

and he does not appear
owing to the jam abundance
of the Polloor Saluk to have
inspected any work. As
Mr Cox did not relieve me
of the charge of the Head
Assistant Collector's Office
up to the end of the month,
I was not able to inspect
any myself within the
month.

3. In the Vellore Saluk
two Roads and 12 well etc
works were in progress. Of
the latter 6 works, viz.
the removal of silt from
Soriagunta loushat
Channel

14848
Channel and 4 other
minor wells were within
the limits of the Vellore
Municipality. There were
about 3112 coolies against
5119 in the previous month
at work. The decrease was
owing chiefly to the transfer
of a large number of coolies
to the Relief camp for
throwing an Embankment
around it. I have in-
spected the Soriagunta
etc works early in this
month and found the
coolies do more work -
than hitherto. Of the
two

Two Roads in the Saluk
 5 miles in one and 2 miles
 in the other have been
 completed during the
 month as noted in the
 margin. No gravel however has yet
 been spread on them owing to want of
 rain. About 3200 were engaged on this
 work. From the inspection I have
 made of these works, in this
 month, I found the works
 satisfactory. Of the re-
 maining 6 works 2 have
 been completed and 4
 were in rapid progress.
 All these are drinking water
 wells.

Name of work	Length of the Road.	Completed up to last month	Left to be done this month
Road from Adolapur: rain to Salem Frontier	28	12	5
DR. Purnathur to Thellipore	11	4	2

4848
 wells. From the previous
 report of the Sahsildar
 find the work to cost
 rupees 1 P 9 to $3\frac{1}{2}$ annas
 per cubic yard.

4. Spreading the approach
 of water famine at Vellore
 2 pot wells were sunk in
 the bed of Palar ex peri:
 mentally at a cost of about
 16 Rupees each. They contain
 plenty of water and if the
 water supply becomes scarce
 more can easily be sunk.

5. With reference to the
 Board's Proceedings No.
 dated

dated 12th January
1877, you having in your
letter No. 142 of the 29th
I am ordered to stop
certain works, there were
very few works in progress
during the greater part
of the month in the Arcot
Taluk. Of these the
most important works
were the two following
roads, Viz Road
from Arcot to Kaniam
badi, Road from Pungam
to Sivator. There were
about

1484A
about 3500 coolies working
on these. The allotment of
7000 sanctioned by the
Board in their Proceedings
of the 3rd November 1876
has been spent already
in forming a Road to a
length of about 10 miles. I
have seen this work a few
days ago and found it
satisfactory. The cost
per mile is rather a little
above the average; but it
was owing to the hard
nature of the Soil and to
the

the difficulty experienced
in procuring water from
distant places to meet

the ground before any
work could be commenced.

There are still 4 miles
of Road to be formed

for which an additional
Grant of Rupees 3000
has been applied.

6. As regards the other
Road which I inspected
yesterday I found the
work almost completed.
It was however brought
to

4 14848
to my notice that a
part of the Road had been
carried on the wrong ground
in opposition to what I
originally proposed. I have
called upon the Sahsildar
to explain this.

7. In the Gudiatum
Taluk there were only 5
works in progress, viz.
clearing 2 old wells and
a Channel and putting
two new wells giving work
to 730 coolies. 5300 Cubic
yards of silt and earth
has

has been reviewed during
the month under report.

I have had no time to
inspect these works, but
from the report of the messes
in charge of them I
find the money has
been usefully spent.

8. I have, however, in-
spected the Road
constructed from Fivallhem
to Kiliminnah which has come
almost to completion.
The work is satisfactory.

9. As I wanted to inspect
the

1484A
8
the above works before
I could send this report
this long delay has
occurred.

Have etc
/s/ W. Austin
ag. Subcollector

/True copy/

/s/ W. S. Whiteside
Collector.

/True copy/

W. S. Whiteside
Secretary

copied

Atkins

Revenue Department

14848

Proceedings of the Board of Rev.

Held 6th April 1877

Read the following:-

No. 202.

Board's G. Ret.
3467

From,

W. S. Whiteside Esquire

Collector of Northampton

To,

W. E. Stokes Esquire

Secretary to the
Board of Revenue
Madras

Sir,

I have the honor to
forward herewith for the Board's
perusal the Ag. Sub Collector's
letter No. 133 dated 14th Inst.
on the progress of Relief works
in

No 72268

Enclosure in
Board's Pro.

Proceedings of

6th April 1877.

No

The Asst. Secy to

Genl. Secy to Govt.

GA 14848/17/11/11/84

in his Division for the month
of February last.

North Arcot } I have ~~the~~
Collector's Cir. Office }
Vellore 28th March 1877 } S^r/W. Austin
Sub Collector for
Collector.

Submitted for the information
of Government.

2. The State of the works
seems to be satisfactory.

/ True copy & Extract /

W. Austin
Secretary

To

The Adm^l Secy. to Govt. Rio
with copy of Enclosure

+ Copy
copied
W. Austin

Rec 1877 Sept
78. 2268

Proceedings of the
Board of Revenue

of 6th April 1877.
Vol 3. F
Part 6
Vol 6. Part 6

Vol 1976
D. 1484. 28
Vol 1976
D. 1484. 28

12/4 1976
D. 1484. 28

Submitting for the
information of Govt
letter from the staff and
Collectors on the progress
of relief works -

Mr. Secy. Public Works Dept. Secy. Govt. Secy. Secy.
35/10/77 2/11/77
5/11/77 1/12/77
10/12/77 21/12/77

Vol 1976
D. 1484. 28
Vol 1976
D. 1484. 28