

(1) Number of pages 8

(2) Date of repair 21-6-80

(3) Initials of the Referencer _____

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

Revenue DEPARTMENT

G.O. No.	1876	Press.
B.P. No.		Mis.
Dated	3.4.1877	197 ..

Not to be folded or roughly handled.

Progress Report on relief works in Malar Taluk, Madras District
February 1877.

Name of Hanks	Adjacent acres	Estimate	In this month		Spent done
			Costs of work in yard	No. of Cubits employed in work to the actual measure - rd met	
Sathinil Commy in the low down village Palunguddy Commy in the low down village	50	5349 1/4	420	942	1913 103 133 4143 5492 420 "
	73	7213 3/4	520	605	788 57 17 605 706 57 17
	123	"	940	"	1547 2019 160 14 10 4748 6198 477 17

1876
- 17

500. More 177.

1/2 new copy 1/2
1/2 of Mr. Villanaya's hand
1/2 of Mr. Villanaya's hand
1/2 of Mr. Villanaya's hand

1/2 of Mr. Villanaya's hand
1/2 of Mr. Villanaya's hand
1/2 of Mr. Villanaya's hand

1/2 of Mr. Villanaya's hand
1/2 of Mr. Villanaya's hand
1/2 of Mr. Villanaya's hand

Revenue Department.

1877
Proceedings of the Board of Revenue

Dated 18th March 77.

Read the following:

No. 59

From

The Temporary Deputy Collector
Madura

To

The Collector of Madura

Sir

I have the honor to report
on the operations of the relief
works in the Melur Taluq in
February 1877. The repair of the
Sathanaik Hammor tank which
was commenced in January has
been completed and the Tahsil-
dar finds on actual measurement
that 5492 cubic yards of earth
work

u.s. Rate
2638.

Enclosure in

Public Proceedings

of 18th March 77

to the Collector

by the Deputy Collector

In 7.15.86

Signature of the Collector

Relief works in

Melur Taluq

Madura District
February 1877

work has been executed, while
the work to be done according
to the estimate is only 5349 $\frac{1}{4}$.

Thus the work has been apparently
completed within the estimate.

The only relief work that was
started in February is Telu-
gudi commoy in Soraconcho
village near Melur. I suspect
not both the works as well as
the several Local Fund works
which are executed under the
supervision of the Tahsildar, as
the Local Fund works near
Melur have almost all been
completed.

completed, the pools on state
relief works are increasing. 1870/3

I have appended a state-
ment showing the progress made
on relief works up to the end
of last month.

Madura Shimp
by Celler's Office
5th March

I have due

124 of Mr. Villainayamp
Shimp by Celler

/True Copy/

No. 142

Submitted to the Board
of Revenue for information
with reference to their Pro-
ceedings dated 23rd Februa-
ry 1871. There is plenty of
work.

1876
4

work ready and the absence
of demand for it at relief
rates so late in this season
is satisfactory.

Madura
Collector's Office
Camp Sindigul
J. M. Marshall }
1876
Collector

Submitted for the in-
formation of Government.
True Copy Extract

To
The Additional Secretary
to Government R.D.
with copy of enclosure

Official Station

1876
3/4/1876

Mr 1876
21/3/76
3/4/1876

Per 1877 Sept
72.1888
Proceedings of the
Board of Revenue

Per 1877
16th March 77

Per 1876
17th Feb

Per 1876 3rd Feb 77
Relief operations by
British Army - Sumatra
De -
Submitting for
information of Govt. Secy.
Honry. Dykes letter
reporting progress of -

1877 1876 1875