

(1) Number of pages 12
(2) Date of repair 11-10-1973
(3) Initials of the Referencer _____

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

Revenue DEPARTMENT

G.O. No.	2108A	Press
B.P. No.		Mis.
Dated	25-6-1877	197

Not to be folded or roughly handled

82

GOVERNMENT OF MADRAS.
REVENUE DEPARTMENT.

25th June 1877, 2,108-A.

Famine Relief.

Read the following papers:—

No. 545-A. No. 2.—Report of Relief for the Week ending Thursday, the 31st day of May 1877, North Arcot and Chingleput Districts.

Taluk.	Names of Works to cost 1,000 Rupees and upwards and Number of Minor Works costing less.	Estimated Cost of Works in progress or sanctioned for execution.	OUTLAY.		NUMBER OF COOLIES EMPLOYED ON THE LAST DAY OF THE WEEK.			Head Cooly, As. 2-6.	Remarks.
			In the Week	To the end of the week.	Men, As. 2.	Women, As. 1-3.	Children, Pies 6.		
Wallajah and Trivellore.	Doubling the line between Arconum and Ambathoor.	G.O., No. 737, dated 3rd March 1877, Rs. 51,463.	RS. A. P. 233 3 3	RS. A. P. 82,892 3 0					Labor Rs. 233-3-3

ARCONUM,
2nd June 1877.

(Signed) J. B. McMASTER,
Resident Engineer.

FORWARDED to J. H. Garstin, Esq., Additional Secretary to Government for information.

4th June 1877.

(Signed) W. R. ROBINSON,
Chief Engineer.

2108

Revenue Department, 25th June 1877, No. 2,103-A.

No. 240.

MEMORANDUM.

The undersigned is directed to request that the Chief Engineer, Madras Railway, will be so good as to inform him whether the work of doubling the line between Arconum and Ambathoor is over so far as the employment of famine relief coolies is concerned.

15th June 1877.

(Signed) J. H. GARSTIN,
Additional Secretary to Government.

To the Chief Engineer, Madras Railway Company.

No. 545-B. From W. R. ROBINSON, Esq., Chief Engineer, Madras Railway Company, to J. H. GARSTIN, Esq., Additional Secretary to Government, Revenue Department, dated 19th June 1877, No. 1,164.

In reply to your Official Memorandum, No. 240, dated 16th instant, I have the honor to inform you that the earthwork between Ambathoor and Arconum was completed on the 30th of May, and that the employment of famine labor ceased on that date. The Consulting Engineer was informed of this in due course.

No. 545-C.

ORDER THEREON, 25th June 1877, No. 2,103-A.

Miscellaneous.

RECORDED. His Grace the Governor
in Council directs that the thanks of

Consult
pany,

efficient manner in which the employment of
supervised on the above work.

(True Extract.)

(Signed) J. H. GARSTIN,
Additional Secretary to Government.

To the Consulting Engineer for Railways.
.. the Public Works Department.
.. the Board of Revenue.
.. the Financial Department.

Exd. A. Grubert.

2108A
2

[illegible]

2108A
4

St. N. 4762/21

N^o 240
Harris.

The undersigned is directed
to request that the Chief
Engineer Indian Railway
will be so good as to inform
him whether the work of
doubling the line between
Arnam & Ambathur is
over so far as the employment
of permanent relief labour is
concerned.

M. J. P.
13.6.77. 15 June 77

To Chief Engineer Madras
Railway S/16.

C6-6-77 R11-6-77

ascertain whether
it is over so far
as famine work is
concerned - by means
in the first instance

By 6/6 1911
11/10 1911
The Harbour men have
worked admirably
compared to the
work of 1910
1911

order up to 5.

Reams:

The acc. showing
the number of people
employed on the
Acronum - Anbathun
doubting is blank.
The last one received
before this showed
less than 1000. I
presume the work
so far as famine
relief labourers are
concerned is over. &
w. then for suggest.
That the Harbour
Govt. to continue to
the R. officials, to
their Chief Engineer in
particular, for their
care & attention to the
labourers employed
6/6/11 J.H.P.

No. 2 Report of Relief for the week ending Thursday the 21st day of May 1837.

Taluk.	Names of works to cost 1000 Rupees and upwards and number of minor works costing less.	Estimated cost of working sanctioned for execution.	Outlay.	Number of coolies employed on the last day of the week	Remarks.
		In the week.	To the end of the week.	Men. Women. Children.	
Malabar and Brindore	Working the line between Brindore and Muzhabathur	4.0. Rs. 437 2/3 rd March 1877 Rupees 51463.00	Rupees 233.3.3	Rupees 5892.15	Men. 12 1/2 Women. 11 1/3 Children. 1 1/6
					Recd Early 1/2/76
					By order of the Engineer
					Received Engineer

Engineers' Office
Division Nat Park
Washington 2nd June 1944

Talaq.	Names of works to cost 1000 Rupees and upwards and number of minor works costing less.	Estimated cost of works in progress or execution.	O-day.		Number of coolies employed on the last day of the week.			Remarks.
			In the week	To the end of the week	Men.	Women	Children.	
								Transferred to L. H. Banister Dept. added to Government for information.
								W.R. Robinson Chief Engineer 4th June 1877.

1877

Rev. 1877 Oct
78 4266

From
The Chief Engineer,
Madras Dy.

Recd 22nd Jan 1878
From 63rd Coy

Chief report of
on drilling at line
between Ancon
& Chaberton for
week ending 21 May 77