

(1) Number of pages 16
 (2) Date of repair 1. 9. 77
 (3) Initials of the Referencer _____

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

Revenue DEPARTMENT

G.O. No.	2175 A.	Press.
B.P. No.		Mis.
Dated	2. 7. 1877	197 .

Not to be folded or roughly handled

[Handwritten mark]

GOVERNMENT OF MADRAS.

REVENUE DEPARTMENT.

2nd July 1877, No. 2,175-A.

Famine Relief.

Read the following paper :—

No. 15-A. Proceedings of the Board of Revenue, dated 21st June 1877.

Read the following letter from F. J. DAWES, Esq., Temporary Deputy Collector in charge of Head Assistant Collector's Division, Salem, to C. T. LONGLEY, Esq., Collector of Salem, dated Tripatore, 10th June 1877, S.N. No. 882-619.

ADVERTING to paragraph 1 of the Board's Proceedings, dated 21st December 1876, No. 3,244, I have the honor to submit the report on the progress of State relief-works in this division during May 1877.

The Mallapuram-Kadathoor Road.—This road has already been reported to be thoroughly completed, with the exception of a few road dams which remain to be finished.

The Saturday Return for week ending 26th May showed an expenditure of Rupees 6,413. The extension from Kadathoor to Mukanur Ghaut is in hand.

The Mallapuram-Daramapury Road.—The expenditure reported by the Tahsildar is Rupees 2,831, and, as the estimate for the 3rd mile on account of the character of the ground promised to be large, I have stopped all further work at your request.

The Mallapuram-Papireddypatty Road.—The earthwork on the second $4\frac{1}{2}$ miles has been three-fourths finished, and it is anticipated that this road will be opened for traffic at an early date. The expenditure up to 26th May is Rupees 1,443, and the number of coolies employed in that week was 271.

The Kaminulloor-Irumathoor Road.—This road has been thoroughly completed for $2\frac{1}{2}$ miles. The Saturday Return for week ending 26th May showed an expenditure of Rupees 1,488.

The Tadar-Anunthoor Road.—As stated in my last report, this road has been thoroughly completed, and the part over the Nanja alone is in hand. Rupees 1,279 is the expenditure on this road. The extension to Kaminulloor is in progress.

The Kunnathoor-Kurupatty Road.—The small estimate passed for the damage done to this road by the rains has been worked out, and the road is opened for traffic.

Besides these roads, the two new ones sanctioned by you in your Season Memorandum, No. 974-1,434, dated 13th May 1877, viz., one from Harur to Kottiaputty and the other from Tengerikottai to Manjavadi Road, are also in progress. In Tripatore the Pudupett-Natrampalli Road has been completed for the full length, with the exception of the bit under the tank which is in hand. The expenditure reported up to the end of May is Rupees 1,977, and the number of coolies employed was 70.

The Ellakulanatham-Pudupett Road.—For nearly the whole length the line has been marked out, and the work is satisfactorily progressing. The Tahsildar has stopped under Board's orders.—C. T. L.

45 men, 60 women, and 5 children employed on this, and the expenditure, according to the Saturday Return for week ending 26th May, is Rupees 233.

The work of collecting material on the sixteen Local Fund Roads in this division is in rapid progress. The number of coolies employed on these roads for the week ending 26th May in the two taluqs was 390 men, 1,025 women, and 101 children,

Roads: ... reported

Revenue Department, 2nd July 1877, No. 2,175-A.

making a total of 1,516; and the expenditure reported up to the end of May was Rupees 2,525. The total number of coolies employed in finishing off minor village communications was 187.

Irrigation Works.—The return received from the Range Officer for week ending 26th May shows an outlay up to that date of Rupees 46,276 on the tanks he has in hand, and the number of coolies employed was reported at 4,762.

Village Relief-works.—Eighty-five estimates, at a cost of Rupees 3,133, were sanctioned last month in this division for improvement of water-supply and for removal of prickly-pear. This added to previous sanctions makes a total of 414, of which 184, representing Rupees 8,219, have been completed.

Gratuitous Relief.—The number in each camp at the close of May was as follows:—

				Males.	Females.	Children.	Total.
Tripatore	..	..	..	465	457	336	1,258
Uttengeri	..	..	..	94	306	352	752
Harur	..	..	..	128	206	262	596

It is with pleasure I have to record that during last month there was rain in the two taluqs as noted in the margin. Almost all the tanks have received a two months' supply of water in consequence, and agricultural operations have been resumed.

				IN.	OZ.
Uttengeri	..	..	..	4	1½
Tripatore	..	..	..	5	4½

FORWARDED through the Board of Revenue for the information of Government.

AHTUR,
13th June 1877.

(Signed) C. T. LONGLEY,
Collector.

SUBMITTED to Government.

(A true Copy and Extract.)

(Signed) C. A. GALTON,
for Secretary.

No. 15-B.

ORDER THEREON, 2nd July 1877, No. 2,175-A.

Miscellaneous.

HIS GRACE the Governor in Council notes that the above report is very deficient in the particulars needed, and desires that a supplemental report be submitted giving the details of the amount of work done under the several distinct heads, together with its estimated and actual cost.

(True Extract.)

(Signed) J. H. GARSTIN,
Additional Secretary to Government.

To the Board of Revenue.
,, the Financial Department.

Exd. A. Grubert.

Roads. This road has already been reported.

Revenue Department

Proceedings of the Board of Revenue
dated 21st June 1885

Reads the following:-

S. No. 882
N. 619

From The Temporary Deputy Collector
in ch: Head Asst Collector on
Salem

To The Collector of Salem

Sir, Adverting to para I of the
Board's Proceedings dated
21st December 1876 No: 3244 -
I have the honor to submit the
report on the progress of State
Relief Works in this District during
May 1885.

The Malla:
Kuram
Kadathur Road. This road has already been
reported.

Cert. of (1877) ~~Revenue~~
REVENUE.

To THE BOARD OF REVENUE,
&c., &c., &c.

Dated July 2nd.
Issued in H.S. 5th.
Printed 12th.
Recd. Encl.

G.O., 2nd July 1877, No. 2175-A.
JULY.
Nos. 15-A-15-B.

FAIRHILL 111123, No. 1387-A.

Revenue Department in Salem Head Assistant
Collector's Division.—Intimating that the report
on the — for May 1877 is very deficient in the
particulars needed, and desiring to submit a
supplemental report giving details.

reported to be thoroughly
completed with the exception
of a few roads & dams which
remain to be finished.

The Saturday return for week
ending 26th May showed
an expenditure of Rupees 64/3.

The extension from Hadathor
to Mukamer Ghat is in
hand.

The Malla:
puram
Karampur
Road.

The expenditure
reported by the Sahil Dar
is Rupees 2831 and as the
estimate for the 3 mile on
account of the character of
the ground promised to be large
I have stopped all further
work at your request.

The

The Malla:
puram

Papirum
patty
Road.

The earth work on the 2nd
4½ miles. has been ¾th
finished and it is antici-
pated that this road will be
opened for traffic at an
early date. The expenditure
up to 26th May is Rupees
1443 and the number of coolies
employed in that week was 271.

The Karmi:
nullor
Drumathor
Road.

This road has been thoroughly
completed for 2½ miles. The
Saturday return for week
ending 26th May showed
an expenditure of Rupees
1488.

The Sador
Amuthor
Road

As stated in my last
report this road has been
thoroughly

thoroughly completed and
the part over the Manja
alone is in hand. Rupees
1279 is the expenditure on
this road. The extension to Kaminikott is
in progress.

The small estimate ~~is~~
passed for the damaged
done to this road by the
rains has been worked
out and the road is
opened for traffic.

Besides these roads, the 2
new ones sanctioned by you
in your Season Memo: No:

$\frac{974}{1434}$ dated 13th May 1885

Viz: one from Harur to
Kottiapetty and the other
from

The Kurn
thoor.

Thurupatt
road

These are

not yet

started

and

are

not

yet

started

and

are

not

from Sengerikottai to Manja.
radi roads are also in pro:
gress. In Tripattur, the
Puttupatt Natraupalli
road has been completed for
the full-length with the ex:
ception of the bit under the
the bank which is in ^{land} ~~land~~.
The expenditure reported up to
the end of May is Rupees 1977
and the number of coolies
employed was 70.

The ella:
Kulamatham
Puttupatt
Road.

For nearly the whole length
the line has been marked
out and the work is satis:
factorily progressing. The

Tahildar has 45 men, 60
women and 5 children employed

on this and the expenditure
according to the Saturday
return for week ending 26th May is Rupees 233.

The work of collecting materials
on the 16 local Jamb Roads
in this D^y is in rapid progress.
The number of coolies employed
on these roads for the week
ending 26th May in the
2 Talukhs was 390 men
1025 women and 101 Children
making a total of 1516
and the expenditure reported
up to the end of May
was 25,25. The total number
of coolies employed in finishing
off minor village communication
was

67
was 187.

Irrigation The Return received from the
Talukhs. Range officer for week
ending 26th May shows an
outlay up to that date of
Rupees 46,276 on the Jamb.
he has in hand and the number
of coolies employed was reported
at 4762. 85 estimates at a

Village
relief works. cost of Rupees 3133 were same:
tioned last month in this D^y for
improvement of water supply
and for removal of prickly pear.
This added to previous sum totals
makes a total of 414, of which
184 representing Rupees 829 have
been completed.

Gratuitous
relief The number in each camp at
the

The close of May was as follows:

	Males	Females	Children	Total
Tripatten	405	457	336	1258
Etteengeri	94	306	352	752
Narus	128	206	262	596

It is with pleasure I have to record that during last month there was rain in the 2 Talukkas noted in the margin. Almost all the tanks have received a 2 months supply of water in consequence and agricultural operations have been resumed.

I have seen
Sd/- J. J. Leawes
Sd/- Dy Collector in charge

(True copy) Forwarded through

through the Board of Revenue
for the information of Govern-
ment.

Taluk Collector's office }
Camp Akkor. } Sd/- C. J. Lingley
13th June 1877 } Collector.

Submitted to Government.
(True copy & extracts)

Collector
for Secretary

To the Sd/- Secy. to Govt. Secy.

Copy

M. P. Narasimhaiah

Tribute - 5 - 4 1/2

Changari - 4 - 1 1/2

Nov 1877 24th
 JALCORN
 No. 4842

Proceedings of

the Board of Managers

at 29 St. Louis 1885

Nov 22nd

Nov 22nd

Nov 22nd

Nov 22nd

Nov 22nd

Nov 22nd

Nov 22nd

Nov 22nd

Nov 21 1882

Nov 21 1882

Nov 21 1882

Nov 21 1882

Nov 21 1882

Nov 21 1882

Nov 21 1882

Nov 21 1882

Nov 21 1882

Nov 21 1882

Nov 21 1882

Nov 21 1882

Nov 21 1882

(20-6-1) 183-77

Nov 21 1882

8-11