

(1) Number of pages 34
(2) Date of repair 14.3.71
(3) Initials of the Referencer

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

Revenue DEPARTMENT

G.O. No.
B.P. No.

701

Press
Mis.

Dated

15.2.1877

197

Not to be folded or roughly handled

Revenue Relief.

No. 527. Read the following Proceedings of the Board of Revenue, dated 9th February 1877, Miscellaneous No. 1,974:—

Read the following:—

List of sanctioned Relief-works in the District of Nellore showing Expenditure up to Date of latest Accounts received.

Taluq or Division.	Name of Work.	Amount of Estimate.	Total Amount sanctioned.	Amount spent up to Date.	Remarks.
Gudur ...	(1.) Repairing road from Dugarazupatam to Naidupet.	Rs.	Rs. 3,000	Rs. 1,812	Up to week ending 16th December 1876.
	(2.) Improvement of ponds in the village of Gudur.	900	900	771	Up to 8th December 1876. The work is completed.
	(3.) Repairing a pond at Nelatur.	250	250	138	Up to 13th December 1876.
	(4.) Strengthening the bund of Gudur large tank.	1,000	2,000	849	Up to 16th December 1876.
	(5.) Graveling the road from the taluk cutcherry at Gudur to the high road.		750		Work not commenced. This sum with Rupees 250 sanctioned for the Nelatur pond makes Rs. 1,000 sanctioned for both works.
	(6.) Repairing the guntia in the Pariah hamlet of Gudur.	200	230	39	This amount sanctioned includes savings out of Rs. 900 sanctioned for the Gudur ponds which were completed at a cost of Rs. 771.
	(7.) Repairing the guntia in the Chukklers' hamlet at Gudur.	100	100	98	Up to 15th December 1876.
	(8.) Constructing road from Yellagiri to Dugarazupatam.	1,000	1,000		Work not commenced.
	(9.) Completing road from Gudur to Tikkanara.	2,000	2,000	3,806	Do. Up to 16th December 1876. Work going on properly. Range Officer reported that the work executed was good.
Rapur ...	(1.) Making road from Rapur to Podalacoor.	1,500	1,500	738	Up to 15th December 1876. Work going on properly.
	(2.) Making road from Rapur to Sangam.				Grain depot has been opened.
	(3.) For establishing a grain depot at Rapur.		2,000		

List of sanctioned Relief-works in the District of Nellore showing Expenditure up to Date of latest Accounts received (Continued.)

Taluq or Division.	Name of Work.	Amount of Estimate.	Total Amount sanctioned.	Amount spent up to Date.	Remarks.
Nellore ...	(1.) Construction of the Kanupartepad road in the vicinity of Nellore.	Rs.	Rs. 2,000	Rs. 1,169 0 0	Up to December 1876. Completed.
Nellore Town ...	(2.) Improving freshwater pond (the Magilignanti) in the Allur Division in one of the hamlets of Gogga pulli.	200	200		Work not commenced.
Atnakur ...	Minor relief-works (1.) Repairs to the supplying channel of the Atnakur tank.		2,201	1,470 0 0	Up to 16th December 1876.
	(2.) Repairing the Atnakur tank-bank.		8,000	10,686 0 0	Up to 16th December 1876. Work completed.
	(3.) Repairs to the Yadanally tank.	3,000	8,000	1,719 0 0	Up to 16th December 1876. Amount sanctioned is included in Rs. 8,000 for the first work.
	(4.) Strengthening Baatepad river channel embankment.	1,200	8,000	1,016 0 0	Completed do. do.
	(5.) Improvements of roads and lanes in Atnakur town.	6,000	8,000	2,504 0 0	Up to 16th December 1876. do. do.
	(6.) Restoring the old supplying channel of the Atnakur tank in disuse.	500	500	11 0 0	Up to 28th December 1876.
	(7.) Passing strong embankment to the present supply channel of Atnakur tank where the adjoining ground is low.	3,700			Work not commenced.
	(8.) Making road from Gollapally to Vinjanore.				Work proposed.
	(9.) Road from Nandavaram to Revur and Iskappally.				Do.
	(10.) Road from Iskappally to Vidanaparti (in Rapu).				Do.
Kavaly ...	(1.) Road from Kaligiri to Kanigiri via Kadumala-kanapad.		9,000	6,573 0 0	This amount of Rs. 6,573 is spent on the 1st, 2nd, and 3rd works.
	(2.) Road from Veligandla to Chintaladevi.	1,000	200		
	(3.) Improving bandy-track between the villages of Guduvallore, Renubala, Turpapalem, and Sayipeta.	1,500			
	(4.) Repairs of Timanasamudram tank.	450	400	277 0 0	Up to 17th November 1876. Work completed.
	(5.) Clearing prickly-pear at Nekunampeta.	50	50	50 0 0	Up to 11th November 1876. Completed.
					Note.—Up to 9th December 1876 Rs. 11,104 had been spent on relief-works in the taluq.

Udayagiri ...	(P.) Improvement of the village road from S. ettaram-puram to Udayagiri.	2,000	3,000	3,125 0 0	Up to 16th December 1876.
	(2.) Road from Duttalore to Bhata.	3,000	6,000	10,098 0 0	Up to 22nd spent on the 2nd and 3rd works, and also on other miscellaneous works.
	(3.) Road from Yerrahalli to Basivinimipally.	1,000	6,000		Proposed work.
	(4.) Repairs of the Nandavaram tank.			414 0 0	Up to 15th December 1876.
	(5.) Minor works.				
Kandukur ...	(1.) Making road from Kandukur to Machavaram.				
	(2.) Road from Kandukur to Gudlur.		18,000	10,729 0 0	Up to 15th December 1876. This amount is spent on the 1st, 2nd, 3rd and 4th works.
	(3.) Making road from Kandukur to Chandri via Pekar, about 16 miles.	18,000			Work proposed.
	(4.) Improving the road from Tettoo to Gudlur, five miles.	Rs. 1,500 sanctioned by Collector of the allotment of Rs. 18,000.			Do.
	(5.) Making road from P. to L., about nine miles.				Do.
	(6.) Deepening and banking north supply channel of Pekar tank, ten miles from Chundi.		25	25 0 0	Completed.
	(7.) Filling up a pond at Ullapalam ban let of Padala.		5,000	122 0 0	Up to 16th December 1876.
Kanigiri ...	(1.) Making road from Kanigiri to Mogillore, about 7.1 miles.			1,136 0 0	do. do.
	(2.) Making road from Mogillore to Partoor, about 17 miles.		1,000		Sanctioned by Collector out of the taluq allotment of Rupees 5,000.
	(3.) Repairing Kopu Kanore (a ghaut) from the Pillipally station.				Work proposed.
Addanki Division..	(4.) Repairs of the Kanigiri road.				
	(1.) Improving branch road from Addanki to Darsi.	1,000	700	66 0 0	Up to 15th December 1876.
	(2.) Repairing irrigation tank at Addanki.	250		52 0 0	Up to 16th December "
	(3.) Clearing prickly-pear in the town of Addanki.	500	1,000	192 10 9	Up to 11th December "
	(4.) Making branch road from the great northern road and the taveless hangalaw at Addanki.	250		500 0 0	Up to 2nd December 1876. Still in progress.
	(5.) For relieving the poor in Addanki.				Work proposed.
Darsi Division ...	(1.) Road from Darsi to Podeli, twelve miles.	1,000	25		Up to 16th December 1876.
	(2.) Road from Addanki to Darsi.		100		Work proposed.
Podeli ...	(3.) For relief of poor.		500		
	(1.) Improvement of country roads from Podeli to Darsi.		500		
	(2.) Improvement of country roads from Podeli to Charipaloo.		500		

List of sanctioned Relief-works in the District of Nellore showing Expenditure up to Date of latest Accounts received. — (Continued). —

Taluq or Division.	Name of Works.	Amount of Estimate.	Total Amount sanctioned.	Amount spent up to Date.	Remarks.
Podeli, ...	(3.) Improvement of country roads from Podeli to Kavakalamatt.		500		
Venkatagiri Division.	(4.) For the relief of the poor and sick poor.		200		
	(1.) Making road from Nandipet to Venkatagiri.		6,000	5,831 0 0	Up to 16th December 1876. Progress satisfactory. The General Deputy Collector is in charge of the work; 4,362 coolies employed on the last day of the week ending 16th December 1876.
	(2.) Digging a well at the cart-stand, Naidur ett, on 30th November 1876.			4 14 0	

SUBMITTED to the Board of Revenue with map, with reference to their Proceedings, dated 12th December 1876.

NELLORE,
22nd December 1876

(Signed) F. R. H. BANTLEMAN,
Acting Collector.

RECORDED.
(A true Copy and Extract.)
(Signed) H. E. STOKES,
Acting Secretary.

No. 528.

ORDER THEREON, 15th February 1877, No. 701.

Miscellaneous.

RECORDED.

(True Extract.)
(Signed) J. H. GARSTIN,
Additional Secretary to Government.

To the Board of Revenue,
the Financial Department,
the Accountant-General,
the Public Works Department.

Exd. F. R. Bantleman.

- Guduru*
- (1) Repairing Road from Dugarazupatam to Naidupet.
 - (2) Improvement of ponds in the Village of Guduru.
 - (3) Repairing a pond at Melatur.
 - (4) Strengthening the bank of Guduri large tank.
 - (5) Travelling the road from the Talug Cutcherry at Guduri to the High Road.
 - (6) Repairing the Santa in the Parish hamlet of Guduri.
 - (7) Repairing the Santa in the Cheekies hamlet at Guduri.
 - (8) Constructing Road from Spallasiri to Dugarazupatam.
 - (9) Completing Road from Guduri to Tikkana Ram.

- Rapur*
- (1) Making Road from Rapur to Podalakoor.
 - (2) Making Road from Rapur to Sengam.
 - (3) For establishing a grain Depot at Rapur.

REVENUE.
THE BOARD OF REVENUE.
G.O. 15, February 1877, No. 701.
FEBRUARY.
Nos. 527-528.
PAMING RELIEF, No. 536.
Relief, War, & Village Relief - Regarding Board's Proceedings on communication from Collector about the sanctioned - from expenditure up to date of latest accounts received.

	3000	1812	Upto week ending 16 th December 1876.
900	900	771	Upto 8 December 1876 This work is completed
250	250	138-7-6	Upto 13 th December 1876.
1000	2000	849-7-	Upto 16 December 1876.
	750		Work not commenced. This sum with Rs 250 saved for the Malabar pond makes Rs 1000 saved for both works.
200	230	39	This amount sanctioned includes savings out of Rs 900 sanctioned for the Sacher ponds which were completed at a cost of Rs 771.
	100	98	Upto 12 th Decr 1876
1000	1000		Work not commenced.
2000	2000		Do - - -
	6000	3806	Upto 16 December 1876 Work going on properly. Range Officer reported that the work executed was good.
1500	1500	758	Upto 15 th Decr 1876. work going on properly.
	2000		Grain depot has been opened.

- Nellore (1) Construction of the Hampastepa road in the vicinity of Nellore
- (2) Improving fresh water pond (The Inagileputta) in the Alwar Division in one of the hamlets of Sagalputta.
- Nellore Town Minor Relief works
- Atmakur (1) Repairs to the Supplying Channel of the Atmakur Tank.
- (2) Repairing the Atmakur Tank Band
- (3) Repairs to the Madanally Tank.
- (4) Strengthening Battapad River Channel Embankment
- 5 Improvements of Roads and Sanitation in Atmakur Town.
- (6) Restoring the old Supplying Channel of the Atmakur Tank in Disrepair.
- (7) Raising strong Embankments to the present supply channel of Atmakur Tank where the adjoining ground is low.

2000	1169	Upto December 1876	Completed
200	200	"	Work not commenced
2201	1470	Upto 16 December 1876	
8000	10686	Upto 16 th December 1876	Work completed.
3000	Do.	1719	Upto 16 th December 1876
1200	Do.	1016	Amount sanctioned is included in Rs 8000 for the first work. Completed Do.
6000	Do.	2504	Upto 16 th Dec 1876
500	500	11	Upto 16 December 1876
3000	"	"	Work not commenced.
"	"	"	Work proposed

- 18) Making road from Jollapally to Vinjamore
- 19) Road from Nandavaram to Revur and Iskapally
- 100) Road from Iskapally to Madhaparti (in Paper)
- Kanalg. (1) Road from Kaligiri to Kanigiri via Kudumula diumpad -
- (2) Road from Veligandla to Chintaladuri
- (3) Improving sandy tracks between the Villages of Gudavallam, Renukala, Turpapalem and Sayipeta -
- (4) Repairs of Sinnanarayana dam Tank -
- (5) Clearing privately held land at Kkumampeta

- Madayagiri (1) Improvement of the Village Road from Vettarampuzam to Madayagiri -
- (2) Road from Duttaloni to Bhata
- (3) - - - - - Murrhalli to Basivimipally -
- (4) Repairs of the Nandavaram Tank

			20/6	Work proposed
"	"	"		Do - - -
"	"	"		Do - - -
"	9000	6573	This amount of Rs 6573 is spent on the 1 st 2 ^d & 3 ^d Works	
1000	200	"		
1500	"	"		
450	400	277	Upto 17 Nov/76	work completed -
50	50	50	Upto 17 November 1876	Completed
			Upto 9 Dec/76	Rs 11004 had been spent on Relief works in the Taluk -
9000	5000	3125	Upto 16 December 1876	
3000	5000	10098	Upto Do	Spent on the 2 ^d & 3 ^d works and also on other miscellaneous works -
1000	500			
"	"	"		Proposed work

7

(5) Minor works

Kundakur (1) Making road from Kundakur to Nacharavandi.

(2) Road from Kundakur to Jandur.

(3) Making Road from Kundakur to Chundi via Potkur about 16 miles.

(4) Improving the road from Settoor to Jandur 5 miles.

(5) Making road from Pakur to Sugaramundrai about 9 miles.

(6) Deepening and banking north supply channel of Pakur Tank 10 miles from Chundi.

(7) Filling up a Pond at Allapalim hamlet of Pakkala.

Kangiri (1) Making road from Kangiri to Magallane about $7\frac{1}{2}$ miles.

(2) Do — from Magallane to Peruvor about 17 miles.

(3) Repairing ^{Kanama} ~~Ropur~~ a Ghaut from the Pillehally station.

(4) Repairs of the Kangiri Pond

70/8 8

1414 Up to 15 December 1876.

18000

18000

10929

Up to 15th Dec 1876.
This amount is spent on the 1st 2nd 3rd & 4th works.

To 1500 sanctioned by Collector of the allotment of Rs 18000.

Work proposed

Do Do

Completed.

25

25

5000

5000

122

Up to 16th December 1876

1000

1136

Do Do —
* Sanctioned by Collector out of the Saly allotment of Rs 5000.

Work proposed

66

Up to 15th Dec 1876

9
Addanki
Division

- (1) Improving branch road from Addanki to Darsi
- (2) Repairing Irrigation Tank at Addanki
- (3) Clearing prickly pear in the Town of Addanki.
- (4) Making branch road from the Great Northern Road round the Bungalow at Addanki
- (5) For relieving the poor gratuitously.

Darsi
Division

- (1) Road from Darsi to Paddeli 12 miles
- (2) " " " " Darsi to Addanki
- (3) For relief of poor

Paddeli

- (1) Improvement of Common roads from Paddeli to Darsi.
- (2) " " " " from Paddeli to Champadoo
- (3) " " " " from Paddeli to Kavaralamatti
- (4) For the relief of the old and the sick poor

20/10

1000	400	52	Upto 16 December 1916
250	"	192.10.9	Upto 16 Dec.
500	1000	500	Upto 22 Dec. Still in progress.
250	"	"	Work proposed
"	25	"	"
1000	"	1000	Upto 16 December 1916.
"	"	"	Work proposed
"	100	"	"
"	500	"	"
"	500	"	"

Katagiri
Division

(1) Making road from
Naidupitt. Venkatagiri

(2) Digging a well at the
Capt. Stand Naidupitt
on the 30th November 1876

No. 3855
Enclosure inc.

Submitted to the
Joint Reference to

Nellore
Collector's Office
22nd December 1876.

Ex. Secy

12

6000 5831

Upto 16th December 1876
Proper satisfactory
The Joint Deputy-
Collector is in
charge of the work.
4362 Coolies employed
on the last day
of the week ending
16 December 1876.

Board of Revenue, with map,
their Proceedings, dated 12th December 1876.

Wm. H. Sharp
Ag. Collector

To the Secretary to the
Board of Revenue.

True copy

Wm. H. Sharp

Ag. Secretary

Enclosure in
Board Broun's
dated 9th February
1877. No 1974
to the ass't Secretary
to Govt. W. D.

2 1/2 385/77

4000 - February 1974

List of Sanctioned Relief works in the District of Melrose showing expenditure
 up to ^{date of} latest accounts received.

Taluk
 or
 Division

Name of work

Amount of Total Amount
 estimate Amount spent
 sanctioned up to
 date

Remarks

29
 12

701
13

SKETCH MAP
NELLORE DISTRICT

Scale 16 Miles = 1 Inch

REFERENCE

- Tank Repairs
- Clearing Channels
- Village Improvements
- Sanctioned Roads
- Complete do.
- Existing Roads under repair
- Divisions Head Quarters
- Taluk Cusbah



Authographed at the Survey Office Madras, December 1878
Under the superintendence of Major G. Sargant

H. H. H. H.
Collection

Mem: No 1974

Proceedings of the Board of Revenue

Dated 9th February 1877

Read docket from the Ag.
Collector of Nellore dated 22nd Decr
1876 No 3855 submitting list of
sanctioned Relief works in the
District shewing expenditure up
to date of latest accounts received
Enclosure here

Recorded

(True Extract)

/Signed/ H. E. Stokes

Ag. Secretary

To The Collector of Nellore

(True copy)

Witness

Ag. Secretary

To The Addl. Secretary to Government G. D.
with a map & copy of list.

W. H. A.

Enclosure in Nellore
list of Relief works
No 3855 of 22 Decr 76

Ag. N. N. 4200/76

2
385/77

and copy to the Board of Dec 29 17 Feb
 35 P. C. 2 1/2 months
 5 The Financial Dept
 6 The Accountant General 100
 21 The Bureau

Dec: 1877: Dec
 9. 21. 385

Proceedings of
 the Board of
 Revenue

Dated 9th February 1877
 No 10

containing list of
 sanctioned relief works
 in the Madras District

showing expenditure
 up to date of latest

accounts received

1877-78

1877-78

1877-78

1877-78

1877-78