

- (1) பக்கங்களின் எண்ணிக்கை 10
(2) புதுக்கித் திருப்பிய நாள் 28 செப்டம்பர் 1988
(3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 43

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

28 செப்டம்பர் 88 துறை

அரசாணை எண். மு. கோப்புத் தாள் எண்.	<u>5</u> (8-90)	அச்சகம் பலவகை
நாள் :	<u>3-1-1987</u>	<u>198</u>

சென்னை

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

GOVERNMENT OF MADRAS.
REVENUE DEPARTMENT.

3rd January 1879, No. 5.

Famine Relief.

Read the following paper :—

No. 8. Endorsement of the Chief Engineer, Public Works Department, dated 28th December 1878, No. 5,802.

Read the following letter from Major H. R. MEAD, R.E., Superintending Engineer, 4th Circle, to Colonel E. A. FOORD, R.E., Chief Engineer, Public Works Department, dated Coimbatore, 20th December 1878, No. 1,088-89 :—

I HAVE the honor to forward, for sanction in the Famine Department, the enclosed list of revised estimates; the original estimates have already been sanctioned in Famine Department.

No. 1, Road from Trichengode to Nankal.—The original estimate for this work was prepared at normal rates, and consequently there is a large excess due to Famine. More work has also been done than was allowed in the original estimate, and therefore the actual value of work done is in excess of the sanctioned estimates.

2. Column 8 of the statement Rs. 3,227 is shown as money due for rice to the Revenue Department; this sum has not yet been paid; the rice was received from the Revenue Department and given to the coolies in lieu of money. The excess requiring sanction is Rs. 8,061.

No. 2, Road from Salem to Cuddalore.—In this case the original estimate included an amount of Rs. 9,410 as excess due to Famine against a value at normal rates of Rs. 33,970, giving a total sanctioned amount of Rs. 43,380; this sum, however, did not include the kitchens for feeding children, which were at that time separately accounted for, instead of being charged to the different works; these charges have now been included.

3. The actual value of work done is Rs. 41,500 against the estimate of Rs. 33,970; this is due to a larger number of coolies having been employed than was at first contemplated, owing to other works in the neighbourhood being closed.

4. The small percentage of excess due to Famine speaks well for the supervision of the work; the average condition of the coolies was, however, always higher than in other parts of the district.

5. The total excess on this work requiring sanction is Rs. 8,214. The total for the two works is Rs. 16,275.

ENCLOSURE No. 1.

STATEMENT to accompany letter No. 1,038-89 of 26th December 1878.

Name of Work.	Amount of Estimate.	AUTHORITY FOR ORIGINAL ESTIMATE		Amount of Sanctioned Estimate.	Balance repair- -ing Sanction	Actual Expenditure.	Due to Revenue Department for Road.	Value of Work done.	Excess due to Famine.
		Number.	Date.						
1	2	3	4	5	6	7	8	9	10
Road from Nankal to Trichengode (Nankal Taluk).	Rs. 17,631	2,392 F.R. 2,296 F.R.	12th Oct. 1878.	Rs. 3,670 5,960	Rs. 8,061	Rs. 14,404	Rs. 3,227	Rs. 11,321	Rs. 6,519
Road from Salem to Chitabore (Atur Taluk).	51,594	2,008 F.R.	21th Sept. 1878.	21,670 21,710	8,214	51,594	..	41,500	10,094

Salem,
17th December 1878.(Signed) J. PENNYCUICK, Major, R.E.,
Executive Engineer.

TRANSFERRED to the Revenue (Famine) Department.

(Signed) E. A. FOORD, Colonel, R.E.,
Chief Engineer, P.W.D.

No. 9. ORDER THEREON, 3rd January 1879, No. 5.

Miscellaneous.

THE revised estimates are sanctioned against Famine. It is observed that the excess expenditure is Rs. 16,275.

(True Extract.)

(Signed) G. STOKES,
Addl. Under Secy. to Govt.To the Public Works Department, with two enclosures.
1. the Financial Department.
2. the Board of Revenue.
3. the Collector of Salem.
4. the Examiner of Public Works Accounts.
5. the Accountant-General.

Statement to accompany letter ¹⁰⁰⁰~~28~~ of ^{20th}~~14th~~ December 1898.

M.F.S

Amount authorized for advanced Salaries related due to Value of
 of Original Salaries of advanced beginning of month of month
 Salaries due to Salaries Salaries Salaries Salaries Salaries Salaries Salaries Salaries Salaries Salaries

Board from Headquarters 17,631 23,025 12,346 3,670 8,061 14,404 3,227 11,121 6,510

Board from Salaries to—
 East Africa (All the Salaries) 5,159 2,008 2,246 2,171 82 14 5,159 4,150 10,094

Salaries from Africa }
 19th December 1898 } 22
 J. B. O'Connell
 General Engineer

Original

1000 28

1000 28

1000 28

1000 28

1000 28

11th Circle
Famine Depart
Encls to S.E.
No 1088 of 20th Dec
to Chief Eng
P.W.D.

Drawn by 3rd of June
Enclosure 1st to 2nd

Encl
20/12/88

Salem District

List of revised
estimates. S.

No 1088
89

Supp Engineer's Office & Circle
Coimbatore 20th December 1878

From,

The Superintending Engineer
1st Circle, Coimbatore

To,

The Chief Engineer
S.P.W. Madras.

Sir,

I have the honor to forward
for sanction in the Famine Depart-
ment, the enclosed list of revised
estimates; the original estimates
have already been sanctioned in
Famine Department.

1. Road from Trichengode } The original
to Komakul — } estimate for this
work was prepared at normal rates,
and consequently there is a large
excess due to Famine. More work
has also been done than was allowed
in the original estimate, and therefore
the actual value of work done is
in excess of the sanctioned esti-
mates.

2. Column 8 of the statement Rupees 3,227 is shown as money due for Rice to the Revenue Department. This sum has not yet been paid. The rice was received from the Revenue Department, and given to the Coolies in lieu of money. The excess requiring sanction is Rs 8,061.

N^o 2. Road from Salmu In this case to Cuddalore. — The original estimate included an amount of Rs 9,410, as excess due to Famine against a value at normal rates of Rs 33,970 - giving a total sanctioned amount of Rs 43,380. This sum however did not include the kitchens for feeding children, which were, at that time, separately accounted for. Instead of being charged to the different works, these charges have now been included.

3. The actual value of work done is Rs 41,500 against the estimate of Rs 33,970. This is due to a larger number of Coolies having been employed

than was at first contemplated, owing to other works in the neighbourhood, being closed.

4. The small per centage of excess due to Famine speaks well for the supervision of the work. The average condition of the Coolies was, however, always higher than in other parts of the District.

5. The total excess on this work requiring sanction is — Rs 8,214.

The total for the two works is — Rs 16,275.

I have the honor to be,
Sir,

Your most obed^t servant.

R. Davidson
for Supy Engr & Circle.

2212/12-10-77
 2212/12-10-77
 No 5802

Transferred to the
 Revenue (Famine) Dept.

EA and Lab. No.
 Chief Ingr. M.

28 Dec. 1878

Under the revised
 estimates are for
 sanctioned by Capt. Famine
 It is provided that
 the same expenditure in
 (N. 16) 25.

Off. 30/12/20 J. H. F.
 3.1.79. Attend. L. S. and force.

3/1/79

Back Nos. 8 & 9

C. 387/78 R. 2/4/77

Revenue Department
 From Revenue Dept.
 The Supt. Engineer
 of Pros. 3rd Aug 179
 To The Chief Engineer
 M.D.

25 M. Dept. into 28
 13 M. Dept. into 28
 4 M. Dept. into 28
 6 M. Dept. into 28
 5 M. Dept. into 28
 8/110

No 87

Dated 20 Dec 1878

Recd 30 Dec 1878
 Ref 80-11

Enclosures 3

Road from Trichengode to
 " " Salem to Cuddalore

Forwards a list of
 revised estimates
 for sanction in the
 Famine Dept. for

Transferred