

- (1) பக்கங்களின் எண்ணிக்கை 8.
 (2) புதுக்கித் திருப்பிய நாள் அக்டோபர் 1988
 (3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் லா

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

Revenue.

வடுவூர் துறை

அரசாணை எண். மு. கோப்புத் தாள் எண்.	115.	அச்சகம் பலவகை
நாள் : 16. 1-1879 1988.		

லா.

மடிக்கலோ கண்டிப்படி கையாளவே கூடாது

GOVERNMENT MADRAS.
REVENUE DEPARTMENT.

16th January No. 115.

Famine ef.

Read the following paper :—

No. 296. Proceedings of the Madras Government in the Public Works Department, dated 10th January 1879, 133-W, on Proceedings of Government in the Revenue (Famine) Department, dated 17th December 1878, No. 2,544.

ABSTRACT.—Desiring that the Exam of Public Works Accounts be called on to report, with reference to the statement of expenditure on certain unsanctioned relief works and of excesses of over per cent. on the sanctioned estimates of certain other works in the Kurnool District, whether the works of the latter class, entered in List No. 2, have been completed.

No. 134.

The Revenue Department will be informed that the works in question have been completed.

(True & Exact.)

(Signed) W. FAREWELL, Colonel,
Under-Secy. to Govt., P.W.D.

No. 297. ORDER THEREON, 16th January 1879, No. 115.

Miscellaneous.

The expenditure on the works in question, amounting to Rs. 79,872, entered in Lists Nos. 1 and 2, submitted with the Examiner's letter recorded in O., 17th December 1878, No. 2,544, (F.R.), is sanctioned.

(True Exact.)

(Signed) G. STOKES,
Addl. Under-Secy. to Govt.

To the Public Works Department.
" the Financial Department.
" the Board of Revenue.
" the Collector of Kurnool.
" the Accountant-General.
" the Chief Engineer for Irrigation.
" the Examiner of Public Works Accounts.

Exd. W. H. French.

Proceedings of the - Negroes Court
Read the following:

Famine Relief.

3. According to rule excesses of under 5 per cent. upon the estimates can be passed by this office without the necessity for a reference to Government.

KURNOOL DISTRICT.

KURNOOL DISTRICT.

I.—STATEMENT of Famine Relief Works (by Public Works Agency) for which, on the removal of the district from Famine List by G.O., No. 1,364-W, of 16th March 1878, there were no sanctioned estimates, and to which the sanction of Government is therefore required.

	by District	Orders

Item No.	Name of Work.	Outlay to end of Mar. 1878.	Remarks by Examiner.	Remarks by District Engineer.	Orders of Government.
1	AS PER IRRIGATION BOOK. NANDIAL DIVISION. Gauli Chinnapatam Pothu tank sluice ..	Rs. 460		Completion certificate submitted.	

(Signed) L. CONWAY-GORDON, Major, R.E.,
Public Works Accountant.

(Signed) L. CONWAY-GORDON, Major, R.E.,
Examiner of Public Works Accounts.

ENCLOSURE No. 2.

KURNOOL DISTRICT.

II.—STATEMENT of Famine Relief Works (by Public Works Agency) the estimates of which had, on the removal of the district from the Famine List by G.O., No. 1,364-W, dated 16th March 1878, been exceeded by more than 5 per cent.

Item No.	Name of Work.	Amount of Estimate.	Outlay to 31st Mar. 1878.	Excess.	Remarks by Examiner.	Remarks by District Engineer.	Orders of Government.
AS PER IRRIGATION BOOKS.							
CUMBUM DIVISION.							
1	Old Nakkalagundi scouring sluice	150	277	127			
2	New do. excavating a channel..	8,290	9,004	714			
3	Cumbum tank sluice ring bunds ..	880	943	63			
4	Do. Pedda Cumbum or No. 2 Sluice.	1,180	1,384	204			
KURNOOL DIVISION.							
5	Elgode Ramasamudram tank masonry weir	3,475	3,886	411			
6	Kothapalli tank, extending a do. ..	1,150	1,560	400			
7	Mutkur tank, do. do. ..	1,130	1,449	260			
8	Boyurivulu Veerasamudram tank ..	1,330	1,745	415			
9	Gowalakuntha tank masonry weir..	748	962	214			
10	Elgode Pedda Mallabannu tank irrigation sluice	730	1,120	370			
11	Mutkur tank bund ..	2,690	2,873	263			
12	Boyurivulu Veerasamudram tank ..	960	1,037	77			
13	Do. do. irrigation sluice..	650	711	61			
14	Kothaputti tank bank and sluice ..	1,225	1,893	668			
15	Guralakuntla tank bank ..	247	402	155			
16	Kurukunda Masaveerappah tank ..	1,290	1,759	469			
NANDIAL DIVISION.							
17	Muthialpad Yerra tank ..	1,900	2,081	181			
AS PER FAMINE SCHEDULES.							
CUMBUM DIVISION.							
Local Fund—Original Works.							
18	Culverts on Nandicanamah Ghaut, Trunk Road No. VII, from 69th to 77th mile..	18,660	45,024	26,464			
	Outlay by Collector ..		40,027	40,027			
KURNOOL DIVISION.							
19	Sutwajee Row's well, improving ..	3,000	3,455	455			
20	Rathanapally Sarathi tank ..	35	84	49			
21	Repairing Puttur tank ..	105	285	180			
22	Do. Olindacondah tank ..	8,015	4,213	1,198			
23	Do. Juggodochthy do. ..	1,895	3,230	1,335			
24	Reconstructing a sluice in Elgode Ramasamudram tank ..	620	735	115			
25	Repairing the Vengalampally tank bund ..	120	145	25			
26	Do. the Goondacoondah Mazira Gu-dunarala tank ..	425	492	67			
27	Do. the Puthicoondah tank ..	1,850	2,384	534			
28	Do. Surfarupi Poram do. ..	270	381	111			
29	Do. Desireddy tank ..	140	159	19			
30	Do. Soonkalanah coontah ..	270	460	190			
31	Do. Karromala tank ..	2,000	3,254	1,254			
32	Do. Devana Condah Ellappanyanee tank ..	620	723	103			
33	Do. Thocappanyanee tank ..	465	651	186			
34	Do. Vengatapuram do. ..	90	131	41			
35	Do. Mookoolah do. ..	360	471	111			
36	Do. Ingli Casba do. ..	155	203	48			
37	Do. Koodimagoondla do. ..	140	153	13			
38	Do. Pagadarya do. ..	930	1,732	802			
39	Do. Kothapally do. ..	460	950	490			
40	Do. Jelladabadacalla do. ..	775	933	158			
41	Do. Billacool tank ..	620	699	79			
42	Do. Yodavally Goodinangamah tank ..	230	314	84			
43	Do. Kyroopala Musira Vengal Joddy tank ..	420	464	44			
44	Do. Poopaldoddy tank ..	230	280	50			
Total of the District ..							
45	Constructing culverts on Rampoor Pass Road ..	450	870	120			

These estimates have been exceeded by more than 5 per cent., the sanction of Government is required to enable this office to pass the expenditure.

* Completion certificates are required.

These estimates have been exceeded under the authority granted in G.O., No. 194-L, dated 31st July 1877. Completion certificates for works Nos. 1 and 2 are under reference; those for works Nos. 31, 41, and 48 were sent to the Examiner of Public Works Accounts on the 20th March, 27th February, and 6th September 1878, respectively. Completion certificates for work No. 5 will be sent as soon as received from Divisional Officer, Kurnool, who has been directed to expedite its despatch.

Item No. 3 C.C. Filed in Irrigation Branch, No. 20 of 1877-78, Rs. 942.
Do. 14 C.C. No. 1 File, 22-B, for Rs. 1,893-4-9.
Do. 18 C.C. No. 29, File 22-B, for Rs. 85,050-15-2.

CHEPAUK,
7th December 1878.

(Signed)

L. CONWAY-GORDON, Major, R.E.,
Examiner of Public Works Accounts.

TRANSFERRED to the Revenue (Famine) Department.

(Signed) W. FAREWELL, Colonel,
Under Secy. to Govt., P.W.D.

No. 225. ORDER THEREON, 17th December 1878, F.R. No. 2,544.

Miscellaneous.

THE Examiner of Public Works Accounts should be called on to report whether the works entered in List No. 2 forwarded with the letter above read have been completed.

(True Extract.)

(Signed) J. H. GARSTIN,
Additional Secretary to Government.

To the Public Works Department.
" the Financial Department.
" the Board of Revenue.
" the Collector of Kurnool.
" the Chief Engineer for Irrigation.
" the Accountant-General.

Exd. A. F. Goodall.

GOVT. OF 1873

TO THE REVENUE.

THE PUBLIC WORKS DEPARTMENT.

Ac, do, do

Dated December 17th.

Period 24th.

Recd.

Recd.

G.O., 17th December 1878, R.R. No. 2,544.

DECEMBER.

Nos. 224-225.

Expenditure in certain uncompleted Relief Works and of excesses of over 5 per cent on the standard estimates of certain other works in the General District.—Desiring that the Examiner of Public Works Accounts be called on to report, with reference to the statements of —, whether the works of the latter class entered in List No. 2 have been completed.

Order thereon 10th January 1879. To 1879.

The Revenue Department will be informed that the works in question have been completed.

(True Extract)

Warrant to be to

Under Secy to Govt.

P.M.D.

Revenue Dept

1000 2/16 Jan'y/79

B No 296

The Revenue Secy.

50125 4487 17-12-78

Rev: 1879: Dept

N^o. 303

1000 16/16 9 Aug 179

From

Under Sect to Gov: P. D. D.

N^o 115

Rev: 296-297

Mr. J. P. W. G. V.

Dated 10

Rev. 11

Isaur.

Isaur. 11

Isaur. 11

Isaur. 11

Isaur. 11

Isaur. 11

Isaur. 11

Isaur. 11

Isaur. 11

Isaur. 11

Isaur. 11

Isaur. 11

Isaur. 11

Isaur. 11

Isaur. 11

N^o 133 W.

Informing the Rev

that certain

works have been completed

16 Jan 179

17 Jan 179

18 Jan 179

19 Jan 179

20 Jan 179

21 Jan 179

22 Jan 179

23 Jan 179

24 Jan 179

25 Jan 179

26 Jan 179

27 Jan 179

28 Jan 179

29 Jan 179

30 Jan 179

C. 15/1/77 R. 16/1/77

120