

8370
Public Works (1896) Department.

G.O., No. 793. *J.*

DATED 30th Sept. 1896.

[Despatch Abstract.]

Minor Irrigation Works: Proc. of the Board
of Rev. reviewing statements of expendi-
ture on - from April to July 1896, inclosed.

AC
RT

[illegible]

AC
RT

[illegible]

12 ✓

Order No 793. I. dated 30th Sept. 1896.

Recorded

Handwritten signature
19/9

Recd
25/9
96

From The Board of Revenue
Revenue Settlement,
Land Records & Agriculture,
Madras

No. 218 Pres.

Dated 8th September 1896.

Received 18.9.96

Enclosures

Spare copies 2

SUBJECT.

Minor Irrigation
Works.

Reviewing state-
ments of expenditure
on — from April
to July 1896.

W-2

FURTHER PAPERS.

[illegible][illegible]

PROCEEDINGS OF THE BOARD OF REVENUE
(REVENUE SETTLEMENT, LAND RECORDS AND AGRICULTURE).

From the Collector of Anantapur,			dated	11th July 1896, No. 2612-Dio. Acc.
"	"	of "	10th Aug.	" " 2980-Dis.
"	"	of North Arcot	14th July	" " 1155-Dis. Eng.
"	"	of "	9th Aug.	" " 1358-Dis. Eng.
"	"	of South Arcot	7th July	" " 194-Ref.-on Acc. V.P.
"	"	of "	7th Aug.	" " 230-Ref. on Reg. V.P.
"	"	of Bellary	9th July	" " 2502-Dis.
"	"	of "	8th Aug.	" " 2834-Dis.
"	"	of Chingleput	11th July	" " 257-Ref. on Pl.
"	"	of "	11th Aug.	" " 321-Ref. Pl.
"	"	of Coimbatore	10th July	" " 2238-Dis. Rev.
"	"	of "	10th Aug.	" " 2658-Dis. Rev.
"	"	of Cuddapah	7th July	" " 2878-Dis. Rev.
"	"	of "	5th Aug.	" " 3704-Dis. Rev.
"	"	of Ganjám	8th July	" " 1186-Dis. Ver.
"	"	of "	7th Aug.	" " 1477-Dis. Ver.
"	"	of Górávari	24th July	" " 204-Ref. Pl. Ver.
"	"	of "	19th Aug.	" " 304-Ref. Pl.
"	"	of Kistna	17th July	" " 207-Ref. on R.C. Pl.
"	"	of "	12th Aug.	" " 289-Ref. on C. Ver.
"	"	of Kurnool	4th July	" " 893-Dis. Eng.
"	"	of "	6th Aug.	" " 1082-Dis. Eng.
"	"	of Madras	8th July	" " 133.
"	"	of "	9th July	" " 131-Acc.
"	"	of "	12th Aug.	" Nos. 165-Acc. and 166.
"	"	of "	11th July	" No. 254-Ref. on C. Pl.
"	"	of Madura	12th Aug.	" " 2731-Dis.
"	"	of "	7th July	" " 2514-Ver.
"	"	of Nellore	7th Aug.	" " 3031-Ver.
"	"	of "	6th July	" " 3437.
"	"	of Salem	8th Aug.	" " 4131-Acc.
"	"	of Tanjore	11th July	" " —
"	"	of "	7th Aug.	" " 2616-Rev.
"	"	of Tinnevely	6th July	" " 148-Pl. Gl. Rev.
"	"	of "	5th Aug.	" " 191-Ref. on Pl. Gl.
"	"	of Trichinopoly	10th July	" " 1167-Dis. Rev.
"	"	of "	18th Aug.	" " 1331-Dis. Rev.
"	"	of Vizagapatam	10th July	" " 21-Pl.
"	"	of "	6th Aug.	" " 5-Ptn. B.

The subjoined statement shows the expenditure incurred on account of Minor irrigation works during the four months, April to July, of the current official year as compared with the total grant for the year :—

Districts.	Allotment, 1895-97.	Expenditure			Balance	Percentage of the balance to the total allot- ment.	Percentage of the balance after deducting the value of work done but not paid for.
		Adjusted.	Unad- justed.	Total			
1. Ganjam	Rs. 15,000	Rs. 5,104	Rs. 512	Rs. 5,616	Rs. 3,349	42.53	82.65
2. Vizagapatam	16,000	8,102	2,357	10,459	6,511	34.44	29.89
3. Gódvári	14,000	411	..	411	13,589	97.04	97.06
4. Kistna	10,400	4,622	..	4,622	5,778	55.54	43.19
5. Nellore	19,000	4,444	544	5,016	13,984	72.13	51.45
6. Cuttack	30,000	9,574	..	9,574	20,426	68.09	52.06
7. Anantapur	21,000	2,755	443	3,198	17,802	85.22	74.66
8. Bellary	6,100	543	..	543	5,557	90.44	84.15
9. Kurnool	10,000	1,195	..	1,195	8,805	88.05	47.47
10. Madras	470	181	..	181	289	61.49	51.06
11. Chingleput	35,000	211	1,210	1,421	33,579	95.91	90.01
12. North Arcot	55,000	2,191	1,244	3,435	51,565	93.40	85.09
13. South Arcot	65,000	32,321	1,125	33,446	31,654	48.54	34.73
14. Tanjore	6,500	628	497	1,125	5,375	81.45	72.51
15. Trichinopoly	20,000	4,652	540	5,192	14,808	73.84	52.18
16. Madras	20,000	3,429	773	4,202	15,798	74.99	60.26
17. Tinnevely	49,000	7,665	2,110	9,775	39,225	79.44	71.43
18. Coimbatore	2,500	245	245	490	2,010	80.60	87.80
19. Salem	20,000	2,582	900	3,482	16,518	82.59	52.79
20. Malabar	30	..	..	..	29	100.00	100.00
Total	4,15,000	91,480	13,409	1,04,889	3,10,111	74.73	61.70
Amount placed at the disposal of Public Works Department	35,000	..	..	..	..	..	..
Grand total	4,50,000	..	..	..	..	..	..

2. Including the value of the work done, but not paid for, in the marginally-noted districts, the total expenditure amounted to Rs. 1,58,927 or 38.30 per cent. of the allotment for repairs to be carried out by the Revenue Department.

Districts.	Value of work done but not paid for.
Ganjam	Rs. 1,482
Vizagapatam	840
Kistna	1,287
Nellore	3,543
Cuttack	4,807
Anantapur	2,191
Bellary	242
Kurnool	4,058
Madras	49
Chingleput	2,067
North Arcot	4,020
South Arcot	8,962
Tanjore	3,272
Trichinopoly	4,333
Madras	3,347
Tinnevely	3,241
Coimbatore	20
Salem	5,560
Total	54,938

3. The progress made was very satisfactory in Vizagapatam and Tanjore, good in Kistna, Kurnool and South Arcot and fair in all other districts except Gódvári, Chingleput, Coimbatore, Bellary and North Arcot, in which the outlay on works has ranged only from 5 to 15 per cent. of the allotments. In Gódvári and Bellary, the amount spent was mainly on account of establishment. The attention of all Collectors is drawn to the concluding sentence of paragraph 3 of Board's Proceedings, No. 167, dated 14th July 1896.

(True Extract.)

P. V. Srinivasan
Secretary.

To the Secretary to Government, Revenue Department.
„ all Collectors, except those of Nilgiris and South Canara.
„ the Chief Engineer for Irrigation.

Copy to the Secretary to Government, Public Works Department.
„ „ Accountant-General.
„ „ Examiner, Public Works Accounts.

REVENUE DEPARTMENT.

1896.

Board of Revenue

(Revenue Settlement, Land Records
and Agriculture),

MADRAS.

Printed September 14.

Proceedings, 8th Sept. 1896, No. 218.

Minor Irrigation Works.—Reviewing statements of expenditure on — from April to July 1896.