

Revenue (1897) Department.

PRESS SERIES.

G.O., No. 743.

DATED 3rd September 1897

[Despatch Abstract.]

Expenditure on Minor Irrigation Works.

According Board's Progress reviewing statement
showing the — for the quarter ending 30
June 1897.

[illegible][illegible]

CURRENT No.

The Board of Revenue
Dev. Sett. L. R. & Agric.
Madras.

No. 563 Pices

Dated 13th August 1897.

Received

Registered

Enclosures

Spare copies

SUBJECT.

Minor Imigation 10-15th.

Reviewing statement
showing expenditure
on ————— for the quarter
ending 30th June 1897.

Prout

well

Група № 4.

Order No. 743 of 3rd Sept. 1897

Recorded with the remark

~~Had no on paid life insurance on 8-10~~

~~Coin before or in the chamber~~

2/9/87

To the BS: Settlement

Copy to the D. P. W

bu. 13-9-97


87-89

8m.
~~17.8~~
17.8

G.O.	No.	Department.	Date.
	889		15.11.96
	782	EL	17.11.96
	251		16.1.97

FURTHER PAPERS.

G.O.	No.	Department.	Date.



Proceedings of the Board of Revenue (Revenue Settlement, Land Records and Agriculture),

Dated 13th August 1897.

No. 563 Proc.

READ

Resolution

The subjoined statement shows the allotments sanctioned for the several districts and the expenditure incurred on account of minor Irrigation Works during the first quarter of the official year 1897-98.

Districts	Expenditure				Balance	Percentage	
	Allotment 1897-98	Adjusted	Unadjusted	Total		of the balance of the balance to the total allotment.	after deducting the value of work done but not paid for.
	Rs	Rs	Rs	Rs	Rs		
1. Ganjam	15,000	2,481	1,431	3,912	11,088	73.92	64.65
2. Vizagapatam	21,200 ^(a)	9,050	1,886	10,936	10,264	48.42	42.22
3. Godavari	18,000	299	"	299	17,701	98.34	98.34
4. Kistna	12,000	6,682	"	6,682	5,318	44.32	18.74
5. Nellore	18,000	744	"	744	17,256	95.87	88.59
6. Cuddapah	30,000	2,420	"	2,420	27,580	91.93	82.09
7. Anantapur.	25,000	1,910	"	1,910	23,090	92.36	92.14
8. Bellary	8,000	417	"	417	7,583	94.79	94.79
9. Kurnool	8,000	168	"	168	7,832	97.90	96.40
10. Madras	788 ^(b)	"	155	155	633	80.33	80.33
11. Chingleput	25,000	393	882	1,275	23,725	94.90	90.70
12. North Arcot	45,000	1,358	488	1,846	43,154	95.90	82.29
13. South Arcot	50,000	13,836	334	14,170	35,830	71.66	58.27
14. Tanjore	6,000	"	391	391	5,609	93.48	36.92
15. Trichinopoly	19,250 ^(c)	1,165	400	1,565	17,685	91.87	68.35
16. Madura	20,000	946	613	1,559	18,441	92.21	83.56
17. Tinnevely	40,000	2,209	657	2,866	37,134	92.84	89.26
18. Coimbatore	2,000	"	"	"	2,000	100.00	100.00
19. Salem	15,000	632	"	632	14,368	95.79	94.59
20. Malabar	60,000	"	"	"	60	100.00	100.00
Reserve.	71,702	"	"	"	71,702		
Total	450,000	44,710	7,237	51,947	3,98,053	88.46	80.60

Amount placed at
the disposal of the P.W.D.
Grand Total - 4,85,000.

Note (a) Increased with reference to B. P. 2861 & 5243 of 21-4-97 & 12-7-97 respectively.
(b) do do do 3700 & 5536 of 25-5-97 & 20-7-97 do do
(c) do do do 5698 of 23-7-97. do
(d) do do do 4988 of 6-7-97. do

2. Including the value of work done but not paid for in the districts noted in the margin, the expenditure amounts to

Districts - Value of work done to Rs 87,288 or 19.40 per cent of the allotments for repairs to

Ganjam	Rs 1390.
Vizagapatam	1314
Kistna	3069
Nellore	1310
Cuddapah	2953
Anantapur	55
Kurnool	120
Chingleput	1051
North Arcot	6125
South Arcot	6693
Tanjore	3394
Trichinopoly	4527
Madura	1729
Tinnevely	1431
Salem	180
	<u>36,341</u>

be carried out by the Revenue Department

3. The progress made was satisfactory in Kistna, Tanjore, Vizagapatam, South Arcot, Ganjam and Trichinopoly where the expenditure including value of work done, but not paid for, ranged from 32 to 81 per cent of the allotments. No expenditure was incurred in Coimbatore and the Collector has not furnished any explanation

therefor. He merely states that allotments have been made to the extent of Rs 1076 and that the execution of some works has been entrusted to the Public Works Department. The expenditure in Godavari, Bellary, Kurnool and Salem represents the salary

salary of the establishments contained.
The Collectors of the districts in which
large balances are outstanding
are requested to see that the bulk
of the works are carried out before
the North-East monsoon sets in.

4. The Collectors of Anantapur,
Madras and South Arcot have submitted
monthly progress reports. Their attention
will be drawn to para 4 a. (1) of
Board's Proceedings No. 417, dated
10th December 1896 and they will
be requested to submit the reports
quarterly for the first three quarters
of the year.

(True Extract)

R. J. Srinivasan
Secretary.

To
The Secretary to Government, Rev. Dept.
All Collectors except Nilgiris & South Canara.
The Chief Engineer for Irrigation.
Copy to the Secretary to Government, P.W. D.
Accountant General.
Examiner, P.W. Accounts.

13/4

Government (1897) of Madras. REVENUE.

Recd.

Regd.

} 1897.

Enclosures

Spare copies

G.O., No. 743, 3rd September 1897.

SEPTEMBER.

Expenditure on Minor Irrigation Works.

Recording Board's Proceedings reviewing statements showing the — for the quarter
ending 30th June 1897.

GOVERNMENT OF MADRAS.

REVENUE DEPARTMENT.

Read—the following Proceedings of the Board of Revenue (Revenue Settlement, Land Records and Agriculture), No. 563, dated 13th August 1897 :—

Read—the following papers :—

From the Collector of Anantapur, dated 15th May 1897, Dis. No. 2538-Acct.

"	"	"	"	12th June	"	Pl. "	332. "
"	"	"	"	10th July	"	"	454 "
"	"	of Arcot, North	"	11th "	"	Dis. No.	1447-Eng.
"	"	of Arcot, South	"	9th May	"	Ref. "	143-Ver.-Per.
"	"	"	"	9th June	"	"	171-Ver.-Per.
"	"	"	"	8th July	"	"	206 "
"	"	of Bellary	"	13th "	"	Dis. "	4251.
"	"	of Chingleput	"	13th "	"	"	2000.
"	"	of Coimbatore	"	8th "	"	Ref. on Pl. No.	282-Rev.
"	"	of Cuddapah	"	12th "	"	Dis. No.	42181-Rev.
"	"	of Ganjām	"	8th "	"	"	1341-Ver.
"	"	of Gódvāri	"	14th "	"	"	2395-Ver.
"	"	of Kistna	"	12th "	"	Ref. on Pl. No.	217-Ver.
"	"	of Kurnool	"	15th "	"	Dis. No.	1985-B.G.
"	"	of Madras	"	15th June	"	No.	94.
"	"	"	"	21st July	"	Nos.	127 and 128.
"	"	of Madura	"	12th "	"	Dis. No.	2530.
"	"	of Nellore	"	7th "	"	No.	2038-Ver.
"	"	of Salem	"	6th "	"	"	3561.
"	"	of Tanjore	"	8th "	"	"	3313-Rev.
"	"	of Tinnevely	"	23rd "	"	Dis. No.	1359-Pl.
"	"	of Trichinopoly	"	8th "	"	No.	1032-Rev.
"	"	of Vizagapatam	"	7th "	"	Dis. No.	2399-Acct.

Resolution—No. 563, dated 13th August 1897.

The subjoined statement shows the allotments sanctioned for the several districts, and the expenditure incurred on account of Minor Irrigation Works during the first quarter of the official year 1897-98.

Districts.	Allotment, 1897-98.	Expenditure.			Balance.	Percentage of the balance to the total allotment.	Percentage of the balance after deducting the value of work done but not paid for
		Adjusted.	Unadjusted.	Total.			
1. Ganjām	Rs. 15,000	Rs. 2,481	Rs. 1,431	Rs. 3,912	Rs. 11,088	73.92	64.65
2. Vizagapatam	(a) 21,200	9,050	1,886	10,936	10,264	48.42	42.22
3. Gódvāri	18,000	299	..	299	17,701	98.34	98.34
4. Kistna	12,000	6,682	..	6,682	5,318	44.32	18.74
5. Nellore	18,000	744	..	744	17,256	95.87	88.59
6. Cuddapah	30,000	2,420	..	2,420	27,580	91.93	82.09
7. Anantapur	25,000	1,910	..	1,910	23,090	92.36	92.14
8. Bellary	8,000	417	..	417	7,583	94.79	94.79
9. Kurnool	8,000	168	..	168	7,832	97.90	96.40
10. Madras	(b) 788	..	155	155	633	80.33	80.33
11. Chingleput	25,000	393	882	1,275	23,725	94.90	90.70
12. North Arcot	45,000	1,358	488	1,846	43,154	95.90	82.29
13. South Arcot	50,000	13,836	334	14,170	35,830	71.66	58.27
14. Tanjore	6,000	..	391	391	5,609	93.48	86.92
15. Trichinopoly	(c) 19,250	1,165	400	1,565	17,685	91.87	68.35
16. Madura	20,000	946	613	1,559	18,441	92.21	83.56
17. Tinnevely	40,000	2,209	667	2,866	37,134	92.84	89.26
18. Coimbatore	2,000	..	..	..	2,000	100.00	100.00
19. Salem	15,000	632	..	632	14,368	95.79	94.59
20. Malabar	(d) 60	..	..	..	60	100.00	100.00
Reserve	71,702	..	..	..	71,702	..	..
Total	4,50,000	44,710	7,237	51,947	3,98,053	88.46	80.60
Amount placed at the disposal of the Public Works Department	35,000	..	..	..	..	..	..
Grand Total	4,85,000	..	..	..	..	..	..

(a) Increased with reference to B.Ps., No. 2861, dated 21st April 1897, and No. 5243, dated 12th July 1897.
 (b) " " " " 3700, " 25th May " and " 5536, " 20th " "
 (c) " " " " 5698, " 23rd July "
 (d) " " " " 4988, " 6th " "

2. Including the value of work done but not paid for in the districts noted in the margin, the expenditure amounted to Rs. 87,288 or 19.40 per cent. of the allotments for repairs to be carried out by the Revenue Department.

Districts.	Value of work done, but not paid for.
Ganjām	Rs. 1,390
Vizagapatam	1,314
Kistna	3,069
Nellore	1,310
Cuddapah	2,953
Anantapur	55
Kurnool	120
Chingleput	1,051
North Arcot	6,125
South Arcot	6,693
Tanjore	3,394
Trichinopoly	4,527
Madura	1,729
Tinnevely	1,431
Salem	180
Total	35,341

3. The progress made was satisfactory in Kistna, Tanjore, Vizagapatam, South Arcot, Ganjām and Trichinopoly where the expenditure, including value of work done but not paid for, ranged from 32 to 81 per cent. of the allotments. No expenditure was incurred in Coimbatore and the Collector has not furnished any explanation therefor. He merely states that allotments have been made to the extent of Rs. 1,076 and that the execution of some works has been entrusted to the Public Works Department. The expenditure in Gódvāri, Bellary, Kurnool and Salem represents the salary of the establishments entertained. The Collectors of the districts in which large balances are outstanding are requested to see that the bulk of the works are carried out before the north-east monsoon sets in.

4. The Collectors of Anantapur, Madras and South Arcot have submitted monthly progress reports. Their attention will be drawn to paragraph 4-a (1) of B.P., No. 417, dated 10th December 1896, and they will be requested to submit the reports quarterly for the first three quarters of the year.

(True Extract.)

(Signed) R. V. SRINIVASAR,
Secretary.

To the Secretary to Government, Revenue Department.
„ all Collectors, except Nilgiris and South Canara.
„ the Chief Engineer for Irrigation.

Copy to the Secretary to Government, Public Works Department.
„ „ Accountant-General.
„ „ Examiner, Public Works Accounts.

ORDER—No. 743, Revenue, dated 3rd September 1897.

Irrigation No. 4.

Recorded.

(True Extract.)

(Signed) G. STOKES,
Ag. Secretary to Government.

To the Board of Revenue (Revenue Settlement,
Land Records and Agriculture).
Copy to the Public Works Department.

Exd. Shaik Karim.

50 Copies.

First copy sent to Press

Returned for signature

Despatched in print

RECEIVED G.O. No.
159

RECEIVED No.

RECEIVED No.

RECEIVED No.

RECEIVED No.

RECEIVED No.

RECEIVED No.

RECEIVED No.

A = Print in full.
B = Not to be printed.
C = Print abstract only.

Order complete.
Letter only.
Order complete with Letter.