

Revenue (1899) Department.

MISCELLANEOUS SERIES.

G.O., No. 800

DATED 22nd February 99.

[Despatch Abstract.]

Recording Profs of the Board of Rev reviewing
Statements showing expenditure on minor
Irrigation works during the first three quarters
of the official year 1898-99.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

Revenue (1899) Department.

CURRENT No. 1001



From the Board of Revenue
Revenue Settlement, Land
Records and Agriculture
Madras

Order No. 800 of 22nd Feb 1899.

Recorded.

No. 40 Press

Dated 7th February 1899

Received 9/2

Registered 9/2

Enclosures

Spare copies not recd.

To the Bd of Rev (Rev. Sett)
Copy to the P.W.D. (Irrigation Branch)

18-2-98

18-2-99

SUBJECT.

Minor Irrigation works
Reviewing statements
showing expenditure on
— during the first
three quarters of the official
year 1898-99.

BACK PAPERS.

G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.

Sett. 13-2,000-25-4 98.)



Proceedings of the Board of Revenue

(Revenue Settlement, Land Records and Agriculture),

Dated 7th February 1899.

No. 40 Press

READ

Resolution

The Subjoined state-
ment shows the allotments
sanctioned for the several
districts and the expenditure
incurred on account of
minor irrigation works
during the first three
quarters of the official
year 1898-99:-

Districts	Allotment sanctioned for 1898-99	Expenditure			Balance	Percentage of the balance to the total allotment	Percentage of the balance after deducting the value of work done but not paid for
		adjusted	unadjusted	Total			
1	2	3	4	5	6	7	8
1 Ganjam	18,000	12,937	1,242	14,179	3,821	21.17	12.51
2 Vizagapatam	(a) 14,265	9,173	250	9,423	4,842	33.94	29.04
3 Godavari	18,000	5,644	100	5,744	12,256	68.09	51.84
4 Kistna	(b) 13,862	11,075	"	11,075	2,787	20.11	14.78
5 Bellary	18,000	10,597	110	10,707	7,293	40.52	28.13
6 Anantapur	25,000	14,527	"	14,527	10,473	41.89	35.39
7 Bellary	12,000	6,162	500	6,662	5,338	44.48	27.81
8 Kurnool	10,000	2,188	"	2,188	7,812	78.12	62.36
9 Madras	(c) 1,040	881	"	881	159	15.29	5.38
10 Chingleput	27,527	22,387	1,361	23,748	3,779	13.73	10.50
11 North Arcot	55,000	34,040	757	34,797	20,203	36.73	20.27
12 South Arcot	(e) 67,500	50,531	299	50,830	16,670	24.70	19.55
13 Tanjore	7,000	5,036	"	5,036	1,964	28.06	20.56
14 Trichinopoly	20,950	16,830	589	17,419	3,531	16.85	9.37
15 Madras	20,000	11,457	"	11,457	8,543	42.72	23.08
16 Trinnevelly	36,000	22,869	1,103	23,972	12,028	33.41	21.29
17 Coimbatore	2,000	627	"	627	1,373	68.65	68.65
18 Salem	(f) 22,000	12,160	200	12,360	9,640	43.82	27.80
19 Malabar	30	"	"	"	30	100.00	100.00
20 Reserve	3,326	"	"	"	3,326	"	"
Total	Rs 2,21,500	2,64,550	76,23	2,72,173	1,49,327	35.43	24.19
Amount placed at the disposal of the P.W.D.	35,000	"	"	"	"	"	"
Grand Total	4,56,500	"	"	"	"	"	"

- (a) Increased by Rs 299 with reference to R.O.s 4723, 6679 & 7142 dt 4-8-98, 18-11-98 & 12-12-98
- (b) Rs 862
- (c) 300
- (d) 1027
- (e) 7500
- (f) 2000
- (g) Reduced by Rs 3500
- 7026 dated 5-12-98
- 6784 dated 23-11-98
- 5854 dated 1-10-98
- 6627 + 7293 dt 15-11-98 & 23-12-98
- 6289 dt 27-10-98
- to G.O. 1225 F.D. dt 14-12-98

2. Taking into account the value of work done but not paid for in the districts noted in the margin, the expenditure amounted to Rs 3,19,558, or 75.81 per cent of the allotment for works to be carried out by the Revenue Department.

Districts	Value of work done but not paid for
Ganjam	1870
Vizagapatam	700
Godavari	2925
Kistna	738
Bellary	2230
Anantapur	1026
Bellary	5116
Kurnool	3630
Madras	1576
Chingleput	103
North Arcot	888
South Arcot	9056
Tanjore	3473
Trichinopoly	525
Madras	1567
Trinnevelly	3783
Salem	4362
Total	3517
Total	47385

3. Leaving out of account Malabar for which the allotment sanctioned was very small, the expenditure up to the 31st December 1898 was satisfactory in all the districts except Coimbatore, Kurnool and Godavari. The collectors of Godavari and Kurnool attribute the short expenditure in their districts to the existence of water in some

Some of the works for which allotments have been sanctioned and report that steps have been taken to have the repairs carried out before the close of the official year. The Collector of Coimbatore reports that some works have been transferred to the Public Works Department for execution and that others are in progress and will be completed soon.

4. The Collector of Kistna has entered Rs 14966 as the allotment for the district, while the amount sanctioned by the Board comes to Rs 13862. The difference is due to his having included in the allotment Rs 1104 which represents the cost of establishment sanctioned in B.P. No 2109, dated 24th March 1898. MC. As no separate allotment was sanctioned by the Board to meet the cost of establishment, an additional allotment of Rs 1104 will now be sanctioned

Sanctioned from the reserve at the Board's disposal.

(True Extract)

R. V. Srinivasan
Secretary

To the Secretary to Government,
Revenue Department.

All collectors except the
Nilgiris and South Canara

" Chief Engineer for Irrigation

Copy to Secretary to Government,
Public Works Department,

" Accountant General, Madras

" Examiner, Public Works
Accounts.

Est
7/12/98

REVENUE DEPARTMENT.

1899.

Board of Revenue
(Revenue Settlement, Land Records and Agriculture),
MADRAS.

Recd.

Regd.

Same as current No. 1001

Enclosures

1899.

Spare copies

Printed February th.

Proceedings, No. 40, 7th February 1899.

Go. No. 800 his
22-2-99

FEBRUARY.

Minor Irrigation Works.—Reviewing statements showing expenditure on — during the first three quarters of the official year 1898-99.

Shiteh with
to on cur 1001
22-2-99

PROCEEDINGS OF THE BOARD OF REVENUE
(REVENUE SETTLEMENT, LAND RECORDS AND AGRICULTURE).

READ—the following papers:—

From the Collector of Anantapur, dated 9th Jan. 1899, Ref. on Pl. No. 899.

"	"	of Arcot, North	"	18th	"	"	Dis No. 27-Eng.
"	"	of Arcot, South	"	11th	"	"	Ref. on No. 15-V.P.
"	"	of Bellary	"	10th	"	"	Dis. No. 85.
"	"	of Chingleput	"	10th	"	"	Ref. on C. No. 71-Pl.
"	"	of Coimbatore	"	9th	"	"	Ref. on Pl. No. 22-Rev.
"	"	of Cuddapah	"	11th	"	"	No. 71-Pl.
"	"	of Ganjám	"	11th	"	"	Dis. No. 73-Ver.
"	"	of Godáviri	"	9th	"	"	" " 78-Rev.
"	"	of Kistna	"	12th	"	"	R.C. " 85-Ver.
"	"	of Kurnool	"	11th	"	"	Dis. " 60-Gl.
"	"	of Madras	"	10th	"	"	" Nos. 53 & 54.
"	"	of Madura	"	10th	"	"	Ref. on C. No. 29-Pl.
"	"	of Nellore	"	6th	"	"	No. 31-Ver.
"	"	of Salem	"	7th	"	"	" 42.
"	"	of Tanjore	"	9th	"	"	Dis. No. 81-Rev.
"	"	of Tinnevely	"	7th	"	"	Ref. on C. No. 2 Pl.-Gl.
"	"	of Trichinopoly	"	12th	"	"	Dis. No. 135-Rev.
"	"	of Vizagapatam	"	9th	"	"	No. 109.

RESOLUTION—No. 40, dated 7th February 1899.

The subjoined statement shows the allotments sanctioned for the several districts and the expenditure incurred on account of minor irrigation works during the first three quarters of the official year 1898-99:—

Districts.	Allotment sanctioned for 1898-99.	Expenditure.			Balance.	Percentage of the balance to the total allotment.	Percentage of the balance after deducting the value of work done but not paid for.
		Adjusted.	Un-adjusted.	Total.			
1	2	3	4	5	6	7	8
	RS.	RS.	RS.	RS.	RS.		
1. Ganjám ..	18,000	12,937	1,242	14,179	3,821	21.17	12.51
2. Vizagapatam ..	(a) 14,265	9,173	250	9,423	4,842	33.94	29.04
3. Godáviri ..	18,000	5,644	100	5,744	12,256	68.09	51.84
4. Kistna ..	(b) 13,832	11,075	110	11,185	2,757	20.11	14.78
5. Nellore ..	18,000	10,597	..	10,597	7,403	41.19	27.81
6. Cuddapah ..	25,000	14,527	..	14,527	10,473	41.89	27.81
7. Anantapur ..	30,000	15,429	1,112	16,541	13,459	44.48	14.23
8. Bellary ..	12,000	6,162	600	6,762	5,338	78.12	62.36
9. Kurnool ..	10,000	2,188	..	2,188	7,812	15.29	5.88
10. Madras ..	(c) 1,040	881	1,361	2,242	3,779	13.73	10.50
11. Chingleput ..	(d) 27,527	22,387	757	23,144	20,203	36.73	20.27
12. North Arcot ..	55,000	34,040	299	34,339	16,670	24.70	19.55
13. South Arcot ..	(e) 67,500	50,531	..	50,531	16,969	25.06	20.56
14. Tanjore ..	7,000	5,036	589	5,625	1,375	19.50	9.37
15. Trichinopoly ..	20,950	16,880	..	16,880	14,070	67.42	23.08
16. Madura ..	20,000	11,457	1,103	12,560	7,440	37.20	21.29
17. Tinnevely ..	36,000	22,869	627	23,496	12,504	34.68	27.83
18. Coimbatore ..	2,000	627	200	827	1,173	58.65	27.83
19. Salem ..	(f) 22,000	12,160	..	12,160	9,840	44.73	27.83
20. Malabar ..	30	..	..	..	..	100.00	100.00
Reserve ..	3,326	..	..	..	3,326	..	..
Total ..	(g) 4,21,500	2,64,550	7,623	2,72,173	1,49,327	35.43	24.19
Amount placed at the disposal of the Public Works Department ..	35,000	..	..	..	..	..	..
Grand Total ..	4,56,500	..	..	..	..	..	..

(a) Increased by Rs. 299 with reference to B.P., Nos. 4723, 6679 and 7142, dated 4th August 1898, 18th November 1898 and 12th December 1898, respectively.
(b) Increased by Rs. 862 with reference to B.P., No. 7026, dated 5th December 1898.
(c) " " 300 " " " 6784 " 23rd November 1898.
(d) " " 1,027 " " " 5854 " 21st October 1898.
(e) " " 7,500 " " " Nos. 6627 and 7293, dated 15th November 1898 and 23rd December 1898, respectively.
(f) Increased by Rs. 2,000 with reference to B.P., No. 6289, dated 27th October 1898.
(g) Reduced by Rs. 3,500 " " " 1225 F.D., dated 14th December 1898.

2. Taking into account the value of work done but not paid for in the districts noted in the margin, the expenditure amounted to Rs. 3,19,558, or 75.81 per cent. of the allotment for works to be carried out by the Revenue Department.

Districts.	Value of work done but not paid for.
	RS.
Ganjám ..	1,570
Vizagapatam ..	700
Godáviri ..	2,925
Kistna ..	738
Nellore ..	2,230
Cuddapah ..	1,626
Anantapur ..	5,116
Bellary ..	3,630
Kurnool ..	1,576
Madras ..	103
Chingleput ..	888
North Arcot ..	9,056
South Arcot ..	3,473
Tanjore ..	525
Trichinopoly ..	1,567
Madura ..	3,783
Tinnevely ..	4,362
Salem ..	3,517
Total ..	47,385

Works Department for execution and that others are in progress and will be completed soon.

3. Leaving out of account Malabar for which the allotment sanctioned was very small, the expenditure up to the 31st December 1898 was satisfactory in all the districts except Coimbatore, Kurnool and Godáviri. The Collectors of Godáviri and Kurnool attribute the short expenditure in their districts to the existence of water in some of the works for which allotments have been sanctioned, and report that steps have been taken to have the repairs carried out before the close of the official year. The Collector of Coimbatore reports that some works have been transferred to the Public

4 BOARD OF REVENUE (RVE. SETT., L. RDS. AND AGRI.), No. 40, 7TH FEB. 1899.

4. The Collector of Kistna has entered Rs. 14,966 as the allotment for the district, while the amount sanctioned by the Board comes to Rs. 13,862. The difference is due to his having included in the allotment Rs. 1,104 which represents the cost of establishment sanctioned in B.P., No. 2109, dated 24th March 1898. As no separate allotment was sanctioned by the Board to meet the cost of establishment, an additional allotment of Rs. 1,104 will now be sanctioned from the reserve at the Board's disposal.

(True Extract.)

R. B. Srinivasan
Secretary.



To the Secretary to Government, Revenue Department.

" Collectors of all districts, except the Nilgiris and South Canara.
" Chief Engineer for Irrigation.

Copy to the Secretary to Government, Public Works Department.

" " Accountant-General, Madras.
" " Examiner, Public Works Accounts.

Exd. C. Parthasarathy,

When given for copying _____
When copied _____ } 189
When examined _____
When signed _____

READ AGAIN G.O., No. _____, DATED
189 .

CURRENT No.

ENCLOSURES TO G. No.

ORDER OF GOVERNMENT

LETTER OF GOVERNMENT

STATEMENT WITH DIITO.

PAPERS NOT FILED UP, BEING MEANT FOR DESPATCH
IN ORIGINAL.

B.B.—

A = Copy in full.
B = Not to be copied.
P = Copy abstract only.
Q = Copy heading only.